

Activity ID		Activity Name		Original Duration	Start	Finish	2022												2023												24	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	24
SEAWORLD 2021 ATTRACTION - LIVE																															24	
MILESTONES																															24	
PRECONSTRUCTION																															24	
MILEPR-100	BID DUE DATE	0	15-Dec-21 A		◆ BID DUE DATE																								24			
PREC-1000	CONTRACT SIGNING	15	01-Mar-22 A	15-Jun-22 A	CONTRACT SIGNING																								24			
PREC-1040	CALIFORNIA COASTAL COMMISSION APPROVAL	5	01-Jun-22 A	15-Jul-22	CALIFORNIA COASTAL COMMISSION APPROVAL																								24			
MILEPR-110	PROJECT AWARD & NTP FOR PRECONSTRUCTION ACTIVITIES	0	15-Jun-22 A		◆ PROJECT AWARD & NTP FOR PRECONSTRUCTION ACTIVITIES																								24			
MILEPR-130	PRECONSTRUCTION CONFERENCE	0		15-Jun-22 A	◆ PRECONSTRUCTION CONFERENCE																								24			
MILEPR-120	PRECONSTRUCTION SURVEY/INVESTIGATION START	0	16-Jun-22 A		◆ PRECONSTRUCTION SURVEY/INVESTIGATION START																								24			
PREC-1010	INITIAL SITE INVESTIGATION	23	16-Jun-22 A	30-Jun-22	INITIAL SITE INVESTIGATION																								24			
MILEPR-140	PRECONSTRUCTION SAFETY CONFERENCE	0		20-Jun-22	◆ PRECONSTRUCTION SAFETY CONFERENCE																								24			
MOBILIZATION																															24	
MILEMO-100	NOTICE TO PROCEED - CONSTRUCTION ACTIVITIES	0	01-Jul-22		◆ NOTICE TO PROCEED - CONSTRUCTION ACTIVITIES																								24			
MILEMO-110	MOBILIZATION TO SITE	0	01-Jul-22		◆ MOBILIZATION TO SITE																								24			
BUILDING 10 - STATION																															24	
MILE10-100	STATION DEMO START	0	01-Jul-22		◆ STATION DEMO START																								24			
MILE10-110	STATION STRUCTURE START	0	01-Aug-22		◆ STATION STRUCTURE START																								24			
MILE10-120	STATION INTERIORS START	0	01-Aug-22		◆ STATION INTERIORS START																								24			
MILE10-130	STATION DEMO COMPLETE	0		09-Aug-22	◆ STATION DEMO COMPLETE																								24			
MILE10-140	STATION STRUCTURE COMPLETE	0		31-Oct-22	◆ STATION STRUCTURE COMPLETE																								24			
MILE10-150	STATION STARTUP/COMMISSIONING START	0	12-Jan-23		◆ STATION STARTUP/COMMISSIONING START																								24			
MILE10-160	STATION INTERIORS COMPLETE	0		30-Mar-23	◆ STATION INTERIORS COMPLETE																								24			
MILE10-170	STATION SUBSTANTIALLY COMPLETE	0		30-Mar-23	◆ STATION SUBSTANTIALLY COMPLETE																								24			
MILE10-180	STATION STARTUP/COMMISSIONING COMPLETE	0		30-Mar-23	◆ STATION STARTUP/COMMISSIONING COMPLETE																								24			
BUILDING 20 - RIDE ELECTRICAL																															24	
MILE20-220	BLDG 20 STRUCTURE START	0	12-Oct-22		◆ BLDG 20 STRUCTURE START																								24			
MILE20-230	BLDG 20 STRUCTURE COMPLETE	0		21-Nov-22	◆ BLDG 20 STRUCTURE COMPLETE																								24			
MILE20-290	BLDG 20 STARTUP/COMMISSIONING START	0	08-Mar-23		◆ BLDG 20 STARTUP/COMMISSIONING START																								24			
MILE20-300	BLDG 20 STARTUP/COMMISSIONING COMPLETE	0		27-Mar-23	◆ BLDG 20 STARTUP/COMMISSIONING COMPLETE																								24			
MILE20-270	BLDG 20 INTERIORS COMPLETE	0		29-Mar-23	◆ BLDG 20 INTERIORS COMPLETE																								24			
MILE20-280	BLDG 20 SUBSTANTIALLY COMPLETE	0		29-Mar-23	◆ BLDG 20 SUBSTANTIALLY COMPLETE																								24			
BUILDING 30 - SECURITY (EXISTING BLDG)																															24	
MILE30-300	BLDG 30 DEMO START	0	12-Jul-22		◆ BLDG 30 DEMO START																								24			
MILE30-340	BLDG 30 STARTUP/COMMISSIONING START	0	26-Aug-22		◆ BLDG 30 STARTUP/COMMISSIONING START																								24			
MILE30-380	BLDG 30 SUBSTANTIALLY COMPLETE	0		20-Mar-23	◆ BLDG 30 SUBSTANTIALLY COMPLETE																								24			
MILE30-350	BLDG 30 STARTUP/COMMISSIONING COMPLETE	0		20-Mar-23	◆ BLDG 30 STARTUP/COMMISSIONING COMPLETE																								24			
SITE																															24	
MILES-100	SITE GRADING/UTILITIES START	0	01-Jul-22		◆ SITE GRADING/UTILITIES START																								24			
MILES-110	SITE DEMO START	0	12-Jul-22		◆ SITE DEMO START																								24			
MILES-120	SITE STRUCTURE START	0	16-Aug-22		◆ SITE STRUCTURE START																								24			
MILES-140	SITE DEMO COMPLETE	0		10-Nov-22	◆ SITE DEMO COMPLETE																								24			
MILES-130	SITE LANDSCAPE/HARDSCAPE START	0	11-Nov-22		◆ SITE LANDSCAPE/HARDSCAPE START																								24			
MILES-150	SITE GRADING/UTILITES COMPLETE	0		22-Nov-22	◆ SITE GRADING/UTILITES COMPLETE																								24			
MILES-160	SITE STRUCTURE COMPLETE	0		17-Feb-23	◆ SITE STRUCTURE COMPLETE																								24			
MILES-170	SITE LANDSCAPE/HARDSCAPE COMPLETE	0		08-Mar-23	◆ SITE LANDSCAPE/HARDSCAPE COMPLETE																								24			
MILES-180	SITE SUBSTANTIALLY COMPLETE	0		08-Mar-23	◆ SITE SUBSTANTIALLY COMPLETE																								24			
MILES-190	ATTRACTION & ASSOCIATED AREAS READY FOR TESTING	0		31-Mar-23*	◆ ATTRACTION & ASSOCIATED AREAS READY FOR TESTING																								24			
PROJECT COMPLETION																															24	
MILEPC-100	SUBSTANTIAL COMPLETION	0	26-May-23	26-May-23	◆ SUBSTANTIAL COMPLETION																								24			
CONTRACT MILESTONES																															24	
																															24	
Remaining Level of Effort		Remaining Work																										24				
Actual Level of Effort		Critical Remaining Work																										24				
Actual Work		Milestone																										24				
SEAWORLD 2021 ATTRACTION - LIVE																												24				
FULL SCHEDULE																												24				
Status As Of 20-Jun-22																												24				
CLARK CONSTRUCTION																												24				
Print Date/Time: 22-Jun-22 11:11																												24				
Page 1 of 15																												24				

Activity ID	Activity Name	Original Duration	Start	Finish	2022	2023																							
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
MILES-210	ELECTRICAL WORK COMPLETE	0		09-Mar-23																									
MILES-220	STRUCTURES COMPLETE	0		27-Mar-23																									
MILES-200	MECHANICAL WORK COMPLETE	0		30-Mar-23																									
CLARK KPI		229	01-Jul-22	26-May-23																									
MILE-010	NOTICE TO PROCEED (CLARK KPI)	0	01-Jul-22																										
MILE-060	BUILDING ENVELOPE START (CLARK KPI)	0	01-Aug-22																										
MILE-070	MEP OVERHEAD ROUGH-IN START (CLARK KPI)	0	18-Aug-22																										
MILE-080	TEMPORARY WEATHER TIGHT (CLARK KPI)	0		19-Aug-22																									
MILE-040	ABOVE GRADE STRUCTURE START (CLARK KPI)	0	26-Aug-22																										
MILE-120	START DRYWALL (CLARK KPI)	0	18-Nov-22																										
MILE-050	ABOVE GRADE STRUCTURE COMPLETE (CLARK KPI)	0		17-Feb-23																									
MILE-100	PERMANENT POWER (CLARK KPI)	0		09-Mar-23																									
MILE-110	SUBSTANTIAL COMPLETION (CLARK KPI)	0		26-May-23																									
SUMMARY		229	01-Jul-22	26-May-23																									
BUILDING 10 - STATION		188	01-Jul-22	30-Mar-23																									
10SUMM-1000	BLDG 10 DEMO	27	01-Jul-22	09-Aug-22																									
10SUMM-1010	BLDG 10 STRUCTURE	65	01-Aug-22	31-Oct-22																									
10SUMM-1030	BLDG 10 INTERIORS	168	01-Aug-22	30-Mar-23																									
10SUMM-1040	BLDG 10 STARTUP/COMMISSIONING	55	12-Jan-23	30-Mar-23																									
BUILDING 20 - RIDE ELECTRICAL		14	08-Mar-23	27-Mar-23																									
20SUMM-1030	BLDG 20 STARTUP/COMMISSIONING	14	08-Mar-23	27-Mar-23																									
SITE		229	01-Jul-22	26-May-23																									
SDSUMM-1010	SITE GRADING/UTILITIES	101	01-Jul-22	22-Nov-22																									
SDSUMM-1000	SITE DEMO	87	12-Jul-22	10-Nov-22																									
SDSUMM-1020	SITE STRUCTURE	129	16-Aug-22	17-Feb-23																									
SDSUMM-1030	SITE LANDSCAPE/HARDSCAPE	79	11-Nov-22	08-Mar-23																									
SDSUMM-1040	RIDE ERECTION	96	11-Nov-22	31-Mar-23																									
SDSUMM-1050	SEAWORLD THIRD PARTY RIDE TESTING	56	01-Apr-23	26-May-23																									
PROJECT ADMINISTRATION		314	15-Dec-21 A	14-Mar-23																									
PREC-1030	SEAWORLD BID REVIEW/HOLIDAYS	51	15-Dec-21 A	15-Apr-22 A																									
PREC-1060	EARLY SUBCONTRACTOR PROCUREMENT	10	14-Feb-22 A	15-Apr-22 A																									
PREC-1020	SUBCONTRACTOR AWARDS	39	01-Mar-22 A	15-Apr-22 A																									
PURCHASING		5	16-May-22 A	17-Jun-22 A																									
PURC-01	SIGN SUBCONTRACTS FOLLOWING CONTRACT SIGNING WITH SEAWORLD	5	16-May-22 A	17-Jun-22 A																									
SUBMITTALS/PROCUREMENT		200	27-May-22 A	14-Mar-23																									
024100 - DEMOLITION		10	20-Jun-22	01-Jul-22																									
SM02-20	PREPARE/SUBMIT SUBMITTALS - DEMOLITION	5	20-Jun-22	24-Jun-22																									
SM02-30	REVIEW/APPROVE SUBMITTALS - DEMOLITION	5	20-Jun-22	24-Jun-22																									
SM02-40	PROCURE/DELIVER MATERIALS/EQUIPMENT - DEMOLITION	5	27-Jun-22	01-Jul-22																									
024113- EARTHWORK		20	20-Jun-22	18-Jul-22																									
SM02-50	PREPARE/SUBMIT SUBMITTALS - EARTHWORK	10	20-Jun-22	01-Jul-22																									
SM02-60	REVIEW/APPROVE SUBMITTALS - EARTHWORK	5	05-Jul-22	11-Jul-22																									
SM02-70	PROCURE/DELIVER MATERIALS/EQUIPMENT - EARTHWORK	5	12-Jul-22	18-Jul-22																									
033000 - CONCRETE		25	20-Jun-22	25-Jul-22																									
SM03-80	PREPARE/SUBMIT SUBMITTALS - CONCRETE	10	20-Jun-22	01-Jul-22																									
SM03-90	REVIEW/APPROVE SUBMITTALS - CONCRETE	5	05-Jul-22	11-Jul-22																									
SM03-00	PROCURE/DELIVER MATERIALS/EQUIPMENT - CONCRETE	10	12-Jul-22	25-Jul-22																									
033000 - REBAR		30	20-Jun-22	01-Aug-22																									
SM03-10	PREPARE/SUBMIT SUBMITTALS - REBAR	15	20-Jun-22	11-Jul-22																									
SM03-20	REVIEW/APPROVE SUBMITTALS - REBAR	5	12-Jul-22	18-Jul-22																									
SM03-30	PROCURE/DELIVER MATERIALS/EQUIPMENT - REBAR	10	19-Jul-22	01-Aug-22																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023													
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
051200 - STRUCTURAL STEEL																														
SM05-40	PREPARE/SUBMIT SUBMITTALS - STRUCTURAL STEEL	48	20-Jun-22	25-Aug-22																										
SM05-50	REVIEW/APPROVE SUBMITTALS - STRUCTURAL STEEL	20	20-Jun-22	18-Jul-22																										
SM05-60	PROCURE/DELIVER MATERIALS/EQUIPMENT - STRUCTURAL STEEL	5	15-Jul-22	21-Jul-22																										
		25	22-Jul-22	25-Aug-22																										
220000 - PLUMBING																														
SM22-00	PREPARE/SUBMIT EARLY SUBMITTALS - PLUMBING	25	20-Jun-22	25-Jul-22																										
SM22-10	REVIEW/APPROVE EARLY SUBMITTALS - PLUMBING	10	20-Jun-22	01-Jul-22																										
SM22-20	PROCURE/DELIVER EARLY MATERIALS/EQUIPMENT (EMBEDS/ETC.) - PLUMBING	5	05-Jul-22	11-Jul-22																										
		10	12-Jul-22	25-Jul-22																										
230000 - MECHANICAL																														
SM23-00	PREPARE/SUBMIT DUCTWORK SHOP DRAWINGS FOR BUILDING 10	130	20-Jun-22	22-Dec-22																										
SM23-30	PREPARE/SUBMIT FOR FAN CONTROL UNITS (FCUs)	20	20-Jun-22	18-Jul-22																										
SM23-50	PREPARE/SUBMIT FOR CONDENSATE UNITS (SPLIT SYSTEMS)	20	20-Jun-22	18-Jul-22																										
SM23-70	PREPARE/SUBMIT EXHAUST FAN PRODUCT DATA	20	20-Jun-22	18-Jul-22																										
SM23-20	REVIEW/APPROVE DUCTWORK SHOP DRAWINGS FOR BUILDING 10	20	20-Jun-22	18-Jul-22																										
SM23-10	FABRICATION / SHIPPING FOR FAN CONTROL UNITS (FCUs)	10	08-Jul-22	21-Jul-22																										
SM23-60	FABRICATION / SHIPPING FOR CONDENSATE UNITS (SPLIT SYSTEMS)	100	19-Jul-22	08-Dec-22																										
SM23-80	FABRICATION/SHIPPING EXHAUST FAN	110	19-Jul-22	22-Dec-22																										
SM23-40	PROCURE/DELIVER DUCTWORK FOR BUILDING 10	55	19-Jul-22	04-Oct-22																										
		20	22-Jul-22	18-Aug-22																										
260000 - ELECTRICAL/LV																														
SM26-10	FABRICATION & SHIPPING TIME FOR TRANSFORMER T-2021	185	20-Jun-22	14-Mar-23																										
SM26-20	PREPARE/SUBMIT FIRE ALARM SHOP DRAWINGS	175	20-Jun-22	28-Feb-23																										
SM26-90	PREPARE/SUBMIT ACCESS CONTROLERS	40	20-Jun-22	15-Aug-22																										
SM26-100	PREPARE/SUBMIT FIBER OPTIC CABLING	30	20-Jun-22	01-Aug-22																										
SM26-50	PREPARE/SUBMIT LIGHTING SUBMITTAL	20	20-Jun-22	18-Jul-22																										
SM26-130	PREPARE/SUBMIT/APPROVE LOW VOLT SWITCH GEAR SUBMITTAL	20	20-Jun-22	18-Jul-22																										
SM26-70	FABRICATION & SHIPPING TIME FOR SWITCHBOARD 'MSBHA' - BLDG 20	5	20-Jun-22	24-Jun-22																										
SM26-40	FABRICATION / SHIPPING TIME FOR LIGHTING	150	27-Jun-22	30-Jan-23																										
SM26-120	FABRICATION & SHIPPING TIME FOR FIBER OPTIC CABLING	100	19-Jul-22	08-Dec-22																										
SM26-110	FABRICATION & SHIPPING FOR ACCESS CONTROLLERS	135	19-Jul-22	30-Jan-23																										
SM26-30	FIRE ALARM SHOP DRAWINGS DEFERRED APPROVAL FROM COSD	155	02-Aug-22	14-Mar-23																										
		40	16-Aug-22	11-Oct-22																										
331000 - UTILITIES																														
SM33-20	PREPARE/SUBMIT SUBMITTALS - UTILITIES	30	20-Jun-22	01-Aug-22																										
SM33-30	REVIEW/APPROVE SUBMITTALS - UTILITIES	5	20-Jun-22	24-Jun-22																										
SM33-40	REVIEW/APPROVE SUBMITTALS - UTILITIES	5	27-Jun-22	01-Jul-22																										
SM33-50	PROCURE/DELIVER MATERIALS/EQUIPMENT - UTILITIES	10	05-Jul-22	18-Jul-22																										
	PROCURE / DELIVER GREASE INTERCEPTOR	20	05-Jul-22	01-Aug-22																										
312333 - TEMPORARY SHORING																														
SM31-90	SECURE MATERIAL FROM VENDOR	50	27-May-22 A	08-Aug-22																										
SM31-60	SECURE MATERIAL FROM VENDOR	30	27-May-22 A	11-Jul-22																										
SM31-70	PREPARE/SUBMIT SUBMITTALS - TEMP SHORING	20	20-Jun-22	18-Jul-22																										
SM31-80	PREPARE/SUBMIT SUBMITTALS - TEMP SHORING	10	19-Jul-22	01-Aug-22																										
	REVIEW/APPROVE SUBMITTALS - TEMP SHORING	5	02-Aug-22	08-Aug-22																										
	PROCURE/DELIVER MATERIALS/EQUIPMENT - TEMP SHORING																													
COORDINATION DRAWINGS																														
COOR-DWG-	COMPOSITE DRAWING OF EXISTING UTILITIES PRIOR TO SHORING INSTALL	36	01-Jul-22	22-Aug-22																										

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Milestone

SEAWORLD 2021 ATTRACTION - LIVE

FULL SCHEDULE

Status As Of 20-Jun-22



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
INSP-1040	BUILDING 20 FOUNDATION INSPECTION	5	20-Oct-22	26-Oct-22																									
INSP-1020	MECHANICAL ROUGH INSPECTION	5	22-Nov-22	30-Nov-22																									
INSP-1050	BUILDING 20 FRAME / INSULATION INSPECTION	5	22-Nov-22	30-Nov-22																									
INSP-1030	MECHANICAL FINAL INSPECTION	5	01-Dec-22	07-Dec-22																									
INSP-1060	BUILDING 20 DRYWALL INSPECTION	5	19-Dec-22	23-Dec-22																									
INSP-1010	FIRE SPRINKLER FINAL INSPECTION	5	09-Feb-23	15-Feb-23																									
INSP-1070	PRE-FINAL INSPECTION	5	16-Feb-23	23-Feb-23																									
INSP-1080	FINAL INSPECTION	5	24-Feb-23	02-Mar-23																									
PRIOR TO MOBILIZATION		16	16-Jun-22 A	12-Jul-22																									
PRMOB-01	CLARK ONSITE TO COORDINATE PRE-MOBILIZATION ACTIVITIES	0	16-Jun-22 A																										
PRMOB-03	*SELECT DEMO / DEMO COORDINATION FOR BUILDING 10 INTERIOR	10	16-Jun-22 A	01-Jul-22																									
PRMOB-04	MOVE SEAWORLD EXISTING ITEMS FOR CONSTRUCTION START	15	16-Jun-22 A	01-Jul-22																									
PRMOB-02	POTHOLE AND ASBUILT ALL EXISTING UTILITIES	10	28-Jun-22	12-Jul-22																									
MOBILIZATION		16	01-Jul-22	25-Jul-22																									
MOB-1060	UTILITY MARKOUT/REFRESH	2	01-Jul-22	05-Jul-22																									
MOB-1070	SURVEY/TAKE PICTURES OF EXISTING CONDITIONS	2	01-Jul-22	05-Jul-22																									
MOB-1000	SETUP CONSTRUCTION FENCE	5	05-Jul-22	11-Jul-22																									
MOB-1040	LAYOUT LIMITS/SITE PERIMETER/GRID LINES	2	05-Jul-22	06-Jul-22																									
MOB-1080	INSTALL TEMP POWER	5	05-Jul-22	11-Jul-22																									
MOB-1050	INSTALL TEMP WATER POCS/WATER TRUCK FILL STATION	2	07-Jul-22	08-Jul-22																									
MOB-1010	INSTALL SWPPP	3	12-Jul-22	14-Jul-22																									
MOB-1020	SETUP OFFICES	10	12-Jul-22	25-Jul-22																									
BLDG 10 - STATION		188	01-Jul-22	30-Mar-23																									
DEMO		27	01-Jul-22	09-Aug-22																									
STDEM-1000	INSTALL PROTECTION/TEMP WALLS	5	01-Jul-22	08-Jul-22																									
STDEM-1020	SAFE OFF MEP AS REQUIRED	5	06-Jul-22	12-Jul-22																									
STDEM-1010	LAYOUT DEMO & CONFIRM -BLDG 10	2	07-Jul-22	08-Jul-22																									
STDEM-1030	DEMO/SALVAGE INTERIOR ARCHITECTURAL/STRUCTURAL	15	11-Jul-22	29-Jul-22																									
STDEM-1050	DEMO SELECTIVE MECHANICAL	10	11-Jul-22	22-Jul-22																									
STDEM-1060	DEMO SELECTIVE PLUMBING	5	11-Jul-22	15-Jul-22																									
STDEM-1040	DEMO/SALVAGE EXTERIORS	10	18-Jul-22	29-Jul-22																									
STDEM-1070	DEMO & TEMP WEATHER TIGHT SELECTIVE ROOF MECHANICAL	5	25-Jul-22	29-Jul-22																									
STDEM-1080	LAYOUT SELECTIVE DRYWALL/PLASTER DEMO FOR ELEC CONDUITS	2	01-Aug-22	02-Aug-22																									
STDEM-1090	SELECTIVE DRYWALL/PLASTER DEMO FOR ELEC	5	03-Aug-22	09-Aug-22																									
STRUCTURE		65	01-Aug-22	31-Oct-22																									
CONCRETE INFILLS & OPERATING PLATFORM		35	01-Aug-22	19-Sep-22																									
STSTR-1000	LAYOUT/CORE FOR ELEC CONDUIT PENETRATIONS - CONC INFILLS/OP PLATFC	3	01-Aug-22	03-Aug-22																									
STSTR-1230	LAYOUT/CORE FOR PLUMBING PENETRATIONS - CONC INFILLS/OP PLATFORM	2	01-Aug-22	02-Aug-22																									
STSTR-1010	LAYOUT/DRILL & EPOXY/FORM/INSTALL EMBEDS - CONC INFILLS/OP PLATFORM	5	03-Aug-22	09-Aug-22																									
STSTR-1020	INSTALL REBAR - CONC INFILLS/OP PLATFORM	2	10-Aug-22	11-Aug-22																									
STSTR-1190	DRILL/EPOXY PLUMBING TRENCHES - CONC INFILLS/OP PLATFORM	3	10-Aug-22	12-Aug-22																									
STSTR-1030	POUR CONCRETE - CONC INFILLS/OP PLATFORM	1	12-Aug-22	12-Aug-22																									
STSTR-1040	STRIP FORMS - CONC INFILLS/OP PLATFORM	1	15-Aug-22	15-Aug-22																									
STSTR-1050	CURE TIME - CONC INFILLS/OP PLATFORM	3	15-Aug-22	17-Aug-22																									
STSTR-1200	REBAR PLUMBING TRENCHES - CONC INFILLS/OP PLATFORM	2	15-Aug-22	16-Aug-22																									
STSTR-1210	POUR PLUMBING TRENCHES - CONC INFILLS/OP PLATFORM	1	17-Aug-22	17-Aug-22																									
PIERS & ELECTRIC ROOM		28	10-Aug-22	19-Sep-22																									
STSTR-1120	LAYOUT/DRILL EPOXY - PIERS 1 - 10/ELEC RM	5	10-Aug-22	16-Aug-22																									
STSTR-1130	REBAR - PIERS 1 - 10/ELEC RM	3	15-Aug-22	17-Aug-22																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												24
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
STSTR-1140	FORM/EMBEDS - PIERS 1 - 10/ELEC RM	3	16-Aug-22	18-Aug-22																									
	POUR - PIERS 1 - 10/ELEC RM	1	19-Aug-22	19-Aug-22																									
	STRIP FORMS - PIERS 1 - 10/ELEC RM	2	22-Aug-22	23-Aug-22																									
	CURE TIME - PIERS 1 - 10/ELEC RM	20	22-Aug-22	19-Sep-22																									
	INSTALL GROUT POCKET DOWELS - PIERS 1 - 10/ELEC RM	2	24-Aug-22	25-Aug-22																									
MEZZANINE & RIDE STEEL & PLATFORM		46	26-Aug-22	31-Oct-22																									
STSTR-1240	C-LINE EXISTING STEEL MODIFICATIONS - MEZZ & PLATFORM	5	26-Aug-22	01-Sep-22																									
STSTR-1260	INSTALL BENT PLATE / ANGLE NORTH STATION EDGE	5	02-Sep-22	09-Sep-22																									
STSTR-1270	INSTALL RIDE TRACK AND COLUMNS FROM PIER 1 - 10	8	12-Sep-22	21-Sep-22																									
STSTR-1060	ERECT OH STEEL - MEZZ & PLATFORM	4	22-Sep-22	27-Sep-22																									
STSTR-1250	PLUMB/WELD OH STEEL - MEZZ & PLATFORM	5	28-Sep-22	04-Oct-22																									
STSTR-1070	ERECT STEEL/HANDRAIL - MEZZ & PLATFORM	5	05-Oct-22	11-Oct-22																									
STSTR-1080	PLUMB/WELD STEEL - MEZZ & PLATFORM	5	12-Oct-22	18-Oct-22																									
STSTR-1090	INSTALL DECKING - MEZZ & PLATFORM	4	19-Oct-22	24-Oct-22																									
STSTR-1220	ELEC SLEEVES - MEZZ & PLATFORM	2	25-Oct-22	26-Oct-22																									
STSTR-1100	REBAR ON METAL DECK - MEZZ & PLATFORM	2	27-Oct-22	28-Oct-22																									
STSTR-1110	POUR COMD - MEZZ & PLATFORM	1	31-Oct-22	31-Oct-22																									
EXTERIORS		95	01-Aug-22	14-Dec-22																									
PUBLIC ENTRANCE		65	10-Aug-22	09-Nov-22																									
STEXT-1030	SAWCUT/DEMO PUBLIC ENTRANCE CONC FOR ELEC	3	10-Aug-22	12-Aug-22																									
STEXT-1040	EXCAVATE/INSTALL CONDUIT AT PUBLIC ENTRANCE	5	15-Aug-22	19-Aug-22																									
STEXT-1050	POUR BACK HARDSCAPE AT PUBLIC ENTRANCE CONDUITS	3	22-Aug-22	24-Aug-22																									
STEXT-1020	FRAME NEW RIDE ENTRANCE/EXIT OPENINGS	5	25-Aug-22	31-Aug-22																									
STEXT-1140	ROUGHIN CONDUIT FOR SPEAKERS AT PUBLIC ENTRANCE	10	01-Sep-22	15-Sep-22																									
STEXT-1180	ROUGHIN NEW EXTERIOR ELEC	10	01-Sep-22	15-Sep-22																									
STEXT-1070	PATCH SHEATHING AT MISC DEMO FOR ELEC	5	16-Sep-22	22-Sep-22																									
STEXT-1080	WATERPROOF/LATH SHEATHING	3	23-Sep-22	27-Sep-22																									
STEXT-1090	PLASTER EXTERIOR SHEATHING	5	28-Sep-22	04-Oct-22																									
STEXT-1110	INSTALL WOOD TRIM AT OPENINGS	3	05-Oct-22	07-Oct-22																									
STEXT-1120	PAINT EXTERIOR AS REQUIRED	8	10-Oct-22	19-Oct-22																									
STEXT-1130	TRIM OUT ELECTRICAL	10	20-Oct-22	02-Nov-22																									
STEXT-1150	INSTALL NEW SPEAKERS AT PUBLIC ENTRANCE	10	20-Oct-22	02-Nov-22																									
STEXT-1280	INSTALL FENCING TYPE 7	5	03-Nov-22	09-Nov-22																									
ROOF		51	01-Aug-22	11-Oct-22																									
STEXT-1000	FRAME/SHEATH NEW ROOF EQUIPMENT CURBS	5	01-Aug-22	05-Aug-22																									
STEXT-1160	PATCH LIGHTWEIGHT CONCRETE AT ROOF	5	08-Aug-22	12-Aug-22																									
STEXT-1170	PATCH ROOFING AT MECHANICAL PENETRATIONS	5	15-Aug-22	19-Aug-22																									
STEXT-1010	INSTALL NEW ROOF FAN	5	05-Oct-22	11-Oct-22																									
ATTRACTION ENTRY/EXIT OPENINGS		30	01-Nov-22	14-Dec-22																									
STEXT-1190	SETUP SCAFFOLD ON RAMP - RIDE OPENINGS	2	01-Nov-22	02-Nov-22																									
STEXT-1200	INTUMESCENT PAINT STEEL - RIDE OPENINGS	4	03-Nov-22	08-Nov-22																									
STEXT-1210	FRAME EXT WALLS - RIDE OPENINGS	4	09-Nov-22	14-Nov-22																									
STEXT-1220	SHEATH WALLS - RIDE OPENINGS	3	15-Nov-22	17-Nov-22																									
STEXT-1230	WATERPROOF/LATH WALLS - RIDE OPENINGS	3	18-Nov-22	22-Nov-22																									
STEXT-1240	PLASTER EXT WALLS - RIDE OPENINGS	4	23-Nov-22	30-Nov-22																									
STEXT-1250	INSTALL OH COILING DOORS - RIDE OPENINGS	4	01-Dec-22	06-Dec-22																									
STEXT-1260	INSTALL WOOD TRIM - RIDE OPENINGS	4	07-Dec-22	12-Dec-22																									
STEXT-1270	REMOVE SCAFFOLD - RIDE OPENINGS	2	13-Dec-22	14-Dec-22																									
INTERIORS		168	01-Aug-22	30-Mar-23																									
STINT-1000	LAYOUT & SAWCUT FOR FLOOR DRAINS/TRAP PRIMERS	2	01-Aug-22	02-Aug-22																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
	STINT-1620	TRIM OUT ELECTRICAL - WEST	3	19-Sep-22	21-Sep-22																								
	STINT-1630	INSTALL BASE - WEST	1	22-Sep-22	22-Sep-22																								
	STINT-1650	INSTALL FIRE EXTINGUISHERS - WEST	1	23-Sep-22	23-Sep-22																								
	STINT-1660	FINAL CLEAN - WEST	1	26-Sep-22	26-Sep-22																								
	STINT-1670	CREATE & DISTRIBUTE PUNCHLIST - WEST	1	27-Sep-22	27-Sep-22																								
	STINT-1680	COMPLETE PUNCHLIST - WEST	5	28-Sep-22	04-Oct-22																								
	STINT-1690	REVIEW & SIGNOFF PUNCHLIST - WEST	1	05-Oct-22	05-Oct-22																								
EAST SIDE			48	06-Oct-22	14-Dec-22																								
	STINT-1700	DEMO CEILING/WALLS AS REQUIRED - EAST	3	06-Oct-22	10-Oct-22																								
	STINT-1710	REFRAME WALLS/CEILINGS - EAST	3	11-Oct-22	13-Oct-22																								
	STINT-1890	INSTALL DOOR FRAME - EAST	2	11-Oct-22	12-Oct-22																								
	STINT-1720	ROUGHIN ELEC WALLS/CEILINGS - EAST	7	14-Oct-22	24-Oct-22																								
	STINT-1730	ROUGHIN SPRINKLER - EAST	2	25-Oct-22	26-Oct-22																								
	STINT-1740	ROUGHIN MECHANICAL - EAST	2	27-Oct-22	28-Oct-22																								
	STINT-1750	DRYWALL CEILINGS - EAST	2	31-Oct-22	01-Nov-22																								
	STINT-1760	TAPE/FINISH CEILINGS - EAST	7	02-Nov-22	10-Nov-22																								
	STINT-1770	PAINT WALLS/CEILINGS - EAST	3	11-Nov-22	15-Nov-22																								
	STINT-1780	INSTALL WALL GRAPHICS - EAST	3	16-Nov-22	18-Nov-22																								
	STINT-1790	TRIM OUT SPRINKLER - EAST	1	21-Nov-22	21-Nov-22																								
	STINT-1800	TRIM OUT MECHANICAL - EAST	1	22-Nov-22	22-Nov-22																								
	STINT-1810	TRIM OUT ELECTRICAL - EAST	3	23-Nov-22	29-Nov-22																								
	STINT-1820	INSTALL BASE - EAST	1	30-Nov-22	30-Nov-22																								
	STINT-1830	INSTALL DOORS/HARDWARE - EAST	1	01-Dec-22	01-Dec-22																								
	STINT-1840	INSTALL FIRE EXTINGUISHERS - EAST	1	02-Dec-22	02-Dec-22																								
	STINT-1850	FINAL CLEAN - EAST	1	05-Dec-22	05-Dec-22																								
	STINT-1860	CREATE & DISTRIBUTE PUNCHLIST - EAST	1	06-Dec-22	06-Dec-22																								
	STINT-1870	COMPLETE PUNCHLIST - EAST	5	07-Dec-22	13-Dec-22																								
	STINT-1880	REVIEW & SIGNOFF PUNCHLIST - EAST	1	14-Dec-22	14-Dec-22																								
RIDE ELECTRICAL 133			43	08-Nov-22	11-Jan-23																								
	STINT-1250	LAYOUT/FRAME WALLS/CEILING - RIDE ELECTRICAL 133	3	08-Nov-22	10-Nov-22																								
	STINT-1120	ROUGHIN WALLS/CEILING - RIDE ELECTRICAL 133	5	11-Nov-22	17-Nov-22																								
	STINT-1330	DROP SPRINKLER HEADS - RIDE ELECTRICAL 133	2	11-Nov-22	14-Nov-22																								
	STINT-1260	HANG DRYWALL - RIDE ELECTRICAL 133	2	18-Nov-22	21-Nov-22																								
	STINT-1270	TAPE/FINISH DRYWALL - RIDE ELECTRICAL 133	5	22-Nov-22	30-Nov-22																								
	STINT-1280	PAINT WALLS/CEILINGS - RIDE ELECTRICAL 133	2	01-Dec-22	02-Dec-22																								
	STINT-1290	TRIM OUT ELEC - RIDE ELECTRICAL 133	2	05-Dec-22	06-Dec-22																								
	STINT-1360	TRIM OUT SPRINKLER HEADS - RIDE ELECTRICAL 133	1	05-Dec-22	05-Dec-22																								
	STINT-1300	INSTALL ELEC GEAR - RIDE ELECTRICAL 133	15	06-Dec-22	27-Dec-22																								
	STINT-1310	PULL OUTSIDE WIRE/TERMINATIONS - RIDE ELECTRICAL 133	5	20-Dec-22	27-Dec-22																								
	STINT-1320	INSTALL RIDE CONTROLS - RIDE ELECTRICAL 133	15	20-Dec-22	11-Jan-23																								
	STINT-1050	INSTALL FCUs/CU & REFR. PIPING - RIDE ELECTRICAL 133	5	23-Dec-22	30-Dec-22																								
STARTUP/COMMISSIONING			55	12-Jan-23	30-Mar-23																								
ELECTRICAL			10	12-Jan-23	25-Jan-23																								
	STCOM-1000	POWER AVAILABLE TO EQUIPMENT - ELECTRICAL	0	12-Jan-23																									
	STCOM-1010	STARTUP ELEC EQUIPMENT AND CHECKOUT - ELECTRICAL	5	12-Jan-23	18-Jan-23																								
	STCOM-1020	TURN ON CIRCUITS AND CHECKOUT ELEC - ELECTRICAL	5	19-Jan-23	25-Jan-23																								
LOW VOLTAGE			10	26-Jan-23	08-Feb-23																								
	STCOM-1030	TURN ON EQUIPMENT & TEST - LOW VOLTAGE	10	26-Jan-23	08-Feb-23																								
PLUMBING			30	09-Feb-23	23-Mar-23																								
	STCOM-1040	TURN ON EQUIPMENT & TEST FUNCTIONALITY - PLUMBING	5	09-Feb-23	15-Feb-23																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												24	
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov		Dec
MECHANICAL	STCOM-1050	TEST & BALANCE WATER SYSTEM - PLUMBING	5	16-Feb-23	23-Feb-23																									
	STCOM-1060	TEST & BALANCE COMPRESSED AIR SYSTEM - PLUMBING	10	24-Feb-23	09-Mar-23																									
	STCOM-1100	CLARK COMMISSIONING CHECKLIST - PLUMBING	5	10-Mar-23	16-Mar-23																									
	STCOM-1110	CLARK CORRECTIONS TO COMMISSIONING CHECKLIST- PLUMBING	5	17-Mar-23	23-Mar-23																									
	MECHANICAL		30	16-Feb-23	30-Mar-23																									
	STCOM-1070	TURN ON EQUIPMENT & TEST FUNCTIONALITY - MECHANICAL	5	16-Feb-23	23-Feb-23																									
	STCOM-1080	TURN ON BMS SYSTEM & PROGRAM - MECHANICAL	10	24-Feb-23	09-Mar-23																									
	STCOM-1090	TEST & BALANCE - MECHANICAL	15	10-Mar-23	30-Mar-23																									
BUILDING 20 - RIDE ELECTRICAL		125	29-Sep-22	29-Mar-23																										
STRUCTURE		38	29-Sep-22	21-Nov-22																										
20STR-1090	LAYOUT FOOTINGS/MECH PAD - BLDG 20	1	29-Sep-22	29-Sep-22																										
20STR-1100	EXCAVATE/INSTALL CONDUIT - BLDG 20	10	30-Sep-22	13-Oct-22																										
20STR-1000	EXCAVATE FOOTINGS - BLDG 20	2	14-Oct-22	17-Oct-22																										
20STR-1010	REBAR FOOTINGS - BLDG 20	2	18-Oct-22	19-Oct-22																										
20STR-1020	POUR FOOTINGS - BLDG 20	1	20-Oct-22	20-Oct-22																										
20STR-1030	ONE-SIDE FOUND. WALLS - BLDG 20	2	21-Oct-22	24-Oct-22																										
20STR-1040	REBAR FOUND. WALLS - BLDG 20	1	25-Oct-22	25-Oct-22																										
20STR-1110	PLUMBING SLEEVES/PIPE FOUND. WALLS - BLDG 20	1	26-Oct-22	26-Oct-22																										
20STR-1050	CLOSE WALL FORMS/INSTALL EMBEDS FOUND. WALLS- BLDG 20	2	27-Oct-22	28-Oct-22																										
20STR-1060	POUR FOUND. WALLS - BLDG 20	1	31-Oct-22	31-Oct-22																										
20STR-1070	STRIP FOUND. WALLS - BLDG 20	1	01-Nov-22	01-Nov-22																										
20STR-1080	BACKFILL FOUND. WALLS - BLDG 20	2	02-Nov-22	03-Nov-22																										
20STR-1180	FORM SLAB/MECH PAD - BLDG 20	1	04-Nov-22	04-Nov-22																										
20STR-1120	SAND/VAPOR BARRIER SLAB - BLDG 20	1	07-Nov-22	07-Nov-22																										
20STR-1130	REBAR SLAB/MECH PAD - BLDG 20	1	08-Nov-22	08-Nov-22																										
20STR-1140	POUR SLAB/MECH PAD - BLDG 20	1	09-Nov-22	09-Nov-22																										
20STR-1170	CURE TIME - BLDG 20	3	10-Nov-22	14-Nov-22																										
20STR-1160	FRAME WALLS/ROOF - BLDG 20	5	15-Nov-22	21-Nov-22																										
EXTERIOR		18	22-Nov-22	19-Dec-22																										
20EXT-1000	SHEATH EXT WALLS/ROOF - BLDG 20	2	22-Nov-22	23-Nov-22																										
20EXT-1010	INSTALL DOOR FRAMES/DOORS - BLDG 20	1	22-Nov-22	22-Nov-22																										
20EXT-1050	INSTALL GUTTERS/DOWNSPOUTS - BLDG 20	4	28-Nov-22	01-Dec-22																										
20EXT-1020	INSTALL ROOF WATERPROOFING - BLDG 20	3	02-Dec-22	06-Dec-22																										
20EXT-1030	INSTALL METAL ROOF - BLDG 20	4	07-Dec-22	12-Dec-22																										
20EXT-1040	PAINT EXTERIOR WALLS - BLDG 20	3	13-Dec-22	15-Dec-22																										
20EXT-1060	INSTALL DOOR HARDWARE - BLDG 20	2	16-Dec-22	19-Dec-22																										
MEP		69	28-Nov-22	07-Mar-23																										
20MEP-1000	ELEC RI - BLDG 20	10	28-Nov-22	09-Dec-22																										
20MEP-1010	PLUMBING RI - BLDG 20	1	12-Dec-22	12-Dec-22																										
20MEP-1060	RI MECH WALL PENETRATION - BLDG 20	1	12-Dec-22	12-Dec-22																										
20MEP-1020	HANG MECHANICAL/INSTALL EQUIPMENT - BLDG 20	4	06-Jan-23	11-Jan-23																										
20MEP-1030	TRIM OUT PLUMBING - BLDG 20	1	06-Jan-23	06-Jan-23																										
20MEP-1040	TRIM OUT ELEC - BLDG 20	3	09-Jan-23	11-Jan-23																										
20MEP-1050	INSTALL ELEC GEAR - BLDG 20	15	12-Jan-23	01-Feb-23																										
20MEP-1080	INSTALL RIDE CONTROLS - BLDG 20	15	12-Jan-23	01-Feb-23																										
20MEP-1090	INSTALL SWITCHGEAR / PULL WIRE / TERMINATE BLDG 20	10	31-Jan-23	13-Feb-23																										
20MEP-1070	PULL OUTSIDE WIRE/TERMINATIONS - BLDG 20	15	14-Feb-23	07-Mar-23																										
INTERIORS		74	13-Dec-22	29-Mar-23																										
20FIN-1000	INSULATE WALLS - BLDG 20	1	13-Dec-22	13-Dec-22																										

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆

 Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
20FIN-1010	HANG WALL DRYWALL - BLDG 20	1	14-Dec-22	14-Dec-22																									
20FIN-1020	INSTALL CEILING RIGID INSULATION/VAPOR RET. - BLDG 20	1	15-Dec-22	15-Dec-22																									
20FIN-1030	HANG CEILING DRYWALL - BLDG 20	1	16-Dec-22	16-Dec-22																									
20FIN-1040	TAPE/FINISH - BLDG 20	7	19-Dec-22	28-Dec-22																									
20FIN-1050	PAINT WALLS/CEILING - BLDG 20	3	29-Dec-22	03-Jan-23																									
20FIN-1060	INSTALL CHAIN LINK FENCE ON WALL - BLDG 20	2	04-Jan-23	05-Jan-23																									
20FIN-1070	INSTALL WALL BASE - BLDG 20	1	06-Jan-23	06-Jan-23																									
20FIN-1080	CREATE & DISTRIBUTE PUNCHLIST - BLDG 20	1	02-Feb-23	02-Feb-23																									
20FIN-1090	COMPLETE PUNCHLIST - BLDG 20	10	15-Mar-23	28-Mar-23																									
20FIN-1100	REVIEW & SIGNOFF PUNCHLIST - BLDG 20	1	29-Mar-23	29-Mar-23																									
STARTUP/COMMISSIONING		12	10-Mar-23	27-Mar-23																									
20COM-1000	POWER AVAILABLE - BLDG 20	0	10-Mar-23																										
20COM-1010	STARTUP ELEC GEAR & CHECKOUT - BLDG 20	7	10-Mar-23	20-Mar-23																									
20COM-1020	STARTUP MECHANICAL - BLDG 20	2	21-Mar-23	22-Mar-23																									
20COM-1040	STARTUP RIDE GEAR & CHECKOUT - BLDG 20	5	21-Mar-23	27-Mar-23																									
20COM-1030	START PLUMBING - BLDG 20	2	23-Mar-23	24-Mar-23																									
BUILDING 30 - SECURITY (EXISTING BLDG)		174	12-Jul-22	20-Mar-23																									
DEMO		3	12-Jul-22	14-Jul-22																									
30DEM-1000	DEMO/SALVAGE WALL & PAVEMENT SECTION - BLDG 30	3	12-Jul-22	14-Jul-22																									
STRUCTURE		17	15-Jul-22	08-Aug-22																									
30STR-1010	EXCAVATE THICKENED EDGE FOR SECURITY - BLDG 30	2	15-Jul-22	18-Jul-22																									
30STR-1080	ROUGHIN CONDUITS FOR SECURITY - BLDG 30	2	19-Jul-22	20-Jul-22																									
30STR-1020	FORM SLAB FOR SECURITY - BLDG 30	1	25-Jul-22	25-Jul-22																									
30STR-1030	REBAR SLAB FOR SECURITY - BLDG 30	1	26-Jul-22	26-Jul-22																									
30STR-1040	INSTALL EMBEDS FOR SECURITY - BLDG 30	1	27-Jul-22	27-Jul-22																									
30STR-1050	POUR SLAB FOR SECURITY - BLDG 30	1	28-Jul-22	28-Jul-22																									
30STR-1060	STRIP FORMS FOR SECURITY - BLDG 30	1	29-Jul-22	29-Jul-22																									
30STR-1090	CURE TIME - BLDG 30	5	29-Jul-22	04-Aug-22																									
30STR-1070	RELOCATE SECURITY BOOTH - BLDG 30	2	05-Aug-22	08-Aug-22																									
MEP		8	19-Aug-22	30-Aug-22																									
30MEP-1010	ELEC RI FOR NEW SECURITY - BLDG 30	3	19-Aug-22	23-Aug-22																									
30MEP-1000	ELEC RI FOR SECURITY BOOTH - BLDG 30	2	24-Aug-22	25-Aug-22																									
30MEP-1030	ELEC CONNECTIONS FOR MOTORIZED GATE - BLDG 30	5	24-Aug-22	30-Aug-22																									
30MEP-1020	ELEC TRIMOUT & CONNECTIONS - BLDG 30	2	26-Aug-22	29-Aug-22																									
INTERIORS		128	09-Aug-22	09-Feb-23																									
30FIN-1000	FRAME NEW OPENING - BLDG 30	2	09-Aug-22	10-Aug-22																									
30FIN-1010	INSTALL SALVAGED SIDING - BLDG 30	1	11-Aug-22	11-Aug-22																									
30FIN-1020	INSTALL TURNSTILES & CHAINLINK - BLDG 30	5	12-Aug-22	18-Aug-22																									
30FIN-1050	INSTALL POST/PLATES FOR TIMECLOCKS - BLDG 30	2	12-Aug-22	15-Aug-22																									
30FIN-1040	INSTALL NEW MOTORIZED GATE - BLDG 30	3	19-Aug-22	23-Aug-22																									
30FIN-1030	INSTALL WASTE RECEPTACLES - BLDG 30	1	24-Aug-22	24-Aug-22																									
30FIN-1060	CREATE & DISTRIBUTE PUNCHLIST - BLDG 30	2	25-Aug-22	26-Aug-22																									
30FIN-1070	COMPLETE PUNCHLIST - BLDG 30	7	31-Jan-23	08-Feb-23																									
30FIN-1080	REVIEW & SIGNOFF PUNCHLIST - BLDG 30	1	09-Feb-23	09-Feb-23																									
STARTUP/COMMISSIONING		7	10-Mar-23	20-Mar-23																									
30COM-1000	POWER AVAILABLE - BLDG 30	0	10-Mar-23																										
30COM-1010	STARTUP ELEC GEAR & CHECKOUT - BLDG 30	2	10-Mar-23	13-Mar-23																									
30COM-1030	STARTUP & CHECKOUT SECURITY SYSTEMS - BLDG 30	3	14-Mar-23	16-Mar-23																									
30COM-1020	TEST MOTORIZED GATE - BLDG 30	2	17-Mar-23	20-Mar-23																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022	2023																							
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
SITE		238	20-Jun-22	26-May-23																									
SIT-1000	RE-ROUTE TEMP FENCING FOR FIRE ACCESS / SEAWORLD ACCESS	2	07-Sep-22	08-Sep-22																									
DEMO		87	12-Jul-22	10-Nov-22																									
SITDEM-1000	LAYOUT DEMO & CONFIRM - SITE	2	12-Jul-22	13-Jul-22																									
SITDEM-1020	DEMO EXISTING LIGHTS	2	14-Jul-22	15-Jul-22																									
SITDEM-1030	DEMO CHAINLINK FENCES	4	14-Jul-22	19-Jul-22																									
SITGR-1080	CLEAR/GRUB SITE	3	19-Jul-22	21-Jul-22																									
SITDEM-1010	DEMO ASPHALT	5	22-Jul-22	28-Jul-22																									
SITDEM-1040	DEMO CONCRETE RAMP SLAB	5	01-Nov-22	07-Nov-22																									
SITDEM-1050	DEMO CUTOUT IN RETAINING WALL	3	08-Nov-22	10-Nov-22																									
SHORING/GRADING/SITE UTILITIES		159	22-Jul-22	10-Mar-23																									
GRADING / BACKFILL		116	29-Jul-22	13-Jan-23																									
SITGR-1090	OVEREXCAVATE SITE & FILL TO SUBGRADE (EAST OF SHORING)	12	29-Jul-22	15-Aug-22																									
SITGR-1210	OVEREXCAVATE SITE & FILL TO SUBGRADE (WEST OF SHORING)	5	09-Sep-22	15-Sep-22																									
SITGR-1140	BACKFILL MAT FOUNDATION TO START BUILDING 20	2	15-Sep-22	16-Sep-22																									
SITGR-1100	BACKFILL/GRADE QUAD 1&2 MAT SLAB AREA AROUND PIERS	8	30-Sep-22	11-Oct-22																									
SITGR-1110	BACKFILL/GRADE QUAD 3&4 MAT SLAB AREA AROUND PIERS	10	28-Oct-22	10-Nov-22																									
SITGR-1070	OVEREXCAVATE RAMP AREA & FILL TO SUBGRADE	5	11-Nov-22	17-Nov-22																									
SITGR-1130	BACKFILL RAMP	5	09-Jan-23	13-Jan-23																									
STORM / SEWER CIVL UTILITIES		87	22-Jul-22	22-Nov-22																									
SITGR-1000	SURVEY RELOCATED SEWER	1	22-Jul-22	22-Jul-22																									
SITGR-1010	INSTALL RELOCATED SEWER SECTIONS 1-5 (445')	10	25-Jul-22	05-Aug-22																									
SITGR-1050	INSTALL GREASE INTERCEPTOR	2	08-Aug-22	09-Aug-22																									
SITGR-1120	SURVEY FOR NEW STORM DRAIN SECTION 1	1	08-Aug-22	08-Aug-22																									
SITGR-1280	SURVEY FOR STORM DRAIN SECTION 13/12/A5 JUNCTION STRUCTURE	1	08-Aug-22	08-Aug-22																									
SITGR-1030	INSTALL STORM DRAIN SECTION 13 & 12 & A5 JUNCTION STRUCTURE (200')	7	09-Aug-22	17-Aug-22																									
SITGR-1260	INSTALL STORM DRAIN SECTION 1 (80')	5	18-Aug-22	24-Aug-22																									
SITGR-1020	SURVEY FOR NEW STORM DRAIN SECTIONS 4-9	1	19-Sep-22	19-Sep-22																									
SITGR-1040	INSTALL STORM DRAIN SECTIONS 4-9 (270')	7	20-Sep-22	28-Sep-22																									
SITGR-1060	INSTALL STORM DRAIN SECTIONS 10-11 & CATCH BASINS (180')	7	11-Nov-22	21-Nov-22																									
SITGR-1270	INSTALL STOROM DRAIN SECTION 2 & CATCH BASIN & CONNECT (40')	7	11-Nov-22	21-Nov-22																									
SITGR-1150	INSTALL STORM DRAIN SECTION 3 & CATCH BASIN & CONNECT (15')	3	18-Nov-22	22-Nov-22																									
SHORING		37	09-Aug-22	29-Sep-22																									
SITGR-1160	LAYOUT SHORING @ EXISTING UTILITY CORRIDOR	2	09-Aug-22	10-Aug-22																									
SITGR-1170	INSTALL SHORING @ EXISTING UTILITY CORRIDOR INCLUDES TRIMMING	15	11-Aug-22	31-Aug-22																									
SITGR-1240	UTILITY DUCT BANK SUPPORT AT PIERS 22 & 233	10	16-Sep-22	29-Sep-22																									
ELEC/COMM DUCTBANKS		154	29-Jul-22	10-Mar-23																									
SITGR-1180	EXCAVATE/INSTALL NEW ELEC CONDUIT PKGE FROM MH-4	14	29-Jul-22	17-Aug-22																									
SITGR-1190	SLURRY/BACKFILL ELEC CONDUIT FROM MH-4	7	18-Aug-22	26-Aug-22																									
SITGR-1200	SET XFMR T-2021	2	01-Mar-23	02-Mar-23																									
SITGR-1220	PULL WIRE & TERMINATE TO XFMR T-2021	2	08-Mar-23	09-Mar-23																									
SITGR-1230	POWER TO XFMR T-2021	0	10-Mar-23																										
ATTRACTION		238	20-Jun-22	26-May-23																									
STRUCTURE		130	16-Aug-22	21-Feb-23																									
SITE		77	16-Aug-22	05-Dec-22																									
QUAD 1		40	16-Aug-22	11-Oct-22																									
ASTR-1480	POUR MUD SLAB UNDER MAT SLAB	2	16-Aug-22	17-Aug-22																									
ASTR-1470	QUAD 1 FORM MAT SLAB - SITE	5	18-Aug-22	24-Aug-22																									
ASTR-1460	QUAD 1 LAYOUT PIERS ON GRADE - SITE	3	18-Aug-22	22-Aug-22																									
ASTR-1500	QUAD 1 REBAR MAT SLAB - SITE	7	19-Aug-22	29-Aug-22																									
ASTR-1510	QUAD 1 POUR MAT SLAB - SITE	1	30-Aug-22	30-Aug-22																									

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												24		
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov		Dec	
	ASTR-1520	QUAD 1 STRIP MAT SLAB - SITE	2	31-Aug-22	01-Sep-22																										
	ASTR-1680	QUAD 1 LAYOUT PIERS ON CONC - SITE	2	31-Aug-22	01-Sep-22																										
	ASTR-1690	QUAD 1 REBAR PIERS ON CONC - SITE	5	01-Sep-22	08-Sep-22																										
	ASTR-1700	QUAD 1 FORM PIERS ON CONC/INSTALL EMBEDS - SITE	5	02-Sep-22	09-Sep-22																										
	ASTR-1710	QUAD 1 POUR 1 PIERS ON CONC - SITE	1	12-Sep-22	12-Sep-22																										
	ASTR-1720	QUAD 1 POUR 2 PIERS ON CONC - SITE	1	13-Sep-22	13-Sep-22																										
	ASTR-1730	QUAD 1 STRIP PIERS ON CONC - SITE	2	14-Sep-22	15-Sep-22																										
	ASTR-1740	QUAD 1 CURE PIERS ON CONC - SITE	20	14-Sep-22	11-Oct-22																										
	ASTR-1750	QUAD 1 INSTALL GROUT POCKET DOWELS - SITE	3	16-Sep-22	20-Sep-22																										
	QUAD 2		40	25-Aug-22	20-Oct-22																										
	ASTR-1540	QUAD 2 FORM MAT SLAB - SITE	5	25-Aug-22	31-Aug-22																										
	ASTR-1530	QUAD 2 LAYOUT PIERS ON GRADE - SITE	3	25-Aug-22	29-Aug-22																										
	ASTR-1550	QUAD 2 REBAR MAT SLAB - SITE	7	30-Aug-22	08-Sep-22																										
	ASTR-1560	QUAD 2 POUR MAT SLAB - SITE	1	09-Sep-22	09-Sep-22																										
	ASTR-1570	QUAD 2 STRIP MAT SLAB - SITE	2	12-Sep-22	13-Sep-22																										
	ASTR-1760	QUAD 2 LAYOUT PIERS ON CONC - SITE	2	12-Sep-22	13-Sep-22																										
	ASTR-1770	QUAD 2 REBAR PIERS ON CONC - SITE	5	13-Sep-22	19-Sep-22																										
	ASTR-1780	QUAD 2 FORM PIERS ON CONC/INSTALL EMBEDS - SITE	5	14-Sep-22	20-Sep-22																										
	ASTR-1790	QUAD 2 POUR 1 PIERS ON CONC - SITE	1	21-Sep-22	21-Sep-22																										
	ASTR-1800	QUAD 2 POUR 2 PIERS ON CONC - SITE	1	22-Sep-22	22-Sep-22																										
	ASTR-1810	QUAD 2 STRIP PIERS ON CONC - SITE	2	23-Sep-22	26-Sep-22																										
	ASTR-1830	QUAD 2 CURE PIERS ON CONC - SITE	20	23-Sep-22	20-Oct-22																										
	ASTR-1820	QUAD 2 INSTALL GROUT POCKET DOWELS - SITE	3	27-Sep-22	29-Sep-22																										
	QUAD 3		45	01-Sep-22	03-Nov-22																										
	ASTR-1590	QUAD 3 FORM MAT SLAB - SITE	5	01-Sep-22	08-Sep-22																										
	ASTR-1580	QUAD 3 LAYOUT PIERS ON GRADE - SITE	3	01-Sep-22	06-Sep-22																										
	ASTR-1600	QUAD 3 REBAR MAT SLAB - SITE	10	09-Sep-22	22-Sep-22																										
	ASTR-1610	QUAD 3 POUR MAT SLAB - SITE	1	23-Sep-22	23-Sep-22																										
	ASTR-1620	QUAD 3 STRIP MAT SLAB - SITE	2	26-Sep-22	27-Sep-22																										
	ASTR-1840	QUAD 3 LAYOUT PIERS ON CONC - SITE	2	26-Sep-22	27-Sep-22																										
	ASTR-1850	QUAD 3 REBAR PIERS ON CONC - SITE	5	27-Sep-22	03-Oct-22																										
	ASTR-1860	QUAD 3 FORM PIERS ON CONC/INSTALL EMBEDS - SITE	5	28-Sep-22	04-Oct-22																										
	ASTR-1870	QUAD 3 POUR 1 PIERS ON CONC - SITE	1	05-Oct-22	05-Oct-22																										
	ASTR-1880	QUAD 3 POUR 2 PIERS ON CONC - SITE	1	06-Oct-22	06-Oct-22																										
	ASTR-1890	QUAD 3 STRIP PIERS ON CONC - SITE	2	07-Oct-22	10-Oct-22																										
	ASTR-1910	QUAD 3 CURE PIERS ON CONC - SITE	20	07-Oct-22	03-Nov-22																										
	ASTR-1900	QUAD 3 INSTALL GROUT POCKET DOWELS - SITE	3	11-Oct-22	13-Oct-22																										
	QUAD 4		50	09-Sep-22	17-Nov-22																										
	ASTR-1640	QUAD 4 FORM MAT SLAB - SITE	5	09-Sep-22	15-Sep-22																										
	ASTR-1630	QUAD 4 LAYOUT PIERS ON GRADE - SITE	3	09-Sep-22	13-Sep-22																										
	ASTR-1650	QUAD 4 REBAR MAT SLAB - SITE	10	23-Sep-22	06-Oct-22																										
	ASTR-1660	QUAD 4 POUR MAT SLAB - SITE	1	07-Oct-22	07-Oct-22																										
	ASTR-1670	QUAD 4 STRIP MAT SLAB - SITE	2	10-Oct-22	11-Oct-22																										
	ASTR-1920	QUAD 4 LAYOUT PIERS ON CONC - SITE	2	10-Oct-22	11-Oct-22																										
	ASTR-1930	QUAD 4 REBAR PIERS ON CONC - SITE	5	11-Oct-22	17-Oct-22																										
	ASTR-1940	QUAD 4 FORM PIERS ON CONC/INSTALL EMBEDS - SITE	5	12-Oct-22	18-Oct-22																										
	ASTR-1950	QUAD 4 POUR 1 PIERS ON CONC - SITE	1	19-Oct-22	19-Oct-22																										
	ASTR-1960	QUAD 4 POUR 2 PIERS ON CONC - SITE	1	20-Oct-22	20-Oct-22																										
	ASTR-1970	QUAD 4 STRIP PIERS ON CONC - SITE	2	21-Oct-22	24-Oct-22																										

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												24	
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov		Dec
24	ASTR-1990	QUAD 4 CURE PIERS ON CONC - SITE	20	21-Oct-22	17-Nov-22																									
	ASTR-1980	QUAD 4 INSTALL GROUT POCKET DOWELS - SITE	3	25-Oct-22	27-Oct-22																									
	SHORING TO RETAINING WALL		45	30-Sep-22	05-Dec-22																									
	ASTR-2510	FORM MAT SLAB - SITE	5	30-Sep-22	06-Oct-22																									
	ASTR-2520	LAYOUT PIERS ON GRADE - SITE	3	30-Sep-22	04-Oct-22																									
	ASTR-2530	REBAR MAT SLAB - SITE	10	07-Oct-22	20-Oct-22																									
	ASTR-2540	POUR MAT SLAB - SITE	1	21-Oct-22	21-Oct-22																									
	ASTR-2550	STRIP MAT SLAB - SITE	2	24-Oct-22	25-Oct-22																									
	ASTR-2560	LAYOUT PIERS ON CONC - SITE	2	24-Oct-22	25-Oct-22																									
	ASTR-2570	REBAR PIERS ON CONC - SITE	5	25-Oct-22	31-Oct-22																									
	ASTR-2580	FORM PIERS ON CONC/INSTALL EMBEDS - SITE	5	26-Oct-22	01-Nov-22																									
	ASTR-2590	POUR 1 PIERS ON CONC - SITE	1	02-Nov-22	02-Nov-22																									
	ASTR-2600	POUR 2 PIERS ON CONC - SITE	1	03-Nov-22	03-Nov-22																									
	ASTR-2610	STRIP PIERS ON CONC - SITE	2	04-Nov-22	07-Nov-22																									
	ASTR-2620	CURE PIERS ON CONC - SITE	20	04-Nov-22	05-Dec-22																									
	ASTR-2630	INSTALL GROUT POCKET DOWELS - SITE	3	08-Nov-22	10-Nov-22																									
	RAMP		60	23-Nov-22	21-Feb-23																									
	LOWER		26	23-Nov-22	03-Jan-23																									
	ASTR-2000	LOWER MAT FTG FORM - RAMP	2	23-Nov-22	28-Nov-22																									
	ASTR-2010	LOWER MAT FTG LAYOUT PIERS - RAMP	1	28-Nov-22	28-Nov-22																									
	ASTR-2020	LOWER MAT FTG REBAR - RAMP	3	29-Nov-22	01-Dec-22																									
	ASTR-2030	LOWER MAT FTG POUR - RAMP	1	02-Dec-22	02-Dec-22																									
	ASTR-2040	LOWER MAT FTG STRIP - RAMP	2	05-Dec-22	06-Dec-22																									
	ASTR-2150	LOWER MAT LAYOUT PIERS ON CONC - RAMP	1	07-Dec-22	07-Dec-22																									
	ASTR-2160	LOWER MAT REBAR PIERS ON CONC - RAMP	2	08-Dec-22	09-Dec-22																									
	ASTR-2170	LOWER MAT FORM PIERS ON CONC/INSTALL EMBEDS - RAMP	2	12-Dec-22	13-Dec-22																									
	ASTR-2180	LOWER MAT POUR PIERS ON CONC - RAMP	1	14-Dec-22	14-Dec-22																									
	ASTR-2190	LOWER MAT STRIP PIERS ON CONC - RAMP	1	15-Dec-22	15-Dec-22																									
	ASTR-2200	LOWER MAT CURE PIERS ON CONC - RAMP	20	15-Dec-22	03-Jan-23																									
	ASTR-2210	LOWER MAT INSTALL GROUT POCKET DOWELS - RAMP	2	16-Dec-22	19-Dec-22																									
	MIDDLE		26	05-Dec-22	11-Jan-23																									
	ASTR-2050	MIDDLE MAT FTG FORM - RAMP	2	05-Dec-22	06-Dec-22																									
	ASTR-2060	MIDDLE MAT FTG LAYOUT PIERS - RAMP	1	06-Dec-22	06-Dec-22																									
ASTR-2070	MIDDLE MAT FTG REBAR - RAMP	2	07-Dec-22	08-Dec-22																										
ASTR-2080	MIDDLE MAT FTG POUR - RAMP	1	09-Dec-22	09-Dec-22																										
ASTR-2090	MIDDLE MAT FTG STRIP - RAMP	2	12-Dec-22	13-Dec-22																										
ASTR-2220	MIDDLE MAT LAYOUT PIERS ON CONC - RAMP	1	14-Dec-22	14-Dec-22																										
ASTR-2230	MIDDLE MAT REBAR PIERS ON CONC - RAMP	3	15-Dec-22	19-Dec-22																										
ASTR-2240	MIDDLE MAT FORM PIERS ON CONC/INSTALL EMBEDS - RAMP	2	20-Dec-22	21-Dec-22																										
ASTR-2250	MIDDLE MAT POUR PIERS ON CONC - RAMP	1	22-Dec-22	22-Dec-22																										
ASTR-2260	MIDDLE MAT STRIP PIERS ON CONC - RAMP	1	23-Dec-22	23-Dec-22																										
ASTR-2280	MIDDLE MAT CURE PIERS ON CONC - RAMP	20	23-Dec-22	11-Jan-23																										
ASTR-2270	MIDDLE MAT INSTALL GROUT POCKET DOWELS - RAMP	2	27-Dec-22	28-Dec-22																										
UPPER		49	12-Dec-22	21-Feb-23																										
ASTR-2100	UPPER MAT FTG FORM - RAMP	2	12-Dec-22	13-Dec-22																										
ASTR-2110	UPPER MAT FTG LAYOUT PIERS - RAMP	1	13-Dec-22	13-Dec-22																										
ASTR-2120	UPPER MAT FTG REBAR - RAMP	4	14-Dec-22	19-Dec-22																										
ASTR-2130	UPPER MAT FTG POUR - RAMP	1	20-Dec-22	20-Dec-22																										
ASTR-2140	UPPER MAT FTG STRIP - RAMP	2	21-Dec-22	22-Dec-22																										
ASTR-2290	UPPER MAT LAYOUT PIERS/WALLS ON CONC - RAMP	1	23-Dec-22	23-Dec-22																										

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												24			
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov		Dec		
24	ASTR-2300	UPPER MAT REBAR PIERS ON CONC - RAMP	2	27-Dec-22	28-Dec-22																											
	ASTR-2310	UPPER MAT FORM PIERS ON CONC/INSTALL EMBEDS - RAMP	2	29-Dec-22	30-Dec-22																											
	ASTR-2480	UPPER MAT SLEEVE ELEC WALLS - RAMP	1	30-Dec-22	30-Dec-22																											
	ASTR-2320	UPPER MAT POUR PIERS ON CONC - RAMP	1	03-Jan-23	03-Jan-23																											
	ASTR-2330	UPPER MAT STRIP PIERS ON CONC - RAMP	1	04-Jan-23	04-Jan-23																											
	ASTR-2350	UPPER MAT CURE PIERS ON CONC - RAMP	20	04-Jan-23	23-Jan-23																											
	ASTR-2340	UPPER MAT INSTALL GROUT POCKET DOWELS - RAMP	2	05-Jan-23	06-Jan-23																											
	ASTR-2490	UPPER MAT ELEC CONDUIT FROM BLDG 10 TO SITE - RAMP	7	16-Jan-23	24-Jan-23																											
	RETAINING WALL			40	23-Dec-22	21-Feb-23																										
	ASTR-2360	UPPER MAT ONE-SIDE WALL - RAMP	4	23-Dec-22	29-Dec-22																											
	ASTR-2370	UPPER MAT REBAR WALL - RAMP	4	30-Dec-22	05-Jan-23																											
	ASTR-2380	UPPER MAT CLOSE WALL/INSTALL EMBEDS - RAMP	4	06-Jan-23	11-Jan-23																											
	ASTR-2390	UPPER MAT POUR WALLS - RAMP	1	12-Jan-23	12-Jan-23																											
	ASTR-2400	UPPER MAT STRIP WALLS - RAMP	1	13-Jan-23	13-Jan-23																											
	ASTR-2410	UPPER MAT CURE WALLS - RAMP	5	16-Jan-23	20-Jan-23																											
	ASTR-2420	UPPER MAT ERECT STEEL - RAMP	2	07-Feb-23	08-Feb-23																											
	ASTR-2430	UPPER MAT PLUMB/WELD STEEL - RAMP	3	09-Feb-23	13-Feb-23																											
	ASTR-2500	UPPER MAT PAINT STEEL - RAMP	5	14-Feb-23	21-Feb-23																											
	MISC			9	25-Jan-23	06-Feb-23																										
	ASTR-2440	SAND/VAPOR BARRIER - RAMP	2	25-Jan-23	26-Jan-23																											
	ASTR-2450	DRILL/EPOXY SLAB DOWELS - RAMP	3	27-Jan-23	31-Jan-23																											
	ASTR-2460	REBAR SLAB - RAMP	3	01-Feb-23	03-Feb-23																											
	ASTR-2470	POUR SLAB - RAMP	1	06-Feb-23	06-Feb-23																											
	MEP			75	11-Nov-22	02-Mar-23																										
	AMEP-1000	LAYOUT/EXCAVATE/INSTALL SITE ELECTRICAL (ALL BY ELECTRICIAN)	25	11-Nov-22	19-Dec-22																											
	AMEP-1020	CONNECT LAUNCH 2 ELECTRICAL	12	20-Dec-22	06-Jan-23																											
	AMEP-1030	CONNECT LAUNCH 3 ELECTRICAL	12	09-Jan-23	24-Jan-23																											
	AMEP-1010	CONNECT LAUNCH 1 ELECTRICAL	12	14-Feb-23	02-Mar-23																											
	AMEP-1040	CONNECT BRAKE SYSTEM ELECTRICAL	12	14-Feb-23	02-Mar-23																											
	ATTRACTION INSTALL			238	20-Jun-22	26-May-23																										
	AINST-1000	SHIPPING TIME FOR RIDE MATERIALS	40	20-Jun-22	15-Aug-22																											
	AINST-1010	RECEIVE DELIVERY #1 & SHAKEOUT	7	16-Aug-22	24-Aug-22																											
	AINST-1020	RECEIVE DELIVERY #2 & SHAKEOUT	7	25-Aug-22	02-Sep-22																											
	AINST-1030	PREFAB SECTIONS SEQUENCE 1	7	25-Aug-22	02-Sep-22																											
AINST-1040	RECEIVE DELIVERY #3 & SHAKEOUT	7	06-Sep-22	14-Sep-22																												
AINST-1050	PREFAB SECTIONS SEQUENCE 2	15	06-Sep-22	26-Sep-22																												
AINST-1060	PREFAB SECTIONS SEQUENCE 3	15	23-Sep-22	13-Oct-22																												
AINST-1070	PREFAB SECTIONS SEQUENCE 4	3	14-Oct-22	18-Oct-22																												
AINST-1080	INSTALL SEQUENCE 1	9	11-Nov-22	23-Nov-22																												
AINST-1090	INSTALL SEQUENCE 2	9	28-Nov-22	08-Dec-22																												
AINST-1100	INSTALL SEQUENCE 3	9	09-Dec-22	21-Dec-22																												
AINST-1110	INSTALL SEQUENCE 3.5 BETWEEN SHORING & EXISTING RETAINING WALL	5	22-Dec-22	29-Dec-22																												
AINST-1120	INSTALL SEQUENCE 4	9	07-Feb-23	17-Feb-23																												
AINST-1130	INSTALL CARS DELIVERY #1	3	21-Feb-23	23-Feb-23																												
AINST-1140	INSTALL CARS DELIVERY #2	3	24-Feb-23	28-Feb-23																												
AINST-1150	ELEC CHECK OUT	4	01-Mar-23	06-Mar-23																												
AINST-1160	TORQUE CHECK OUT	4	01-Mar-23	06-Mar-23																												
AINST-1170	CLARK PUNCHLIST PRIOR TO TURNOVER TO TESTING	3	03-Mar-23	07-Mar-23																												
AINST-1180	ASBUILT SURVEY OF RIDE AND CHECKOFF FOR ALL TESTING / INSPECTIONS	4	03-Mar-23	08-Mar-23																												

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												24												
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		Nov	Dec										
	LAND-1140	PLANT TREES/SHRUBS - WEST SIDE	10	12-Jan-23	25-Jan-23														PLANT TREES/SHRUBS - WEST SIDE																						
	LAND-1150	ADJUST IRRIGATION - WEST SIDE	5	26-Jan-23	01-Feb-23															ADJUST IRRIGATION - WEST SIDE																					
	LAND-1160	SPREAD MULCH - WEST SIDE	5	02-Feb-23	08-Feb-23															SPREAD MULCH - WEST SIDE																					
	LAND-1170	REMOVE TEMP FENCING - WEST SIDE	1	09-Feb-23	09-Feb-23															REMOVE TEMP FENCING - WEST SIDE																					
	DEMOBILIZATION		7	05-Apr-23	13-Apr-23																																				
	DEMOB-1010	REMOVE TEMP FENCE	5	05-Apr-23	11-Apr-23																REMOVE TEMP FENCE																				
	DEMOB-1000	REMOVE OFFICE SPACE	2	12-Apr-23	13-Apr-23																REMOVE OFFICE SPACE																				