

Activity ID		Activity Name		Original Duration	Start	Finish	per 2022																												per 2023																											
							18	25	01	08	15	22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02																											
SeaWorld December 2022 Bid Schedule				113	15-Dec-22	25-May-23																																																								
MILESTONES				108	21-Dec-22	25-May-23																																																								
MILE-120		SEAWORLD VENDOR SELECTION		0		21-Dec-22*																																																								
MILE-010		NOTICE TO PROCEED		0	23-Jan-23																																																									
MILE-130		WEATHER DAYS (MAY 1ST)		6	24-Apr-23	01-May-23																																																								
MILE-140		WEATHER DAYS (SHIPWRECK)		7	17-May-23	25-May-23																																																								
Front Entrance Remodel				31	17-Mar-23	01-May-23																																																								
MILE-FRONT -100		BAGGAGE CHECKAREA TURN-OVER		0		17-Mar-23*																																																								
MILE-FRONT -120		FRONT ENTRANCE CANOPY TURN-OVER		0		01-May-23*																																																								
Jr. Rescue				13	12-Apr-23	01-May-23																																																								
A1920		TURN OVER RIDES FOR RIDE MANUFACTURER		0		12-Apr-23*																																																								
A1930		JR. RESCUE SUBSTANTIAL COMPLETION		0		01-May-23*																																																								
ShipWreck Restaurant				0	25-May-23	25-May-23																																																								
A1940		SHIPWRECK SUBSTANTIAL COMPLETION		0		25-May-23*																																																								
Restroom Renovations				62	28-Feb-23	25-May-23																																																								
A1970		BATHROOM 2 TURN-OVER		0		28-Feb-23*																																																								
A1960		BATHROOM 1 TURN-OVER		0		01-Mar-23*																																																								
A1980		BATHROOM 3 TURN-OVER		0		31-Mar-23*																																																								
A1990		BATHROOM 4 TURN-OVER		0		31-Mar-23*																																																								
A2010		BATHROOM 6 TURN-OVER		0		04-May-23*																																																								
A2020		BATHROOM 7 TURN-OVER		0		04-May-23*																																																								
A2000		BATHROOM 5 TURN-OVER		0		25-May-23*																																																								
PRE CONSTRUCTION				80	15-Dec-22	10-Apr-23																																																								
Contracts / Purchasing				50	15-Dec-22	27-Feb-23																																																								
CONTRACTS-1040		DRAWINGS COMPLETE FOR ALL SCOPES		11	15-Dec-22	30-Dec-22																																																								
CONTRACTS-1030		NEGOTIATE AND SIGN NEW CONTRACT WITH SEAWORLD		5	22-Dec-22	29-Dec-22																																																								
CONTRACTS-1000		SEND OUT RFPS		5	30-Dec-22	06-Jan-23																																																								
CONTRACTS-1050		CLARK COMPILE GMP COST TO SEAWORLD FOR ALL SCOPE		15	03-Jan-23	23-Jan-23																																																								
CONTRACTS-1020		EVALUATE SUBCONTRACTOR BIDS		10	09-Jan-23	20-Jan-23																																																								
CONTRACTS-1010		EXECUTE SUBCONTRACTS		5	23-Jan-23	27-Jan-23																																																								
CONTRACTS-1060		INITIAL SUBMITTALS TO START WORK		15	30-Jan-23	17-Feb-23																																																								
CONTRACTS-1070		INITIAL MATERIAL PROCUREMENT TO START WORK		15	06-Feb-23	27-Feb-23																																																								
Change Order				5	22-Dec-22	29-Dec-22																																																								
A1400		EXECUTE CHANGE ORDER INTO WILD ARCTIC RESCUE CONTRACT		5	22-Dec-22	29-Dec-22																																																								
Early Submittals & Permits				80	15-Dec-22	10-Apr-23																																																								
Construction Permits				71	15-Dec-22	28-Mar-23																																																								
Front Entrance Remodel				60	15-Dec-22	13-Mar-23																																																								
A1830		FRONT ENTRANCE PERMIT IN REVIEW WITH CITY OF SAN DIEGO		60	15-Dec-22	13-Mar-23																																																								
Jr. Rescue				71	15-Dec-22	28-Mar-23																																																								
A1860		JR RESCUE DRAWINGS COMPLETE & SUBMIT TO CITY		11	15-Dec-22	30-Dec-22																																																								
A1870		JR RESCUR PERMIT IN REVIEW WITH CITY OF SAN DIEGO		60	03-Jan-23	28-Mar-23																																																								
ShipWreck Restaurant				62	15-Dec-22	15-Mar-23																																																								
A1840		SHIPWRECK DRAWINGS COMPLETE AND SUBMIT TO CITY		2	15-Dec-22	16-Dec-22																																																								
A1850		SHIPWRECK PERMIT IN REVIEW WITH CITY OF SAN DIEGO		60	19-Dec-22	15-Mar-23																																																								
THEMED SHOP DRAWINGS				30	15-Dec-22	27-Jan-23																																																								
SUB-PRECON-1070		FINALIZATION OF ART DIRECTION - JR RESCUE		15	15-Dec-22	06-Jan-23																																																								
SUB-PRECON-1080		FINALIZATION OF ART DIRECTION - SHIPWRECK RESTAURANT		15	15-Dec-22	06-Jan-23																																																								
SUB-PRECON-1090		FINALIZATION OF ART DIRECTION - ENTRANCE		15	15-Dec-22	06-Jan-23																																																								
SUB-PRECON-1100		SHOP DRAWINGS OF THEMED ELEMENTS- JR RESCUE		15	09-Jan-23	27-Jan-23																																																								
SUB-PRECON-1110		SHOPDRAWINGS OF THEMED ELEMENTS - SHIPWRECK RESTAURANT		15	09-Jan-23	27-Jan-23																																																								
SUB-PRECON-1120		SHOP DRAWINGS OF THEMED ELEMENTS - ENTRANCE		10	09-Jan-23	20-Jan-23																																																								

Remaining Level of Effort

Actual Level of Effort

Actual Work

<

SeaWorld December 2022 Bid Schedule
Status As Of 15-Dec-22

CLARK
CONSTRUCTION

Print Date/Time: 14-Dec-22 22:07
Page 1 of 8

