BLOK-LOK LIMITED

30 MILLWICK DRIVE, WESTON, ONTARIO M9L 1Y3 • TELEPHONE (416) 749-1010 • FAX (416) 749-1017 USA 1-800-561-3026 • email: sales@blok-lok.com

In-situ LOAD TEST REPORT

PROJECT NAME:		Hall of Justice							
PROJECT ADDRESS:		N Spring St, Los Angeles, CA							
DATE OF TESTING:		Nov 07, 2007			PRODU	JCT:	Spira-Lok l	Spira-Lok Helical Ties	
	1	N A T	TE	N D	A N C	E			
NAME			TITI	.E			COMPA	VY	
Greg Serrao						Nad	el Architects		
Charlotte Sahara							el Architects		
Albert Robelo							ih Youssef & Asso		
Alicia Ramos							County Dept of Pu	blic Works	
Stephen Franks						Blok	-Lok Limited		
TEST #1									
	Test Tie Size: HWT 10/155					W	Wall Component: Back-up		
	Entry through	: Mater	Material Face			El	Elevation: East, Interior		
APPLICATION:	Back-up Mate						Floor: 2 nd Floor		
	•				LOCATION:				
	Veneer Mater	rial: Gran	iite		4 97		Spring St Elevation		
COMMENTS:	Tie installed depths were: Loc 1, 4"; Loc 2, 2"; Loc 3, 2"; Loc 4, 2.1/2"; Loc 5, 2.1/2";								
SDS Hammer Drill. A 6 " long tie was installed into the pilot hole by means of the Blok-Lok Dry Set Installation Tool each to an embedment of as noted above. The Blok-Lok Load Test Unit was then attached to the exposed tie, and an axial load applied. Five locations were tested in this manner Loc 1 1700+ Ibf Loc 2 1400 Ibf Loc 3 1100 Ibf									
TEST RESULTS:	Pull Out Loa	Loc 4	1600+	lbf	Loc 5	1700+	lbf		
TEST #2									
	Test Tie Size: HWT 10/155					W	Wall Component: Veneer		
APPLICATION:	Entry through	: Mater	Material Face		TEST LOCATION:		evation: East, In	terior	
	Back-up Mate		al: Poured Concrete				oor: 2 nd Floor		
	Veneer Material: Granite						Spring St Elevation		
	The Spira-Lok ties could not be installed any deeper than 1" penetration into the granite, and in								
	each case, they ground out at that point. The pilot hole at Loc 2 was increased to 11/32" dia								
PROCEDURE:	PROCEDURE: A pilot hole of 5/16" diameter was drilled into the wall to a penetration of approx 6" using a								
SDS Hammer Drill. A 6 " long tie was installed into the pilot hole by means of the Blok-Lok Dry Set Installation Tool									
each to an embedment of 1". The Blok-Lok Load Test Unit was then attached to the exposed tie, and an axial load									
applied. Four locations were tested in this manner									
applica. 1 Sal locations were tosted in this manner									
TEST RESULTS:	Pull Out Loa	Loc 1	1500 1200	lbf lbf	Loc 2	1000	lbf Loc 3	1300 lbf	

TEST #3										
	Test Tie Size:	HWT 10/245		Wall Component: Back-up						
APPLICATION:	Entry through: Mortar Joint		TEST	Elevation: East						
	Back-up Material: Multi wythe brick		LOCATION:	Floor: 2 nd Floor						
	Veneer Material:	Brick		Internal Light Court						
COMMENTS:	The mortar was found to be generally soft and particularly at Loc 2 which could be due to water ingress near the window									
PROCEDURE: A pilot hole of 1/4" diameter was drilled into the wall to a penetration of approx 11.1/2" using a SDS Hammer Drill set to 30% hammer. A 10" long tie was installed into the pilot hole by means of the Blok-Lok										
Dry Set Installation T	ool each to an embe	dment of 8.1/2". The	e Blok-Lok Load T	est Unit was then attached to the						
exposed tie, and an axial load applied. Two locations were tested in this manner										
TEST RESULTS:	Pull Out Load	Loc 1 950 Ik	of Loc 2	BOO lbf Loc 3 lbf						
TEST #4										
APPLICATION:	Test Tie Size:	HWT 10/245		Wall Component: Back-up						
	Entry through:	Brick face	TEST	Elevation: East						
	Back-up Material:	Multi wythe brick	LOCATION:	Floor: 2 nd Floor						
	Veneer Material:	Brick		Internal Light Court						
COMMENTS:	The back-up brick was found to be generally soft.									
A pilot hole of 1/4" diameter was drilled into the wall to a penetration of approx 11.1/2" using a SDS Hammer Drill set to 30% hammer. A 10" long tie was installed into the pilot hole by means of the Blok-Lok Dry Set Installation Tool each to an embedment of 8.1/2". The Blok-Lok Load Test Unit was then attached to the exposed tie, and an axial load applied. Two locations were tested in this manner										
TEST RESULTS:	Pull Out Load	Loc 1 950 Ik	of Loc 2	950 lbf Loc 3 lbf						
TEST #5										
	Test Tie Size:	HWT 10/155		Wall Component: Veneer						
APPLICATION:	Entry through:	Brick face	TEST	Elevation: East						
APPLICATION:	Back-up Material:	Multi wythe brick	LOCATION:	Floor: 4 th Floor						
	Veneer Material:	Brick		Internal Light Court						
COMMENTS:	The glazed veneer brick was found to be generally soft. Loc is possibly an anomaly.									
PROCEDURE:	A pilot hole of 1/4	I" diameter was drille	d into the wall to a	penetration of approx 3" using a						
	SDS Hammer Drill set to 30% hammer. A 6 " long tie was installed into the pilot hole by means of the Blok-Lok Dry									
Set Installation Tool each to an embedment of 2.1/2 ". The Blok-Lok Load Test Unit was then attached to the exposed tie, and an axial load applied. Five locations were tested in this manner										
TEST RESULTS:	Pull Out Load			700 lbf Loc 3 210 lbf 500 lbf						

BLOK-LOK LIMITED

30 MILLWICK DRIVE, WESTON, ONTARIO M9L 1Y3 • TELEPHONE (416) 749-1010 • FAX (416) 749-101

TEST #6 Test Tie Size: HWT 10/75 Wall Component: Veneer Material face **Elevation:** East Entry through: **TEST APPLICATION:** LOCATION: 10th Floor Exterior Floor: **Back-up Material:** Veneer Material: Terra Cotta Access to the exterior terra cotta was effected through a window to facilitate testing. As the terra COMMENTS: cotta was found to be soft, a higher pull-out could be achieved with a smaller 1/2" dia pilot hole but this could not be tested due to lack of access at this time. PROCEDURE: A pilot hole of 5/16" diameter was drilled into the wall to a penetration of approx 2" using a SDS Hammer Drill set to 30% hammer. A 3" long tie was installed into the pilot hole by means of the Blok-Lok Dry Set Installation Tool each to an embedment of 1.1/2". The Blok-Lok Load Test Unit was then attached to the exposed tie, and an axial load applied. One location was tested in this manner TEST RESULTS: **Pull Out Load** Loc 1 375 lbf

ADDITIONAL COMMENTS:

Notes: Ibf denotes pounds force in tension

+ denotes the test was not taken to failure

From the test results, it was concluded that a 10mm dia x 330mm long (nominal 3/8" dia x 13" long) Spira-Lok Helical Tie should be used to make the connection between the granite veneer and poured concrete back-up. The procedure would entail drilling a 5/16" pilot hole from the interior of the wall through the concrete and into the granite to a total depth of approx 14". A clearance hole of 3/8" should then be drilled into the concrete to a depth of 7.1/2", leaving 2.1/2" for tie embedment in the concrete. The tie should then be installed until it is fully seated in the granite and cannot be driven further (approx 1" embedment in the granite). A trial installation was effected using this methodology.

The Product Code for this Spira-Lok Helical Wall Tie is HWT10/330

For installation into the multi-wythe brick at the Light Courts, a 10mm dia x 270mm long (nominal 3/8" dia x 11" long) Spira-Lok Helical Tie should be used

The Product Code for this Spira-Lok Helical Wall Tie is HWT10/270

The length of the Spira-Lok Helical Wall Tie to secure the Terra Cotta is still to be determined.

Photographs of the testing are attached

Completed By: Stephen Franks Date: November 08, 2007

For Additional Information visit our website - www.blok-lok.com

PHOTOGRAPHS:



Hall of Justice, East Elevation

PHOTOGRAPHS:



Testing the Poured Concrete Back-up



Testing the Granite Veneer



Testing the Brick



Testing the Terra Cotta Veneer