

Facsimile Transmittal

Dato:

May 6, 2004

Project name:

Hall of Justice

Project number:

.00

Attention:

Alicia Ramos

Company:

Los Angeles County Department of Public Works

Fax number:

626.300.2387

Pages:

10 (including transmittal)

We are sending you: Information for your use.

1. Testing Information

Remarks:

Additional information to follow from Nabih Youssef & Associates

Please call if you have any questions.

Thase are due by:

If enclosures listed above are not received, please notify sender.

Copies to:

DEPT. PUBLIC WORKS PROJECT MANAGEMENT DIVISION 11 Very truly yours,

Nadel Architects Inc.


Ву:

Charlotte Sahara

Phone extension #259

E-mail: osahara@nadelarc.com

Web: www.nadelarc.com



Telecopier (Fax) Transmittal Cover Sheet Date Submitted: 11/13/03 Attention: Charlotte Sahara/Nadel Architects 310.826.0182 From: Kirk Hodge No. of Pages Excluding Cover Sheet: 9

Remarks:

Subject:

Steel coupon testing locations & details -

LA County Hall of Justice retrofit

Details include coupon removal of steel plate, steel angle, steel rivet and material from standard wide flange beams. Weld repair details are included for repair of steel members where coupons are removed. Coupon extraction locations for built-up steel sections have been located on plan and locations for coupon extraction for standard wide flange sections may be determined in field pending NYA approval.

per poryan smith NYA—


the requested test is the standard tensile


test ASTM 370.

If there are any questions or problems please call (213) 362-0707 Nabih Youssef & Associates Fax. No.: (213) 688-3018

Nabih Youssef & Associates - 800 Wilshire Boulevard, Suite 510, Los Angeles, California 90017


213 688 3018 PAGE-01






Eigth Floor Framing Plan

2/9





Received

May-06-2004 10:48am

From-3108260182

To-EARTHQUAKE RECOVERY

Page 006



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001419

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070384

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Basement B51 North Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN: N/A

TAKEN BY:

DELVERED BY:

TLSC

RECEIVED ON:

06/01/2003

CLIENT

CORE NO 1.2 1.3 1.4 DATE OF TEST 07/18/2003 Sample too 07/18/2003 AGE, DAYS N/A short N/A DIAMETER, in. 3.71 3.71 LENGTH AS RECEIVED, in. 7.03 Recore in 5.50 CAPPED LENGTH, in 7.27 progress 5.73 AREA, sq.in. 10.81 10.81 LENGTH/DIAMETER 1.96 1.54 CORRECTION FACTOR 1.00 0.96 MAX. LOAD, lbf 23480 38240 > COMPR. STRENGTH, psi 2172 3537 CORR. COMPR. STR., psi 2170 3400 MOD. OF ELAST., x1046 PSI UNIT WEIGHT, PCF 142.2

AVERAGE STRENGTH:

COMPLIANCE:

TEST STANDARD:

ASTM C42, C469

CURING:

Seven-day air dry

NOTES:

Peter R. Forsythe



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001420

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070385

ARCHITECT:

CONTRACTOR:

ENGINEER:

SUBCONTRACTOR:

SAMPLED FROM:

Basement B-42 West Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN: 05/20/2003

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

06/01/2003

CORE NO	2.2	2.3	2.4
DATE OF TEST	07/17/2003	07/17/2003	07/17/2003
AGE, DAYS	N/A	N/A	N/A
DIAMETER, in.	3.71	3.71	3.71
LENGTH AS RECEIVED, in.	5.5	6.6	6.1
CAPPED LENGTH, in	5.75	6.85	6.33
AREA, sq.in.	10.81	10.81	10.81
LENGTH/DIAMETER	1.55	1.85	1.71
CORRECTION FACTOR	0.96	1.00	0.98
MAX. LOAD, lbf	44824	35746	36313
COMPR. STRENGTH, psi	4146	3307	3359
CORR. COMPR. STR., psi	3980	3310	3290
MOD. OF ELAST., x10 ⁶ PSI			
UNIT WEIGHT, PCF			137.3

AVERAGE STRENGTH:

3527 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING:

Seven-day air dry

NOTES:

Peter R. Forsythe

the R. Frenthe



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001454

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070580

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

First Floor Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

07/08/2003

AVED A OF OTOFILOTIA	0440	•
UNIT WEIGHT, PCF		100.4
MOD. OF ELAST., x10% PSI		
CORR. COMPR. STR., psi	3290	3590
COMPR. STRENGTH, psi	3464	3779
MAX. LOAD, lbf	37448	40852
CORRECTION FACTOR	0.95	0.95
LENGTH/DIAMETER	1.45	1.39
AREA, sq.in.	10.81	10.81
CAPPED LENGTH, in	5.39	5.14
LENGTH AS RECEIVED, in.		
DIAMETER, in.	3.71	3.71
AGE, DAYS	N/A	N/A
DATE OF TEST	07/23/2003	07/23/2003
CORE NO	3.2	3.3

AVERAGE STRENGTH:

3440 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

Me R. Frey H



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001421

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO: **PERMIT NO:**

30612001

LOS ANGELES, CA 90013

DSA APPL, NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

PAGE NO:

LONG BEACH, CA

LAB NO:

1070386

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 2, 270 East Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/21/2003 DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	6.2	6.3
DATE OF TEST	07/17/2003	07/17/2003
AGE, DAYS	N/A	N/A
DIAMETER, in.	3.71	3.71
LENGTH AS RECEIVED, in.	4.80	6.99
CAPPED LENGTH, in	5.05	7.22
AREA, sq.in.	10.81	10.81
LENGTH/DIAMETER	1.36	1.95
CORRECTION FACTOR	0.94	1.00
MAX. LOAD, lbf	47661	35880
COMPR. STRENGTH, psi	4409	3319
CORR. COMPR. STR., psi	4140	3320
MOD. OF ELAST., x10 ⁶ PSI		3.60
UNIT WEIGHT, PCF		

AVERAGE STRENGTH:

3730 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

Elle R. Forsythe



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001428

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

PAGE NO:

LONG BEACH, CA

LAB NO:

1070389

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 4, Room 442 South Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/22/2003 DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	10.2	10.3
DATE OF TEST	07/17/2003	07/17/2003
AGE, DAYS	N/A	N/A .
DIAMETER, in.	3.71	3.71
LENGTH AS RECEIVED, in.	4.54	7.04
CAPPED LENGTH, in	4.81	7.33
AREA, sq.in.	10.81	10.81
LENGTH/DIAMETER	1.30	1.98
CORRECTION FACTOR	0.94	1.00
MAX. LOAD, lbf	21561	19575
COMPR. STRENGTH, psi	1994	1811
CORR. COMPR. STR., psi	1870	1810
MOD. OF ELAST., x10 ⁶ PSI	,	
UNIT WEIGHT, PCF		134.9
	4040	

AVERAGE STRENGTH:

1840 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING:

Seven-day air dry

NOTES:

Klu R. Furyet



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001429

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO: **PERMIT NO:**

30612001

LOS ANGELES, CA 90013

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

LONG BEACH, CA

OSHPD NO.:

LAB NO:

PAGE NO:

1070390

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 4, Room 442 South Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN: 05/22/2003

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	11.2	11.3
DATE OF TEST	07/17/2003	Sample too
AGE, DAYS	N/A	short
DIAMETER, in.	3.71	
LENGTH AS RECEIVED, in.	3.82	Recore in
CAPPED LENGTH, in	4.08	progress
AREA, sq.in.	10.81	
LENGTH/DIAMETER	1.10	
CORRECTION FACTOR	0.89	
MAX. LOAD, lbf	53051	
COMPR. STRENGTH, psi	4907	
CORR. COMPR. STR., psi	4370	
MOD. OF ELAST., x10 ⁶ PSI		
UNIT WEIGHT, PCF	140.6	

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING:

Seven-day air dry

NOTES:

e R. Funget



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001430

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

211 W. TEMPLE STREET

PERMIT NO:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

DSA APPL. NO.:

OSHPD NO.:

PAGE NO:

LONG BEACH, CA

LAB NO:

1070391

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 6, Room 635 South Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/22/2003 DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	12.2	12.3
DATE OF TEST	07/18/2003	Sample too
AGE, DAYS	N/A	short
DIAMETER, in.	3.71	
LENGTH AS RECEIVED, in.	6.46	Recore in
CAPPED LENGTH, in	6.69	progress
AREA, sq.in.	10.81	
LENGTH/DIAMETER	1:80	
CORRECTION FACTOR	1.00	
MAX. LOAD, lbf	31800	
COMPR. STRENGTH, psi	2942	
CORR. COMPR. STR., psi	2940	<u> </u>
MOD. OF ELAST., x10 ⁶ PSI		
UNIT WEIGHT, PCF		<u></u>

AVERAGE STRENGTH:

psi

COMPLIANCE: -

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

L. K. Frenth



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

EXAM NO:

03-9-001431

HALL OF JUSTICE ASSOCIATES, INC.

DATE:

07/31/2003

ATTN: FRED CASE 304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

PERMIT NO:

LOS ANGELES, CA 90013

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

OSHPD NO.:

211 W. TEMPLE STREET LONG BEACH, CA

PAGE NO: LAB NO:

1070392

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 6, Room 635 South Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/22/2003 DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	13.2	13.3
DATE OF TEST	07/18/2003	Sample too
AGE, DAYS	N/A	short
DIAMETER, in.	3.71	for MOE
LENGTH AS RECEIVED, in.	3.75	Recore in
CAPPED LENGTH, in	4.05	progress
AREA, sq.in.	10.81	
LENGTH/DIAMETER	1.09	
CORRECTION FACTOR	0.89	
MAX. LOAD, ibf	28880	
COMPR. STRENGTH, psi	2672	
CORR. COMPR. STR., psi	2380	
MOD. OF ELAST., x10% PSI		
UNIT WEIGHT, PCF		

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING: NOTES:

Seven-day air dry

R. Fusiget



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001432

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

211 W. TEMPLE STREET

PERMIT NO:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

DSA APPL. NO.:

OSHPD NO.:

1

LONG BEACH, CA

PAGE NO: LAB NO:

TAKEN BY:

1070393

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 6, Room 669 North Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/22/2003 DATE TAKEN:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO 14.2 14.3 DATE OF TEST 07/18/2003 07/18/2003 AGE, DAYS N/A N/A 3.71 DIAMETER, in. 3.71 LENGTH AS RECEIVED, in. 7.00 4.25 CAPPED LENGTH, in 7.28 4.51 AREA, sq.in. 10.81 10.81 LENGTH/DIAMETER 1.22 1.96 CORRECTION FACTOR 1.00 0.92 MAX. LOAD, lbf 29960 31400 COMPR. STRENGTH, psi 2771 2905 CORR. COMPR. STR., psi 2770 2670 MOD. OF ELAST., x10% PSI UNIT WEIGHT, PCF 136.1

AVERAGE STRENGTH:

2720 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469

NOTES:

Seven-day air dry

R Enrytha



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001433

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

DSA APPL. NO.:

OSHPD NO.:

211 W. TEMPLE STREET

PAGE NO:

LONG BEACH, CA

LAB NO:

1070394

ARCHITECT: **ENGINEER:**

CONTRACTOR:

05/23/2003

SUBCONTRACTOR:

SAMPLED FROM:

Level 8, Room 812 East Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

DATE CAST:

N/A

N/A

DELIVERED BY:

TLSC

DATE TAKEN: RECEIVED ON: **TAKEN BY:** CLIENT

CORE NO 16.3 16.2 DATE OF TEST 07/18/2003 Sample too AGE, DAYS N/A short 3.71 DIAMETER, in. for MOE LENGTH AS RECEIVED, in. 6.00 Recore in 6.38 CAPPED LENGTH, in progress 10.81 AREA, sq.in. LENGTH/DIAMETER 1.72 CORRECTION FACTOR 0.98 MAX. LOAD, lbf 18120 1676 COMPR. STRENGTH, psi CORR. COMPR. STR., psi 1640 MOD. OF ELAST., x106 PSI UNIT WEIGHT, PCF

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

R. Jungell



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001434

ATTN: FRED CASE DATE: 07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

PAGE NO:

TAKEN BY:

LONG BEACH, CA

LAB NO:

1070395

ARCHITECT: **ENGINEER:**

CONTRACTOR:

05/23/2003

SUBCONTRACTOR:

SAMPLED FROM:

Level 8, Room 812 SouthEast Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DELIVERED BY:

TLSC

DATE TAKEN: **RECEIVED ON:** CLIENT

CORE NO 17.2 17.3 DATE OF TEST 07/18/2003 Sample too AGE, DAYS N/A short 3.71 for MOE DIAMETER, in. LENGTH AS RECEIVED, in. 3.63 Recore in 3.82 CAPPED LENGTH, in progress AREA, sq.in. 10.81 LENGTH/DIAMETER 1.03 CORRECTION FACTOR 0.88 MAX. LOAD, lbf 46920 COMPR. STRENGTH, psi 4340 CORR. COMPR. STR., psi 3820 MOD. OF ELAST., x10/6 PSI-UNIT WEIGHT, PCF

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: **CURING:**

ASTM C42, C469 Seven-day air dry

NOTES:

the R. Jungth



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001435

ATTN: FRED CASE

DATE:

07/31/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

211 W. TEMPLE STREET

PERMIT NO:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

DSA APPL. NO.:

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070396

ARCHITECT: ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 8, Room 839 West Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN: 05/23/2003

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

18.2	18.3
07/18/2003	07/18/2003
N/A	N/A
3.71	3.71
7.04	5.43
6.18	7.24
10.81	10.81
1.67	1.95
0.97	1.00
19520	18800
1806	1739
1750	1740
134.7	
	07/18/2003 N/A 3.71 7.04 6.18 10.81 1.67 0.97 19520 1806 1750

AVERAGE STRENGTH:

1745 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: **CURING:**

ASTM C42, C469 Seven-day air dry

NOTES:

R. Jusyth



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001436

DATE:

08/01/2003

ATTN: FRED CASE 304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

JOB NAME

FILE NO:

DSA APPL. NO.:

LOS ANGELES COUNTY HALL OF JUSTICE

211 W. TEMPLE STREET

OSHPD NO.:

TAKEN BY:

LONG BEACH, CA

PAGE NO: LAB NO:

1070397

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 10, Room 1011 East Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/26/2003

CLIENT

DELIVERED BY:

TLSC

DATE TAKEN: **RECEIVED ON:**

CORE NO	20.2	20.3
DATE OF TEST	07/17/2003	07/17/2003
AGE, DAYS	N/A	N/A
DIAMETER, in.	3.71	3.71
LENGTH AS RECEIVED, in.	7.04	7.05
CAPPED LENGTH, in	7.28	7.31
AREA, sq.in.	10.81	10.81
LENGTH/DIAMETER	1.96	1.97
CORRECTION FACTOR	1.00	1.00
MAX. LOAD, lbf	25128	32800
COMPR. STRENGTH, psi	2324	3034
CORR. COMPR. STR., psi	2320	3030
MOD. OF ELAST., x10 ⁶ PSI		2.65
UNIT WEIGHT, PCF		

AVERAGE STRENGTH:

2675 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING:

Seven-day air dry

NOTES:

R. Jacyth



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001437

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

ATTN: FRED CASE

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

TAKEN BY:

1070398

ARCHITECT:

ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 10, Room 1027 North Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/26/2003

CLIENT

DELIVERED BY:

TLSC

DATE TAKEN: **RECEIVED ON:**

CODE NO	22.2	22.2
CORE NO	22.2	22.3
DATE OF TEST	07/18/2003	07/18/2003
AGE, DAYS	N/A	N/A
DIAMETER, in.	3.71	3.71
LENGTH AS RECEIVED, in.	6.51	5.91
CAPPED LENGTH, in	6.09	6.74
AREA, sq.in.	10.81	10.81
LENGTH/DIAMETER	1.64	1.82
CORRECTION FACTOR	0.97	1.00
MAX. LOAD, lbf	32200	15120
COMPR. STRENGTH, psi	2979	1399
CORR. COMPR. STR., psi	2890	1400
MOD. OF ELAST., x10 ⁶ PSI-		
UNIT WEIGHT, PCF		135.0

AVERAGE STRENGTH:

2145 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

R. Foreight



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001438

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

ECOANOLLEO, OA 30010

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

1

LONG BEACH, CA

PAGE NO: LAB NO:

TAKEN BY:

1070399

ARCHITECT: ENGINEER: CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 12, Room 1221 North Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN: 05/26/2003

IWA

DELIVERED BY:

TLSC

DATE TAKEN: RECEIVED ON:

CLIENT

CORE NO 24.2 24.3 DATE OF TEST 07/18/2003 Sample too AGE, DAYS N/A short for MOE DIAMETER, in. 3.71 LENGTH AS RECEIVED, in. 6.00 Recore in CAPPED LENGTH, in 6.22 progress 10.81 AREA, sq.in. LENGTH/DIAMETER 1.68 CORRECTION FACTOR 0.97 MAX. LOAD, lbf 25880 COMPR. STRENGTH, psi 2394 CORR. COMPR. STR., psi 2320 MOD. OF ELAST., x1046 PSI UNIT WEIGHT, PCF

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469

NOTES:

Seven-day air dry

Alla R. First H. Peter R. Forsythe



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001439

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

OSHPD NO.:

211 W. TEMPLE STREET LONG BEACH, CA

PAGE NO:

LAB NO:

TAKEN BY:

1070400

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 12, Room 1221 Northeast Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN: 05/26/2003 CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	25.2	25.3
DATE OF TEST	07/18/2003	Sample too
AGE, DAYS	. N/A	short
DIAMETER, in.	3.71	for MOE
LENGTH AS RECEIVED, in.	5.95	Recore in
CAPPED LENGTH, in	4.34	progress
AREA, sq.in.	10.81	
LENGTH/DIAMETER	1.17	
CORRECTION FACTOR	0.91	
MAX. LOAD, lbf	21760	
COMPR. STRENGTH, psi	2013	
CORR. COMPR. STR., psi	1830	
MOD. OF ELAST., x10 ⁶ PSI		
UNIT WEIGHT, PCF		

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING: NOTES:

Seven-day air dry

Mele K. Ferenth



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001440

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO:

LAB NO:

1070401

ARCHITECT:

CONTRACTOR:

ENGINEER:

SUBCONTRACTOR:

SAMPLED FROM:

Level 12, Room 1216 West Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/26/2003 DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

26.3	26.2
07/18/2003	Sample not
N/A	received
3.71	yet
5.25	
4.43	
10.81	
1.19	
0.92	,
18760	·
1735	
1600	
133.7	
	07/18/2003 N/A 3.71 5.25 4.43 10.81 1.19 0.92 18760 1735 1600

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING: NOTES:

Seven-day air dry



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001441

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO:

TAKEN BY:

LAB NO:

1070402

ARCHITECT:

CONTRACTOR:

SUBCONTRACTOR:

ENGINEER:

Level 12, Room 1216 Southwest Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/26/2003

CLIENT

DELIVERED BY:

SAMPLED FROM:

TLSC

DATE TAKEN: **RECEIVED ON:**

CORE NO	27.2	27.3	
DATE OF TEST	07/18/2003	07/18/2003	
AGE, DAYS	N/A	N/A	
DIAMETER, in.	3.71	3.71	
LENGTH AS RECEIVED, in.	3.56	3.22	
CAPPED LENGTH, in	3.52	3.81	
AREA, sq.in.	10.81	10.81	
LENGTH/DIAMETER	0.95	1.03	
CORRECTION FACTOR	NO GOOD	0.88	
MAX. LOAD, lbf	L/D<1.00	39200	
COMPR. STRENGTH, psi	Not	3626	
CORR. COMPR. STR., psi	Testable	3190	
MOD. OF ELAST., x10 ⁶ PSI			
UNIT WEIGHT, PCF	134.1		

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469 Seven-day air dry

CURING: NOTES:

R. Freight



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001442

DATE:

08/01/2003

ATTN: FRED CASE

TLSC JOB NO:

30612001

304 S. BROADWAY, SUITE 400

PERMIT NO:

LOS ANGELES, CA 90013

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070403

ARCHITECT:

CONTRACTOR:

05/26/2003

ENGINEER:

SUBCONTRACTOR:

SAMPLED FROM:

Level 14, Room 1406 South Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	28.2	28.3
DATE OF TEST	07/18/2003	Sample too
AGE, DAYS	N/A	short
DIAMETER, in.	3.71	for MOE
LENGTH AS RECEIVED, in.	7.04	Recore in
CAPPED LENGTH, in	7.22	progress
AREA, sq.in.	10.81	
LENGTH/DIAMETÉR	1.95	
CORRECTION FACTOR	1.00	
MAX LOAD, lbf	22280	
COMPR. STRENGTH, psi	2061	
CORR. COMPR. STR., psi	2060	
MOD. OF ELAST., x10 ⁶ PSI		
UNIT WEIGHT, PCF		

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

il. Freight



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001443

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.: PAGE NO:

LONG BEACH, CA

LAB NO:

TAKEN BY:

1070405

ARCHITECT:

ENGINEER:

CONTRACTOR:

05/26/2003

SUBCONTRACTOR:

SAMPLED FROM:

Level 14, Room 1429 West Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	30.2	30.3	
DATE OF TEST	07/18/2003	07/18/2003	
AGE, DAYS	N/A	N/A	
DIAMETER, in.	3.71	3.71	
LENGTH AS RECEIVED, in.	5.15	6.95	
CAPPED LENGTH, in	4.95	7.19	
AREA, sq.in.	10.81	10.81	
LENGTH/DIAMETER	1.33	1.94	
CORRECTION FACTOR	0.94	1.00	
MAX. LOAD, lbf	17400	16240	
COMPR. STRENGTH, psi	1610	1502	
CORR. COMPR. STR., psi	1510	1500	
MOD. OF ELAST., x106 PSI			
UNIT WEIGHT, PCF		132.6	

AVERAGE STRENGTH:

1505 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469

NOTES:

Seven-day air dry

Stu R. Foresthe



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001444

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

30612001

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO .:

LONG BEACH, CA

PAGE NO: LAB NO:

TAKEN BY:

1070406

ARCHITECT:

ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 14, Room 1429 Northwest Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

05/26/2003

DELIVERED BY:

TLSC

DATE TAKEN: **RECEIVED ON:**

CLIENT

AVEDA OF OFFI		· · · · · · · · · · · · · · · · · · ·
UNIT WEIGHT, PCF	133.7	
MOD. OF ELAST., x10 ⁶ PSI		
CORR. COMPR. STR., psi	1810	1930
COMPR. STRENGTH, psi	1924	2028
MAX. LOAD, lbf	20800	21920
CORRECTION FACTOR	0.94	0.95
LENGTH/DIAMETER	1.35	1.39
AREA, sq.in.	10.81	10.81
CAPPED LENGTH, in	4.99	5.15
LENGTH AS RECEIVED, in.	4.70	4.75
DIAMETER, in.	3.71	3.71
AGE, DAYS	N/A	N/A
DATE OF TEST	07/18/2003	07/18/2003
CORE NO	31.2	31.3
		T

AVERAGE STRENGTH:

1870 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING:

Seven-day air dry

NOTES:

teR. Freight



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001455

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070581

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

12th Floor (Stair #23) Wall

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

07/08/2003

32.2	32.3
07/23/2003	07/23/2003
N/A	N/A
3.71	3.71
5.74	5.55
10.81	10.81
1.55	1.50
0.96	0.96
61000	56740
5643	5249
5420	5040
	07/23/2003 N/A 3.71 5.74 10.81 1.55 0.96 61000 5643

AVERAGE STRENGTH:

5230 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469

NOTES:

Seven-day air dry

03-9-001456

08/01/2003

30612001



TESTING . INSPECTION . ENGINEERING

Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

ATTN: FRED CASE

304 S. BROADWAY, SUITE 400

LOS ANGELES, CA 90013

211 W. TEMPLE STREET

LONG BEACH, CA

LOS ANGELES COUNTY HALL OF JUSTICE

PAGE NO:

LAB NO:

FILE NO:

EXAM NO:

TLSC JOB NO:

PERMIT NO: DSA APPL. NO.:

OSHPD NO.:

DATE:

1070582

ARCHITECT:

JOB NAME

ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

2nd Floor Wall

MIX DESIGN: DATE CAST:

N/A

SPECIFIED STRENGTH, PSI:

TAKEN BY:

N/A

N/A

DATE TAKEN:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

07/08/2003

CORE NO	43.2	43.3
DATE OF TEST	07/23/2003	07/23/2003
AGE, DAYS	N/A	N/A
DIAMETER, in.	3.71	3.71
LENGTH AS RECEIVED, in.		
CAPPED LENGTH, in	4.74	6.41
AREA, sq.in.	10.81	10.81
LENGTH/DIAMETER	1.28	1.73
CORRECTION FACTOR	0.93	0.98
MAX. LOAD, lbf	52768	44824
COMPR. STRENGTH, psi	4881	4146
CORR. COMPR. STR., psi	4540	4060
MOD. OF ELAST., x10^6 PSI		
UNIT WEIGHT, PCF		109.5
AVEDA OF OTDEN		

AVERAGE STRENGTH:

4300 psi

COMPLIANCE: **TEST STANDARD:** Results for information as part of investigation

CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

K. Fungel



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001457

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

LOS ANGELES, CA 90013

PERMIT NO:

30612001

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

DSA APPL. NO.:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070583

ARCHITECT: ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

12th Floor Wall (Stair #23)

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

07/08/2003

CORE NO	44.2	44.3
DATE OF TEST	07/23/2003	07/23/2003
AGE, DAYS	N/A	N/A
DIAMETER, in.	3.71	3.71
LENGTH AS RECEIVED, in.		
CAPPED LENGTH, in	5.41	5.32
AREA, sq.in.	10.81	10.81
LENGTH/DIAMETER	1.46	1.43
CORRECTION FACTOR	0.96	0.95
MAX. LOAD, lbf	60144	64116
COMPR. STRENGTH, psi	5564	5931
CORR. COMPR. STR., psi	5340	5630
MOD. OF ELAST., x106 PSI		
UNIT WEIGHT, PCF		102.1

AVERAGE STRENGTH:

5485 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING:

Seven-day air dry

NOTES:

tuk. Tueyoh



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001445

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO .: PAGE NO:

LONG BEACH, CA

LAB NO:

1070407

ARCHITECT:

ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 1, Room 114 East Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST: **DELIVERED BY:** N/A TLSC

DATE TAKEN: RECEIVED ON:

TAKEN BY:

CLIENT

CORE NO 57.2 57.3 DATE OF TEST 07/25/2003 07/25/2003 AGE, DAYS N/A N/A DIAMETER, in. 3.71 3.71 LENGTH AS RECEIVED, in. 3.28 5.18 CAPPED LENGTH, in 5.32 4.14 AREA, sq.in. 10.81 10.81 LENGTH/DIAMETER 1.43 1.12 CORRECTION FACTOR 0.95 0.90 MAX. LOAD, lbf 24080 26440 COMPR. STRENGTH, psi 2228 2446 CORR. COMPR. STR., psi 2120 2200

AVERAGE STRENGTH:

UNIT WEIGHT, PCF

MOD. OF ELAST., x1016 PSI

2160 psi

COMPLIANCE:

Results for information as part of investigation

135.5

TEST STANDARD:

ASTM C42, C469

CURING: NOTES:

Seven-day air dry

R. Jusyth



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001458

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO .:

PAGE NO:

LONG BEACH, CA

LAB NO:

TAKEN BY:

1070575

ARCHITECT:

CONTRACTOR:

SUBCONTRACTOR:

ENGINEER:

SAMPLED FROM:

3rd Floor Ceiling

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DELIVERED BY:

TLSC

DATE TAKEN: RECEIVED ON:

07/08/2003

CLIENT

CORE NO 58.2 58.3 07/23/2003 07/23/2003 DATE OF TEST N/A N/A AGE, DAYS DIAMETER, in. 3.71 3.71 LENGTH AS RECEIVED, in. CAPPED LENGTH, in 4.08 5.79 10.81 AREA, sq.in. 10.81 LENGTH/DIAMETER 1.10 1.56 0.96 CORRECTION FACTOR 0.89 MAX. LOAD, lbf 55037 47945 COMPR. STRENGTH, psi 4435 5091 CORR. COMPR. STR., psi 4530 4260 MOD. OF ELAST., x106 PSI UNIT WEIGHT, PCF

AVERAGE STRENGTH:

4395 psi

COMPLIANCE:

TEST STANDARD:

Results for information as part of investigation

CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

u R. French



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001459

ATTN: FRED CASE

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

3001200

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

DSA APPL. NO.:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO: LAB NO:

1070576

ARCHITECT:

ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

3rd Floor Ceiling

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

07/08/2003

CORE NO 59.3 DATE OF TEST 07/23/2003 AGE, DAYS N/A DIAMETER, in. 3.71 LENGTH AS RECEIVED, in. CAPPED LENGTH, in 4.07 AREA, sq.in. 10.81 LENGTH/DIAMETER 1.10 **CORRECTION FACTOR** 0.89 MAX. LOAD, lbf 46810 COMPR. STRENGTH, psi 4330 CORR. COMPR. STR., psi 3850 MOD. OF ELAST., x1046 PSI UNIT WEIGHT, PCF 138.2

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

Ble K. Freith

Peter R. Forsythe



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001446

DATE:

08/01/2003

ATTN: FRED CASE 304 S. BROADWAY, SUITE 400

TLSC JOB NO:

30612001

PERMIT NO:

LOS ANGELES, CA 90013

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO.:

LONG BEACH, CA

PAGE NO:

LAB NO:

1070693

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

5TH Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

CORE NO	60.5	60.6		
DATE OF TEST	07/25/2003	Sample too		
AGE, DAYS	N/A	short		
DIAMETER, in.	3.22	for Compression		
LENGTH AS RECEIVED, in.	in. 3.63 1			
CAPPED LENGTH, in	3.87			
AREA, sq.in.	8.14			
LENGTH/DIAMETER	1.20			
CORRECTION FACTOR	0.92			
MAX. LOAD, lbf	28560			
COMPR. STRENGTH, psi	3507			
CORR. COMPR. STR., psi	3230			
MOD. OF ELAST., x10 ⁶ PSI				
UNIT WEIGHT, PCF				

AVERAGE STRENGTH:

psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD: CURING:

ASTM C42, C469 Seven-day air dry

NOTES:

R. July H



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

COMPRESSION TESTS ON CONCRETE CORES

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

EXAM NO:

03-9-001447

DATE:

08/01/2003

304 S. BROADWAY, SUITE 400

ATTN: FRED CASE

TLSC JOB NO:

30612001

LOS ANGELES, CA 90013

PERMIT NO:

DSA APPL. NO.:

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

FILE NO:

211 W. TEMPLE STREET

OSHPD NO .:

LONG BEACH, CA

PAGE NO: LAB NO:

1070409

ARCHITECT: **ENGINEER:**

CONTRACTOR:

SUBCONTRACTOR:

SAMPLED FROM:

Level 9, Room 949 East Floor

MIX DESIGN:

N/A

SPECIFIED STRENGTH, PSI:

N/A

DATE CAST:

N/A

DATE TAKEN:

TAKEN BY:

CLIENT

DELIVERED BY:

TLSC

RECEIVED ON:

AVERAGE STRENGTH.	4200	•
UNIT WEIGHT, PCF		141.0
MOD. OF ELAST., x10 ⁶ PSI		
CORR. COMPR. STR., psi	4790	3810
COMPR. STRENGTH, psi	4988	3970
MAX. LOAD, lbf	53920	42920
CORRECTION FACTOR	0.96	0.96
LENGTH/DIAMETER	1.52	1.47
AREA, sq.in.	10.81	10.81
CAPPED LENGTH, in	5.64	5.47
LENGTH AS RECEIVED, in.	5.35	5.22
DIAMETER, in.	3.71	3.71
AGE, DAYS	N/A	N/A
DATE OF TEST	07/25/2003	07/25/2003
CORE NO	62.2	62.3
CODE NO		

AVERAGE STRENGTH:

4300 psi

COMPLIANCE:

Results for information as part of investigation

TEST STANDARD:

ASTM C42, C469

CURING: NOTES:

Seven-day air dry



03-9-001415

Services for Over 100 Years

07/31/03

30612001

"One Test is Worth a Thousand Expert Opinions"

TESTS ON REINFORCING STEEL

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

ATTN: FRED CASE

304 S. BROADWAY, SUITE 400

LOS ANGELES, CA 90013

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

211 W. TEMPLE STREET

LONG BEACH, CA

PAGE NO: LAB NO:

EXAM NO:

TLSC JOB NO:

DSA APPL. NO.: **FILE NO:**

PERMIT NO:

OSHPD NO.:

DATE:

7186

ARCHITECT:

CONTRACTOR:

SUBCONTRACTOR:

CLARKE CONSTRUCTION

R. Jongo

ENGINEER:

JOBSITE

SAMPLED AT: **SAMPLED BY:**

CLIENT

DELIVERED BY:

TLSC

SAMPLED ON: **RECEIVED ON:**

07/08/03

SPECIFICATION:

N/A

SAMPLE	SIZE	DIMENSIONS	HEAT NO	AREA	YIELD STR.	TENSILE STR.	ELONG	GL	BEND
NO.				sq inches	psi	psi	%	in.	TEST
1.6	Square	.75 in. X .75 in.	N/A	0.563	40700	60800	22.0	8	N/A
2.5	Square	.75 in. X .75 in.	N/A	0.563	39800	57900	27	8	N/A
5.4	Square	.39 in. X .39 in.	N/A	0.152	36700	52800	29	8	N/A
6.5	Square	.39 in. X .39 in.	N/A	0.152	41800	60200	18	8	N/A
3.5	#4		N/A	0.200	59400	87100	13	8	N/A
43.5	#4	:	N/A	0.200	53000	78100	20	8	N/A
				ļ					
		······································							
									
							ļ	-	
				ļ. <u> </u>		<u> </u>	 	-	
			<u> </u>	<u></u>	<u> </u>		.l	1	<u> </u>

COMPLIANCE:

For Information Only

TEST STANDARD:

ASTM A370

REMARKS:

Square bar dimensions and areas do not include allowance for deformations

Peter R. Forsythe Civil Engineer

Form: TLSC-04 Date 10-12-99



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

TESTS ON REINFORCING STEEL

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

U. EDED CASE

ATTN: FRED CASE

304 S. BROADWAY, SUITE 400

LOS ANGELES, CA 90013

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

211 W. TEMPLE STREET

LONG BEACH, CA

.

EXAM NO:

03-9-001416

DATE:

07/31/03

TLSC JOB NO:

30612001

PERMIT NO:

DSA APPL. NO.:

FILE NO:

OSHPD NO.:

PAGE NO:

1

LAB NO:

7183

ARCHITECT: ENGINEER:

CONTRACTOR:

SUBCONTRACTOR:

CLARKE CONSTRUCTION

SAMPLED AT:

JOBSITE

SAMPLED BY:

CLIENT

.....

TLSC

SAMPLED ON: RECEIVED ON:

07/16/03

R. Jungell

DELIVERED BY: SPECIFICATION:

N/A

SAMPLE	SIZE	DIMENSIONS	HEAT NO	AREA	YIELD STR.	TENSILE STR.	ELONG	GL	BEND
NO.				sq inches	psi	psi	%	in.	TEST
28.5	Square	.391 in. X .395 in.	N/A	0.154	39600	55100	25	8	N/A
28.6	Square	.396 in. X .396 in.	N/A	0.156	40000	55500	- 25	8	N/A
23.4	Square	.390 in. X .396 in.	N/A	0.154	38100	57700	23	8	N/A
23.5	Square	.404 in. X .370 in.	N/A	0.149	40800	59300	- 24	8	N/A
17.5	Square	.398 in. X .392 in.	N/A	0.156	38700	54800	27	8	N/A
17.6	Square	.382 in. X .382 in.	N/A	0.146	41900	60100	23	8	N/A
13.5	Square	.391 in. X .396 in.	N/A	0.154	37000	46400	30	8	N/A
13.6	Square	.394 in. X .404 in.	N/A	0.159	42500	59900	27	8	N/A
					· <u> </u>				
				j i					

COMPLIANCE:

For Information Only

TEST STANDARD:

ASTM A370

REMARKS:

Square bar dimensions and areas do not include allowance for deformations

Peter R. Forsythe Civil Engineer

Form: TLSC-04 Date 10-12-99



Services for Over 100 Years

"One Test is Worth a Thousand Expert Opinions"

TESTS ON REINFORCING STEEL

CLIENT:

HALL OF JUSTICE ASSOCIATES, INC.

ATTN: FRED CASE

304 S. BROADWAY, SUITE 400

LOS ANGELES, CA 90013

JOB NAME

LOS ANGELES COUNTY HALL OF JUSTICE

211 W. TEMPLE STREET

LONG BEACH, CA

EXAM NO:

03-9-001418

DATE:

07/31/03

TLSC JOB NO:

30612001

PERMIT NO:

DSA APPL. NO.:

FILE NO:

OSHPD NO .:

PAGE NO:

LAB NO:

7185

ARCHITECT:

ENGINEER:

CONTRACTOR:

CLARKE CONSTRUCTION

SUBCONTRACTOR:

SAMPLED AT:

JOBSITE

SAMPLED BY: **DELIVERED BY:**

SPECIFICATION:

CLIENT

TLSC N/A

SAMPLED ON:

RECEIVED ON:

07/16/03

K. Feren

SIZE	DIMENSIONS	HEAT NO	AREA	YIELD STR.	TENSILE STR.	ELONG	GL	BEND
			sq inches	psi		1		TEST
		N/A	0.200	55800				
4		N/A	0.200	16300				N/A
4	visible gouges	N/A	0.200	22700				N/A
4		N/A	0.200	49700				N/A
	.380 in. X .380 in.	N/A	0.144		· · · · · · · · · · · · · · · · · · ·			N/A
Square	.390 in. X .390 in.	N/A	0.152		 			N/A
Square	.390 in. X .390 in.	N/A	0.152		 			N/A
Square	.390 in. X .390 in.	N/A						N/A
				41000	00700		8	N/A
								·
,	4 Square Square Square	4 visible gouges 4 visible gouges 4 Square .380 in. X .380 in. Square .390 in. X .390 in. Square .390 in. X .390 in.	4	4 N/A 0.200 4 visible gouges N/A 0.200 4 visible gouges N/A 0.200 4 visible gouges N/A 0.200 Square .380 in. X .380 in. N/A 0.144 Square .390 in. X .390 in. N/A 0.152 Square .390 in. X .390 in. N/A 0.152	4 N/A 0.200 55800 4 visible gouges N/A 0.200 16300 4 visible gouges N/A 0.200 22700 4 visible gouges N/A 0.200 49700 Square .380 in. X .380 in. N/A 0.144 39100 Square .390 in. X .390 in. N/A 0.152 43600 Square .390 in. X .390 in. N/A 0.152 43300	sq inches psi psi 4 N/A 0.200 55800 76500 4 visible gouges N/A 0.200 16300 68700 4 visible gouges N/A 0.200 22700 67900 4 N/A 0.200 49700 73200 Square .380 in. X .380 in. N/A 0.144 39100 53800 Square .390 in. X .390 in. N/A 0.152 43600 62300 Square .390 in. X .390 in. N/A 0.152 43300 62000	sq inches psi psi % 4 N/A 0.200 55800 76500 10 4 visible gouges N/A 0.200 16300 68700 9 4 visible gouges N/A 0.200 22700 67900 8 4 N/A 0.200 49700 73200 21 Square .380 in. X .380 in. N/A 0.144 39100 53800 22 Square .390 in. X .390 in. N/A 0.152 43600 62300 25 Square .390 in. X .390 in. N/A 0.152 43300 62000 25	4 N/A 0.200 55800 76500 10 8 4 visible gouges N/A 0.200 16300 68700 9 8 4 visible gouges N/A 0.200 22700 67900 8 8 4 N/A 0.200 49700 73200 21 8 Square .380 in. X .380 in. N/A 0.144 39100 53800 22 8 Square .390 in. X .390 in. N/A 0.152 43600 62300 25 8 Square .390 in. X .390 in. N/A 0.152 43300 62000 25 8 Square .390 in. X .390 in. N/A 0.152 43300 62000 25 8

COMPLIANCE:

For Information Only

TEST STANDARD:

ASTM A370

REMARKS:

Square bar dimensions and areas do not include allowance for deformations

Peter R. Forsythe Civil Engineer

Form: TLSC-04 Date 10-12-99

Line	Test	Level	Room No.	Location	Surface	Material	Test Type	Sample Date	To Lab	Lab Test	Remarks	Status	Photo	Test Result
	1.1	В	B51	North	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
2	1.2	В	B51	North	Wali	Concrete	Compressive Strength	05/20/03	х				Y	
3	1.3	В	B51	North	Wall	Concrete	Compressive Strength	05/20/03	х				Y	
4	1.4	В	B51	North	Wall	Concrete	Compressive Strength	05/20/03	х				Y	
5	1.5	В	B51	North	Wall	Concrete	Modulus of Elasticity	n/a					Y	
6	1.6	В	B51	North	Wall	Rebar	Tensile Strength	cpt.	7/8				Y	
7	1.7	В	B51	North	Wall	Rebar	Tensile Strength		pend			UNKNOWN!	Y	
8	1.8	В	B51	North	Wall	Concrete	Unit Weight	n/a					Y	
9	2.1	В	B42	West	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
10	2.2	В	B42	West	Wall	Concrete	Compressive Strength	05/20/03	Х				Y	
11	2.3	В	B42	West	Wall	Concrete	Compressive Strength	05/20/03	Х				Y	
12	2.4	В	B42	West	Wall	Concrete	Compressive Strength	05/20/03	х				Y	
13	2.5	В	B42	West	Wall	Rebar	Tensile Strength	cpt.	7/8				Y	
14	2.6	В	B42	West	Wall	Rebar	Tensile Strength		pend			UNKNOWN!	Y	
15	2.7	В	B42	West	Wall	Concrete	Unit Weight	n/a					Y	
16	3.1	1.5	S04	East	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
17	3.2	1.5	S04	East	Wall	Concrete	Compressive Strength	05/17/03	7/8				Y	
18	3.3	1.5	S04	East	Wall	Concrete	Compressive Strength	05/17/03	7/8				Y	
19	3.4	1.5	S04	East	Wall	Concrete	Modulus of Elasticity	n/a					Y	
20	3.5	1.5	S04	East	Wall	Rebar	Tensile Strength	cpt.	7/8		17" vert.		Y	
21	3.6	1.5	S04	East	Wall	Rebar	Tensile Strength		pend			UNKNOWN!	Y	
22	3.7	1.5	S04	East	Wall	Concrete	Unit Weight	n/a					Y	
23	4.1	2	207	Southeast	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
24	4.2	2	207	Southeast	Floor	Concrete	Compressive Strength	05/21/03	х	геј.	core too short		Y	cancel
25	4.3	2	207	Southeast	Floor	Concrete	Compressive Strength	05/22/03	pend			retrieve core	Y	
26	4.4	2	207	Southeast	Floor	Concrete	Modulus of Elasticity	n/a					Y	
27	4.5	2	207	Southeast	Floor	Concrete	Compressive Strength	07/15/03	7/16		re-core for 4.2	· · · · · · · · · · · · · · · · · · ·		
28	5.1	2	271	Northeast	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
29	5.2	2	271	Northeast	Floor	Concrete	Compressive Strength	05/21/03	chk		No Top		Y	
30	5.3	2	271	Northeast	Floor	Concrete	Compressive Strength	05/22/03	х	rej.	core too short		Y	cancel
31	5.4	2	271	Northeast	Floor	Rebar	Tensile Strength	cpt.	7/8				Y	
32	5.5	2	271	Northeast	Floor	Rebar	Tensile Strength		pend			UNKNOWN!	Y	
33	5.6	2	271	Northeast	Floor	Concrete	Unit Weight	n/a				- 11111	Y	
34	5.8	2	271	Northeast	Floor	Concrete	Compressive Strength	07/15/03	7/16	геј.	re-core for 5.3	core too short	1	
35	6.1	2	270	East	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
36	6.2	2	270	East	Wall	Concrete	Compressive Strength	05/21/03	Х	1	. ,		Y	
37	6.3	2	270	East	Wall	Concrete	Compressive Strength	05/22/03	X	<u> </u>			Y	
38	6.4	2	270	East	Wall	Concrete	Modulus of Elasticity	n/a					Y	
39	6.5	2	270	East	Wall	Rebar	Tensile Strength	cpt.	7/8	 		************	Y	-
40	6.6	+-	270	East	Wall	Rebar	Tensile Strength	 	pend			obtain rebar samples	Y	
41	7.1	2	207	South	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
42	7.2		207	South	Wall	Concrete	Compressive Strength	05/21/03	X	+			Y	
43	7.3	+	207	South	Wall	Concrete	Compressive Strength	05/22/03	X	 			Y	
44	7.4	+	207	South	Wall	Concrete	Unit Weight	n/a		1			Y	
45	8.1	4	460	North	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
46	8.2	_	460	North	Wall	Concrete	Compressive Strength	05/21/03	Х	1	<u> </u>	:	Y	-
47	8.3	+-	460	North	Wall	Concrete	Compressive Strength	05/21/03	X	1			Y	†
48	8.4		460	North	Wall	Concrete	Modulus of Elasticity	n/a		1			Y	1
49	8.5	-	460	North	Wall	Rebar	Tensile Strength	1 1	pend	 		obtain rebar samples	Y	
50	8.6		460	North	Wall	Rebar	Tensile Strength	 	pend	+		obtain rebar samples	Y	1
51	9.1	4	460	North	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
52	9.2		460		Floor	Concrete	Compressive Strength	05/22/03	 	rej.	core too short		Y	cancel
53	9.3	+	460		Floor	Concrete	Compressive Strength	05/22/03	 	rej.	core too short	<u> </u>	Y	cancel
54	9.4		460		Floor	Concrete	Modulus of Elasticity	n/a		†			Y	
55	9.5	+-	460	-	Floor	Rebar	Tensile Strength	 	pend			obtain rebar samples	Y	†
56	9.6	+	460	+	Floor	Rebar	Tensile Strength		pend			obtain rebar samples	Y	
57	9.7	+-	460		Floor	Concrete	Compressive Strength	07/15/03	7/16		re-core for 9.2	core too short	+	†
58	9.8		460		Floor	Concrete	Compressive Strength	07/15/03	7/16	+	re-core for 9.3		+-	+
59	10.1		442	+	Wall	Concr. Reinf.	 	+	n/a	n/a	NDI (radar)		Y	n/a
60	10.2	+	442	+	Wall	Concrete	Compressive Strength	05/22/03		+ -	- ()		Y	+
61	10.3	+-	442	+	Wall	Concrete	Compressive Strength	05/22/03	+-	 	 		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	+
	1 40.5	1 7	1772	Journ		1	1 Compressive Strongth	33,22,03			.L	<u> </u>		

<u>.</u>	Test	_	Room		1		Test	Sample	To	Lab			<u>e</u>	Test
Line	No.	Level	No.	Location	Surface	Material	Туре	Date	Lab	Test	Remarks	Status	Photo	Result
62	10.4	4	442	South	Wali	Concrete	Unit Weight	n/a					Y	
63	11.1	4	442	South	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
64	11.2	4	442	South	Floor	Concrete	Compressive Strength	05/22/03	х		2 Piece		Y	
65	11.3	4	442	South	Floor	Concrete	Compressive Strength	05/22/03	Х		2 Piece		Y	
66	11.4	4	442	South	Floor	Concrete	Unit Weight	n/a					Y	
67	12.1	6	635	South	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
68	12.2	6	635	South	Wall	Concrete	Compressive Strength	05/22/03	X				Y	
69	12.3	6	635	South	Wall	Concrete	Compressive Strength	05/22/03	Х				Y	
70	12.4	6	635	South	Wall	Concrete	Modulus of Elasticity	n/a					Y	
71	12.5	6	635	South	Wall	Rebar	Tensile Strength	07/10/03	7/16		vert.		Y	
72	12.6	6	635	South	Wall	Rebar	Tensile Strength	07/10/03	7/16	/	horiz.	·	Y	
73	13.1	6	635	South	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
74	13.2	6	635	South	Floor	Concrete	Compressive Strength	05/22/03	X		Top Off		Y	concol
75	13.3	6	635	South	Floor	Concrete	Compressive Strength	05/22/03 n/a	Х	rej.	too short to test		Y	cancel
76	13.4	6	635	South South	Floor	Concrete Rebar	Modulus of Elasticity Tensile Strength	07/10/03	 7/16	геј.	e/w		Y	
78	13.5	6	635	South	Floor	Rebar	Tensile Strength	07/10/03	7/16		n/s		Y	
79	13.7	6	635	South	Floor	Concrete	Compressive Strength	07/15/03	7/16		re-core for 13.3			
80	13.8	6	635	South	Floor	Concrete	Compressive Strength	07/15/03	7/16		re-core for 13.3		-	
81	14.1	6	669	North	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
82	14.2	6	669	North	Wall	Concrete	Compressive Strength	05/22/03	х		(,		Y	
83	14.3	6	669	North	Wall	Concrete	Compressive Strength	05/22/03	х				Y	
84	14.4	6	669	North	Wall	Concrete	Unit Weight	n/a		<u> </u>			Y	
85	15.1	6	669	North	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
86	15.2	6	669	North	Floor	Concrete	Compressive Strength	05/22/03	pend		., .,	retrieve core (rm lock)	Y	
87	15.3	6	669	North	Floor	Concrete	Compressive Strength	05/22/03	х	геј.	core too short		Y	cancel
88	15.4	6	669	North	Floor	Concrete	Unit Weight	n/a					Y	
89	16.1	8	812	East	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
90	16.2	8	812	East	Wall	Concrete	Compressive Strength	05/23/03	Х				Y	
91	16.3	8	812	East	Wall	Concrete	Compressive Strength	05/23/03	х				Y	
92	16.4	8	812	East	Wall	Concrete	Modulus of Elasticity	n/a					Y	
93	16.5	8	812	East	Wall	Rebar	Tensile Strength	07/10/03	7/16		vert.		Y	
94	16.6	8	812	East	Wall	Rebar	Tensile Strength	07/10/03	7/16		horiz.		Y	
95	17.1	8	812	Southeast	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
96	17.2	8	812	Southeast	Floor	Concrete	Compressive Strength	05/23/03	X		Top On		Y	
97	17.3	8	812	Southeast	Floor	Concrete	Compressive Strength	05/23/03	Х		Top On		Y	
98	17.4	8	812	Southeast	Floor	Concrete	Modulus of Elasticity	n/a		rej.	too short to test		Y	
99	17.5	8	812	Southeast	Floor	Rebar	Tensile Strength	07/10/03	7/16	<u> </u>	e/w - (surf rust)		Y	
100	17.6	8	812	Southeast	Floor	Rebar	Tensile Strength	07/10/03	7/16		n/s - (surf rust)		Y	
101	18.1	8	839	West	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
102	18.2	. 8	839	West	Wall	Concrete	Compressive Strength	05/23/03	X	ļ			Y	
103	+	+	839	West	Wall	Concrete	Compressive Strength	05/23/03	X	<u> </u>			Y	
104	+		839	West	Wall	Concrete	Unit Weight	n/a		ļ			Y	
105	+		839	West	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
106		+	839	West	Floor	Concrete	Compressive Strength	05/23/03	7/8	rej.	core too short		Y	cancel
107	+	+-	839	West	Floor	Concrete	Compressive Strength	05/23/03	7/8	rej.	core too short		Y	cancel
108	+		839	West	Floor	Concrete	Unit Weight	n/a					Y	ļ
109	+	+	1011	East	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
110	+	+	1011	East	Wall	Concrete	Compressive Strength	05/26/03	X	1			Y	-
111		 	 	East	Wall	Concrete	Compressive Strength	05/26/03	X	+			Y	
112	+	-		East	Wall	Concrete	Modulus of Elasticity	n/a			NIDT (1)		Y	,
113	+			Southeast	-	Concr. Reinf.		n/a	n/a	n/a	NDI (radar)		Y	n/a
114	+	+	+	Southeast Southeast	Floor	Concrete	Compressive Strength	05/26/03 05/26/03	+	геј.	core too short		Y	cancel
115	+-	 -	+	Southeast	 	Concrete	Compressive Strength Modulus of Elasticity	05/26/03 n/a	+	rej.	core too short		Y	cancel
117	+		+	Southeast	· · · · · · · · · · · · · · · · · · ·	Concrete	Compressive Strength	07/15/03	7/16	 	re-core for 21.2		1	
117	+			Southeast		Concrete	Compressive Strength	07/15/03	 	+	re-core for 21.2	<u> </u>		
119				North	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
120	+	+	+	North	Wall	Concrete	Compressive Strength	05/26/03	+	100	(ladar)	 	Y	100
121	+	-		North	Wall	Concrete	Compressive Strength	05/26/03	+	1			Y	
122	+			North	Wall	Rebar	Tensile Strength	07/10/03		+	vert.		Y	
123					Wall	Rebar	Tensile Strength	07/10/03	+	+	horiz.		Y	
		1 10	102/	1 Mortin	1, 411	1	L	1 377 10703	1 // 10		1.01.12.	<u> </u>		

	Т		D	<u> </u>	Ţ	<u>1</u>	Test	Sample	To	Lab			T .	Test
Line	Test No.	Level	Room No.	Location	Surface	Material	Type	Date	Lab	Test	Remarks	Status	Photo	Result
124	22.6	10	1027	North	Wall	Concrete	Unit Weight	n/a					Y	
125	23.1	10	1027	Northwest	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
126	23.2	10	1027	Northwest	Floor	Concrete	Compressive Strength	05/26/03	х	rej.	core too short		Y	cancel
127	23.3	10	1027	Northwest	Floor	Concrete	Compressive Strength	05/26/03	Х	rej.	core too short		Y	cancel
128	23.4	10	1027	Northwest	Floor	Rebar	Tensile Strength	07/10/03	7/16		e/w		Y	
129	23.5	10	1027	Northwest	Floor	Rebar	Tensile Strength	07/10/03	7/16		n/s	*******	Y	
130	23.6	10	1027	Northwest	Floor	Concrete	Unit Weight	n/a					Y	
131	23.7	10	1027	Northwest	Floor	Concrete	Compressive Strength	07/15/03	7/16	rej.	re-core for 23.2	core too short		
132	23.8	10	1027	Northwest	Floor	Concrete	Compressive Strength	07/15/03	7/16	rej.	re-core for 23.3	core has crack		<u> </u>
133	24.1	12	1221	North	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
134	24.2	12	1221	North	Wall	Concrete	Compressive Strength	05/26/03	х				Y	ļ
135	24.3	12	1221	North	Wall	Concrete	Compressive Strength	05/26/03	х				Y	
136	24.4	12	1221	North	Wall	Concrete	Modulus of Elasticity	n/a					Y	
137	24.5	12	1221	North	Wall	Rebar	Tensile Strength	07/10/03	7/16		vert.		Y	
138	24.6	12	1221	North	Wall	Rebar	Tensile Strength	07/10/03	7/16		horiz.		Y	
139	25.1	12	1221	Northeast	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
140	25.2	12	1221	Northeast	Floor	Concrete	Compressive Strength	05/26/03	X		Top On		Y	
141	25.3	12	1221	Northeast	Floor	Concrete	Compressive Strength	05/26/03	X		2 Piece		Y	
142	25.4	12	1221	Northeast	Floor	Concrete	Modulus of Elasticity	n/a					Y	ļ
143	25.5	12	1221	Northeast	Floor	Rebar	Tensile Strength	07/10/03	7/16		e/w		Y	<u> </u>
144	25.6	12	1221	Northeast	Floor	Rebar	Tensile Strength	07/10/03	7/16		n/s		Y	
145	26.1	12	1216	West	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
146	26.2	12	1216	West	Wall	Concrete	Compressive Strength	05/26/03	chk				Y	ļ
147	26.3	12	1216	West	Wall	Concrete	Compressive Strength	05/26/03	Х				Y	
148	26.4	12	1216	West	Wall	Concrete	Unit Weight	n/a					Y	ļ
149	27.1	12	1216	Southwest	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)	· · · · ·	Y	n/a
150	27.2	12	1216	Southwest	Floor	Concrete	Compressive Strength	05/26/03	Х	rej.	Top Off	core has void	Y	ļ
151	27.3	12	1216	Southwest	Floor	Concrete	Compressive Strength	05/26/03	Х		Top Off		Y	
152	27.4	12	1216	Southwest	Floor	Concrete	Unit Weight	n/a		ļ			Y	ļ
153	28.1	14	1406	South	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
154	28.2	14	1406	South	Wall	Concrete	Compressive Strength	05/26/03	Х				Y	
155	28.3	14	1406	South	Wall	Concrete	Compressive Strength	05/26/03	Х				Y	1
156	28.4	14	1406	South	Wall	Concrete	Modulus of Elasticity	n/a		ļ <u>-</u>			Y	<u> </u>
157	28.5	14	1406	South	Wall	Rebar	Tensile Strength	07/10/03	7/16	ļ			Y	<u> </u>
158	28.6	14	1406	South	Wall	Rebar	Tensile Strength	07/10/03	7/16	<u> </u>			Y	ļ
159	29.1	14	1406	Southeast	Floor	Concr. Reinf.	Dims & Configuration	n/a	п/а	n/a	NDI (radar)		Y	n/a
160	29.2	14	1406	Southeast	Floor	Concrete	Compressive Strength	05/26/03	Х	ļ	2 Piece		Y	
161	29.3	14	1406	Southeast	Floor	Concrete	Compressive Strength	05/26/03	Х	<u> </u>	2 Piece		Y	
162	29.4	14	1406	Southeast	Floor	Concrete	Modulus of Elasticity	n/a		<u> </u>			Y	
163	29.5	14	1406	Southeast	Floor	Rebar	Tensile Strength	07/10/03	7/16	_	n/s		Y	
164	29.6	14	1406	Southeast	Floor	Rebar	Tensile Strength	07/10/03	7/16	<u> </u>	e/w		Y	<u> </u>
165	30.1	14	1429	West	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
166	30.2	14	1429	West	Wall	Concrete	Compressive Strength	05/26/03	X				Y	ļ
167	30.3	14	1429	West	Wall	Concrete	Compressive Strength	05/26/03	X	ļ			Y	
168	30.4	14	1429	West	Wall	Concrete	Unit Weight	n/a		<u> </u>			Y	+
169	31.1	14	1429	Northwest	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
170	31.2	14	1429	Northwest	Floor	Concrete	Compressive Strength	05/26/03	Х	<u> </u>	Top On		Y	
171	31.3	3 14	1429	Northwest	Floor	Concrete	Compressive Strength	05/26/03	X	ļ	Top On		Y	
172	31.4	14	1429	Northwest	Floor	Concrete	Unit Weight	n/a					Y	- -
173	+-	+	-i	 -	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
174	+				Wall	Concrete	Compressive Strength	05/17/03	7/8	ļ			Y	
-	32.3	+-			Wall	Concrete	Compressive Strength	05/17/03	7/8				Y	
176	+	+			Wall	Concrete	Modulus of Elasticity	n/a		rej.	too short to test		Y	
177	+	+			Wall	Rebar	Tensile Strength	cpt.	7/16		13" vert.		Y	
178	+	+	+		Wall	Rebar	Tensile Strength	cpt.	7/16	 	21" horiz.		Y	
179	1			East	Wall	Concrete	Unit Weight	n/a					Y	
180					URM	Masonry	Dbl. Flatjack	n/a	n/a			<u> </u>	Y	
181	34.	1 14	1403	3 North	URM	Masonry	Dbl. Flatjack	n/a	n/a				Y	 -
182	35.	1 10	1000) South	URM	Masonry	Dbl. Flatjack	n/a	n/a				Y	
183	+-	+	1030	S South	URM	Masonry	Dbl. Flatjack	n/a	n/a	<u> </u>			Y	_
184	37.	1 8	859	West	URM	Masonry	URM Shear	n/a	п/а	n/a				n/a
	37.	2 8	859	West	URM	Masonry	URM Shear	n/a	n/a	n/a	1			n/a

Page 3 of 5

DATE PRINTED: 7/23/2003

	Test		D	Ι Τ			Test	Sample	То	7.1	. 		T .	Test
Line	No.	Level	Room No.	Location	Surface	Material	Test Type	Date	10 Lab	Lab Test	Remarks	Status	Photo	Result
186	38.1	7	S08	South	URM	Masonry	Dbl. Flatjack	n/a	n/a				Y	
187	39.1	4	S12	South	URM	Masonry	Dbl. Flatjack	n/a	n/a					
188	40.1	5	528	North	URM	Masonry	URM Shear	n/a	n/a	n/a				n/a
189	40.2	5	528	North	URM	Masonry	URM Shear	n/a	n/a	n/a				n/a
190	41.1	1	150	South	URM	Masonry	Dbl. Flatjack	n/a	n/a				Y	
191	42.1	2	247	East	URM	Masonry	URM Shear	n/a	n/a	n/a			<u> </u>	n/a
192	42.2	2	247	East	URM	Masonry	URM Shear	n/a	n/a	n/a				n/a
193	43.1	2	S03	South	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)	***************************************	Y	n/a
194	43.2	2	S03	South	Wall	Concrete	Compressive Strength	05/17/03	7/8				Y	
195	43.3	2	S03	South	Wall	Concrete	Compressive Strength	05/17/03	7/8				Y	
196	43.4	2	S03	West	Wall	Concrete	Modulus of Elasticity	n/a		геј.	too short to test		Y	
197	43.5	2	S03	West	Wall	Rebar	Tensile Strength	cpt.	7/8		19" vert.		Y	
198	43.6	2	S03	West	Wall	Rebar	Tensile Strength		pend			chip & obtain rebar	Y	
199	43.7	2	S03	South	Wall	Concrete	Unit Weight	n/a					Y	
200	44.1	12.5	S03	West	Wall	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
201	44.2	12.5	S03	West	Wall	Concrete	Compressive Strength	05/17/03	7/8				Y	
202	44.3	12.5	S03	West	Wall	Concrete	Compressive Strength	05/17/03	7/8	<u> </u>	41		Y	ļ
203	44.4	12.5	S03	West	Wall	Concrete	Modulus of Elasticity	n/a	7/16	rej.	too short to test	· · · · · · · · · · · · · · · · · · ·	Y	
204	44.5	12.5	S03	West West	Wall Wall	Rebar Rebar	Tensile Strength Tensile Strength	cpt.	7/16 7/16	 	vert.		Y	
205	44.6	12.5	S03	West	Wall	Concrete	Unit Weight	cpt. n/a			horiz.	# 1. * P	Y	
207	45.1	3.5	S03	Center	Beam	Struct Steel	Dims & Configuration	n/a n/a	n/a	n/a		need to chip concr	Y	n/a
208	46.1	3.5	S04	Center	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a n/a		need to emp coner	Y	n/a n/a
209	47.1	7.5	S04	Center	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a	<u> </u>		Y	n/a
210	47.2	7.5	S04	Center	Beam	Struct Steel	. Tensile Strength		pend	- 11/4		take coupon	Y	1
211	47.3	7.5	S04	Center	Beam	Struct Steel	Chemistry	n/a		-		take coupon	Y	
212	48.1	12	1113	Southeast	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
213	49.1	12	1120	Northwest	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
214	49.2	12	1120	Northwest	Beam	Struct Steel	Tensile Strength		pend			take coupon	Y	
215	49.3	12	1120	Northwest	Beam	Struct Steel	Chemistry	n/a					Y	
216	50.1	14	1328	Northeast	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
217	50.2	14	1328	Northeast	Beam	Struct Steel	Tensile Strength		pend			take coupon	Y	
218	50.3	14	1328	Northeast	Beam	Struct Steel	Chemistry	n/a					Y	
219	51.1	14	1319	Southwest	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
220	52.1	8.5	S03	Center	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
221	52.2	8.5	S03	Center	Beam	Struct Steel	Tensile Strength		pend			take coupon	Y	
222	52.3	8.5	S03	Center	Beam	Struct Steel	Chemistry	n/a					Y	
223	53.1	10	925	South	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
224	53.2	10	925	South	Beam	Struct Steel	Tensile Strength		pend			take coupon	Y	
225	53.3	10	925	South	Beam	Struct Steel	Chemistry	n/a					Y	
226	54.1	10	943	North	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
227	55.1	8	710	Southeast	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a		need to chip concr.		n/a
228	55.2	8	710	Southeast	Beam	Struct Steel	Tensile Strength		pend	<u> </u>		take coupon		
229	55.3	8	710	Southeast	Beam	Struct Steel	Chemistry	n/a		1			_	<u> </u>
230	56.1	8	735	Northwest	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a	ļ	need to chip concr.		n/a
231	57.1	1	114	East	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
232	57.2	1	114	East	Floor	Concrete	Compressive Strength	cpt.	X	rej.		core has void	Y	<u> </u>
233	57.3	1	114	East	Floor	Concrete	Compressive Strength	cpt.	X	ļ	ļ		Y	<u> </u>
234	57.4	1	114	East	Floor	Concrete	Unit Weight	n/a		<u> </u>	ļ		Y	<u> </u>
235	58.1	3	304	South	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)	<u> </u>	Y	n/a
236	58.2	3	304	South	Floor	Concrete	Compressive Strength	cpt.	7/8	1			Y	ļ
237	_	 	304	South	Floor	Concrete	Compressive Strength	cpt.	7/8	 	,		Y	
238	 	3	344	West	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
239	59.2 59.3	3	344	West	Floor	Concrete	Compressive Strength	cpt.	X 7/9	rej.		core has void	Y	
240	59.3	3	344	West	Floor Floor	Concrete Concrete	Compressive Strength Unit Weight	cpt.	7/8	 	 		Y	
241		5	502	Core	Floor	Concr. Reinf.	Dims & Configuration	n/a	 n/a	n/c	NIDI (ac da -)	<u> </u>	Y	1-
242	 	5	502	Core	Floor	Concrete	Compressive Strength	n/a	n/a X	n/a	NDI (radar)		Y	n/a
244	60.3	5	502	Core	Floor	Concrete		cpt.	-	rej.	core too short		Y	cancel
244	 	5	502	Core	Floor	Concrete	Compressive Strength Unit Weight	cpt.	X	rej.	core too short		Y	cancel
246	┼	5	502	Соге	Floor	Concrete	Compressive Strength	07/15/03	7/16	 	re-core for 60.2		+ r	
247	60.6	 	502	Core	Floor	Concrete	Compressive Strength	07/15/03	7/16	+		open hadsid		+
L**/	00.0		1 302	L	1,1001	Loncrete	Compressive Strength	10//13/03	//16	геј.	re-core for 60.3	core has void		

Line	Test	Level	Room No.	Location	Surface	Material	Test Type	Sample Date	To Lab	Lab Test	Remarks	Status	Photo	Test Result
248	61.1	7	715	South	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)	Status	Y	n/a
249	61.2	7	715	South	Floor	Concrete	Compressive Strength	cpt.	X	rej.	core too short		Y	cancel
250	61.3	7	715	South	Floor	Concrete	Compressive Strength	cpt.	X	rej.	core too short		Y	cancel
251	61.4	7	715	South	Floor	Concrete	Unit Weight	n/a		19,	0010 100 511011		Y	
252	61.5	7	715	South	Floor	Concrete		07/15/03	7/16	rej.	re-core for 61.2	core has void	•	
253	61.6	7	715	South	Floor	Concrete		07/15/03	7/16	rej.	re-core for 61.3	core has void		
254	62.1	9	949	East	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)	Core has void	Y	n/a
 	62.2	9	949	East	Floor	Concrete	Compressive Strength		X	11/4	No Top		Y	11/4
255		9	949		Floor	Concrete		cpt.	X		No Top		Y	
256	62.3			East			Compressive Strength	cpt.						
257	62.4	9	949	East	Floor	Concrete	Unit Weight	n/a		,	NDI (1)		Y	,
258	63.1	2	271	East	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)			n/a
259	63.2	2	271	East	Floor	Concrete	Core Observation	n/a	n/a	n/a	Core thru crack			n/a
260	64.1	7	708	East	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
261	64.2	7	708	East	Floor	Concrete	Core Observation	n/a	n/a	n/a	Core thru crack		Y	n/a
262	65.1	9	945	North	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
263	65.2	9	945	North	Floor	Concrete	Core Observation	n/a	n/a	n/a	Core thru crack		Y	n/a
264	66.1	1	156	East	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
265	67.1	2	211	Southeast	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
266	68.1	3	328	South	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
267	69.1	4	443	Southwest	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
268	70.1	5	542	West	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
269	71.1	5	559	East	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
270	72.1	6	663	Northwest	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
271	73.1	7	735	Northwest	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
272	74.1	8	855	Northeast	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
273	75.1	9	909	East	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
274	76.1	10	1014	South	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
275	77.1	12	1217	West	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
276	78.1	14	1439	North	Slab @ perim	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
277	79.1	6	542	West	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a	, ,	nd soft demo & chipping		n/a
278	79.2	+	542	West	Beam	Struct Steel	Tensile Strength		pend	1		take coupon		
279	79.3	 -	542	West	Beam	Struct Steel	Chemistry	n/a				 -		
280	80.1	6	538	South	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
281	81.1	4	353	North	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			Y	n/a
-	81.2	+	353	North	Beam	Struct Steel	Tensile Strength	11/4	pend	100	 	take coupon	Y	1,74
282	+	+		 			<u>_</u>			 		take coupon	У	
283	81.3	+	353	North	Beam	Struct Steel	Chemistry	n/a		 			<u> </u>	-/-
284	82.1	4	TBD	TBD	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a		nd soft demo & chipping	Y	n/a
285		+	104	Core	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a			 	n/a
286	+	+	104	Core	Beam	Struct Steel	Tensile Strength		pend	<u> </u>		take coupon	Y	
287	+	+-	104	Core	Beam	Struct Steel	Chemistry	n/a		<u> </u>	<u> </u>		Y	ļ
288	 	+-	TBD	TBD	Beam	Struct Steel	Dims & Configuration	n/a	n/a	n/a		nd soft demo & chipping	ļ	n/a
289	+	 	1253	Center	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
290	85.2	12	1253	Center	Floor	Concrete	Core Observation	06/17/03	n/a	n/a	Core in a cell		Y	n/a
291	86.1	9	928	Northeast	Floor	Concr. Reinf.	Dims & Configuration	n/a	n/a	n/a	NDI (radar)		Y	n/a
292	86.2	9	928	Northeast	Floor	Concrete	Core Observation	06/17/03	n/a	n/a	Core thru crack		Y	n/a
293	87.1	10	1031	Northeast	Column	Struct Steel	Dims & Configuration	n/a	n/a	n/a	Primary & splice		Y	n/a
294	88.1	10	1011	East	Column	Struct Steel	Dims & Configuration	n/a	n/a	n/a	Primary conn.		Y	n/a
295	89.1	11	1117	sw	Column	Struct Steel	Dims & Configuration	n/a	n/a	n/a	Primary conn.		Y	n/a
296	90.1	11	1117	South	Column	Struct Steel	Dims & Configuration	n/a	n/a	n/a	Splice			n/a
297		+		West	Column	Struct Steel	Dims & Configuration	n/a	n/a	n/a	Primary conn.		Y	n/a
298		+	615	West	URM	Masonry	URM Shear	n/a	n/a	n/a		****		n/a
299	+		+	West	URM	Masonry	URM Shear	n/a	n/a	n/a			\vdash	n/a
300	+	+	+	+	URM	Masonry	URM Shear	n/a	n/a	n/a				n/a
-	+	+-	 	· · · · · · · · · · · · · · · · · · · 	· · · · · · · · · · · · · · · · · · ·	 	URM Shear		n/a	n/a			+	n/a
301	93.2	2 13	1305	North	URM	Masonry	UKIM Snear	n/a	п/а	n/a		L	Ь	11/ a

DATE PRINTED: 7/23/2003