

Activity ID	Activity Name	Original Duration	Start	Finish	SVBX MAIN LAYOUT																							
					Qtr 4, 2013				Qtr 1, 2014			Qtr 2, 2014			Qtr 3, 2014			Qtr 4, 2014			Qtr 1, 2015			2, 2015				
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
C700 PROJECT					02-Jan-15, C700 PROJECT																							
=== CONSTRUCTION ===					02-Jan-15, === CONSTRU																							
MILPITAS SEGMENT					02-Jan-15, MILPITAS SEGM																							
B.08 LINE WORK - CURTIS AVE. to N. of TRADE ZONE (329+00 to 390+00)					02-Jan-15, B.08 LINE WOR																							
B.08 - INSTALL SOE / MONT TRENCH STRUCTURE					02-Jan-15, B.08 - INSTALL																							
MONT TRENCH - SECTION 6 (370+76 to 379+60) MILPITAS STA					02-Jan-15, MONT TRENCH																							
MTC-P06105	Remove Class 1 Material - Mont Trench Sec. 6 - Seg B.08	15	05-Sep-13 A	23-Sep-13 A	Remove Class 1 Material - Mont Trench Sec. 6 - Seg B.08																							
MTC-P06100	Install SOE - Mont Trench Sec. 6 - Seg B.08	20	24-Sep-13 A	17-Oct-13 A	Install SOE - Mont Trench Sec. 6 - Seg B.08																							
MTC-P06106	Pre-Excavation for Pin Piles and Bracing - Mont Trench Sec. 6 - Seg B.08	10	18-Nov-13 A	25-Nov-13 A	Pre-Excavation for Pin Piles and Bracing - Mont Trench Sec. 6 - Seg B.08																							
MTC-P06108	Install Pin Piles - Mont Trench Sec. 6 - Seg B.08	10	26-Nov-13 A	27-Nov-13 A	Install Pin Piles - Mont Trench Sec. 6 - Seg B.08																							
MTC-P06110	Excav & Inst Bracing - Mont Trench Sec. 6 - Seg B.08	45	02-Dec-13 A	18-Feb-14	Excav & Inst Bracing - Mont Trench Sec. 6 - Seg B.08																							
MTC-P06260	Inst Subgrade & Rock - Mont Trench Sec. 6 - Seg B.08	18	23-Jan-14	24-Feb-14	Inst Subgrade & Rock - Mont Trench Sec. 6 - Seg B.08																							
MTC-P06120	Inst Drainage/Mud Slab - Mont Trench Sec. 6 - Seg B.08	15	13-Feb-14	10-Mar-14	Inst Drainage/Mud Slab - Mont Trench Sec. 6 - Seg B.08																							
MTC-P06160	Inst Invert F/R/P/C - Mont Trench Sec. 6 (Grids 1-13) - Seg B.08	60	04-Mar-14	30-May-14	Inst Invert F/R/P/C - Mont Trench Sec. 6 (Grids 1-13) - Seg B.08																							
MTC-P06165	Inst Invert F/R/P/C - Mont Trench Sec. 6 (Grids 13-23) - Seg B.08	50	18-Mar-14	30-May-14	Inst Invert F/R/P/C - Mont Trench Sec. 6 (Grids 13-23) - Seg B.08																							
MTC-P06200	Remove Bracing - Mont Trench Sec. 6 (1-13) - Seg B.08	15	19-May-14	09-Jun-14	Remove Bracing - Mont Trench Sec. 6 (1-13) - Seg B.08																							
MTC-P06220	Inst Wall F/R/P/S - Mont Trench Sec. 6 (1-13) - Seg B.08	115	23-May-14	06-Nov-14	Inst Wall F/R/P/S - Mont Trench Sec. 6 (1-																							
MTC-P06205	Remove Bracing - Mont Trench Sec. 6 (Grids 13-23)- Seg B.08	15	10-Jun-14	30-Jun-14	Remove Bracing - Mont Trench Sec. 6 (Grids 13-23)- Seg B.08																							
MTC-P06140	Remove SOE (Grids 13-4) - Mont Trench Sec. 6 - Seg B.08	6	17-Sep-14	24-Sep-14	Remove SOE (Grids 13-4) - Mont Trench Sec. 6 - Seg																							
MTC-P06225	Inst Wall F/R/P/S - Mont Trench Sec. 6 (Grids 13-23)- Seg B.08	25	07-Nov-14	19-Dec-14	Inst Wall F/R/P/S - Mont Trench																							
MTC-P06130	Remove SOE (Remaining Grids) - Mont Trench Sec. 6 - Seg B.08	12	15-Dec-14	02-Jan-15	Remove SOE (Remaining G																							