

Hensel Phelps Construction Co.	REQUEST FOR INFORMATION	RFI NO: 1658
	Mariposa LPOE Expansion & Modernization Phase 2 - 4	CONTRACTOR/SUPPLIER DISTRIBUTION: Hensel Phelps Baffles Done Right
	DWG LOCATION:	
	SPEC SECTION:	
TITLE OR SECTION OF WORK: RFI-1658 - Bldg B Baffle Ceiling Material Substitution		
COST EFFECT: 0		ISSUED BY:
SUB RFI #:		DATE:
<p>Reference sheet: BA1500</p> <p>There is not enough material left to finish B700 (note that the attic stock material was used per the owner's direction for additional scope). Please confirm that it is acceptable to remove the perforated baffle ceiling material from B708 and B709 and install it in B700. Non-perforated baffle ceiling material will be installed in lieu of the perforated baffle ceiling material in B708 and B709. One additional reveal will be added in B700 (see SK-1658 for reference).</p> <p>In order to supply the Owner with attic stock the perforated baffle ceiling material will be removed from B710 as well and replaced with non-perforated baffle ceiling material. This removed material will be turned over to the Owner as attic stock.</p> <p>Please confirm.</p>		
<div>BY:</div> <div>DATE:</div>		

