



Submittal Package

Complete Summary Log, Sorted by CSI Number For Linking

Los Angeles Lakers Headquarters

2275 East Mariposa Avenue
El Segundo, California 90245

Project # 15014

Tel: 310-566-9328

Morley Construction Company

Number-Rev	Author Company	Description	To Company	Sub'd	Due	Ret'd	Days +/-	Status
Submittal-032000-0007-0	Morley Construction Company	Rebar Foundation Shop Drawings	Rossetti	10/20/15	11/03/15	11/02/15	- 1	Approved as Noted
Submittal-032000-0007-1	Morley Construction Company	Rebar Hydro Pit Shop Drawings	Rossetti	11/10/15	11/13/15	11/12/15	- 1	For Approval
Submittal-032000-0015-0	Morley Construction Company	Foundation Rebar Mill Certificates	Rossetti	11/02/15	11/16/15	12/01/15	+ 15	For Approval
Submittal-032000-0021-0	Rebar Engineering, Inc.	Concrete Reinforcement - SOG Rebar Shop Drawings	Rossetti	11/16/15	11/30/15	11/19/15	- 11	For Approval
Submittal-032000-0021-1	Rebar Engineering, Inc.	Concrete Reinforcement - SOG Rebar Shop Drawings	Rossetti	11/19/15	12/03/15	11/23/15	- 10	For Approval
Submittal-032000-0027-0	Morley Construction Company	Concrete Reinforcement - Mill Certificates	Rossetti	11/30/15	12/14/15	12/16/15	+ 2	Approved as Noted
Submittal-032000-0037-0	Rebar Engineering, Inc.	Concrete Reinforcement - Level 2 Shop Drawings	Rossetti	12/15/15	12/29/15	01/25/16	+ 27	For Approval
Submittal-032000-0042-0	Morley Construction Company	Concrete Reinforcement - Mat Rebar at Court and Site Wall Mill Certs	Rebar Engineering, Inc.	12/16/15	12/30/15	01/07/16	+ 8	Approved
Submittal-032000-0056-0	Morley Construction Company	Concrete Reinforcement - Pour Areas 2 & 3 SOG Rebar Mill Certificates	Rossetti	01/15/16	01/29/16	01/22/16	- 7	For Approval
Submittal-032000-0066-0	Rebar Engineering, Inc.	Concrete Reinforcement - SOG Pour Area 4 & 5 Rebar Mill Certificates	Rossetti	02/08/16	02/22/16	02/15/16	- 7	For Approval
Submittal-032000-0097-0	Rebar Engineering, Inc.	Concrete Reinforcement - Misc. Curbs & Level 2 Mill Reports	Rossetti	03/28/16	04/11/16	04/05/16	- 6	For Approval
Submittal-032000-0117-0	Rebar Engineering, Inc.	Concrete Reinforcement - Pad Reinforcement Below Hydro Pools	Rossetti	04/28/16	05/12/16	05/04/16	- 8	For Approval
Submittal-032000-0139-0	Rebar Engineering, Inc.	Concrete Reinforcement - Sustainable Requirements	Rossetti	05/25/16	06/08/16	05/26/16	- 13	For Approval
Submittal-032000-0139-1	Rebar Engineering, Inc.	Concrete Reinforcement - Sustainable Requirements	Rossetti	06/27/16	07/11/16	07/12/16	+ 1	For Approval
Submittal-032000-0168-0	Shaw & Sons, Inc.	Concrete Reinforcement - Paving and Flatwork Rebar Shop Drawings	Shaw & Sons, Inc.	06/09/16	06/23/16	06/20/16	- 3	Approved as Noted
Submittal-033000-0003-0	Morley Construction Company	CIP Concrete - Mix Design & Manufacturer's Certificate	Morley Construction Company	10/14/15	10/28/15	10/29/15	+ 1	

Submittal Package
Complete Summary Log, Sorted by CSI Number For
Linking

Number-Rev	Author Company	Description	To Company	Sub'd	Due	Ret'd	Days +/-	Status
Submittal-033000-0004-0	Morley Construction Company	Concrete Foundation Shop Drawings	Morley Construction Company	10/12/15	10/26/15	10/19/15	- 7	Approved as Noted
Submittal-033000-0005-0	Morley Construction Company	Cast-In-Place Concrete - Accessories Product Data	Morley Construction Company	10/19/15	11/02/15	11/13/15	+ 11	
Submittal-033000-0005-1	Morley Construction Company	Cast-In-Place Concrete - Accessories Product Data	Morley Construction Company	10/29/15	11/12/15	11/13/15	+ 1	
Submittal-033000-0020-0	Morley Construction Company	SOG Court Area Shop Drawings	Morley Construction Company	11/16/15	11/30/15	11/18/15	- 12	Approved as Noted
Submittal-033000-0024-0	Morley Construction Company	CIP-Construction/Control Joint Plan	Rossetti	11/19/15	12/03/15	12/07/15	+ 4	Approved as Noted
Submittal-033000-0028-0	Morley Construction Company	Cast-in-Place Concrete - Slab Edge Shop Drawings	Morley Construction Company	12/01/15	12/15/15	12/07/15	- 8	Approved as Noted
Submittal-033000-0028-1	Dub Studios	Cast-in-Place Concrete - Slab Edge Shop Drawings	Architectural Glass & Aluminum Co. Inc.	01/04/16				For Record Only
Submittal-033000-0029-0	Morley Construction Company	Cast-in-Place Concrete - Pour Area 2 & 3 SOG Shop Drawings	Morley Construction Company	12/01/15	12/15/15	12/17/15	+ 2	Approved as Noted
Submittal-033000-0033-0	Morley Construction Company	Cast-in-Place Concrete - Pour Area 4 & 5 SOG Shop Drawings	Morley Construction Company	12/09/15	12/23/15	01/04/16	+ 12	Approved as Noted
Submittal-033000-0043-0	Morley Construction Company	Cast-in-Place Concrete - Level 2 Shop Drawings	Morley Construction Company	12/18/15	01/01/16	01/27/16	+ 26	Approved as Noted
Submittal-033543-0127-0	Shaw & Sons, Inc.	Polished Concrete Finishing - Samples	Rossetti	05/09/16	05/23/16	05/23/16	0	For Approval
Submittal-033543-0195-0	Shaw & Sons, Inc.	Polished Concrete Finishing - Mockup Samples	Rossetti	07/19/16	08/02/16	08/02/16	0	For Approval
Submittal-033543-0214-0	Shaw & Sons, Inc.	Polished Concrete Finishing - Polishing Schedule	Rossetti	08/08/16	08/22/16	08/30/16	+ 8	For Approval
Submittal-042000-0025-0	Frank S. Smith Masonry, Inc.	Unit Masonry - Product Data and Samples	Rossetti	11/23/15	12/07/15	12/08/15	+ 1	For Approval
Submittal-042000-0032-0	Frank S. Smith Masonry, Inc.	Unit Masonry - Weight Room CMU Wall Shop Drawings	Rossetti	12/04/15	12/18/15	12/08/15	- 10	Approved
Submittal-042000-0233-0	Frank S. Smith Masonry, Inc.	Unit Masonry - LEED Submittal	Rossetti	09/02/16	09/16/16	09/06/16	- 10	For Approval
Submittal-051200-0001-0	Orange County Erectors Inc.	Structural Steel - Anchor Bolts & Base Plate Shop Drawings	Rossetti	09/21/15	10/05/15	10/02/15	- 3	Approved as Noted
Submittal-051200-0014-0	Morley Construction Company	Structural Steel - Welders Certifications & Welding Procedure Specifications	Rossetti	10/26/15	11/09/15	12/09/15	+ 30	Approved
Submittal-051200-0017-0	Morley Construction Company	Structural Steel Framing - Erection Shop Drawings	Rossetti	11/03/15	11/17/15	11/16/15	- 1	Approved as Noted
Submittal-051200-0017-1	Morley Construction Company	Structural Steel Framing - Erection Shop Drawings	Anning-Johnson Company	12/03/15	12/17/15	12/14/15	- 3	Approved as Noted
Submittal-051200-0017-2	Morley Construction Company	Structural Steel Framing - Erection Shop Drawings	ACCO Engineered Systems, Inc.	01/09/16	01/23/16	01/15/16	- 8	Approved as Noted