

# Casters Co.

## PROPOSAL

NUMBER: 613623  
PROJECT: SR-92 and Digital Drive  
  
LOCATION: Lehi Utah  
PLANS BY: Civil Science

This proposal is valid for thirty (30) Days. Failure of the Purchaser to provide written acceptance of this proposal within thirty (30) days shall nullify this proposal in its entirety.

The pricing herein is based on today's cement, fuel & steel pricing. Any surcharges/increases that may be imposed by Forterra Structural

Precast's suppliers after this date will be considered as an additive to this proposal, pertaining to material cost increases and applicable taxes for the products, such as but not limited to the following: cement, fuel, prestressing strand, rebar, steel plate, steel shapes (angle, HSS, channel, etc.) headed anchors, DBA's, inserts, etc.

### PLEASE ACCEPT THIS QUOTATION BASED ON THE FOLLOWING:

- 1- CONTRACTOR WILL PROVIDE SUITABLE LEVEL ALL WEATHER ACCESS FOR TRUCKS AND CRANE TO THE JOBSITE. THE TRUCKS AND CRANES SHALL BE ABLE TO NAVIGATE AROUND THE JOBSITE UNDER THEIR OWN POWER. ANY EARTHWORK REQUIRED FOR ACCESS AND CRANE PADS WILL BE PROVIDED TO FORTERRA STRUCTURAL PRECAST BY OTHERS. ACCESS MUST BE PROVIDED TO WITHIN 10' OF BOTH ABUTMENTS AND BE FREE OF OVERHEAD POWER LINES AND ANY OTHER ENCUMBERANCES..
- 2- CRANES AND ALL HOISTING EQUIPMENT CAPACITIES WILL BE NO LESS THAN 90% OF THE PUBLISHED LOAD CHARTS.
- 3- SCHEDULE TO BE BY MUTUAL AGREEMENT WITH NO DELIVERIES PRIOR TO FALL 2025

8 PIECES, UBT 74 GIRDERS 987 LIN. FT.  
ERECTED IN PLACE FOR A LUMP SUM OF ----- **\$514,331.00**

8 PIECES, UBT 74 GIRDERS 987 LIN. FT.  
FOB JOBSITE FOR A LUMP SUM OF ----- **\$384,518.00** DOES NOT INCLUDE SALES TAX

The precast products will be produced with:  
Plain gray concrete with the variations in color common to gray cement.

### **Inclusions:**

- Erection of precast components
- Galvanized bearing plates.
- Sole plates.
- Epoxy coated rebar.
- Bearing pads.
- Drafting and engineering of our product including local engineers stamp for our products.
- Production and in plant inspection in accordance with the PCI certification of our plant.

### **Exclusions:**

- Tinted concrete sealer applied to girders.
- Rigid plastic foam, preformed joint fillers etc.
- Winter conditions such as but not limited to: heating, snow removal, clear access, dewatering, etc.
- Site poured concrete.
- Grouting.
- Hardware (plates, etc.) in the poured in place concrete.
- Any precast other than that indicated above.
- Misc. structural steel members for the bracing of the girders.
- Caulking or expansion joint material.
- Diaphragms either temporary or permanent of either steel or concrete.
- Independent inspection or testing of our product or welding either in plant or in the field.
- Field measuring or field verification of dimensions.
- Painting, waterproofing or anti-graffiti coatings.
- Patching of chips caused by other trades.
- Patching of handling devices or recesses.
- Permits, fees, flagmen or barricades that may be required by local authority for construction, safety or traffic control.
- OSHA requirements will be the maximum safety requirements unless agreed to in writing by Forterra Structural Precast LLC.
- PERFORMANCE AND/OR PAYMENT BOND.