

Activity ID	Activity Name	OD	Start	Finish	2010												2011					
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
<b>120 Howard Reno Comp Schedule</b>					389	Dec-28-09	Jul-15-11															
<b>Project Submission/Award</b>					31	Dec-28-09	Feb-10-10															
A7930	Submit Proposal	1	Dec-28-09*	Dec-28-09																		
A7940	Award Contract	30	Dec-29-09	Feb-10-10																		
<b>Permits</b>					120	Apr-26-10	Oct-13-10															
A7850	Demo Permit	30	Apr-26-10	Jun-07-10																		
A7980	Architectural Permit	30	Jun-07-10	Jul-19-10																		
A7950	Site Permit	30	Jul-16-10	Aug-26-10																		
A7860	Structural Permit	30	Sep-01-10	Oct-13-10																		
<b>Bid/Buyout</b>					80	Feb-12-10	Jun-07-10															
A1020	Bid/Buyout Packages	80	Feb-12-10	Jun-07-10																		
<b>Coordination/Shop Drawings/Submittals</b>					125	Jun-08-10	Dec-03-10															
A6200	Structural Steel	20	Jun-08-10	Jul-06-10																		
A6290	Light Fixtures	20	Jun-08-10	Jul-06-10																		
A10510	Elevators	20	Jun-08-10	Jul-06-10																		
A6330	Casework	20	Jun-17-10	Jul-15-10																		
A6250	Doors Frames & Hardware	20	Jul-09-10	Aug-05-10																		
A10490	Millwork	20	Jul-16-10	Aug-12-10																		
A6270	MEP Finishes	20	Jul-23-10	Aug-19-10																		
A6390	Ceramic Tile	20	Jul-30-10	Aug-26-10																		
A6220	Toilet Partitions	20	Aug-27-10	Sep-24-10																		
A6280	Accessories	20	Aug-27-10	Sep-24-10																		
A6230	Mech Equipment	20	Oct-15-10	Nov-11-10																		
A6240	Elect Equipment	20	Oct-15-10	Nov-11-10																		
A6260	Plumb Equipment	20	Oct-15-10	Nov-11-10																		
A6300	Glazing	20	Nov-04-10	Dec-03-10																		
A10530	Storefront	20	Nov-04-10	Dec-03-10																		
<b>Fabrication/Deliver</b>					151	Jul-07-10	Feb-14-11															
A3710	Structural Steel	70	Jul-07-10	Oct-13-10																		
A8020	Light Fixtures	60	Jul-07-10	Sep-29-10																		
A10520	Elevators	60	Jul-07-10	Sep-29-10																		
A1830	Casework	60	Jul-16-10	Oct-08-10																		
A3750	Doors Frames & Hardware	30	Aug-06-10	Sep-17-10																		
A10500	Millwork	40	Aug-13-10	Oct-08-10																		
A8040	MEP Finishes	40	Aug-20-10	Oct-15-10																		
A3950	Ceramic Tile	20	Aug-27-10	Sep-24-10																		
A3770	Toilet Partitions	20	Sep-27-10	Oct-22-10																		
A8030	Accessories	20	Sep-27-10	Oct-22-10																		
A3730	Mech Equipment	60	Nov-12-10	Feb-14-11																		
A3740	Elect Equipment	60	Nov-12-10	Feb-14-11																		
A3720	Plumb Equipment	60	Nov-12-10	Feb-14-11																		
A8000	Glazing	40	Dec-06-10	Feb-04-11																		
A10540	Storefront	40	Dec-06-10	Feb-04-11																		
<b>Construction</b>					277	Jun-08-10	Jul-15-11															
<b>Demo</b>					246	Jun-08-10	Jun-01-11															
<b>Roof Demo</b>					246	Jun-08-10	Jun-01-11															
A8600	Safeoff/Cap Utilities	5	Jun-08-10	Jun-14-10																		

■ Safeoff/Cap Utilities



Activity ID	Activity Name	OD	Start	Finish	2010												2011					
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
A8690	Demo Single Ply Roofing	5	Jun-15-10	Jun-21-10							■	■										
A8660	Demo Finishes	5	Jun-22-10	Jun-28-10							■	■										
A8610	Demo Penthouse	15	Jun-29-10	Jul-20-10							■	■										
A8670	Demo Mech Enclosure	5	Jul-21-10	Jul-27-10							■	■										
A8630	Demo Conc. Parapet	20	Jul-23-10	Aug-19-10							■	■										
A8680	Sawcut/Remove Concrete	5	Jul-23-10	Jul-29-10							■	■										
A8640	Demo MEP Equip	10	May-12-11	May-25-11																	■	■
A8650	Sawcut/Demo MEP Curbs etc	4	May-26-11	Jun-01-11																	■	■
<b>Garage</b>		<b>19</b>	<b>Jun-22-10</b>	<b>Jul-19-10</b>																		
A8090	Sawcut Remove Concrete	5	Jun-22-10	Jun-28-10							■	■										
A8080	Demo Walls	4	Jun-29-10	Jul-02-10							■	■										
A8070	Demo (E) Fire Pump Equip & Enclosure	5	Jul-06-10	Jul-12-10							■	■										
A8100	Demo MEP	5	Jul-13-10	Jul-19-10							■	■										
<b>8th Floor</b>		<b>17</b>	<b>Jun-29-10</b>	<b>Jul-22-10</b>																		
A8220	Safeoff Cap Utilities	2	Jun-29-10	Jun-30-10							■	■										
A8110	Sawcut/Remove Concrete	2	Jul-01-10	Jul-02-10							■	■										
A8240	Demo MEP	4	Jul-06-10	Jul-09-10							■	■										
A8200	Demo Interior Finishes	5	Jul-12-10	Jul-16-10							■	■										
A8230	Demo Walls	4	Jul-19-10	Jul-22-10							■	■										
<b>7th Floor</b>		<b>14</b>	<b>Jul-16-10</b>	<b>Aug-04-10</b>																		
A8250	Safeoff/Cap Utilities	2	Jul-16-10	Jul-19-10							■	■										
A8260	Demo MEP	2	Jul-20-10	Jul-21-10							■	■										
A8270	Demo Finishes	5	Jul-22-10	Jul-28-10							■	■										
A8280	Demo Walls	3	Jul-29-10	Aug-02-10							■	■										
A8290	Sawcut/Remove Concrete	2	Aug-03-10	Aug-04-10							■	■										
<b>1st Floor</b>		<b>26</b>	<b>Jul-26-10</b>	<b>Aug-30-10</b>																		
A8300	Safeoff/Cap Utilities	2	Jul-26-10	Jul-27-10							■	■										
A8310	Demo MEP	2	Jul-28-10	Jul-29-10							■	■										
A8320	Demo Finishes	5	Jul-30-10	Aug-05-10							■	■										
A10590	Remove/Relocate Fire Alarm Panel	5	Aug-06-10	Aug-12-10							■	■										
A8330	Demo Walls	3	Aug-13-10	Aug-17-10							■	■										
A10610	Demo Exterior Canopy	2	Aug-18-10	Aug-19-10							■	■										
A10620	Demo Storefront	2	Aug-20-10	Aug-23-10							■	■										
A10600	Demo Sitework	3	Aug-24-10	Aug-26-10							■	■										
A8340	Sawcut/Remove Concrete	2	Aug-27-10	Aug-30-10							■	■										
<b>3rd Floor</b>		<b>14</b>	<b>Aug-03-10</b>	<b>Aug-20-10</b>																		
A8350	Safeoff/Cap Utilities	2	Aug-03-10	Aug-04-10							■	■										
A8360	Demo MEP	2	Aug-05-10	Aug-06-10							■	■										
A8370	Demo Finishes	5	Aug-09-10	Aug-13-10							■	■										
A8380	Demo Walls	3	Aug-16-10	Aug-18-10							■	■										
A8390	Sawcut/Remove Concrete	2	Aug-19-10	Aug-20-10							■	■										
<b>5th Floor</b>		<b>14</b>	<b>Aug-11-10</b>	<b>Aug-30-10</b>																		
A8400	Safeoff/Cap Utilities	2	Aug-11-10	Aug-12-10							■	■										
A8410	Demo MEP	2	Aug-13-10	Aug-16-10							■	■										
A8420	Demo Finishes	5	Aug-17-10	Aug-23-10							■	■										
A8430	Demo Walls	3	Aug-24-10	Aug-26-10							■	■										
A8440	Sawcut/Remove Concrete	2	Aug-27-10	Aug-30-10							■	■										



Activity ID	Activity Name	OD	Start	Finish	2010												2011							
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<b>2nd Floor</b>		14	Aug-19-10	Sep-08-10																				
A8450	Safeoff/Cap Utilities	2	Aug-19-10	Aug-20-10																				
A8460	Demo MEP	2	Aug-23-10	Aug-24-10																				
A8470	Demo Finishes	5	Aug-25-10	Aug-31-10																				
A8480	Demo Walls	3	Sep-01-10	Sep-03-10																				
A8490	Sawcut/Remove Concrete	2	Sep-07-10	Sep-08-10																				
<b>4th Floor</b>		22	Aug-27-10	Sep-28-10																				
A8500	Safeoff/Cap Utilities	2	Aug-27-10	Aug-30-10																				
A8510	Demo MEP	2	Aug-31-10	Sep-01-10																				
A8520	Demo Finishes	8	Sep-02-10	Sep-14-10																				
A8530	Demo Walls	8	Sep-15-10	Sep-24-10																				
A8540	Sawcut/Remove Concrete	2	Sep-27-10	Sep-28-10																				
<b>6th Floor</b>		22	Sep-10-10	Oct-11-10																				
A8550	Safeoff/Cap Utilities	2	Sep-10-10	Sep-13-10																				
A8560	Demo MEP	2	Sep-14-10	Sep-15-10																				
A8570	Demo Finishes	8	Sep-16-10	Sep-27-10																				
A8580	Demo Walls	8	Sep-28-10	Oct-07-10																				
A8590	Sawcut/Remove Concrete	2	Oct-08-10	Oct-11-10																				
<b>Structure</b>		230	Jul-23-10	Jun-23-11																				
<b>Existing</b>		230	Jul-23-10	Jun-23-11																				
A10550	Column Reinforcing @ 8th	5	Jul-23-10	Jul-29-10																				
A10560	Column Reinforcing @ 7th	5	Aug-05-10	Aug-11-10																				
A1150	Exterior Relief Holes	20	May-26-11	Jun-23-11																				
<b>Vertical Addition</b>		58	Oct-15-10	Jan-12-11																				
A5230	Structural Steel Delivery Offload	5	Oct-15-10	Oct-21-10																				
A2370	Place Spread Safety Decking	5	Oct-22-10	Oct-28-10																				
A2360	Erect Steel	20	Oct-22-10	Nov-18-10																				
A2380	Rack/Plumb Steel	5	Oct-29-10	Nov-04-10																				
A2400	Weld Steel	5	Nov-05-10	Nov-11-10																				
A2390	Prep Pour Decks	38	Nov-12-10	Jan-12-11																				
<b>Exterior</b>		59	Dec-07-10	Mar-07-11																				
<b>Vertical Addition</b>		59	Dec-07-10	Mar-07-11																				
A10630	Set Pre-Cast Panels	19	Dec-07-10	Jan-06-11																				
A2330	Install Single Ply Roof	26	Jan-07-11	Feb-14-11																				
A2430	Exterior Doors/Windows/Curtainwall	20	Feb-07-11	Mar-07-11																				
A2270	Set MEP Equip	14	Feb-15-11	Mar-07-11																				
A5900	Building Dried-In	0		Mar-07-11																				
<b>Interior Construction</b>		228	Jul-20-10	Jun-16-11																				
<b>Garage</b>		36	Jul-20-10	Sep-08-10																				
A8810	Overhead Rough In	5	Jul-20-10	Jul-26-10																				
A8820	Overhead Rough Inspection	0		Jul-26-10																				
A8720	Prep/Pour Tank Walls	10	Jul-27-10	Aug-09-10																				
A8830	Frame Walls	5	Aug-10-10	Aug-16-10																				
A8920	Install MEP Equip.	10	Aug-10-10	Aug-23-10																				
A8840	Wall Rough In	5	Aug-12-10	Aug-18-10																				
A8860	Drywall/Tape/Finish	6	Aug-19-10	Aug-26-10																				
A8880	Paint	3	Aug-27-10	Aug-31-10																				



Activity ID	Activity Name	OD	Start	Finish	2010												2011						
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
A8910	MEP Finishes	5	Sep-01-10	Sep-08-10																			
<b>8th Floor Interior</b>		65	Jul-30-10	Oct-29-10																			
A8930	Overhead Rough In	5	Jul-30-10	Aug-05-10																			
A8940	Overhead Rough Inspection	0		Aug-05-10																			
A8950	Frame Walls/Ceiling/Shfts	20	Aug-06-10	Sep-02-10																			
A8960	Wall Rough In	8	Aug-13-10	Aug-24-10																			
A8980	Drywall/Tape/Finish	10	Aug-25-10	Sep-08-10																			
A8970	Frame Hard Lid	4	Sep-03-10	Sep-09-10																			
A8990	Drywall/Tape/Finish Hardlid Ceiling	8	Sep-10-10	Sep-21-10																			
A9000	Paint	3	Sep-22-10	Sep-24-10																			
A9020	Install Ceramic Tile	5	Sep-27-10	Oct-01-10																			
A9010	MEP @ Ceiling	2	Sep-30-10	Oct-01-10																			
A9080	Install Flooring	5	Oct-04-10	Oct-08-10																			
A9060	Install Casework	5	Oct-11-10	Oct-15-10																			
A9030	MEP Finishes	5	Oct-18-10	Oct-22-10																			
A9040	Partitions/Accessories	5	Oct-25-10	Oct-29-10																			
<b>7th Floor Interior</b>		43	Aug-12-10	Oct-12-10																			
A9090	Overhead Rough In	5	Aug-12-10	Aug-18-10																			
A9100	Overhead Rough Inspection	0		Aug-18-10																			
A9110	Frame Walls/Ceiling	6	Aug-19-10	Aug-26-10																			
A9120	Wall Rough In	8	Aug-23-10	Sep-01-10																			
A9130	Frame Hard Lid	4	Aug-27-10	Sep-01-10																			
A9140	Drywall/Tape/Finish	10	Sep-02-10	Sep-16-10																			
A9150	Drywall/Tape/Finish Hardlid Ceiling	8	Sep-02-10	Sep-14-10																			
A9160	Paint	3	Sep-17-10	Sep-21-10																			
A9170	MEP @ Ceiling	2	Sep-22-10	Sep-23-10																			
A9180	Install Ceramic Tile	5	Sep-22-10	Sep-28-10																			
A9190	MEP Finishes	5	Sep-29-10	Oct-05-10																			
A9200	Partitions/Accessories	5	Oct-06-10	Oct-12-10																			
<b>1st Floor Interior</b>		68	Aug-19-10	Nov-23-10																			
A9210	Overhead Rough In	10	Aug-19-10	Sep-01-10																			
A9220	Overhead Rough Inspection	0		Sep-01-10																			
A9230	Frame Walls/Ceiling	20	Sep-02-10	Sep-30-10																			
A9240	Wall Rough In	8	Sep-07-10	Sep-16-10																			
A9260	Drywall/Tape/Finish	10	Sep-17-10	Sep-30-10																			
A9250	Frame Hard Lid	5	Oct-01-10	Oct-07-10																			
A9270	Drywall/Tape/Finish Hardlid Ceiling	8	Oct-08-10	Oct-19-10																			
A10570	Install Storefront	8	Oct-08-10	Oct-19-10																			
A9280	Paint	5	Oct-20-10	Oct-26-10																			
A10580	Install Canopy	5	Oct-20-10	Oct-26-10																			
A9050	Install Wood Finishes	10	Oct-27-10	Nov-09-10																			
A9290	MEP @ Ceiling	5	Oct-27-10	Nov-02-10																			
A9300	Install Ceramic Tile	10	Oct-27-10	Nov-09-10																			
A9310	MEP Finishes	5	Nov-10-10	Nov-16-10																			
A9320	Partitions/Accessories	5	Nov-17-10	Nov-23-10																			
<b>3rd Floor Interior</b>		43	Sep-02-10	Nov-02-10																			
A9330	Overhead Rough In	5	Sep-02-10	Sep-09-10																			
A9340	Overhead Rough Inspection	0		Sep-09-10																			



Activity ID	Activity Name	OD	Start	Finish	2010												2011							
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
A9350	Frame Walls/Ceiling	6	Sep-10-10	Sep-17-10										█	█									
A9360	Wall Rough In	8	Sep-14-10	Sep-23-10										█	█									
A9370	Frame Hard Lid	4	Sep-20-10	Sep-23-10										█	█									
A9380	Drywall/Tape/Finish	10	Sep-24-10	Oct-07-10										█	█									
A9390	Drywall/Tape/Finish Hardlid Ceiling	8	Sep-24-10	Oct-05-10										█	█									
A9400	Paint	3	Oct-08-10	Oct-12-10										█	█									
A9410	MEP @ Ceiling	2	Oct-13-10	Oct-14-10										█	█									
A9420	Install Ceramic Tile	5	Oct-13-10	Oct-19-10										█	█									
A9430	MEP Finishes	5	Oct-20-10	Oct-26-10										█	█									
A9440	Partitions/Accessories	5	Oct-27-10	Nov-02-10										█	█									
<b>5th Floor Interior</b>		<b>43</b>	<b>Sep-10-10</b>	<b>Nov-09-10</b>																				
A9450	Overhead Rough In	5	Sep-10-10	Sep-16-10											█	█								
A9460	Overhead Rough Inspection	0		Sep-16-10										◆	◆									
A9470	Frame Walls/Ceiling	6	Sep-17-10	Sep-24-10										█	█									
A9480	Wall Rough In	8	Sep-21-10	Sep-30-10										█	█									
A9490	Frame Hard Lid	4	Sep-27-10	Sep-30-10										█	█									
A9500	Drywall/Tape/Finish	10	Oct-01-10	Oct-14-10										█	█									
A9510	Drywall/Tape/Finish Hardlid Ceiling	8	Oct-01-10	Oct-12-10										█	█									
A9520	Paint	3	Oct-15-10	Oct-19-10										█	█									
A9530	MEP @ Ceiling	2	Oct-20-10	Oct-21-10										█	█									
A9540	Install Ceramic Tile	5	Oct-20-10	Oct-26-10										█	█									
A9550	MEP Finishes	5	Oct-27-10	Nov-02-10										█	█									
A9560	Partitions/Accessories	5	Nov-03-10	Nov-09-10										█	█									
<b>2nd Floor Interior</b>		<b>43</b>	<b>Sep-17-10</b>	<b>Nov-16-10</b>																				
A9570	Overhead Rough In	5	Sep-17-10	Sep-23-10											█	█								
A9580	Overhead Rough Inspection	0		Sep-23-10										◆	◆									
A9590	Frame Walls/Ceiling	6	Sep-24-10	Oct-01-10										█	█									
A9600	Wall Rough In	8	Sep-28-10	Oct-07-10										█	█									
A9610	Frame Hard Lid	4	Oct-04-10	Oct-07-10										█	█									
A9620	Drywall/Tape/Finish	10	Oct-08-10	Oct-21-10										█	█									
A9630	Drywall/Tape/Finish Hardlid Ceiling	8	Oct-08-10	Oct-19-10										█	█									
A9640	Paint	3	Oct-22-10	Oct-26-10										█	█									
A9650	MEP @ Ceiling	2	Oct-27-10	Oct-28-10										█	█									
A9660	Install Ceramic Tile	5	Oct-27-10	Nov-02-10										█	█									
A9670	MEP Finishes	5	Nov-03-10	Nov-09-10										█	█									
A9680	Partitions/Accessories	5	Nov-10-10	Nov-16-10										█	█									
<b>4th Floor Interior</b>		<b>43</b>	<b>Sep-29-10</b>	<b>Nov-30-10</b>																				
A9690	Overhead Rough In	5	Sep-29-10	Oct-05-10											█	█								
A9700	Overhead Rough Inspection	0		Oct-05-10										◆	◆									
A9710	Frame Walls/Ceiling	6	Oct-06-10	Oct-13-10										█	█									
A9720	Wall Rough In	8	Oct-08-10	Oct-19-10										█	█									
A9730	Frame Hard Lid	4	Oct-14-10	Oct-19-10										█	█									
A9740	Drywall/Tape/Finish	10	Oct-20-10	Nov-02-10										█	█									
A9750	Drywall/Tape/Finish Hardlid Ceiling	8	Oct-20-10	Oct-29-10										█	█									
A9760	Paint	3	Nov-03-10	Nov-05-10										█	█									
A9770	MEP @ Ceiling	2	Nov-08-10	Nov-09-10										█	█									
A9780	Install Ceramic Tile	5	Nov-08-10	Nov-12-10										█	█									
A9790	MEP Finishes	5	Nov-15-10	Nov-19-10										█	█									





Activity ID	Activity Name	OD	Start	Finish	2010												2011								
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
A9800	Partitions/Accessories	5	Nov-22-10	Nov-30-10														█	Partitions/Accessories						
<b>6th Floor Interior</b>		43	Oct-12-10	Dec-13-10																					
A9810	Overhead Rough In	5	Oct-12-10	Oct-18-10														█	Overhead Rough In						
A9820	Overhead Rough Inspection	0		Oct-18-10														◇	Overhead Rough Inspection						
A9830	Frame Walls/Ceiling	6	Oct-19-10	Oct-26-10														█	Frame Walls/Ceiling						
A9840	Wall Rough In	8	Oct-21-10	Nov-01-10														█	Wall Rough In						
A9850	Frame Hard Lid	4	Oct-27-10	Nov-01-10														█	Frame Hard Lid						
A9860	Drywall/Tape/Finish	10	Nov-02-10	Nov-15-10														█	Drywall/Tape/Finish						
A9870	Drywall/Tape/Finish Hardlid Ceiling	8	Nov-02-10	Nov-11-10														█	Drywall/Tape/Finish Hardlid Ceiling						
A9880	Paint	3	Nov-16-10	Nov-18-10														█	Paint						
A9890	MEP @ Ceiling	2	Nov-19-10	Nov-22-10														█	MEP @ Ceiling						
A9900	Install Ceramic Tile	5	Nov-19-10	Nov-29-10														█	Install Ceramic Tile						
A9910	MEP Finishes	5	Nov-30-10	Dec-06-10														█	MEP Finishes						
A9920	Partitions/Accessories	5	Dec-07-10	Dec-13-10														█	Partitions/Accessories						
<b>9th Floor Interior</b>		55	Jan-13-11	Apr-01-11																					
A3680	Overhead Rough In	10	Jan-13-11	Jan-27-11																█	Overhead Rough In				
A4500	Overhead Rough Inspection	0		Jan-27-11														◇	Overhead Rough Inspection						
A3690	Frame Walls/Ceiling/Sh shafts	20	Jan-28-11	Feb-25-11														█	Frame Walls/Ceiling/Sh shafts						
A3700	Wall Rough In	8	Feb-04-11	Feb-15-11														█	Wall Rough In						
A5100	Frame Hard Lid	6	Feb-11-11	Feb-18-11														█	Frame Hard Lid						
A3990	Drywall/Tape/Finish	10	Feb-16-11	Mar-02-11														█	Drywall/Tape/Finish						
A5260	Drywall/Tape/Finish Hardlid Ceiling	8	Feb-22-11	Mar-03-11														█	Drywall/Tape/Finish Hardlid Ceiling						
A4000	Paint	3	Mar-04-11	Mar-08-11														█	Paint						
A5110	MEP @ Ceiling	5	Mar-09-11	Mar-15-11														█	MEP @ Ceiling						
A4010	Install Ceramic Tile	5	Mar-09-11	Mar-15-11														█	Install Ceramic Tile						
A5120	MEP Finishes	8	Mar-16-11	Mar-25-11														█	MEP Finishes						
A5140	Partitions/Accessories	5	Mar-28-11	Apr-01-11														█	Partitions/Accessories						
<b>10th Floor Interior</b>		53	Jan-28-11	Apr-13-11																					
A9930	Overhead Rough In	10	Jan-28-11	Feb-10-11																█	Overhead Rough In				
A9940	Overhead Rough Inspection	0		Feb-10-11														◇	Overhead Rough Inspection						
A9950	Frame Walls/Ceiling	8	Feb-11-11	Feb-23-11														█	Frame Walls/Ceiling						
A9960	Wall Rough In	8	Feb-15-11	Feb-25-11														█	Wall Rough In						
A9970	Frame Hard Lid	6	Feb-24-11	Mar-03-11														█	Frame Hard Lid						
A9980	Drywall/Tape/Finish	10	Feb-28-11	Mar-11-11														█	Drywall/Tape/Finish						
A9990	Drywall/Tape/Finish Hardlid Ceiling	8	Mar-04-11	Mar-15-11														█	Drywall/Tape/Finish Hardlid Ceiling						
A10000	Paint	3	Mar-16-11	Mar-18-11														█	Paint						
A10010	MEP @ Ceiling	5	Mar-21-11	Mar-25-11														█	MEP @ Ceiling						
A10020	Install Ceramic Tile	5	Mar-21-11	Mar-25-11														█	Install Ceramic Tile						
A10030	MEP Finishes	8	Mar-28-11	Apr-06-11														█	MEP Finishes						
A10040	Partitions/Accessories	5	Apr-07-11	Apr-13-11														█	Partitions/Accessories						
<b>11th Floor Interior</b>		53	Feb-11-11	Apr-27-11																					
A10050	Overhead Rough In	10	Feb-11-11	Feb-25-11																█	Overhead Rough In				
A10060	Overhead Rough Inspection	0		Feb-25-11														◇	Overhead Rough Inspection						
A10070	Frame Walls/Ceiling	8	Feb-28-11	Mar-09-11														█	Frame Walls/Ceiling						
A10080	Wall Rough In	8	Mar-02-11	Mar-11-11														█	Wall Rough In						
A10090	Frame Hard Lid	6	Mar-10-11	Mar-17-11														█	Frame Hard Lid						
A10100	Drywall/Tape/Finish	10	Mar-14-11	Mar-25-11														█	Drywall/Tape/Finish						
A10110	Drywall/Tape/Finish Hardlid Ceiling	8	Mar-18-11	Mar-29-11														█	Drywall/Tape/Finish Hardlid Ceiling						



Activity ID	Activity Name	OD	Start	Finish	2010												2011								
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
A10120	Paint	3	Mar-30-11	Apr-01-11																					■ Paint
A10130	MEP @ Ceiling	5	Apr-04-11	Apr-08-11																					■ MEP @ Ceiling
A10140	Install Ceramic Tile	5	Apr-04-11	Apr-08-11																					■ Install Ceramic Tile
A10150	MEP Finishes	8	Apr-11-11	Apr-20-11																					■ MEP Finishes
A10160	Partitions/Accessories	5	Apr-21-11	Apr-27-11																					■ Partitions/Accessories
<b>12th Floor Interior</b>		<b>53</b>	<b>Feb-28-11</b>	<b>May-11-11</b>																					
A10170	Overhead Rough In	10	Feb-28-11	Mar-11-11																					■ Overhead Rough In
A10180	Overhead Rough Inspection	0		Mar-11-11																					◆ Overhead Rough Inspection
A10190	Frame Walls/Ceiling	8	Mar-14-11	Mar-23-11																					■ Frame Walls/Ceiling
A10200	Wall Rough In	8	Mar-16-11	Mar-25-11																					■ Wall Rough In
A10210	Frame Hard Lid	6	Mar-24-11	Mar-31-11																					■ Frame Hard Lid
A10220	Drywall/Tape/Finish	10	Mar-28-11	Apr-08-11																					■ Drywall/Tape/Finish
A10230	Drywall/Tape/Finish Hardlid Ceiling	8	Apr-01-11	Apr-12-11																					■ Drywall/Tape/Finish Hardlid Ceiling
A10240	Paint	3	Apr-13-11	Apr-15-11																					■ Paint
A10250	MEP @ Ceiling	5	Apr-18-11	Apr-22-11																					■ MEP @ Ceiling
A10260	Install Ceramic Tile	5	Apr-18-11	Apr-22-11																					■ Install Ceramic Tile
A10270	MEP Finishes	8	Apr-25-11	May-04-11																					■ MEP Finishes
A10280	Partitions/Accessories	5	May-05-11	May-11-11																					■ Partitions/Accessories
<b>Elevators</b>		<b>208</b>	<b>Aug-16-10</b>	<b>Jun-16-11</b>																					
<b>Elevator 5</b>		<b>56</b>	<b>Aug-16-10</b>	<b>Nov-03-10</b>																					
A10350	Elevator Shaft Framing/Drywall Complete	0		Aug-16-10																					◆ Elevator Shaft Framing/Drywall Complete
A10360	Set Rails	5	Aug-17-10	Aug-23-10																					■ Set Rails
A10370	Install Cars	20	Sep-30-10	Oct-27-10																					■ Install Cars
A10380	Testing/Adjustments	5	Oct-28-10	Nov-03-10																					■ Testing/Adjustments
<b>Elevator 1 &amp; 4</b>		<b>63</b>	<b>Sep-02-10</b>	<b>Dec-03-10</b>																					
A10400	Elevator Shaft Framing/Drywall Complete	0		Sep-02-10																					◆ Elevator Shaft Framing/Drywall Complete
A10410	Set Rails	10	Sep-03-10	Sep-17-10																					■ Set Rails
A10420	Install Cars	35	Sep-30-10	Nov-17-10																					■ Install Cars
A10430	Testing/Adjustments	10	Nov-18-10	Dec-03-10																					■ Testing/Adjustments
<b>Elevator 2</b>		<b>164</b>	<b>Sep-02-10</b>	<b>May-03-11</b>																					
A6140	Elevator Shaft Framing/Drywall Complete	0		Sep-02-10																					◆ Elevator Shaft Framing/Drywall Complete
A6150	Set Rails	5	Mar-23-11	Mar-29-11																					■ Set Rails
A6160	Install Cars	20	Mar-30-11	Apr-26-11																					■ Install Cars
A6170	Testing/Adjustments	5	Apr-27-11	May-03-11																					■ Testing/Adjustments
<b>Elevator 3</b>		<b>195</b>	<b>Sep-02-10</b>	<b>Jun-16-11</b>																					
A10300	Elevator Shaft Framing/Drywall Complete	0		Sep-02-10																					◆ Elevator Shaft Framing/Drywall Complete
A10310	Set Rails	5	May-04-11	May-10-11																					■ Set Rails
A10320	Install Cars	20	May-11-11	Jun-08-11																					■ Install Cars
A10330	Testing/Adjustments	5	Jun-09-11	Jun-15-11																					■ Testing/Adjustments
A10390	State Elevator Inspection	1	Jun-16-11	Jun-16-11																					■ State Elevator Inspe
<b>Site Work</b>		<b>200</b>	<b>Aug-27-10</b>	<b>Jun-16-11</b>																					
A2340	Misc. Grade Site	5	Aug-27-10	Sep-02-10																					■ Misc. Grade Site
A2240	Form/Pour Site Curbs & Flatwork	20	Sep-03-10	Oct-01-10																					■ Form/Pour Site Curbs & Flatwork
A2250	Prep/Install Site Lighting	15	Sep-13-10	Oct-01-10																					■ Prep/Install Site Lighting
A2260	Install Paving/Signage/Striping	15	Oct-04-10	Oct-22-10																					■ Install Paving/Signage/Striping
A2300	Landscaping	20	May-19-11	Jun-16-11																					■ Landscaping
<b>Startup &amp; Commissioning</b>		<b>30</b>	<b>May-05-11</b>	<b>Jun-16-11</b>																					
A1130	Startup & Commissioning	30	May-05-11	Jun-16-11																					■ Startup & Commiss



Activity ID	Activity Name	OD	Start	Finish	2010												2011					
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
A10290	Final Inspections	0		Jun-16-11																		◆ Final Inspections
<b>Building Turn Over</b>		20	Jun-17-11	Jul-15-11																		
A10480	Additional Float Days	10	Jun-17-11	Jun-30-11																		■ Additional Floa
A10460	Weather Days	10	Jul-01-11	Jul-15-11																		■ Weather
A1140	Substantial Completion	0		Jul-15-11																		◆ Substant

