

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
1	782+70.16'	1	End Full Super	6.00%	-6.00%
	783+52.82'		Reverse Crown	2.00%	-2.00%
	783+94.16'		Level Crown	0.00%	-2.00%
	784+35.49'		Begin Normal Crown	-2.00%	-2.00%
2	785+39.81'	1	End Normal Crown	-2.00%	-2.00%
	785+81.15'		Level Crown	-2.00%	0.00%
	786+22.48'		Reverse Crown	-2.00%	2.00%
	787+05.15'		Begin Full Super	-6.00%	6.00%
	791+52.18'	2	End Full Super	-6.00%	6.00%
3	794+92.38'	2	Begin Full Super	6.00%	-6.00%
	796+64.95'		End Full Super	6.00%	-6.00%
4	800+15.72'	1	Begin Full Super	-6.00%	6.00%
	801+90.55'		End Full Super	-6.00%	6.00%
	802+73.21'		Reverse Crown	-2.00%	2.00%
	803+14.55'		Level Crown	-2.00%	0.00%
5	803+55.88'	3	Begin Normal Crown	-2.00%	-2.00%
	805+58.24'		End Normal Crown	-2.00%	-2.00%
	805+99.49'		Level Crown	0.00%	-2.00%
	806+40.74'		Reverse Crown	2.00%	-2.00%
	806+98.49'		Begin Full Super	4.80%	-4.80%
	812+00.19'		End Full Super	4.80%	-4.80%
6	812+57.94'	3	Reverse Crown	2.00%	-2.00%
	813+81.09'		End Normal Crown	2.00%	-2.00%
	815+13.09'		Begin Full Super	-4.40%	4.40%
	825+29.26'		End Full Super	-4.40%	4.40%
7	825+78.90'	1	Reverse Crown	-2.00%	2.00%
	827+29.74'		End Normal Crown	-2.00%	2.00%
	828+62.11'		Begin Full Super	4.40%	-4.40%
	829+66.41'		End Full Super	4.40%	-4.40%
	830+16.04'		Reverse Crown	2.00%	-2.00%
	830+57.41'		Level Crown	0.00%	-2.00%
	830+98.77'		Begin Normal Crown	-2.00%	-2.00%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
8	833+58.26'	1	End Normal Crown	-2.00%	-2.00%
	833+99.43'		Level Crown	-2.00%	0.00%
	834+40.61'		Reverse Crown	-2.00%	2.00%
	834+69.43'		Begin Full Super	-3.40%	3.40%
	838+45.59'	1	End Full Super	-3.40%	3.40%
	838+74.42'		Reverse Crown	-2.00%	2.00%
	839+15.59'		Level Crown	-2.00%	0.00%
	839+56.77'		Begin Normal Crown	-2.00%	-2.00%
9	840+76.64'	1	End Normal Crown	-2.00%	-2.00%
	841+17.97'		Level Crown	0.00%	-2.00%
	841+59.31'		Reverse Crown	2.00%	-2.00%
	842+41.97'		Begin Full Super	6.00%	-6.00%
	844+23.61'	2	End Full Super	6.00%	-6.00%
10	847+42.33'	4	Begin Full Super	-5.20%	5.20%
	853+78.67'		End Full Super	-5.20%	5.20%
11	854+45.13'	2	Reverse Crown	-2.00%	2.00%
	856+37.50'		Reverse Crown	-2.00%	2.00%
	857+20.16'		Begin Full Super	-6.00%	6.00%
12	859+23.82'	3	End Full Super	-6.00%	6.00%
	862+47.71'		Begin Full Super	6.00%	-6.00%
	864+70.48'		End Full Super	6.00%	-6.00%
13	865+53.15'	1	Reverse Crown	2.00%	-2.00%
	866+64.22'		End Normal Crown	2.00%	-2.00%
	868+21.65'	1	Begin Full Super	-5.60%	5.60%
	870+77.24'		End Full Super	-5.60%	5.60%
	871+51.81'		Reverse Crown	-2.00%	2.00%
	871+93.24'		Level Crown	-2.00%	0.00%
872+34.67'	Begin Normal Crown	-2.00%	-2.00%		
14	880+81.39'	1	End Normal Crown	-2.00%	-2.00%
	881+22.73'		Level Crown	0.00%	-2.00%
	881+64.06'		Reverse Crown	2.00%	-2.00%
	882+46.73'		Begin Full Super	6.00%	-6.00%
	885+87.61'	1	End Full Super	6.00%	-6.00%
	886+70.28'		Reverse Crown	2.00%	-2.00%
	887+11.61'		Level Crown	0.00%	-2.00%
	887+52.94'		Begin Normal Crown	-2.00%	-2.00%
15	893+16.57'	1	End Normal Crown	-2.00%	-2.00%
	893+57.57'		Level Crown	0.00%	-2.00%
	893+98.57'		Begin Full Super	2.00%	-2.00%
	893+98.57'		Reverse Crown	2.00%	-2.00%
	896+72.66'	1	End Full Super	2.00%	-2.00%
	896+72.66'		Reverse Crown	2.00%	-2.00%
	897+13.66'		Level Crown	0.00%	-2.00%
	897+54.66'		Begin Normal Crown	-2.00%	-2.00%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
16	904+36.96'	1	End Normal Crown	-2.00%	-2.00%
	904+78.54'		Level Crown	-2.00%	0.00%
	905+20.12'		Reverse Crown	-2.00%	2.00%
	905+57.54'		Begin Full Super	-3.80%	3.80%
	907+54.08'	2	End Full Super	-3.80%	3.80%
17	910+34.97'	2	Begin Full Super	6.00%	-6.00%
	914+19.88'		End Full Super	6.00%	-6.00%
	915+02.55'	3	Reverse Crown	2.00%	-2.00%
18	916+24.19'	3	End Normal Crown	2.00%	-2.00%
	917+89.52'		Begin Full Super	-6.00%	6.00%
	920+97.04'	1	End Full Super	-6.00%	6.00%
	921+79.71'		Reverse Crown	-2.00%	2.00%
	922+21.04'		Level Crown	-2.00%	0.00%
922+62.38'	Begin Normal Crown	-2.00%	-2.00%		
19	925+77.83'	1	End Normal Crown	-2.00%	-2.00%
	926+19.26'		Level Crown	-2.00%	0.00%
	926+60.69'		Reverse Crown	-2.00%	2.00%
	927+35.26'		Begin Full Super	-5.60%	5.60%
	931+21.98'	2	End Full Super	-5.60%	5.60%
20	933+92.18'	2	Begin Full Super	6.00%	-6.00%
	938+60.63'		End Full Super	6.00%	-6.00%
	939+43.30'	1	Reverse Crown	2.00%	-2.00%
	939+84.63'		Level Crown	0.00%	-2.00%
	940+25.96'		Begin Normal Crown	-2.00%	-2.00%
21	941+75.10'	1	End Normal Crown	-2.00%	-2.00%
	942+16.35'		Level Crown	-2.00%	0.00%
	942+57.60'		Reverse Crown	-2.00%	2.00%
	943+15.35'		Begin Full Super	-4.80%	4.80%
	945+33.11'	4	End Full Super	-4.80%	4.80%
	945+90.86'		Reverse Crown	-2.00%	2.00%
22	949+34.88'	4	Reverse Crown	-2.00%	2.00%
	949+59.63'		Begin Full Super	-3.20%	3.20%
	968+67.70'		End Full Super	-3.20%	3.20%
	968+92.45'	1	Reverse Crown	-2.00%	2.00%
	969+33.70'		Level Crown	-2.00%	0.00%
969+74.95'	Begin Normal Crown	-2.00%	-2.00%		
23	980+69.07'	1	End Normal Crown	-2.00%	-2.00%
	981+10.41'		Level Crown	0.00%	-2.00%
	981+51.74'		Reverse Crown	2.00%	-2.00%
	982+34.41'		Begin Full Super	6.00%	-6.00%
	983+85.80'	1	End Full Super	6.00%	-6.00%
	984+68.46'		Reverse Crown	2.00%	-2.00%
	985+09.80'		Level Crown	0.00%	-2.00%
	985+51.13'		Begin Normal Crown	-2.00%	-2.00%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
24	992+29.76'	1	End Normal Crown	-2.00%	-2.00%
	992+71.34'		Level Crown	-2.00%	0.00%
	993+12.92'		Reverse Crown	-2.00%	2.00%
	993+50.34'		Begin Full Super	-3.80%	3.80%
	995+36.61'	2	End Full Super	-3.80%	3.80%
25	998+14.91'	2	Begin Full Super	6.00%	-6.00%
	1003+67.94'		End Full Super	6.00%	-6.00%
	1004+50.61'	1	Reverse Crown	2.00%	-2.00%
	1004+91.94'		Level Crown	0.00%	-2.00%
	1005+33.28'		Begin Normal Crown	-2.00%	-2.00%
26	1010+79.63'	1	End Normal Crown	-2.00%	-2.00%
	1011+20.96'		Level Crown	-2.00%	0.00%
	1011+62.29'		Reverse Crown	-2.00%	2.00%
	1012+44.96'		Begin Full Super	-6.00%	6.00%
	1017+17.35'	2	End Full Super	-6.00%	6.00%
27	1019+68.58'	2	Begin Full Super	6.00%	-6.00%
	1023+14.61'		End Full Super	6.00%	-6.00%
	1023+97.28'	1	Reverse Crown	2.00%	-2.00%
	1024+38.61'		Level Crown	0.00%	-2.00%
	1024+79.95'		Begin Normal Crown	-2.00%	-2.00%
28	1029+07.50'	1	End Normal Crown	-2.00%	-2.00%
	1029+48.86'		Level Crown	-2.00%	0.00%
	1029+90.23'		Reverse Crown	-2.00%	2.00%
	1030+39.86'		Begin Full Super	-4.40%	4.40%
	1031+55.65'	3	End Full Super	-4.40%	4.40%
1032+05.29'	Reverse Crown		-2.00%	2.00%	
29	1033+22.01'	3	End Normal Crown	-2.00%	2.00%
	1034+87.48'		Begin Full Super	6.00%	-6.00%
	1037+44.45'	1	End Full Super	6.00%	-6.00%
	1038+27.12'		Reverse Crown	2.00%	-2.00%
	1038+68.45'		Level Crown	0.00%	-2.00%
1039+09.78'		Begin Normal Crown	-2.00%	-2.00%	
30	1042+30.30'	1	End Normal Crown	-2.00%	-2.00%
	1042+71.64'		Level Crown	-2.00%	0.00%
	1043+12.97'		Reverse Crown	-2.00%	2.00%
	1043+95.64'		Begin Full Super	-6.00%	6.00%
	1049+64.24'	1	End Full Super	-6.00%	6.00%
	1050+46.91'		Reverse Crown	-2.00%	2.00%
	1050+88.24'		Level Crown	-2.00%	0.00%
	1051+29.57'		Begin Normal Crown	-2.00%	-2.00%
31	1064+64.46'	1	End Normal Crown	-2.00%	-2.00%
	1065+05.84'		Level Crown	-2.00%	0.00%
	1065+47.22'		Reverse Crown	-2.00%	2.00%
	1066+25.84'		Begin Full Super	-5.80%	5.80%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
	1068+04.20'	2	End Full Super	-5.80%	5.80%
	1070+64.98'		Begin Full Super	5.40%	-5.40%
32	1073+20.46'	1	End Full Super	5.40%	-5.40%
	1073+90.98'		Reverse Crown	2.00%	-2.00%
	1074+32.46'		Level Crown	0.00%	-2.00%
	1074+73.94'		Begin Normal Crown	-2.00%	-2.00%
33	1077+17.72'	1	End Normal Crown	-2.00%	-2.00%
	1077+59.06'		Level Crown	0.00%	-2.00%
	1078+00.39'		Reverse Crown	2.00%	-2.00%
	1078+83.06'		Begin Full Super	6.00%	-6.00%
	1080+03.66'	2	End Full Super	6.00%	-6.00%
34	1082+72.02'	2	Begin Full Super	-6.00%	6.00%
	1084+03.98'		End Full Super	-6.00%	6.00%
	1084+86.65'	1	Reverse Crown	-2.00%	2.00%
	1085+27.98'		Level Crown	-2.00%	0.00%
	1085+69.32'		Begin Normal Crown	-2.00%	-2.00%
35	1086+99.75'	1	End Normal Crown	-2.00%	-2.00%
	1087+41.08'		Level Crown	0.00%	-2.00%
	1087+82.42'		Reverse Crown	2.00%	-2.00%
	1088+65.08'		Begin Full Super	6.00%	-6.00%
	1091+20.01'	1	End Full Super	6.00%	-6.00%
	1092+02.68'		Reverse Crown	2.00%	-2.00%
	1092+44.01'		Level Crown	0.00%	-2.00%
	1092+85.34'		Begin Normal Crown	-2.00%	-2.00%
36	1095+21.27'	1	End Normal Crown	-2.00%	-2.00%
	1095+62.70'		Level Crown	0.00%	-2.00%
	1096+04.13'		Reverse Crown	2.00%	-2.00%
	1096+78.70'		Begin Full Super	5.60%	-5.60%
	1098+43.58'	2	End Full Super	5.60%	-5.60%
37	1101+02.41'	2	Begin Full Super	-6.00%	6.00%
	1104+06.44'		End Full Super	-6.00%	6.00%
	1104+89.11'	1	Reverse Crown	-2.00%	2.00%
	1105+30.44'		Level Crown	-2.00%	0.00%
	1105+71.77'		Begin Normal Crown	-2.00%	-2.00%
38	1108+93.80'	1	End Normal Crown	-2.00%	-2.00%
	1109+35.34'		Level Crown	-2.00%	0.00%
	1109+76.88'		Reverse Crown	-2.00%	2.00%
	1109+89.34'		Begin Full Super	-2.60%	2.60%
	1112+55.12'	1	End Full Super	-2.60%	2.60%
	1112+67.58'		Reverse Crown	-2.00%	2.00%
	1113+09.12'		Level Crown	-2.00%	0.00%
	1113+50.66'		Begin Normal Crown	-2.00%	-2.00%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
39	1115+34.34'	1	End Normal Crown	-2.00%	-2.00%
	1115+75.68'		Level Crown	-2.00%	0.00%
	1116+17.01'		Reverse Crown	-2.00%	2.00%
	1116+99.68'		Begin Full Super	-6.00%	6.00%
	1118+87.36'	2	End Full Super	-6.00%	6.00%
40	1122+10.34'	2	Begin Full Super	6.00%	-6.00%
	1124+71.91'		End Full Super	6.00%	-6.00%
	1125+54.58'	3	Reverse Crown	2.00%	-2.00%
41	1126+50.70'	3	End Normal Crown	2.00%	-2.00%
	1127+58.17'		Begin Full Super	-3.20%	3.20%
	1129+48.58'	1	End Full Super	-3.20%	3.20%
	1129+73.33'		Reverse Crown	-2.00%	2.00%
	1130+14.58'		Level Crown	-2.00%	0.00%
1130+55.83'	Begin Normal Crown	-2.00%	-2.00%		
42	1132+09.36'	1	End Normal Crown	-2.00%	-2.00%
	1132+50.79'		Level Crown	-2.00%	0.00%
	1132+92.22'		Reverse Crown	-2.00%	2.00%
	1133+37.79'		Begin Full Super	-4.20%	4.20%
	1136+51.98'	1	End Full Super	-4.20%	4.20%
	1136+97.55'		Reverse Crown	-2.00%	2.00%
	1137+38.98'		Level Crown	-2.00%	0.00%
	1137+80.41'		Begin Normal Crown	-2.00%	-2.00%
43	1138+85.61'	1	End Normal Crown	-2.00%	-2.00%
	1139+26.95'		Level Crown	0.00%	-2.00%
	1139+68.28'		Reverse Crown	2.00%	-2.00%
	1140+50.95'		Begin Full Super	6.00%	-6.00%
	1143+27.43'	1	End Full Super	6.00%	-6.00%
	1144+10.09'		Reverse Crown	2.00%	-2.00%
	1144+51.43'		Level Crown	0.00%	-2.00%
	1144+92.76'		Begin Normal Crown	-2.00%	-2.00%
44	1146+42.05'	1	End Normal Crown	-2.00%	-2.00%
	1146+83.38'		Level Crown	-2.00%	0.00%
	1147+24.71'		Reverse Crown	-2.00%	2.00%
	1148+07.38'		Begin Full Super	-6.00%	6.00%
	1149+26.58'	2	End Full Super	-6.00%	6.00%
45	1151+79.81'	2	Begin Full Super	6.00%	-6.00%
	1153+97.60'		End Full Super	6.00%	-6.00%
	1154+80.27'	1	Reverse Crown	2.00%	-2.00%
	1155+21.60'		Level Crown	0.00%	-2.00%
1155+62.93'	Begin Normal Crown	-2.00%	-2.00%		

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
46	1156+91.93'	1	End Normal Crown	-2.00%	-2.00%
	9000+33.26'		Level Crown	-2.00%	0.00%
	9000+74.60'		Reverse Crown	-2.00%	2.00%
	9001+57.26'		Begin Full Super	-6.00%	6.00%
	9005+96.11'	2	End Full Super	-6.00%	6.00%
47	9009+36.44'	2	Begin Full Super	6.00%	-6.00%
	9011+34.10'		End Full Super	6.00%	-6.00%
48	9014+54.81'	1	Begin Full Super	-6.00%	6.00%
	9015+49.90'		End Full Super	-6.00%	6.00%
	9016+32.56'	1	Reverse Crown	-2.00%	2.00%
	9016+73.90'		Level Crown	-2.00%	0.00%
	9017+15.23'		Begin Normal Crown	-2.00%	-2.00%
49	9018+76.62'	1	End Normal Crown	-2.00%	-2.00%
	9019+17.95'		Level Crown	0.00%	-2.00%
	9019+59.28'		Reverse Crown	2.00%	-2.00%
	9020+41.95'		Begin Full Super	6.00%	-6.00%
	9025+87.88'	2	End Full Super	6.00%	-6.00%
50	1185+46.45'	1	Begin Full Super	-6.00%	6.00%
	1186+67.77'		End Full Super	-6.00%	6.00%
	1187+50.43'	1	Reverse Crown	-2.00%	2.00%
	1187+91.77'		Level Crown	-2.00%	0.00%
	1188+33.10'		Begin Normal Crown	-2.00%	-2.00%
51	1189+25.55'	1	End Normal Crown	-2.00%	-2.00%
	1189+66.98'		Level Crown	0.00%	-2.00%
	1190+08.41'		Reverse Crown	2.00%	-2.00%
	1190+82.98'		Begin Full Super	5.60%	-5.60%
	1196+95.75'	2	End Full Super	5.60%	-5.60%
52	1200+29.85'	1	Begin Full Super	-6.00%	6.00%
	1204+32.52'		End Full Super	-6.00%	6.00%
	10000+15.19'	1	Reverse Crown	-2.00%	2.00%
	10000+56.52'		Level Crown	-2.00%	0.00%
	10000+97.86'		Begin Normal Crown	-2.00%	-2.00%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
53	10002+06.34'	1	End Normal Crown	-2.00%	-2.00%
	10002+47.77'		Level Crown	0.00%	-2.00%
	10002+89.20'		Reverse Crown	2.00%	-2.00%
	10003+63.77'		Begin Full Super	5.60%	-5.60%
	10009+62.88'	1	End Full Super	5.60%	-5.60%
	10010+37.45'		Reverse Crown	2.00%	-2.00%
	10010+78.88'		Level Crown	0.00%	-2.00%
	10011+20.30'		Begin Normal Crown	-2.00%	-2.00%
54	10013+75.24'	1	End Normal Crown	-2.00%	-2.00%
	10014+16.57'		Level Crown	-2.00%	0.00%
	10014+57.91'		Reverse Crown	-2.00%	2.00%
	10015+40.57'		Begin Full Super	-6.00%	6.00%
	10019+64.97'	3	End Full Super	-6.00%	6.00%
10020+47.63'	Reverse Crown		-2.00%	2.00%	
55	10021+76.54'	3	End Normal Crown	-2.00%	2.00%
	10023+26.08'		Begin Full Super	5.20%	-5.20%
	10025+43.39'	2	End Full Super	5.20%	-5.20%
56	10027+95.28'	2	Begin Full Super	-5.20%	5.20%
	10029+90.42'	1	End Full Super	-5.20%	5.20%
	10030+56.88'		Reverse Crown	-2.00%	2.00%
	10030+98.42'		Level Crown	-2.00%	0.00%
	10031+39.96'		Begin Normal Crown	-2.00%	-2.00%
57	10033+54.69'	1	End Normal Crown	-2.00%	-2.00%
	10033+96.11'		Level Crown	-2.00%	0.00%
	10034+37.54'		Reverse Crown	-2.00%	2.00%
	10035+12.11'		Begin Full Super	-5.60%	5.60%
	10037+00.88'	1	End Full Super	-5.60%	5.60%
	10037+75.45'		Reverse Crown	-2.00%	2.00%
	10038+16.88'		Level Crown	-2.00%	0.00%
	10038+58.31'		Begin Normal Crown	-2.00%	-2.00%
58	10040+19.96'	1	End Normal Crown	-2.00%	-2.00%
	10040+61.29'		Level Crown	-2.00%	0.00%
	10041+02.63'		Reverse Crown	-2.00%	2.00%
	10041+85.29'		Begin Full Super	-6.00%	6.00%
	10043+52.04'	1	End Full Super	-6.00%	6.00%
	10044+34.70'		Reverse Crown	-2.00%	2.00%
	10044+76.04'		Level Crown	-2.00%	0.00%
	10045+17.37'		Begin Normal Crown	-2.00%	-2.00%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
59	10049+19.85'	1	End Normal Crown	-2.00%	-2.00%
	10049+61.39'		Level Crown	0.00%	-2.00%
	10050+02.92'		Reverse Crown	2.00%	-2.00%
	10050+69.39'		Begin Full Super	5.20%	-5.20%
	10053+15.55'	1	End Full Super	5.20%	-5.20%
	10053+82.02'		Reverse Crown	2.00%	-2.00%
	10054+23.55'		Level Crown	0.00%	-2.00%
	10054+65.09'		Begin Normal Crown	-2.00%	-2.00%
60	10059+20.47'	1	End Normal Crown	-2.00%	-2.00%
	10059+61.81'		Level Crown	0.00%	-2.00%
	10060+03.14'		Reverse Crown	2.00%	-2.00%
	10060+85.81'		Begin Full Super	6.00%	-6.00%
	10063+11.07'	2	End Full Super	6.00%	-6.00%
61	10066+39.80'	2	Begin Full Super	-6.00%	6.00%
	10069+48.29'		End Full Super	-6.00%	6.00%
62	10071+91.19'	2	Begin Full Super	5.40%	-5.40%
	10083+76.89'		End Full Super	5.40%	-5.40%
63	1292+21.01'	4	Begin Full Super	-6.00%	6.00%
	1294+95.23'		End Full Super	-6.00%	6.00%
	1295+77.89'		Reverse Crown	-2.00%	2.00%
64	1298+41.96'	4	Reverse Crown	-2.00%	2.00%
	1299+12.48'		Begin Full Super	-5.40%	5.40%
	1300+07.11'		End Full Super	-5.40%	5.40%
	1300+77.63'	1	Reverse Crown	-2.00%	2.00%
	1301+19.11'		Level Crown	-2.00%	0.00%
1301+60.59'	1	Begin Normal Crown	-2.00%	-2.00%	
65	1307+11.67'	1	End Normal Crown	-2.00%	-2.00%
	1307+53.20'		Level Crown	-2.00%	0.00%
	1307+94.74'		Reverse Crown	-2.00%	2.00%
	1308+61.20'		Begin Full Super	-5.20%	5.20%
	1313+33.35'	1	End Full Super	-5.20%	5.20%
	1313+99.81'		Reverse Crown	-2.00%	2.00%
	1314+41.35'		Level Crown	-2.00%	0.00%
	1314+82.89'		Begin Normal Crown	-2.00%	-2.00%

FH43(10) Superelevation Report

Super Region	Station	Transition Case	Description	Left Super	Right Super
66	1315+92.01'	1	End Normal Crown	-2.00%	-2.00%
	1316+33.83'		Level Crown	0.00%	-2.00%
	1316+75.65'		Reverse Crown	2.00%	-2.00%
	1316+79.83'		Begin Full Super	2.20%	-2.20%
	1318+99.52'	1	End Full Super	2.20%	-2.20%
	1319+03.71'		Reverse Crown	2.00%	-2.00%
	1319+45.52'		Level Crown	0.00%	-2.00%
	1319+87.34'		Begin Normal Crown	-2.00%	-2.00%
67	1324+30.58'	1	End Normal Crown	-2.00%	-2.00%
	1324+71.91'		Level Crown	0.00%	-2.00%
	1325+13.24'		Reverse Crown	2.00%	-2.00%
	1325+95.91'		Begin Full Super	6.00%	-6.00%
	1329+29.82'	4	End Full Super	6.00%	-6.00%
1330+12.48'	Reverse Crown		2.00%	-2.00%	
68	1333+39.32'	4	Reverse Crown	2.00%	-2.00%
	1333+84.89'		Begin Full Super	4.20%	-4.20%
	1336+34.00'	1	End Full Super	4.20%	-4.20%
	1336+79.57'		Reverse Crown	2.00%	-2.00%
	1337+21.00'		Level Crown	0.00%	-2.00%
1337+62.43'		Begin Normal Crown	-2.00%	-2.00%	
69	1340+69.76'	1	End Normal Crown	-2.00%	-2.00%
	1341+11.10'		Level Crown	-2.00%	0.00%
	1341+52.43'		Reverse Crown	-2.00%	2.00%
	1342+35.10'		Begin Full Super	-6.00%	6.00%
	1354+75.10'	1	End Full Super	-6.00%	6.00%
	1355+57.77'		Reverse Crown	-2.00%	2.00%
	1355+99.10'		Level Crown	-2.00%	0.00%
1356+40.44'		Begin Normal Crown	-2.00%	-2.00%	
70	1358+28.97'	1	End Normal Crown	-2.00%	-2.00%
	1358+70.45'		Level Crown	0.00%	-2.00%
	1359+11.94'		Reverse Crown	2.00%	-2.00%
	1359+82.45'		Begin Full Super	5.40%	-5.40%
71	1362+00	EOP	End Full Super	5.40%	-5.40%
	1362+50		Match Existing Super	Field Verify	Field Verify