

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
Sanford Consortium - Baseline Schedule																					
Milestones																					
Overall																					
MILE-1000	Notice to Proceed	0	01-Mar-13		0	▶ Notice to Proceed															
MILE-1040	Overall Project Duration (759 CD)	759	01-Mar-13	29-Mar-15	0	Overall Project Duration (759 CD)															
WEAT-1000	Inclement Weather Days (16 WD)	16	05-Feb-15	27-Feb-15	0	Inclement Weather Days (16 WD)															
MILE-1090	Substantial Completion	0		27-Feb-15	0	◆ Substantial Completion															
MILE-1110	Final Completion	0		29-Mar-15*	0	◆ Final Completion															
Construction																					
MILE-1020	Remove Tower Crane	0		11-Apr-14	47	◆ Remove Tower Crane															
MILE-1010	Concrete Structure Complete	0		03-Jun-14	49	◆ Concrete Structure Complete															
MILE-1030	Permanent Power to Main Electric Room	0		26-Aug-14	20	◆ Permanent Power to Main Electric Room															
MILE-1070	Remove Man Hoist	0		13-Oct-14	41	◆ Remove Man Hoist															
MILE-1130	Construction Use - Elevator Sign-Off	0		13-Oct-14	41	◆ Construction Use - Elevator Sign-Off															
MILE-1050	Elevators Complete	0		01-Dec-14	44	◆ Elevators Complete															
MILE-1060	Lab Building Dry In	0		19-Dec-14	20	◆ Lab Building Dry In															
MILE-1120	Lab Building Complete	0		04-Feb-15	0	◆ Lab Building Complete															
MILE-1100	Final Commissioning	0		12-Mar-15	17	◆ Final Commissioning															
Administrative																					
Permits																					
PERM-1000	Permit Release - Package #1 - Grading & Site Utilites	0		01-Mar-13	10	▶ Permit Release - Package #1 - Grading & Site Utilites															
PERM-1010	Permit Release - Package #2 - Shell & Site/Landscape	0		07-Mar-13	15	▶ Permit Release - Package #2 - Shell & Site/Landscape															
PERM-1020	Permit Release - Package #3 - Structural & Seismic	0		18-Apr-13	35	◆ Permit Release - Package #3 - Structural & Seismic															
PERM-1030	Permit Release - Package #4 - City Permit for Public Improvements	0		29-Apr-13	145	◆ Permit Release - Package #4 - City Permit for Public Improvements															
Procurement																					
Subcontract Award																					
AWRD-1000	Subcontract - Award - MEP	10	01-Mar-13	14-Mar-13	65	▶ Subcontract - Award - MEP															
AWRD-1010	Subcontract - Award - Elevator	10	01-Mar-13	14-Mar-13	211	▶ Subcontract - Award - Elevator															
AWRD-1020	Subcontract - Award - Grading & Site Utility	10	01-Mar-13	14-Mar-13	0	Subcontract - Award - Grading & Site Utility															
AWRD-1030	Subcontract - Award - Asphalt / Curb & Gutter	10	01-Mar-13	14-Mar-13	222	▶ Subcontract - Award - Asphalt / Curb & Gutter															
AWRD-1040	Subcontract - Award - Exterior Skin	10	01-Mar-13	14-Mar-13	384	▶ Subcontract - Award - Exterior Skin															
AWRD-1050	Subcontract - Award - Roofing & Fireproofing	10	01-Mar-13	14-Mar-13	265	▶ Subcontract - Award - Roofing & Fireproofing															
AWRD-1060	Subcontract - Award - Reinforcing	10	01-Mar-13	14-Mar-13	53	▶ Subcontract - Award - Reinforcing															
AWRD-1070	Subcontract - Award - Structural Steel	10	01-Mar-13	14-Mar-13	80	▶ Subcontract - Award - Structural Steel															
AWRD-1080	Subcontract - Award - Decking	10	01-Mar-13	14-Mar-13	73	▶ Subcontract - Award - Decking															
AWRD-1090	Subcontract - Award - Stairs	10	01-Mar-13	14-Mar-13	279	▶ Subcontract - Award - Stairs															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
	AWRD-1100	Subcontract - Award - Drywall & Framing	10	01-Mar-13	14-Mar-13	325																				
	AWRD-1110	Subcontract - Award - Finishes	10	01-Mar-13	14-Mar-13	387																				
	AWRD-1120	Subcontract - Award - Door/Frame/Hardware	10	01-Mar-13	14-Mar-13	290																				
	AWRD-1130	Subcontract - Award - Millwork	10	01-Mar-13	14-Mar-13	427																				
	AWRD-1140	Subcontract - Award - Sitework & Landscape	10	01-Mar-13	14-Mar-13	237																				
Prep & Submit																										
	SUBM-1000	P/S Reinforcing Submittals	22	15-Mar-13	15-Apr-13	53																				
	SUBM-1010	P/S MEP Long Lead Equipment Submittals	33	15-Mar-13	30-Apr-13	65																				
	SUBM-1020	P/S Elevator Submittals	22	15-Mar-13	15-Apr-13	211																				
	SUBM-1030	P/S Glass & Glazing Submittals	44	15-Mar-13	15-May-13	384																				
	SUBM-1050	P/S Roofing Submittals	22	15-Mar-13	15-Apr-13	265																				
	SUBM-1060	P/S Structural Steel Submittals	44	15-Mar-13	15-May-13	80																				
	SUBM-1070	P/S Decking Submittals	22	15-Mar-13	15-Apr-13	73																				
	SUBM-1080	P/S Stair Submittals	44	15-Mar-13	15-May-13	279																				
Review & Approve																										
	APPR-1000	R/A Reinforcing Submittals	20	16-Apr-13	13-May-13	53																				
	APPR-1020	R/A Elevator Submittals	20	16-Apr-13	13-May-13	211																				
	APPR-1050	R/A Roofing Submittals	20	16-Apr-13	13-May-13	265																				
	APPR-1070	R/A Decking Submittals	20	16-Apr-13	13-May-13	73																				
	APPR-1010	R/A MEP Long Lead Equipment Submittals	20	01-May-13	29-May-13	65																				
	APPR-1030	R/A Glass & Glazing Submittals	20	16-May-13	13-Jun-13	384																				
	APPR-1060	R/A Structural Steel Submittals	20	16-May-13	13-Jun-13	80																				
	APPR-1080	R/A Stair Submittals	20	16-May-13	13-Jun-13	279																				
Fabrication & Delivery																										
	DELR-1000	F/D Elevators	66	14-May-13	15-Aug-13	211																				
	DELR-1110	F/D Reinforcing	22	14-May-13	13-Jun-13	53																				
	DELR-1020	F/D Emergency Generator	175	30-May-13	07-Feb-14	65																				
	DELR-1030	F/D Air Handling Units	70	30-May-13	06-Sep-13	161																				
	DELR-1040	F/D Boilers	70	30-May-13	06-Sep-13	161																				
	DELR-1050	F/D Chillers	70	30-May-13	06-Sep-13	163																				
	DELR-1070	F/D Light Fixtures	125	30-May-13	22-Nov-13	227																				
	DELR-1080	F/D Transfer Switches	95	30-May-13	11-Oct-13	205																				
	DELR-1090	F/D Switchgear	95	30-May-13	11-Oct-13	205																				
	DELR-1100	F/D Cooling Towers	70	30-May-13	06-Sep-13	171																				
	DELR-1010	F/D Structural Steel	88	14-Jun-13	17-Oct-13	80																				
	DELR-1120	F/D Stairs	75	14-Jun-13	30-Sep-13	279																				

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q				
Construction																					
Mobilization																					
MOBI-1010	Temporary Facilities - Utilities - Setup	10	01-Mar-13	14-Mar-13	5																
MOBI-1020	Temporary Facilities - Site Power - Setup	10	01-Mar-13	14-Mar-13	5																
MOBI-1000	Temporary Facilities - Trailer - Setup	10	08-Mar-13	21-Mar-13	5																
Sitework																					
Early Sitework																					
ESIT-1000	Utilities - Existing - Relocate & Cap	10	15-Mar-13	28-Mar-13	0																
ESIT-1010	Site - Clear & Grub	2	29-Mar-13	01-Apr-13	0																
ESIT-1020	Site - Demolition	3	02-Apr-13	04-Apr-13	0																
ESIT-1030	Building Pad - Mass Excavation	20	05-Apr-13	02-May-13	0																
ESIT-1040	Building Pad - Shoring/Rough Grade	20	03-May-13	31-May-13	0																
ESIT-1050	Building Pad - Grade	5	03-Jun-13	07-Jun-13	0																
ESIT-1060	Parking Lot - Storm Drain - Install	15	10-Jun-13	28-Jun-13	117																
ESIT-1150	Parking Lot - S HDPE Retention Basin - Install	5	01-Jul-13	08-Jul-13	117																
ESIT-1070	Parking Lot - Electrical Feeds - Install	15	09-Jul-13	29-Jul-13	117																
ESIT-1080	Parking Lot - Irrigation Feeds - Install	5	30-Jul-13	05-Aug-13	117																
ESIT-1090	Parking Lot - Light Pole Bases - Install	5	06-Aug-13	12-Aug-13	117																
ESIT-1100	Parking Lot - Curb & Gutter - FRP	10	13-Aug-13	26-Aug-13	117																
ESIT-1110	Parking Lot - Base & Pave - 1st Lift AC	5	27-Aug-13	03-Sep-13	117																
ESIT-1120	Parking Lot - Bioswales	5	04-Sep-13	10-Sep-13	117																
ESIT-1160	Site - Building - Backfill Walls & Rough Grade	15	25-Sep-13	15-Oct-13	92																
ESIT-1130	Utilities - New - Building	20	16-Oct-13	12-Nov-13	92																
ESIT-1140	Utilities - New - Site	10	19-Dec-13	03-Jan-14	68																
Late Sitework																					
LSIT-1000	Hardscape Areas - Fine Grade	15	10-Jul-14	30-Jul-14	35																
LSIT-1010	Hardscape Areas - Prep	15	24-Jul-14	13-Aug-14	35																
LSIT-1020	Hardscape Areas - Irrigation	20	07-Aug-14	04-Sep-14	35																
LSIT-1030	Loading Dock - Deck & Ramp - FRP	20	21-Aug-14	18-Sep-14	35																
LSIT-1040	Site - Walkways - FRP	15	28-Aug-14	18-Sep-14	35																
LSIT-1050	Site - Trees - Plant	15	05-Sep-14	25-Sep-14	35																
LSIT-1060	Parking Lot - Light Poles - Set	5	05-Sep-14	11-Sep-14	35																
LSIT-1070	Site - Pavers - Install	25	05-Sep-14	09-Oct-14	35																
LSIT-1080	Parking Lot - Trees - Plant	15	12-Sep-14	02-Oct-14	35																
LSIT-1090	Site - Turf Block/Grass Pavers - Install	25	12-Sep-14	16-Oct-14	35																
LSIT-1100	Site - Ground Cover - Plant	20	19-Sep-14	16-Oct-14	35																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	LSIT-1110	Parking Lot - Ground Cover - Plant	15	26-Sep-14	16-Oct-14	35																				
	LSIT-1120	Parking Lot - Pave - 2nd Lift AC	10	17-Oct-14	30-Oct-14	35																				
	LSIT-1130	Site - Benches & Waste Recepticles - Install	5	21-Oct-14	27-Oct-14	48																				
	LSIT-1140	Parking Lot - Stripe	10	31-Oct-14	13-Nov-14	35																				
	LSIT-1150	Site & Parking - Punchlist - First Pass	10	14-Nov-14	01-Dec-14	35																				
	LSIT-1160	Site & Parking - Punchlist - Complete	15	02-Dec-14	22-Dec-14	35																				
	LSIT-1170	Site & Parking - Final Clean	10	23-Dec-14	07-Jan-15	35																				
Cooling Tower/Generator Area																										
GENR-1000	Footings - Generator Area - Excavate	3	10-Dec-13	12-Dec-13	68																					
GENR-1010	Footings - Generator Area - Reinforce	3	13-Dec-13	17-Dec-13	68																					
GENR-1020	Footings - Generator Pad - Place	1	18-Dec-13	18-Dec-13	78																					
GENR-1030	Footings - Generator Area - Place	1	18-Dec-13	18-Dec-13	68																					
GENR-1040	Underground Piping - Generator Area - Install	5	06-Jan-14	10-Jan-14	68																					
GENR-1050	Stemwall - Generator Area - FRP	10	13-Jan-14	27-Jan-14	68																					
GENR-1060	SOG - Generator Area - Place	1	28-Jan-14	28-Jan-14	68																					
GENR-1070	Cooling Tower - Structural Supports	5	29-Jan-14	04-Feb-14	68																					
GENR-1080	Equipment - Generator - Set	5	10-Feb-14	14-Feb-14	65																					
GENR-1090	Equipment - Cooling Tower/Pumps - Set	5	11-Feb-14	18-Feb-14	65																					
GENR-1100	Equipment - Generator - Wire/Connect	30	19-Feb-14	01-Apr-14	65																					
GENR-1110	Equipment - Cooling Tower - Wire/Connect	20	20-Feb-14	19-Mar-14	65																					
GENR-1190	Steel - Cooling Tower - TS Framing	5	20-Feb-14	26-Feb-14	65																					
GENR-1120	Walls - Cooling Tower/Generator Area - Doors	2	27-Feb-14	28-Feb-14	65																					
GENR-1130	Walls - Cooling Tower/Generator Area - Wall Screening	5	03-Mar-14	07-Mar-14	65																					
GENR-1140	Walls - Cooling Tower/Generator Area - Louvers	2	10-Mar-14	11-Mar-14	65																					
GENR-1150	Roof - Generator Area - Structural Stud Roofing	10	12-Mar-14	25-Mar-14	65																					
GENR-1160	Equipment - Cooling Tower - Piping	10	20-Mar-14	02-Apr-14	65																					
GENR-1170	Equipment - Generator - Piping	10	03-Apr-14	16-Apr-14	65																					
GENR-1180	Equipment - Generator - Vent	10	17-Apr-14	30-Apr-14	65																					
North Torrey Pines Rd.																										
NTPR-1000	Sidewalk - N Torrey Pines - Demo	2	19-Sep-14	22-Sep-14	72																					
NTPR-1010	Sidewalk - N Torrey Pines - Grade	3	23-Sep-14	25-Sep-14	72																					
NTPR-1090	Curb & Gutter - N Torrey Pines - FRP	5	26-Sep-14	02-Oct-14	72																					
NTPR-1080	Street - N Torrey Pines - Place AC Paving	5	03-Oct-14	09-Oct-14	72																					
NTPR-1020	Sidewalk - N Torrey Pines - FRP	5	10-Oct-14	16-Oct-14	72																					
NTPR-1030	Sidewalk - N Torrey Pines - Place Granite Path	3	17-Oct-14	21-Oct-14	72																					
NTPR-1040	Curb & AC - N Torrey Pines - Stripe	2	22-Oct-14	23-Oct-14	72																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
	NTPR-1070	Sidewalk - N Torrey Pines - Signage	2	24-Oct-14	27-Oct-14	72															
	NTPR-1050	Landscape - N Torrey Pines - Trees	5	28-Oct-14	03-Nov-14	72															
	NTPR-1060	Landscape - N Torrey Pines - Ground Cover	5	04-Nov-14	10-Nov-14	72															
	NTPR-1100	Exterior - N Torrey Pines - Offsite Sign Off	1	11-Nov-14	11-Nov-14	72															
Torrey Pines Scenic Dr.																					
	TPSD-1000	Sidewalk - Torrey Pines Scenic - Demo	2	19-Sep-14	22-Sep-14	78															
	TPSD-1010	Sidewalk - Torrey Pines Scenic - Grade	3	23-Sep-14	25-Sep-14	78															
	TPSD-1020	Curb & Gutter - Torrey Pines Scenic - FRP	5	26-Sep-14	02-Oct-14	78															
	TPSD-1030	Street - Torrey Pines Scenic - Place AC Paving	5	03-Oct-14	09-Oct-14	78															
	TPSD-1090	Sidewalk - Torrey Pines Scenic - FRP	5	10-Oct-14	16-Oct-14	78															
	TPSD-1040	Street - Torrey Pines Scenic - Rework Lights	3	17-Oct-14	21-Oct-14	78															
	TPSD-1050	Sidewalk - Torrey Pines Scenic - Place Granite Path	3	22-Oct-14	24-Oct-14	78															
	TPSD-1060	Curb & AC - Torrey Pines Scenic - Stripe	2	27-Oct-14	28-Oct-14	78															
	TPSD-1070	Sidewalk - Torrey Pines Scenic - Signage	2	29-Oct-14	30-Oct-14	78															
	TPSD-1080	Exterior - Torrey Pines Scenic - Offsite Sign Off	2	31-Oct-14	03-Nov-14	78															
Lab Building																					
Structure																					
Vivarium Foundations																					
	VFDN-1000	Foundations - Vivarium - Excavate	15	10-Jun-13	28-Jun-13	0															
	VFDN-1010	Foundations - Vivarium - Reinforce	20	24-Jun-13	22-Jul-13	47															
	VFDN-1020	Foundations - Vivarium - Place	20	01-Jul-13	29-Jul-13	47															
	VFDN-1030	Foundation - Tower Crane - FRP	5	01-Jul-13	08-Jul-13	0															
Vivarium Walls																					
	VWAL-1160	Tower Crane - Erect	5	15-Aug-13	21-Aug-13	3															
Vivarium Walls - West																					
	VWAL-1120	Wall - Vivarium West - One Side Form	9	30-Jul-13	09-Aug-13	47															
	VWAL-1130	Wall - Vivarium West - Reinforce	9	02-Aug-13	14-Aug-13	47															
	VWAL-1140	Wall - Vivarium West - Close Form	9	07-Aug-13	19-Aug-13	57															
	VWAL-1150	Wall - Vivarium West - Placement 1	1	12-Aug-13	12-Aug-13	61															
	VWAL-1210	Wall - Vivarium West - Placement 2	1	15-Aug-13	15-Aug-13	59															
	VWAL-1220	Wall - Vivarium West - Placement 3	1	20-Aug-13	20-Aug-13	57															
	VWAL-1200	Wall - Vivarium West - Waterproof	2	17-Sep-13	18-Sep-13	92															
Vivarium Walls - North																					
	VWAL-1000	Wall - Vivarium North - One Side Form	6	12-Aug-13	19-Aug-13	89															
	VWAL-1010	Wall - Vivarium North - Reinforce	6	15-Aug-13	22-Aug-13	47															
	VWAL-1020	Wall - Vivarium North - Close Form	6	20-Aug-13	27-Aug-13	53															
	VWAL-1030	Wall - Vivarium North - Placement 1	1	23-Aug-13	23-Aug-13	55															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013	2014	2015	2016	2017	2018
						Q	Q	Q	Q	Q	Q
VWAL-1230	Wall - Vivarium North - Placement 2	1	28-Aug-13	28-Aug-13	53	I	Wall - Vivarium North - Placement 2				
VWAL-1170	Wall - Vivarium North - Waterproof	1	19-Sep-13	19-Sep-13	92	I	Wall - Vivarium North - Waterproof				
Vivarium Walls - East											
VWAL-1040	Wall - Vivarium East - One Side Form	9	20-Aug-13	30-Aug-13	89	II	Wall - Vivarium East - One Side Form				
VWAL-1050	Wall - Vivarium East - Reinforce	9	23-Aug-13	05-Sep-13	47	II	Wall - Vivarium East - Reinforce				
VWAL-1060	Wall - Vivarium East - Close Form	9	28-Aug-13	10-Sep-13	47	II	Wall - Vivarium East - Close Form				
VWAL-1070	Wall - Vivarium East - Placement 1	1	03-Sep-13	03-Sep-13	51	I	Wall - Vivarium East - Placement 1				
VWAL-1240	Wall - Vivarium East - Placement 2	1	06-Sep-13	06-Sep-13	49	I	Wall - Vivarium East - Placement 2				
VWAL-1250	Wall - Vivarium East - Placement 3	1	11-Sep-13	11-Sep-13	47	I	Wall - Vivarium East - Placement 3				
VWAL-1180	Wall - Vivarium East - Waterproof	2	20-Sep-13	23-Sep-13	92	I	Wall - Vivarium East - Waterproof				
Vivarium Walls - South											
VWAL-1080	Wall - Vivarium South - One Side Form	6	03-Sep-13	10-Sep-13	89	I	Wall - Vivarium South - One Side Form				
VWAL-1090	Wall - Vivarium South - Reinforce	6	06-Sep-13	13-Sep-13	89	I	Wall - Vivarium South - Reinforce				
VWAL-1100	Wall - Vivarium South - Close Form	6	11-Sep-13	18-Sep-13	89	II	Wall - Vivarium South - Close Form				
VWAL-1110	Wall - Vivarium South - Placement 1	1	16-Sep-13	16-Sep-13	91	I	Wall - Vivarium South - Placement 1				
VWAL-1260	Wall - Vivarium South - Placement 2	1	19-Sep-13	19-Sep-13	89	I	Wall - Vivarium South - Placement 2				
VWAL-1190	Wall - Vivarium South - Waterproof	1	24-Sep-13	24-Sep-13	92	I	Wall - Vivarium South - Waterproof				
Vivarium Elevator Pit											
VELE-1000	Elevator Pit - FRP	7	01-Jul-13	10-Jul-13	6	II	Elevator Pit - FRP				
VELE-1010	Elevator Pit - Waterproofing	1	18-Jul-13	18-Jul-13	6	I	Elevator Pit - Waterproofing				
VELE-1020	Elevator Pit - Backfill	4	19-Jul-13	24-Jul-13	6	I	Elevator Pit - Backfill				
Vivarium U/G SOG											
VSOG-1000	Underground Utilities - North	10	09-Jul-13	22-Jul-13	0	III	Underground Utilities - North				
VSOG-1010	Underground Utilities - South	10	23-Jul-13	05-Aug-13	0	III	Underground Utilities - South				
VSOG-1020	Footings - North - Backfill	5	30-Jul-13	05-Aug-13	0	I	Footings - North - Backfill				
VSOG-1030	SOG - North - Fine Grade	5	02-Aug-13	08-Aug-13	0	I	SOG - North - Fine Grade				
VSOG-1040	SOG - North - Vapor Barrier	5	09-Aug-13	15-Aug-13	0	I	SOG - North - Vapor Barrier				
VSOG-1050	SOG - North - Reinforcing	3	16-Aug-13	20-Aug-13	0	I	SOG - North - Reinforcing				
VSOG-1060	SOG - North - Form Depressions/Bulkheads	3	21-Aug-13	23-Aug-13	0	I	SOG - North - Form Depressions/Bulkheads				
VSOG-1120	SOG - North - Place	1	26-Aug-13	26-Aug-13	0	I	SOG - North - Place				
VSOG-1070	Footings - South - Backfill	6	27-Aug-13	04-Sep-13	87	I	Footings - South - Backfill				
VSOG-1080	SOG - South - Fine Grade	5	04-Sep-13	10-Sep-13	87	I	SOG - South - Fine Grade				
VSOG-1090	SOG - South - Vapor Barrier	3	09-Sep-13	11-Sep-13	87	I	SOG - South - Vapor Barrier				
VSOG-1100	SOG - South - Reinforcing	3	12-Sep-13	16-Sep-13	87	I	SOG - South - Reinforcing				
VSOG-1110	SOG - South - Form Depressions/Bulkheads	2	17-Sep-13	18-Sep-13	87	I	SOG - South - Form Depressions/Bulkheads				
VSOG-1130	SOG - South - Place	1	19-Sep-13	19-Sep-13	87	I	SOG - South - Place				
Level 1 Deck											

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013		2014		2015		2016		2017		18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L1DK-1000	SOD - Level 1 North - Deck Equipment Delivery	2	27-Aug-13	28-Aug-13	0											
L1DK-1010	SOD - Level 1 North - Form Deck & Beams	10	29-Aug-13	12-Sep-13	0											
L1DK-1020	SOD - Level 1 North - Form Edge/Bulkheads/Set Embeds	3	11-Sep-13	13-Sep-13	0											
L1DK-1030	SOD - Level 1 North - MEP Layout/Inserts/Sleeves	3	11-Sep-13	13-Sep-13	0											
L1DK-1040	SOD - Level 1 North - Reinforcing	5	13-Sep-13	19-Sep-13	0											
L1DK-1050	SOD - Level 1 North - Place	1	20-Sep-13	20-Sep-13	0											
L1DK-1070	SOD - Level 1 South - Deck Equipment Delivery	2	20-Sep-13	23-Sep-13	87											
L1DK-1080	SOD - Level 1 South - Form Deck & Beams	10	24-Sep-13	07-Oct-13	87											
L1DK-1060	SOD - Level 1 North - Strip & Reshore	10	30-Sep-13	11-Oct-13	94											
L1DK-1090	SOD - Level 1 South - Form Edge/Bulkheads/Set Embeds	3	04-Oct-13	08-Oct-13	87											
L1DK-1100	SOD - Level 1 South - MEP Layout/Inserts/Sleeves	3	04-Oct-13	08-Oct-13	87											
L1DK-1110	SOD - Level 1 South - Reinforcing	5	08-Oct-13	14-Oct-13	87											
L1DK-1120	SOD - Level 1 South - Place	1	15-Oct-13	15-Oct-13	87											
L1DK-1130	SOD - Level 1 South - Strip & Reshore	10	23-Oct-13	05-Nov-13	87											
Level 1 Walls																
Level 1 Walls - Pour #1																
L1WL-1000	Wall - Level 1 Pour 1 - One Side Form/Set Blockouts/Window Bucks	4	23-Sep-13	26-Sep-13	0											
L1WL-1010	Wall - Level 1 Pour 1 - Reinforce	4	27-Sep-13	02-Oct-13	0											
L1WL-1020	Wall - Level 1 Pour 1 - Electrical RI	2	30-Sep-13	01-Oct-13	10											
L1WL-1030	Wall - Level 1 Pour 1 - Close Form	4	03-Oct-13	08-Oct-13	9											
L1WL-1040	Wall - Level 1 Pour 1 - Place	1	09-Oct-13	09-Oct-13	9											
Level 1 Walls - Pour #2																
L1WL-1050	Wall - Level 1 Pour 2 - One Side Form/Set Blockouts/Window Bucks	4	27-Sep-13	02-Oct-13	79											
L1WL-1060	Wall - Level 1 Pour 2 - Reinforce	4	03-Oct-13	08-Oct-13	0											
L1WL-1070	Wall - Level 1 Pour 2 - Electrical RI	2	04-Oct-13	07-Oct-13	7											
L1WL-1080	Wall - Level 1 Pour 2 - Close Form	4	09-Oct-13	14-Oct-13	6											
L1WL-1090	Wall - Level 1 Pour 2 - Place	1	15-Oct-13	15-Oct-13	6											
Level 1 Walls - Pour #3																
L1WL-1100	Wall - Level 1 Pour 3 - One Side Form/Set Blockouts/Window Bucks	4	03-Oct-13	08-Oct-13	79											
L1WL-1110	Wall - Level 1 Pour 3 - Reinforce	4	09-Oct-13	14-Oct-13	0											
L1WL-1120	Wall - Level 1 Pour 3 - Electrical RI	3	10-Oct-13	14-Oct-13	3											
L1WL-1130	Wall - Level 1 Pour 3 - Close Form	4	15-Oct-13	18-Oct-13	3											
L1WL-1140	Wall - Level 1 Pour 3 - Place	1	21-Oct-13	21-Oct-13	3											
Level 1 Walls - Pour #4																
L1WL-1150	Wall - Level 1 Pour 4 - One Side Form/Set Blockouts/Window Bucks	4	09-Oct-13	14-Oct-13	79											
L1WL-1160	Wall - Level 1 Pour 4 - Reinforce	4	15-Oct-13	18-Oct-13	0											
L1WL-1170	Wall - Level 1 Pour 4 - Electrical RI	3	16-Oct-13	18-Oct-13	0											

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013		2014		2015		2016		2017		2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L1WL-1180	Wall - Level 1 Pour 4 - Close Form	4	21-Oct-13	24-Oct-13	0			I	Wall - Level 1 Pour 4 - Close Form							
L1WL-1190	Wall - Level 1 Pour 4 - Place	1	25-Oct-13	25-Oct-13	0			I	Wall - Level 1 Pour 4 - Place							
Level 1 Walls - Pour #5																
L1WL-1200	Wall - Level 1 Pour 5 - One Side Form/Set Blockouts/Window Bucks	4	15-Oct-13	18-Oct-13	79			I	Wall - Level 1 Pour 5 - One Side Form/Set Blockouts/Window							
L1WL-1210	Wall - Level 1 Pour 5 - Reinfoce	4	21-Oct-13	24-Oct-13	79			I	Wall - Level 1 Pour 5 - Reinfoce							
L1WL-1220	Wall - Level 1 Pour 5 - Electrical RI	2	22-Oct-13	23-Oct-13	89			I	Wall - Level 1 Pour 5 - Electrical RI							
L1WL-1230	Wall - Level 1 Pour 5 - Close Form	4	25-Oct-13	30-Oct-13	88			I	Wall - Level 1 Pour 5 - Close Form							
L1WL-1240	Wall - Level 1 Pour 5 - Place	1	31-Oct-13	31-Oct-13	88			I	Wall - Level 1 Pour 5 - Place							
Level 1 Walls - Pour #6																
L1WL-1250	Wall - Level 1 Pour 6 - One Side Form/Set Blockouts/Window Bucks	4	21-Oct-13	24-Oct-13	79			I	Wall - Level 1 Pour 6 - One Side Form/Set Blockouts/Window							
L1WL-1260	Wall - Level 1 Pour 6 - Reinfoce	4	25-Oct-13	30-Oct-13	79			I	Wall - Level 1 Pour 6 - Reinfoce							
L1WL-1270	Wall - Level 1 Pour 6 - Electrical RI	2	28-Oct-13	29-Oct-13	86			I	Wall - Level 1 Pour 6 - Electrical RI							
L1WL-1280	Wall - Level 1 Pour 6 - Close Form	4	31-Oct-13	05-Nov-13	85			I	Wall - Level 1 Pour 6 - Close Form							
L1WL-1290	Wall - Level 1 Pour 6 - Place	1	06-Nov-13	06-Nov-13	85			I	Wall - Level 1 Pour 6 - Place							
Level 1 Walls - Pour #7																
L1WL-1300	Wall - Level 1 Pour 7 - One Side Form/Set Blockouts/Window Bucks	4	25-Oct-13	30-Oct-13	79			I	Wall - Level 1 Pour 7 - One Side Form/Set Blockouts/Window							
L1WL-1310	Wall - Level 1 Pour 7 - Reinfoce	4	31-Oct-13	05-Nov-13	79			I	Wall - Level 1 Pour 7 - Reinfoce							
L1WL-1320	Wall - Level 1 Pour 7 - Electrical RI	2	01-Nov-13	04-Nov-13	83			I	Wall - Level 1 Pour 7 - Electrical RI							
L1WL-1330	Wall - Level 1 Pour 7 - Close Form	4	06-Nov-13	11-Nov-13	82			I	Wall - Level 1 Pour 7 - Close Form							
L1WL-1340	Wall - Level 1 Pour 7 - Place	1	12-Nov-13	12-Nov-13	82			I	Wall - Level 1 Pour 7 - Place							
Level 1 Walls - Pour #8																
L1WL-1350	Wall - Level 1 Pour 8 - One Side Form/Set Blockouts/Window Bucks	4	31-Oct-13	05-Nov-13	79			I	Wall - Level 1 Pour 8 - One Side Form/Set Blockouts/Window							
L1WL-1360	Wall - Level 1 Pour 8 - Reinfoce	4	06-Nov-13	11-Nov-13	79			I	Wall - Level 1 Pour 8 - Reinfoce							
L1WL-1370	Wall - Level 1 Pour 8 - Electrical RI	2	07-Nov-13	08-Nov-13	80			I	Wall - Level 1 Pour 8 - Electrical RI							
L1WL-1380	Wall - Level 1 Pour 8 - Close Form	4	12-Nov-13	15-Nov-13	79			I	Wall - Level 1 Pour 8 - Close Form							
L1WL-1390	Wall - Level 1 Pour 8 - Place	1	18-Nov-13	18-Nov-13	79			I	Wall - Level 1 Pour 8 - Place							
Level 2 Deck																
L2DK-1140	SOD - Level 2 North - Deck Equipment Delivery	2	28-Oct-13	29-Oct-13	0			I	SOD - Level 2 North - Deck Equipment Delivery							
L2DK-1150	SOD - Level 2 North - Form Deck & Beams	10	30-Oct-13	12-Nov-13	0			I	SOD - Level 2 North - Form Deck & Beams							
L2DK-1160	SOD - Level 2 North - Form Edge/Bulkheads/Set Embeds	3	11-Nov-13	13-Nov-13	0			I	SOD - Level 2 North - Form Edge/Bulkheads/Set Embeds							
L2DK-1170	SOD - Level 2 North - MEP Layout/Inserts/Sleeves	3	11-Nov-13	13-Nov-13	0			I	SOD - Level 2 North - MEP Layout/Inserts/Sleeves							
L2DK-1180	SOD - Level 2 North - Reinfoing	5	13-Nov-13	19-Nov-13	0			I	SOD - Level 2 North - Reinfoing							
L2DK-1210	SOD - Level 2 South - Deck Equipment Delivery	2	19-Nov-13	20-Nov-13	79			I	SOD - Level 2 South - Deck Equipment Delivery							
L2DK-1190	SOD - Level 2 North - Place	1	20-Nov-13	20-Nov-13	0			I	SOD - Level 2 North - Place							
L2DK-1220	SOD - Level 2 South - Form Deck & Beams	10	21-Nov-13	06-Dec-13	79			I	SOD - Level 2 South - Form Deck & Beams							
L2DK-1200	SOD - Level 2 North - Strip & Reshore	10	02-Dec-13	13-Dec-13	90			I	SOD - Level 2 North - Strip & Reshore							
L2DK-1230	SOD - Level 2 South - Form Edge/Bulkheads/Set Embeds	3	05-Dec-13	09-Dec-13	79			I	SOD - Level 2 South - Form Edge/Bulkheads/Set Embeds							

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
L2DK-1240	SOD - Level 2 South - MEP Layout/Inserts/Sleeves	3	05-Dec-13	09-Dec-13	79																
L2DK-1250	SOD - Level 2 South - Reinforcing	5	09-Dec-13	13-Dec-13	79																
L2DK-1260	SOD - Level 2 South - Place	1	16-Dec-13	16-Dec-13	79																
L2DK-1270	SOD - Level 2 South - Strip & Reshore	10	24-Dec-13	08-Jan-14	79																
Level 2 Walls																					
Level 2 Walls - Pour #1																					
L2WL-1400	Wall - Level 2 Pour 1 - One Side Form/Set Blockouts/Window Bucks	4	21-Nov-13	26-Nov-13	0																
L2WL-1410	Wall - Level 2 Pour 1 - Reinforce	4	27-Nov-13	04-Dec-13	0																
L2WL-1420	Wall - Level 2 Pour 1 - Electrical RI	2	02-Dec-13	03-Dec-13	10																
L2WL-1430	Wall - Level 2 Pour 1 - Close Form	4	05-Dec-13	10-Dec-13	9																
L2WL-1440	Wall - Level 2 Pour 1 - Place	1	11-Dec-13	11-Dec-13	9																
Level 2 Walls - Pour #2																					
L2WL-1450	Wall - Level 2 Pour 2 - One Side Form/Set Blockouts/Window Bucks	4	27-Nov-13	04-Dec-13	41																
L2WL-1460	Wall - Level 2 Pour 2 - Reinforce	4	05-Dec-13	10-Dec-13	0																
L2WL-1470	Wall - Level 2 Pour 2 - Electrical RI	2	06-Dec-13	09-Dec-13	7																
L2WL-1480	Wall - Level 2 Pour 2 - Close Form	4	11-Dec-13	16-Dec-13	6																
L2WL-1490	Wall - Level 2 Pour 2 - Place	1	17-Dec-13	17-Dec-13	6																
Level 2 Walls - Pour #3																					
L2WL-1500	Wall - Level 2 Pour 3 - One Side Form/Set Blockouts/Window Bucks	4	05-Dec-13	10-Dec-13	41																
L2WL-1510	Wall - Level 2 Pour 3 - Reinforce	4	11-Dec-13	16-Dec-13	0																
L2WL-1520	Wall - Level 2 Pour 3 - Electrical RI	3	12-Dec-13	16-Dec-13	3																
L2WL-1530	Wall - Level 2 Pour 3 - Close Form	4	17-Dec-13	20-Dec-13	3																
L2WL-1540	Wall - Level 2 Pour 3 - Place	1	23-Dec-13	23-Dec-13	3																
Level 2 Walls - Pour #4																					
L2WL-1550	Wall - Level 2 Pour 4 - One Side Form/Set Blockouts/Window Bucks	4	11-Dec-13	16-Dec-13	41																
L2WL-1560	Wall - Level 2 Pour 4 - Reinforce	4	17-Dec-13	20-Dec-13	0																
L2WL-1570	Wall - Level 2 Pour 4 - Electrical RI	3	18-Dec-13	20-Dec-13	0																
L2WL-1580	Wall - Level 2 Pour 4 - Close Form	4	23-Dec-13	27-Dec-13	0																
L2WL-1590	Wall - Level 2 Pour 4 - Place	1	30-Dec-13	30-Dec-13	0																
Level 2 Walls - Pour #5																					
L2WL-1600	Wall - Level 2 Pour 5 - One Side Form/Set Blockouts/Window Bucks	4	17-Dec-13	20-Dec-13	41																
L2WL-1610	Wall - Level 2 Pour 5 - Reinforce	4	23-Dec-13	27-Dec-13	41																
L2WL-1620	Wall - Level 2 Pour 5 - Electrical RI	2	24-Dec-13	26-Dec-13	45																
L2WL-1630	Wall - Level 2 Pour 5 - Close Form	4	30-Dec-13	03-Jan-14	44																
L2WL-1640	Wall - Level 2 Pour 5 - Place	1	06-Jan-14	06-Jan-14	44																
Level 2 Walls - Pour #6																					
L2WL-1650	Wall - Level 2 Pour 6 - One Side Form/Set Blockouts/Window Bucks	4	23-Dec-13	27-Dec-13	41																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	L2WL-1660	Wall - Level 2 Pour 6 - Reinforce	4	30-Dec-13	03-Jan-14	41															
	L2WL-1670	Wall - Level 2 Pour 6 - Electrical RI	2	31-Dec-13	02-Jan-14	42															
	L2WL-1680	Wall - Level 2 Pour 6 - Close Form	4	06-Jan-14	09-Jan-14	41															
	L2WL-1690	Wall - Level 2 Pour 6 - Place	1	10-Jan-14	10-Jan-14	41															
Level 3 Deck																					
	L3DK-1290	SOD - Level 3 North - Form Deck & Beams	10	31-Dec-13	14-Jan-14	0															
	L3DK-1300	SOD - Level 3 North - Form Edge/Bulkheads/Set Embeds	3	13-Jan-14	15-Jan-14	0															
	L3DK-1310	SOD - Level 3 North - MEP Layout/Inserts/Sleeves	3	13-Jan-14	15-Jan-14	0															
	L3DK-1320	SOD - Level 3 North - Reinforcing	5	15-Jan-14	22-Jan-14	0															
	L3DK-1360	SOD - Level 3 South - Form Deck & Beams	10	15-Jan-14	29-Jan-14	39															
	L3DK-1330	SOD - Level 3 North - Place	1	23-Jan-14	23-Jan-14	0															
	L3DK-1370	SOD - Level 3 South - Form Edge/Bulkheads/Set Embeds	3	28-Jan-14	30-Jan-14	39															
	L3DK-1380	SOD - Level 3 South - MEP Layout/Inserts/Sleeves	3	28-Jan-14	30-Jan-14	39															
	L3DK-1390	SOD - Level 3 South - Reinforcing	5	30-Jan-14	05-Feb-14	39															
	L3DK-1340	SOD - Level 3 North - Strip & Reshore	10	31-Jan-14	13-Feb-14	140															
	L3DK-1400	SOD - Level 3 South - Place	1	06-Feb-14	06-Feb-14	39															
	L3DK-1410	SOD - Level 3 South - Strip & Reshore	10	14-Feb-14	28-Feb-14	39															
Level 3 Walls																					
Level 3 Walls - Pour #1																					
	L3WL-1700	Wall - Level 3 Pour 1 - One Side Form/Set Blockouts/Window Bucks	4	24-Jan-14	29-Jan-14	0															
	L3WL-1710	Wall - Level 3 Pour 1 - Reinforce	4	30-Jan-14	04-Feb-14	0															
	L3WL-1720	Wall - Level 3 Pour 1 - Electrical RI	2	31-Jan-14	03-Feb-14	8															
	L3WL-1730	Wall - Level 3 Pour 1 - Close Form	4	05-Feb-14	10-Feb-14	7															
	L3WL-1740	Wall - Level 3 Pour 1 - Place	1	11-Feb-14	11-Feb-14	7															
Level 3 Walls - Pour #2																					
	L3WL-1750	Wall - Level 3 Pour 2 - One Side Form/Set Blockouts/Window Bucks	4	30-Jan-14	04-Feb-14	0															
	L3WL-1760	Wall - Level 3 Pour 2 - Reinforce	4	05-Feb-14	10-Feb-14	0															
	L3WL-1770	Wall - Level 3 Pour 2 - Electrical RI	2	06-Feb-14	07-Feb-14	5															
	L3WL-1780	Wall - Level 3 Pour 2 - Close Form	4	11-Feb-14	14-Feb-14	4															
	L3WL-1790	Wall - Level 3 Pour 2 - Place	1	18-Feb-14	18-Feb-14	4															
Level 3 Walls - Pour #3																					
	L3WL-1800	Wall - Level 3 Pour 3 - One Side Form/Set Blockouts/Window Bucks	4	05-Feb-14	10-Feb-14	0															
	L3WL-1810	Wall - Level 3 Pour 3 - Reinforce	4	11-Feb-14	14-Feb-14	0															
	L3WL-1820	Wall - Level 3 Pour 3 - Electrical RI	3	12-Feb-14	14-Feb-14	1															
	L3WL-1830	Wall - Level 3 Pour 3 - Close Form	4	18-Feb-14	21-Feb-14	1															
	L3WL-1840	Wall - Level 3 Pour 3 - Place	1	24-Feb-14	24-Feb-14	1															
Level 3 Walls - Pour #4																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L3WL-1850	Wall - Level 3 Pour 4 - One Side Form/Set Blockouts/Window Bucks	4	11-Feb-14	14-Feb-14	0																					
	L3WL-1860	Wall - Level 3 Pour 4 - Reinforce	4	18-Feb-14	21-Feb-14	0																				
	L3WL-1870	Wall - Level 3 Pour 4 - Electrical RI	2	19-Feb-14	20-Feb-14	7																				
	L3WL-1880	Wall - Level 3 Pour 4 - Close Form	4	24-Feb-14	27-Feb-14	6																				
	L3WL-1890	Wall - Level 3 Pour 4 - Place	1	28-Feb-14	28-Feb-14	6																				
Level 3 Walls - Pour #5																										
L3WL-1900	Wall - Level 3 Pour 5 - One Side Form/Set Blockouts/Window Bucks	4	18-Feb-14	21-Feb-14	0																					
L3WL-1910	Wall - Level 3 Pour 5 - Reinforce	4	24-Feb-14	27-Feb-14	0																					
L3WL-1920	Wall - Level 3 Pour 5 - Electrical RI	3	25-Feb-14	27-Feb-14	3																					
L3WL-1930	Wall - Level 3 Pour 5 - Close Form	4	28-Feb-14	05-Mar-14	3																					
L3WL-1940	Wall - Level 3 Pour 5 - Place	1	06-Mar-14	06-Mar-14	3																					
Level 3 Walls - Pour #6																										
L3WL-1950	Wall - Level 3 Pour 6 - One Side Form/Set Blockouts/Window Bucks	4	24-Feb-14	27-Feb-14	0																					
L3WL-1960	Wall - Level 3 Pour 6 - Reinforce	4	28-Feb-14	05-Mar-14	0																					
L3WL-1970	Wall - Level 3 Pour 6 - Electrical RI	3	03-Mar-14	05-Mar-14	0																					
L3WL-1980	Wall - Level 3 Pour 6 - Close Form	4	06-Mar-14	11-Mar-14	0																					
L3WL-1990	Wall - Level 3 Pour 6 - Place	1	12-Mar-14	12-Mar-14	0																					
Level 4 Deck																										
L4DK-1430	SOD - Level 4 North - Form Deck & Beams	10	25-Feb-14	10-Mar-14	1																					
L4DK-1440	SOD - Level 4 North - Form Edge/Bulkheads/Set Embeds	3	07-Mar-14	11-Mar-14	1																					
L4DK-1450	SOD - Level 4 North - MEP Layout/Inserts/Sleeves	4	07-Mar-14	12-Mar-14	1																					
L4DK-1460	SOD - Level 4 North - Reinforcing	5	11-Mar-14	17-Mar-14	1																					
L4DK-1500	SOD - Level 4 South - Form Deck & Beams	10	13-Mar-14	26-Mar-14	0																					
L4DK-1470	SOD - Level 4 North - Place	1	18-Mar-14	18-Mar-14	1																					
L4DK-1510	SOD - Level 4 South - Form Edge/Bulkheads/Set Embeds	3	25-Mar-14	27-Mar-14	0																					
L4DK-1520	SOD - Level 4 South - MEP Layout/Inserts/Sleeves	3	25-Mar-14	27-Mar-14	0																					
L4DK-1480	SOD - Level 4 North - Strip & Reshore	10	26-Mar-14	08-Apr-14	103																					
L4DK-1530	SOD - Level 4 South - Reinforcing	5	27-Mar-14	02-Apr-14	0																					
L4DK-1540	SOD - Level 4 South - Place	1	03-Apr-14	03-Apr-14	0																					
L4DK-1550	SOD - Level 4 South - Strip & Reshore	10	11-Apr-14	24-Apr-14	0																					
Level 4 Walls																										
Level 4 Walls - Pour #1																										
L4WL-2000	Wall - Level 4 Pour 1 - One Side Form/Set Blockouts/Window Bucks	4	19-Mar-14	24-Mar-14	1																					
L4WL-2010	Wall - Level 4 Pour 1 - Reinforce	4	25-Mar-14	28-Mar-14	1																					
L4WL-2020	Wall - Level 4 Pour 1 - Electrical RI	2	26-Mar-14	27-Mar-14	8																					
L4WL-2030	Wall - Level 4 Pour 1 - Close Form	4	31-Mar-14	03-Apr-14	7																					
L4WL-2040	Wall - Level 4 Pour 1 - Place	1	04-Apr-14	04-Apr-14	7																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
Level 4 Walls - Pour #2																					
L4WL-2050	Wall - Level 4 Pour 2 - One Side Form/Set Blockouts/Window Bucks	4	25-Mar-14	28-Mar-14	118				I	Wall - Level 4 Pour 2 - One Side Form/Set Blockouts/W											
L4WL-2060	Wall - Level 4 Pour 2 - Reinfoce	4	31-Mar-14	03-Apr-14	1				I	Wall - Level 4 Pour 2 - Reinfoce											
L4WL-2070	Wall - Level 4 Pour 2 - Electrical RI	2	01-Apr-14	02-Apr-14	5				I	Wall - Level 4 Pour 2 - Electrical RI											
L4WL-2080	Wall - Level 4 Pour 2 - Close Form	4	04-Apr-14	09-Apr-14	4				I	Wall - Level 4 Pour 2 - Close Form											
L4WL-2090	Wall - Level 4 Pour 2 - Place	1	10-Apr-14	10-Apr-14	4				I	Wall - Level 4 Pour 2 - Place											
Level 4 Walls - Pour #3																					
L4WL-2100	Wall - Level 4 Pour 3 - One Side Form/Set Blockouts/Window Bucks	4	31-Mar-14	03-Apr-14	118				I	Wall - Level 4 Pour 3 - One Side Form/Set Blockouts/V											
L4WL-2110	Wall - Level 4 Pour 3 - Reinfoce	4	04-Apr-14	09-Apr-14	1				I	Wall - Level 4 Pour 3 - Reinfoce											
L4WL-2120	Wall - Level 4 Pour 3 - Electrical RI	3	07-Apr-14	09-Apr-14	1				I	Wall - Level 4 Pour 3 - Electrical RI											
L4WL-2130	Wall - Level 4 Pour 3 - Close Form	4	10-Apr-14	15-Apr-14	1				I	Wall - Level 4 Pour 3 - Close Form											
L4WL-2140	Wall - Level 4 Pour 3 - Place	1	16-Apr-14	16-Apr-14	1				I	Wall - Level 4 Pour 3 - Place											
Level 4 Walls - Pour #4																					
L4WL-2150	Wall - Level 4 Pour 4 - One Side Form/Set Blockouts/Window Bucks	4	04-Apr-14	09-Apr-14	118				I	Wall - Level 4 Pour 4 - One Side Form/Set Blockouts/V											
L4WL-2160	Wall - Level 4 Pour 4 - Reinfoce	4	10-Apr-14	15-Apr-14	118				I	Wall - Level 4 Pour 4 - Reinfoce											
L4WL-2170	Wall - Level 4 Pour 4 - Electrical RI	2	11-Apr-14	14-Apr-14	125				I	Wall - Level 4 Pour 4 - Electrical RI											
L4WL-2180	Wall - Level 4 Pour 4 - Close Form	4	16-Apr-14	21-Apr-14	124				I	Wall - Level 4 Pour 4 - Close Form											
L4WL-2190	Wall - Level 4 Pour 4 - Place	1	22-Apr-14	22-Apr-14	124				I	Wall - Level 4 Pour 4 - Place											
Level 4 Walls - Pour #5																					
L4WL-2200	Wall - Level 4 Pour 5 - One Side Form/Set Blockouts/Window Bucks	4	10-Apr-14	15-Apr-14	118				I	Wall - Level 4 Pour 5 - One Side Form/Set Blockouts/V											
L4WL-2210	Wall - Level 4 Pour 5 - Reinfoce	4	16-Apr-14	21-Apr-14	118				I	Wall - Level 4 Pour 5 - Reinfoce											
L4WL-2220	Wall - Level 4 Pour 5 - Electrical RI	2	17-Apr-14	18-Apr-14	122				I	Wall - Level 4 Pour 5 - Electrical RI											
L4WL-2230	Wall - Level 4 Pour 5 - Close Form	4	22-Apr-14	25-Apr-14	121				I	Wall - Level 4 Pour 5 - Close Form											
L4WL-2240	Wall - Level 4 Pour 5 - Place	1	28-Apr-14	28-Apr-14	121				I	Wall - Level 4 Pour 5 - Place											
Level 4 Walls - Pour #6																					
L4WL-2250	Wall - Level 4 Pour 6 - One Side Form/Set Blockouts/Window Bucks	4	16-Apr-14	21-Apr-14	118				I	Wall - Level 4 Pour 6 - One Side Form/Set Blockouts/V											
L4WL-2260	Wall - Level 4 Pour 6 - Reinfoce	4	22-Apr-14	25-Apr-14	118				I	Wall - Level 4 Pour 6 - Reinfoce											
L4WL-2270	Wall - Level 4 Pour 6 - Electrical RI	2	23-Apr-14	24-Apr-14	119				I	Wall - Level 4 Pour 6 - Electrical RI											
L4WL-2280	Wall - Level 4 Pour 6 - Close Form	4	28-Apr-14	01-May-14	118				I	Wall - Level 4 Pour 6 - Close Form											
L4WL-2290	Wall - Level 4 Pour 6 - Place	1	02-May-14	02-May-14	118				I	Wall - Level 4 Pour 6 - Place											
Roof Deck																					
RFDK-1560	SOD - Roof North - Form Deck & Beams	10	17-Apr-14	30-Apr-14	1				I	SOD - Roof North - Form Deck & Beams											
RFDK-1570	SOD - Roof North - Form Edge/Bulkheads/Set Embeds	3	29-Apr-14	01-May-14	1				I	SOD - Roof North - Form Edge/Bulkheads/Set Embed											
RFDK-1580	SOD - Roof North - MEP Layout/Inserts/Sleeves	3	29-Apr-14	01-May-14	1				I	SOD - Roof North - MEP Layout/Inserts/Sleeves											
RFDK-1590	SOD - Roof North - Reinfocing	5	01-May-14	07-May-14	1				I	SOD - Roof North - Reinfocing											
RFDK-1620	SOD - Roof South - Form Deck & Beams	10	05-May-14	16-May-14	118				I	SOD - Roof South - Form Deck & Beams											
RFDK-1600	SOD - Roof North - Place	1	08-May-14	08-May-14	1				I	SOD - Roof North - Place											

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
	RFDK-1680	Curbs & Pads - Roof - FRP	5	09-May-14	15-May-14	22															
	RFDK-1630	SOD - Roof South - Form Edge/Bulkheads/Set Embeds	3	15-May-14	19-May-14	118															
	RFDK-1640	SOD - Roof South - MEP Layout/Inserts/Sleeves	3	15-May-14	19-May-14	118															
	RFDK-1610	SOD - Roof North - Strip & Reshore	10	16-May-14	30-May-14	20															
	RFDK-1650	SOD - Roof South - Reinforcing	5	19-May-14	23-May-14	118															
	RFDK-1660	SOD - Roof South - Place	1	27-May-14	27-May-14	118															
	RFDK-1670	SOD - Roof South - Strip & Reshore	10	04-Jun-14	17-Jun-14	118															
Roof Walls																					
Roof Walls - Pour #1																					
	RFWL-2300	Wall - Roof Parapet Pour 1 - One Side Form	2	09-May-14	12-May-14	49															
	RFWL-2310	Wall - Roof Parapet Pour 1 - Reinforce	2	13-May-14	14-May-14	49															
	RFWL-2320	Wall - Roof Parapet Pour 1 - Close Form	2	15-May-14	16-May-14	54															
	RFWL-2330	Wall - Roof Parapet Pour 1 - Place	1	19-May-14	19-May-14	54															
Roof Walls - Pour #2																					
	RFWL-2340	Wall - Roof Parapet Pour 2 - One Side Form	2	13-May-14	14-May-14	49															
	RFWL-2350	Wall - Roof Parapet Pour 2 - Reinforce	2	15-May-14	16-May-14	49															
	RFWL-2360	Wall - Roof Parapet Pour 2 - Close Form	2	19-May-14	20-May-14	53															
	RFWL-2370	Wall - Roof Parapet Pour 2 - Place	1	21-May-14	21-May-14	53															
Roof Walls - Pour #3																					
	RFWL-2380	Wall - Roof Parapet Pour 3 - One Side Form	2	15-May-14	16-May-14	49															
	RFWL-2390	Wall - Roof Parapet Pour 3 - Reinforce	2	19-May-14	20-May-14	49															
	RFWL-2400	Wall - Roof Parapet Pour 3 - Close Form	2	21-May-14	22-May-14	52															
	RFWL-2410	Wall - Roof Parapet Pour 3 - Place	1	23-May-14	23-May-14	52															
Roof Walls - Pour #4																					
	RFWL-2420	Wall - Roof Parapet Pour 4 - One Side Form	2	19-May-14	20-May-14	49															
	RFWL-2430	Wall - Roof Parapet Pour 4 - Reinforce	2	21-May-14	22-May-14	49															
	RFWL-2440	Wall - Roof Parapet Pour 4 - Close Form	2	23-May-14	27-May-14	51															
	RFWL-2450	Wall - Roof Parapet Pour 4 - Place	1	28-May-14	28-May-14	51															
Roof Walls - Pour #5																					
	RFWL-2460	Wall - Roof Parapet Pour 5 - One Side Form	2	21-May-14	22-May-14	49															
	RFWL-2470	Wall - Roof Parapet Pour 5 - Reinforce	2	23-May-14	27-May-14	49															
	RFWL-2480	Wall - Roof Parapet Pour 5 - Close Form	2	28-May-14	29-May-14	50															
	RFWL-2490	Wall - Roof Parapet Pour 5 - Place	1	30-May-14	30-May-14	50															
Roof Walls - Pour #6																					
	RFWL-2500	Wall - Roof Parapet Pour 6 - One Side Form	2	23-May-14	27-May-14	49															
	RFWL-2510	Wall - Roof Parapet Pour 6 - Reinforce	2	28-May-14	29-May-14	49															
	RFWL-2520	Wall - Roof Parapet Pour 6 - Close Form	2	30-May-14	02-Jun-14	49															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
RFWL-2530	Wall - Roof Parapet Pour 6 - Place	1	03-Jun-14	03-Jun-14	49					I	Wall - Roof Parapet Pour 6 - Place										
Exterior/Roof																					
Level 1 West																					
L1XW-1000	SOD - Level 1 Reshoring - Remove	5	19-Mar-14	25-Mar-14	18					I	SOD - Level 1 Reshoring - Remove										
L1XW-1010	Exterior Wall - West - Metal Framing	5	20-Mar-14	26-Mar-14	70					I	Exterior Wall - West - Metal Framing										
L1XW-1020	Exterior Wall - West - Sheathing	2	27-Mar-14	28-Mar-14	70					I	Exterior Wall - West - Sheathing										
L1XW-1110	Exterior Wall - West - Insulation	3	31-Mar-14	02-Apr-14	70					I	Exterior Wall - West - Insulation										
L1XW-1030	Exterior Wall - West - Vapor Barrier	2	21-May-14	22-May-14	36					I	Exterior Wall - West - Vapor Barrier										
L1XW-1040	Exterior Wall - West - Sheetmetal Flashing	5	23-May-14	30-May-14	122					I	Exterior Wall - West - Sheetmetal Flashing										
L1XW-1050	Exterior Wall - West - Composite Metal Panels	10	02-Jun-14	13-Jun-14	122					I	Exterior Wall - West - Composite Metal Panels										
L1XW-1060	Exterior Wall - West - Punch Window System	3	02-Jun-14	04-Jun-14	142					I	Exterior Wall - West - Punch Window System										
L1XW-1070	Exterior Wall - West - Aluminum Curtain Wall System	10	16-Jun-14	27-Jun-14	122					I	Exterior Wall - West - Aluminum Curtain Wall System										
L1XW-1080	Exterior Wall - West - Glass Doors	3	30-Jun-14	02-Jul-14	122					I	Exterior Wall - West - Glass Doors										
L1XW-1090	Exterior Wall - West - Sunshades	3	30-Jun-14	02-Jul-14	122					I	Exterior Wall - West - Sunshades										
L1XW-1100	Exterior Wall - West - Electrical Trim Out	3	03-Jul-14	08-Jul-14	122					I	Exterior Wall - West - Electrical Trim Out										
Level 1 North																					
L1XN-1130	Exterior Wall - North - Metal Framing	5	27-Mar-14	02-Apr-14	133					I	Exterior Wall - North - Metal Framing										
L1XN-1140	Exterior Wall - North - Sheathing	2	03-Apr-14	04-Apr-14	143					I	Exterior Wall - North - Sheathing										
L1XN-1230	Exterior Wall - North - Insulation	3	07-Apr-14	09-Apr-14	143					I	Exterior Wall - North - Insulation										
L1XN-1150	Exterior Wall - North - Vapor Barrier	2	29-May-14	30-May-14	109					I	Exterior Wall - North - Vapor Barrier										
L1XN-1160	Exterior Wall - North - Sheetmetal Flashing	5	02-Jun-14	06-Jun-14	117					I	Exterior Wall - North - Sheetmetal Flashing										
L1XN-1170	Exterior Wall - North - Composite Metal Panels	10	09-Jun-14	20-Jun-14	117					I	Exterior Wall - North - Composite Metal Panels										
L1XN-1180	Exterior Wall - North - Punch Window System	3	09-Jun-14	11-Jun-14	137					I	Exterior Wall - North - Punch Window System										
L1XN-1190	Exterior Wall - North - Aluminum Curtain Wall System	10	23-Jun-14	07-Jul-14	117					I	Exterior Wall - North - Aluminum Curtain Wall System										
L1XN-1200	Exterior Wall - North - Glass Doors	3	08-Jul-14	10-Jul-14	117					I	Exterior Wall - North - Glass Doors										
L1XN-1210	Exterior Wall - North - Sunshades	3	08-Jul-14	10-Jul-14	117					I	Exterior Wall - North - Sunshades										
L1XN-1220	Exterior Wall - North - Electrical Trim Out	3	11-Jul-14	15-Jul-14	117					I	Exterior Wall - North - Electrical Trim Out										
Level 1 East																					
L1XE-1250	Exterior Wall - East - Metal Framing	5	03-Apr-14	09-Apr-14	133					I	Exterior Wall - East - Metal Framing										
L1XE-1260	Exterior Wall - East - Sheathing	2	10-Apr-14	11-Apr-14	138					I	Exterior Wall - East - Sheathing										
L1XE-1350	Exterior Wall - East - Insulation	3	14-Apr-14	16-Apr-14	138					I	Exterior Wall - East - Insulation										
L1XE-1270	Exterior Wall - East - Vapor Barrier	2	05-Jun-14	06-Jun-14	104					I	Exterior Wall - East - Vapor Barrier										
L1XE-1280	Exterior Wall - East - Sheetmetal Flashing	5	09-Jun-14	13-Jun-14	112					I	Exterior Wall - East - Sheetmetal Flashing										
L1XE-1290	Exterior Wall - East - Composite Metal Panels	10	16-Jun-14	27-Jun-14	112					I	Exterior Wall - East - Composite Metal Panels										
L1XE-1300	Exterior Wall - East - Punch Window System	3	16-Jun-14	18-Jun-14	132					I	Exterior Wall - East - Punch Window System										
L1XE-1310	Exterior Wall - East - Aluminum Curtain Wall System	10	30-Jun-14	14-Jul-14	112					I	Exterior Wall - East - Aluminum Curtain Wall System										
L1XE-1320	Exterior Wall - East - Glass Doors	3	15-Jul-14	17-Jul-14	112					I	Exterior Wall - East - Glass Doors										

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
Level 1 South	L1XE-1330	Exterior Wall - East - Sunshades	3	15-Jul-14	17-Jul-14	112																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	

Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
	L2XN-1310	Exterior Wall - North - Aluminum Curtain Wall System	10	26-Jun-14	10-Jul-14	112																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</

Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q				
Level 3	L3XW-1290	Exterior Wall - West - Composite Metal Panels	10	09-Jun-14	20-Jun-14	115																
	L3XW-1300	Exterior Wall - West - Punch Window System	3	09-Jun-14	11-Jun-14	129																
	L3XW-1360	Exterior Wall - West - Glass Handrail	3	12-Jun-14	16-Jun-14	129																
	L3XW-1310	Exterior Wall - West - Aluminum Curtain Wall System	10	23-Jun-14	07-Jul-14	115																
	L3XW-1320	Exterior Wall - West - Glass Doors	3	08-Jul-14	10-Jul-14	115																
	L3XW-1330	Exterior Wall - West - Sunshades	3	08-Jul-14	10-Jul-14	115																
	L3XW-1340	Exterior Wall - West - Electrical Trim Out	3	11-Jul-14	15-Jul-14	115																
	Level 3 North																					
	L3XN-1370	Exterior Wall - North - Metal Framing	5	19-May-14	23-May-14	100																
	L3XN-1380	Exterior Wall - North - Sheathing	2	27-May-14	28-May-14	110																
	L3XN-1470	Exterior Wall - North - Insulation	3	29-May-14	02-Jun-14	110																
	L3XN-1390	Exterior Wall - North - Vapor Barrier	2	05-Jun-14	06-Jun-14	108																
	L3XN-1400	Exterior Wall - North - Sheetmetal Flashing	5	09-Jun-14	13-Jun-14	110																
	L3XN-1410	Exterior Wall - North - Composite Metal Panels	10	16-Jun-14	27-Jun-14	110																
	L3XN-1420	Exterior Wall - North - Punch Window System	3	16-Jun-14	18-Jun-14	124																
	L3XN-1480	Exterior Wall - North - Glass Handrail	3	19-Jun-14	23-Jun-14	124																
	L3XN-1430	Exterior Wall - North - Aluminum Curtain Wall System	10	30-Jun-14	14-Jul-14	110																
	L3XN-1440	Exterior Wall - North - Glass Doors	3	15-Jul-14	17-Jul-14	110																
	L3XN-1450	Exterior Wall - North - Sunshades	3	15-Jul-14	17-Jul-14	110																
	L3XN-1460	Exterior Wall - North - Electrical Trim Out	3	18-Jul-14	22-Jul-14	110																
	Level 3 East																					
	L3XE-1490	Exterior Wall - East - Metal Framing	5	27-May-14	02-Jun-14	100																
	L3XE-1500	Exterior Wall - East - Sheathing	2	03-Jun-14	04-Jun-14	105																
	L3XE-1590	Exterior Wall - East - Insulation	3	05-Jun-14	09-Jun-14	105																
	L3XE-1510	Exterior Wall - East - Vapor Barrier	2	12-Jun-14	13-Jun-14	103																
	L3XE-1520	Exterior Wall - East - Sheetmetal Flashing	5	16-Jun-14	20-Jun-14	105																
	L3XE-1530	Exterior Wall - East - Composite Metal Panels	10	23-Jun-14	07-Jul-14	105																
	L3XE-1540	Exterior Wall - East - Punch Window System	3	23-Jun-14	25-Jun-14	119																
	L3XE-1600	Exterior Wall - East - Glass Handrail	3	26-Jun-14	30-Jun-14	119																
	L3XE-1550	Exterior Wall - East - Aluminum Curtain Wall System	10	08-Jul-14	21-Jul-14	105																
L3XE-1560	Exterior Wall - East - Glass Doors	3	22-Jul-14	24-Jul-14	105																	
L3XE-1570	Exterior Wall - East - Sunshades	3	22-Jul-14	24-Jul-14	105																	
L3XE-1580	Exterior Wall - East - Electrical Trim Out	3	25-Jul-14	29-Jul-14	105																	
Level 3 South																						
L3XS-1610	Exterior Wall - South - Metal Framing	5	03-Jun-14	09-Jun-14	100																	
L3XS-1620	Exterior Wall - South - Sheathing	2	10-Jun-14	11-Jun-14	100																	
L3XS-1710	Exterior Wall - South - Insulation	3	12-Jun-14	16-Jun-14	100																	

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
L3XS-1630	Exterior Wall - South - Vapor Barrier	2	19-Jun-14	20-Jun-14	98																					
	L3XS-1640	Exterior Wall - South - Sheetmetal Flashing	5	23-Jun-14	27-Jun-14	100																				
	L3XS-1650	Exterior Wall - South - Composite Metal Panels	10	30-Jun-14	14-Jul-14	100																				
	L3XS-1660	Exterior Wall - South - Punch Window System	3	30-Jun-14	02-Jul-14	114																				
	L3XS-1720	Exterior Wall - South - Glass Handrail	3	03-Jul-14	08-Jul-14	114																				
	L3XS-1670	Exterior Wall - South - Aluminum Curtain Wall System	10	15-Jul-14	28-Jul-14	100																				
	L3XS-1680	Exterior Wall - South - Glass Doors	3	29-Jul-14	31-Jul-14	100																				
	L3XS-1690	Exterior Wall - South - Sunshades	3	29-Jul-14	31-Jul-14	100																				
	L3XS-1700	Exterior Wall - South - Electrical Trim Out	3	01-Aug-14	05-Aug-14	100																				
Level 4 West																										
L4XW-1370	SOD - Level 4 Reshoring - Remove	5	09-May-14	15-May-14	1																					
L4XW-1380	Exterior Wall - West - Metal Framing	5	12-May-14	16-May-14	24																					
L4XW-1390	Exterior Wall - West - Sheathing	2	19-May-14	20-May-14	36																					
L4XW-1480	Exterior Wall - West - Insulation	3	21-May-14	23-May-14	39																					
L4XW-1400	Exterior Wall - West - Vapor Barrier	2	02-Jun-14	03-Jun-14	35																					
L4XW-1410	Exterior Wall - West - Sheetmetal Flashing	5	04-Jun-14	10-Jun-14	35																					
L4XW-1420	Exterior Wall - West - Composite Metal Panels	10	11-Jun-14	24-Jun-14	35																					
L4XW-1430	Exterior Wall - West - Punch Window System	3	11-Jun-14	13-Jun-14	127																					
L4XW-1490	Exterior Wall - West - Glass Handrail	3	16-Jun-14	18-Jun-14	127																					
L4XW-1440	Exterior Wall - West - Aluminum Curtain Wall System	10	25-Jun-14	09-Jul-14	35																					
L4XW-1450	Exterior Wall - West - Glass Doors	3	10-Jul-14	14-Jul-14	113																					
L4XW-1460	Exterior Wall - West - Sunshades	3	10-Jul-14	14-Jul-14	113																					
L4XW-1470	Exterior Wall - West - Electrical Trim Out	3	15-Jul-14	17-Jul-14	113																					
Level 4 North																										
L4XN-1510	Exterior Wall - North - Metal Framing	5	19-May-14	23-May-14	24																					
L4XN-1520	Exterior Wall - North - Sheathing	2	27-May-14	28-May-14	109																					
L4XN-1610	Exterior Wall - North - Insulation	3	29-May-14	02-Jun-14	112																					
L4XN-1530	Exterior Wall - North - Vapor Barrier	2	09-Jun-14	10-Jun-14	108																					
L4XN-1540	Exterior Wall - North - Sheetmetal Flashing	5	11-Jun-14	17-Jun-14	108																					
L4XN-1550	Exterior Wall - North - Composite Metal Panels	10	18-Jun-14	01-Jul-14	108																					
L4XN-1560	Exterior Wall - North - Punch Window System	3	18-Jun-14	20-Jun-14	122																					
L4XN-1620	Exterior Wall - North - Glass Handrail	3	23-Jun-14	25-Jun-14	122																					
L4XN-1570	Exterior Wall - North - Aluminum Curtain Wall System	10	02-Jul-14	16-Jul-14	108																					
L4XN-1580	Exterior Wall - North - Glass Doors	3	17-Jul-14	21-Jul-14	108																					
L4XN-1590	Exterior Wall - North - Sunshades	3	17-Jul-14	21-Jul-14	108																					
L4XN-1600	Exterior Wall - North - Electrical Trim Out	3	22-Jul-14	24-Jul-14	108																					
Level 4 East																										

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q			
Level 4 East	L4XE-1630	Exterior Wall - East - Metal Framing	5	27-May-14	02-Jun-14	24															
	L4XE-1640	Exterior Wall - East - Sheathing	2	03-Jun-14	04-Jun-14	104															
	L4XE-1730	Exterior Wall - East - Insulation	3	05-Jun-14	09-Jun-14	107															
	L4XE-1650	Exterior Wall - East - Vapor Barrier	2	16-Jun-14	17-Jun-14	103															
	L4XE-1660	Exterior Wall - East - Sheetmetal Flashing	5	18-Jun-14	24-Jun-14	103															
	L4XE-1670	Exterior Wall - East - Composite Metal Panels	10	25-Jun-14	09-Jul-14	103															
	L4XE-1680	Exterior Wall - East - Punch Window System	3	25-Jun-14	27-Jun-14	117															
	L4XE-1740	Exterior Wall - East - Glass Handrail	3	30-Jun-14	02-Jul-14	117															
	L4XE-1690	Exterior Wall - East - Aluminum Curtain Wall System	10	10-Jul-14	23-Jul-14	103															
	L4XE-1700	Exterior Wall - East - Glass Doors	3	24-Jul-14	28-Jul-14	103															
	L4XE-1710	Exterior Wall - East - Sunshades	3	24-Jul-14	28-Jul-14	103															
	L4XE-1720	Exterior Wall - East - Electrical Trim Out	3	29-Jul-14	31-Jul-14	103															
Level 4 South																					
L4XS-1750	Exterior Wall - South - Metal Framing	5	03-Jun-14	09-Jun-14	24																
L4XS-1760	Exterior Wall - South - Sheathing	2	10-Jun-14	11-Jun-14	24																
L4XS-1850	Exterior Wall - South - Insulation	3	12-Jun-14	16-Jun-14	102																
L4XS-1770	Exterior Wall - South - Vapor Barrier	2	23-Jun-14	24-Jun-14	98																
L4XS-1780	Exterior Wall - South - Sheetmetal Flashing	5	25-Jun-14	01-Jul-14	98																
L4XS-1790	Exterior Wall - South - Composite Metal Panels	10	02-Jul-14	16-Jul-14	98																
L4XS-1800	Exterior Wall - South - Punch Window System	3	02-Jul-14	07-Jul-14	112																
L4XS-1860	Exterior Wall - South - Glass Handrail	3	08-Jul-14	10-Jul-14	112																
L4XS-1810	Exterior Wall - South - Aluminum Curtain Wall System	10	17-Jul-14	30-Jul-14	98																
L4XS-1820	Exterior Wall - South - Glass Doors	3	31-Jul-14	04-Aug-14	98																
L4XS-1830	Exterior Wall - South - Sunshades	3	31-Jul-14	04-Aug-14	98																
L4XS-1840	Exterior Wall - South - Electrical Trim Out	3	05-Aug-14	07-Aug-14	98																
Pods																					
PODS-1000	Exterior - Pods - Tube Steel Framing	20	09-May-14	06-Jun-14	1																
PODS-1010	SOD - Pods - Infill Cantilever Floor	10	23-May-14	06-Jun-14	1																
PODS-1020	Exterior - Pods - Metal Framing	30	02-Jun-14	14-Jul-14	1																
PODS-1030	Exterior - Pods - Sheathing	15	15-Jul-14	04-Aug-14	1																
PODS-1040	Exterior - Pods - Vapor Barrier	12	22-Jul-14	06-Aug-14	58																
PODS-1050	Exterior - Pods - Sheetmetal Flashing	15	29-Jul-14	18-Aug-14	58																
PODS-1060	Exterior - Pods - Trespa Panels	20	05-Aug-14	02-Sep-14	49																
PODS-1070	Exterior - Pods - Punch Window System	20	07-Aug-14	04-Sep-14	65																
PODS-1080	Exterior - Pods - Standing Seam Roofing	20	19-Aug-14	16-Sep-14	58																
PODS-1090	Exterior - Pods - Glazing	15	03-Sep-14	23-Sep-14	49																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
PODS-1100	Exterior - Pods - Sunshades	15	09-Sep-14	29-Sep-14	49																					
	Exterior - Pods - Incomplete List	8	30-Sep-14	09-Oct-14	49																					
	Exterior - Pods - Punchlist	5	10-Oct-14	16-Oct-14	49																					
	Exterior - Pods - Complete Punchlist	15	17-Oct-14	06-Nov-14	49																					
	Exterior - Pods - Final Clean	10	07-Nov-14	20-Nov-14	49																					
Roof																										
ROOF-1000	Roof - Equipment - Mech Tube Steel Framing	15	09-May-14	30-May-14	22																					
ROOF-1010	Roof - Equipment - Davits	5	09-May-14	15-May-14	22																					
ROOF-1020	Roof - Equipment - Set Equipment	10	16-May-14	30-May-14	22																					
ROOF-1030	Roof - Penthouse - Metal Decking	2	02-Jun-14	03-Jun-14	20																					
ROOF-1040	Roof - Mech Room - Metal Decking	5	04-Jun-14	10-Jun-14	20																					
ROOF-1050	Roof - Penthouse Walls - Metal Framing	4	04-Jun-14	09-Jun-14	26																					
ROOF-1070	Roof - Penthouse & Mech Room - Doors	4	10-Jun-14	13-Jun-14	41																					
ROOF-1080	Roof - Penthouse - Electrical RI	3	10-Jun-14	12-Jun-14	26																					
ROOF-1060	Roof - Mech Room Walls - Metal Framing	8	11-Jun-14	20-Jun-14	20																					
ROOF-1090	Roof - Penthouse - Sheathing & Vapor Barrier	2	16-Jun-14	17-Jun-14	41																					
ROOF-1100	Roof - Penthouse - Metal Panels & Louvers	4	18-Jun-14	23-Jun-14	41																					
ROOF-1110	Roof - Penthouse - Roofing	5	18-Jun-14	24-Jun-14	41																					
ROOF-1120	Roof - Mech Room - Electrical RI	3	23-Jun-14	25-Jun-14	20																					
ROOF-1130	Roof - Mech Room - Sheathing & Vapor Barrier	5	26-Jun-14	02-Jul-14	20																					
ROOF-1140	Roof - Mech Room - Metal Panels & Louvers	5	03-Jul-14	10-Jul-14	20																					
ROOF-1150	Roof - Equipment - Screens	15	11-Jul-14	31-Jul-14	20																					
ROOF-1160	Roof - Penthouse - Electrical Trim-Out	5	11-Jul-14	17-Jul-14	30																					
ROOF-1170	Roof - Deck - TPO Roofing System	18	01-Aug-14	26-Aug-14	20																					
ROOF-1180	Roof - Parapet - Sheetmetal Coping	15	27-Aug-14	17-Sep-14	55																					
ROOF-1190	Roof - Equipment - Final Connections	15	27-Aug-14	17-Sep-14	20																					
ROOF-1200	Roof - Equipment - Mech Roof Tie-Ins	30	18-Sep-14	29-Oct-14	20																					
ROOF-1210	Roof - Deck - Walk Pads	8	25-Sep-14	06-Oct-14	42																					
ROOF-1220	Roof - Deck - Drain Overflows	5	30-Oct-14	05-Nov-14	20																					
ROOF-1230	Roof - Incomplete List	10	06-Nov-14	19-Nov-14	20																					
ROOF-1240	Roof - Punchlist	10	20-Nov-14	05-Dec-14	20																					
ROOF-1250	Roof - Complete Punchlist	10	08-Dec-14	19-Dec-14	20																					
ROOF-1260	Roof - Final Clean	10	22-Dec-14	06-Jan-15	20																					
Interiors - Vivarium																										
Rough-In North Half																										
INVV-1000	Walls - Vivarium North - Layout & Frame	10	26-Mar-14	08-Apr-14	18																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
Rough-In North Half	INVV-1010	Walls - Vivarium North - Door Frames	5	31-Mar-14	04-Apr-14	28					I															
	INVV-1020	Ceiling - Vivarium North - Overhead Service Carrier	5	01-Apr-14	07-Apr-14	28					I															
	INVV-1030	Ceiling - Vivarium North - FS Mains & Branch Lines	5	08-Apr-14	14-Apr-14	28					I															
	INVV-1040	Walls - Vivarium North - Plumbing RI	5	15-Apr-14	21-Apr-14	28					I															
	INVV-1050	Walls - Vivarium North - Electrical RI	10	22-Apr-14	05-May-14	28					I															
	INVV-1060	Walls - Vivarium North - In Wall Backing	3	06-May-14	08-May-14	28					I															
	INVV-1070	Walls - Vivarium North - One Side Drywall Walls	5	09-May-14	15-May-14	28					I															
	INVV-1080	Walls - Vivarium North - Insulation	5	16-May-14	22-May-14	28					I															
	INVV-1090	Walls - Vivarium North - Close Walls	8	23-May-14	04-Jun-14	28					I															
	INVV-1100	Ceiling - Vivarium North - Frame	5	05-Jun-14	11-Jun-14	28					I															
	INVV-1110	Ceiling - Vivarium North - Plumbing RI	2	12-Jun-14	13-Jun-14	28					I															
	INVV-1120	Ceiling - Vivarium North - FS Cut in Heads	5	12-Jun-14	18-Jun-14	28					I															
	INVV-1130	Ceiling - Vivarium North - HVAC RI	8	12-Jun-14	23-Jun-14	28					I															
	INVV-1140	Ceiling - Vivarium North - Electrical RI	10	24-Jun-14	08-Jul-14	28					I															
	INVV-1150	Ceiling - Vivarium North - Drywall	10	03-Jul-14	17-Jul-14	28					I															
Finish North Half																										
Rough-In South Half	INVV-1340	Walls - Vivarium North - Tape & Finish	15	18-Jul-14	07-Aug-14	28					I															
	INVV-1350	Walls - Vivarium North - Base	5	08-Aug-14	14-Aug-14	28					I															
	INVV-1360	Walls - Vivarium North - Epoxy Paint	10	15-Aug-14	28-Aug-14	28					I															
	INVV-1370	Ceiling - Vivarium North - Epoxy Paint	10	15-Aug-14	28-Aug-14	28					I															
	INVV-1380	Floor - Vivarium North - Epoxy Coating	10	29-Aug-14	12-Sep-14	28					I															
	INVV-1390	Walls - Vivarium North - Corridor Sanirail & Corner Guards	5	15-Sep-14	19-Sep-14	28					I															
	INVV-1400	Walls - Vivarium North - Swing Doors	5	22-Sep-14	26-Sep-14	28					I															
	INVV-1410	Walls - Vivarium North - Paint Doors	5	29-Sep-14	03-Oct-14	28					I															
	INVV-1420	Walls - Vivarium North - Door Hardware	5	06-Oct-14	10-Oct-14	28					I															
	INVV-1430	Walls - Vivarium North - Casework	5	13-Oct-14	17-Oct-14	28					I															
	INVV-1440	Ceiling - Vivarium North - FS Trim Out	3	20-Oct-14	22-Oct-14	28					I															
	INVV-1450	Walls - Vivarium North - Plumbing Trim Out	5	20-Oct-14	24-Oct-14	28					I															
	INVV-1460	Walls - Vivarium North - HVAC Trim Out	5	20-Oct-14	24-Oct-14	28					I															
	INVV-1470	Walls - Vivarium North - Electrical Trim Out	10	20-Oct-14	31-Oct-14	28					I															
	INVV-1480	Walls - Vivarium North - OFCI Equipment	10	03-Nov-14	14-Nov-14	28					I															
	INVV-1490	Interior - Vivarium North - Incomplete List	5	17-Nov-14	21-Nov-14	28					I															
	INVV-1500	Interior - Vivarium North - Punchlist	5	24-Nov-14	02-Dec-14	28					I															
INVV-1510	Interior - Vivarium North - Complete Punchlist	10	03-Dec-14	16-Dec-14	28					I																
INVV-1520	Interior - Vivarium North - Final Clean	5	17-Dec-14	23-Dec-14	28					I																

Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018	
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
	INVV-1160	Walls - Vivarium South - Layout & Frame	10	09-Apr-14	22-Apr-14	18																	
	INVV-1170	Walls - Vivarium South - Door Frames	5	14-Apr-14	18-Apr-14	18																	
	INVV-1180	Ceiling - Vivarium South - Overhead Service Carrier	5	15-Apr-14	21-Apr-14	18																	
	INVV-1190	Ceiling - Vivarium South - FS Mains & Branch Lines	5	22-Apr-14	28-Apr-14	18																	
	INVV-1200	Walls - Vivarium South - Plumbing RI	5	29-Apr-14	05-May-14	18																	
	INVV-1210	Walls - Vivarium South - Electrical RI	10	06-May-14	19-May-14	18																	
	INVV-1220	Walls - Vivarium South - In Wall Backing	3	20-May-14	22-May-14	18																	
	INVV-1320	Walls - Vivarium South - Radiosotope Room Lead Lining	2	20-May-14	21-May-14	19																	
	INVV-1330	Walls - Vivarium South - MRI Room RF Shielding	2	20-May-14	21-May-14	19																	
	INVV-1230	Walls - Vivarium South - One Side Drywall Walls	5	23-May-14	30-May-14	18																	
	INVV-1240	Walls - Vivarium South - Insulation	5	02-Jun-14	06-Jun-14	18																	
	INVV-1250	Walls - Vivarium South - Close Walls	8	09-Jun-14	18-Jun-14	18																	
	INVV-1260	Ceiling - Vivarium South - Frame	5	19-Jun-14	25-Jun-14	18																	
	INVV-1270	Ceiling - Vivarium South - Plumbing RI	2	26-Jun-14	27-Jun-14	18																	
	INVV-1280	Ceiling - Vivarium South - FS Cut in Heads	5	26-Jun-14	02-Jul-14	18																	
	INVV-1290	Ceiling - Vivarium South - HVAC RI	8	26-Jun-14	08-Jul-14	18																	
	INVV-1300	Ceiling - Vivarium South - Electrical RI	10	09-Jul-14	22-Jul-14	18																	
	INVV-1310	Ceiling - Vivarium South - Drywall	10	18-Jul-14	31-Jul-14	18																	
	Finish South Half																						
	INVV-1530	Walls - Vivarium South - Tape & Finish	15	01-Aug-14	21-Aug-14	18																	
	INVV-1540	Walls - Vivarium South - Base	5	22-Aug-14	28-Aug-14	18																	
	INVV-1550	Walls - Vivarium South - Epoxy Paint	10	29-Aug-14	12-Sep-14	18																	
	INVV-1560	Ceiling - Vivarium South - Epoxy Paint	10	29-Aug-14	12-Sep-14	18																	
	INVV-1570	Floor - Vivarium South - Epoxy Coating	10	15-Sep-14	26-Sep-14	18																	
	INVV-1580	Walls - Vivarium South - Corridor Sanirail & Corner Guards	5	29-Sep-14	03-Oct-14	18																	
	INVV-1590	Walls - Vivarium South - Swing Doors	5	06-Oct-14	10-Oct-14	18																	
	INVV-1600	Walls - Vivarium South - Paint Doors	5	13-Oct-14	17-Oct-14	18																	
	INVV-1610	Walls - Vivarium South - Door Hardware	5	20-Oct-14	24-Oct-14	18																	
	INVV-1620	Walls - Vivarium South - Casework	5	27-Oct-14	31-Oct-14	18																	
	INVV-1630	Ceiling - Vivarium South - FS Trim Out	3	03-Nov-14	05-Nov-14	18																	
	INVV-1640	Walls - Vivarium South - Plumbing Trim Out	5	03-Nov-14	07-Nov-14	18																	
	INVV-1650	Walls - Vivarium South - HVAC Trim Out	5	03-Nov-14	07-Nov-14	18																	
INVV-1660	Walls - Vivarium South - Electrical Trim Out	10	03-Nov-14	14-Nov-14	18																		
INVV-1670	Interior - Vivarium South - OFCI Equipment	10	17-Nov-14	02-Dec-14	18																		
INVV-1680	Interior - Vivarium South - Incomplete List	5	03-Dec-14	09-Dec-14	18																		
INVV-1690	Interior - Vivarium South - Punchlist	5	10-Dec-14	16-Dec-14	18																		

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
	INVV-1700	Interior - Vivarium South - Complete Punchlist	10	17-Dec-14	31-Dec-14	18															
	INVV-1710	Interior - Vivarium South - Final Clean	5	02-Jan-15	08-Jan-15	18															
Finish South Restroom																					
	RRVV-1000	Walls - Vivarium Restroom - Plumbing Trim Out	5	13-Oct-14	17-Oct-14	40															
	RRVV-1010	Walls - Vivarium Restroom - Electrical Trim Out	5	13-Oct-14	17-Oct-14	40															
	RRVV-1020	Ceiling - Vivarium Restroom - FS Trim Out	3	13-Oct-14	15-Oct-14	42															
	RRVV-1030	Ceiling - Vivarium Restroom - HVAC Trim Out	3	13-Oct-14	15-Oct-14	42															
	RRVV-1040	Walls - Vivarium Restroom - Toilet Partitions	3	20-Oct-14	22-Oct-14	40															
	RRVV-1050	Walls - Vivarium Restroom - Toilet Accessories	3	23-Oct-14	27-Oct-14	40															
	RRVV-1060	Walls - Vivarium Restroom - Door Hardware	2	28-Oct-14	29-Oct-14	40															
Interstitial Floor																					
	ILFL-1000	Floor - Interstitial - Support Angles	4	29-Jan-14	03-Feb-14	163															
	ILFL-1010	Floor - Interstitial - Columns	10	04-Feb-14	18-Feb-14	163															
	ILFL-1020	Floor - Interstitial - Tube Steel	10	03-Mar-14	14-Mar-14	155															
	ILFL-1030	Floor - Interstitial - Floor Joists	8	17-Mar-14	26-Mar-14	155															
	ILFL-1040	Floor - Interstitial - Floor Sheathing	8	20-Mar-14	31-Mar-14	155															
Interiors - Interstitial																					
Rough-In																					
	INIL-1000	Interior - Interstitial - Electrical RI	10	06-Nov-13	19-Nov-13	163															
	INIL-1010	Interior - Interstitial - FS Laterals & Duct Drops	5	20-Nov-13	26-Nov-13	163															
	INIL-1020	Interior - Interstitial - FS Cut In Heads	5	27-Nov-13	05-Dec-13	163															
	INIL-1030	Interior - Interstitial - Hangers & Racks	5	06-Dec-13	12-Dec-13	163															
	INIL-1040	Interior - Interstitial - Plumbing Main Piping	10	13-Dec-13	27-Dec-13	163															
	INIL-1050	Interior - Interstitial - Mechanical Main Piping	10	30-Dec-13	13-Jan-14	163															
	INIL-1060	Interior - Interstitial - HVAC Mains	10	14-Jan-14	28-Jan-14	163															
	INIL-1070	Interior - Interstitial - Frame Walls	5	23-Apr-14	29-Apr-14	102															
	INIL-1080	Interior - Interstitial - One Side Walls	3	30-Apr-14	02-May-14	102															
	INIL-1090	Interior - Interstitial - Insulate Walls	1	05-May-14	05-May-14	102															
	INIL-1100	Interior - Interstitial - Close Walls	5	06-May-14	12-May-14	102															
	INIL-1110	Interior - Interstitial - Tape & Finish	10	13-May-14	27-May-14	102															
	INIL-1120	Interior - Interstitial - Control Wiring	3	28-May-14	30-May-14	102															
	INIL-1130	Interior - Interstitial - Electrical Mains/Panels	10	28-May-14	10-Jun-14	102															
	INIL-1140	Interior - Interstitial - Set Transformer	5	28-May-14	03-Jun-14	102															
	INIL-1150	Interior - Interstitial - Lighting & Conduit	10	28-May-14	10-Jun-14	102															
	INIL-1160	Interior - Interstitial - HVAC Laterals & Valves	15	11-Jun-14	01-Jul-14	102															
	INIL-1170	Interior - Interstitial - Plumbing Lateral Piping	15	02-Jul-14	23-Jul-14	102															
	INIL-1180	Interior - Interstitial - Mechanical Lateral Piping	15	02-Jul-14	23-Jul-14	102															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
INIL-1190	Interior - Interstitial - Mechanical Insulation	15	24-Jul-14	13-Aug-14	102																					
	Interior - Interstitial - Test Exhaust System	3	14-Aug-14	18-Aug-14	102																					
	Interior - Interstitial - Incomplete List	2	14-Aug-14	15-Aug-14	102																					
	Interior - Interstitial - Punchlist	2	18-Aug-14	19-Aug-14	102																					
	Interior - Interstitial - Complete Punchlist	10	20-Aug-14	03-Sep-14	102																					
	Interior - Interstitial - Final Clean	3	04-Sep-14	08-Sep-14	102																					
Interiors - Level 1																										
Rough-In West Half																										
INL1-1000	Walls - Level 1 West Priority - Frame & Top Down	10	06-Nov-13	19-Nov-13	87																					
INL1-1010	Walls - Level 1 West Mech Shaft - Frame	5	06-Nov-13	12-Nov-13	87																					
INL1-1020	Walls - Level 1 West Mech Shaft - Duct Risers	5	13-Nov-13	19-Nov-13	87																					
INL1-1030	Walls - Level 1 West Elev Shaft - Frame	5	13-Nov-13	19-Nov-13	87																					
INL1-1040	Ceiling - Level 1 West - FS Main & Branch RI	5	20-Nov-13	26-Nov-13	87																					
INL1-1050	Ceiling - Level 1 West - Overhead Service Carrier	5	20-Nov-13	26-Nov-13	89																					
INL1-1060	Ceiling - Level 1 West - FS Laterals & Duct Drops	5	22-Nov-13	02-Dec-13	87																					
INL1-1070	Ceiling - Level 1 West - Plumbing RI	15	03-Dec-13	23-Dec-13	87																					
INL1-1080	Ceiling - Level 1 West - Mechanical RI	15	03-Dec-13	23-Dec-13	87																					
INL1-1090	Ceiling - Level 1 West - Electrical RI	15	18-Dec-13	09-Jan-14	87																					
INL1-1100	Ceiling - Level 1 West - HVAC RI	15	03-Jan-14	24-Jan-14	87																					
INL1-1110	Ceiling - Level 1 West - Mechanical Insulation	10	27-Jan-14	07-Feb-14	87																					
INL1-1120	Walls - Level 1 West - Layout & Frame	15	26-Mar-14	15-Apr-14	56																					
INL1-1130	Walls - Level 1 West - Door Frames	10	02-Apr-14	15-Apr-14	78																					
INL1-1140	Walls - Level 1 West - Mechanical RI	10	16-Apr-14	29-Apr-14	56																					
INL1-1150	Walls - Level 1 West - Plumbing RI	10	16-Apr-14	29-Apr-14	56																					
INL1-1160	Walls - Level 1 West - Electrical RI	10	30-Apr-14	13-May-14	56																					
INL1-1170	Equipment - Level 1 West - Test Exhaust System	2	14-May-14	15-May-14	56																					
INL1-1180	Walls - Level 1 West - One Side Drywall	10	16-May-14	30-May-14	56																					
INL1-1190	Walls - Level 1 West - Insulation	5	23-May-14	30-May-14	56																					
INL1-1200	Ceiling - Level 1 West - FS Cut In Heads	5	02-Jun-14	06-Jun-14	66																					
INL1-1210	Walls - Level 1 West - Close Drywall	5	02-Jun-14	06-Jun-14	56																					
INL1-1220	Ceiling - Level 1 West - Close Drywall	5	09-Jun-14	13-Jun-14	66																					
INL1-1230	Walls - Level 1 West - Makeup Wire & Branch Pulls	5	16-Jun-14	20-Jun-14	76																					
Finish West Half																										
INL1-1240	Walls - Level 1 West - Tape & Finish	10	09-Jun-14	20-Jun-14	56																					
INL1-1480	Ceiling - Level 1 West - Tape & Finish	5	16-Jun-14	20-Jun-14	66																					
INL1-1250	Walls - Level 1 West - Paint	10	22-Jul-14	04-Aug-14	56																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
INL1-1260 INL1-1270 INL1-1280 INL1-1290 INL1-1300 INL1-1310 INL1-1320 INL1-1330 INL1-1340 INL1-1350 INL1-1360 INL1-1370 INL1-1390 INL1-1400 INL1-1410 INL1-1380 INL1-1420 INL1-1430 INL1-1440 INL1-1450 INL1-1460 INL1-1470	Ceiling - Level 1 West - Paint	5	22-Jul-14	28-Jul-14	66																					
	Floor - Level 1 West - Fixed Base Cabinets	5	05-Aug-14	11-Aug-14	61																					
	Ceiling - Level 1 West - Glass Wash Canopy Hood	5	05-Aug-14	11-Aug-14	56																					
	Walls - Level 1 West - Doors & Hardware	10	05-Aug-14	18-Aug-14	64																					
	Walls - Level 1 West - Glazing	5	07-Aug-14	13-Aug-14	64																					
	Ceiling - Level 1 West - Grid	5	07-Aug-14	13-Aug-14	64																					
	Ceiling - Level 1 West - Fume Hood	5	12-Aug-14	18-Aug-14	56																					
	Floor - Level 1 West - Flooring	10	19-Aug-14	02-Sep-14	56																					
	Floor - Level 1 West - Moveable Casework	10	26-Aug-14	09-Sep-14	56																					
	Walls - Level 1 West - Electrical Trim Out	10	26-Aug-14	09-Sep-14	56																					
	Walls - Level 1 West - OFCI Equipment	10	10-Sep-14	23-Sep-14	56																					
	Walls - Level 1 West - Energize Fixtures & Outlets	0	10-Sep-14	10-Sep-14	78																					
	Ceiling - Level 1 West - FS Trim Out	5	24-Sep-14	30-Sep-14	63																					
	Walls - Level 1 West - Plumbing Trim Out	5	24-Sep-14	30-Sep-14	63																					
	Ceiling - Level 1 West - HVAC Trim Out	5	24-Sep-14	30-Sep-14	63																					
	Walls - Level 1 West - Specialties	5	26-Sep-14	02-Oct-14	56																					
	Walls - Level 1 West - Final Paint	5	03-Oct-14	09-Oct-14	56																					
	Walls - Level 1 West - Window Shades	3	07-Oct-14	09-Oct-14	56																					
	Interior - Level 1 West - Incomplete List	3	10-Oct-14	14-Oct-14	56																					
	Interior - Level 1 West - Punchlist	5	15-Oct-14	21-Oct-14	56																					
Interior - Level 1 West - Complete Punchlist	10	22-Oct-14	04-Nov-14	56																						
Interior - Level 1 West - Final Clean	5	05-Nov-14	11-Nov-14	56																						
Finish West Restroom																										
RRL1-1000	Floor - Level 1 Restroom - Waterproofing	2	23-Jun-14	24-Jun-14	94																					
RRL1-1010	Walls - Level 1 Restroom - Waterproofing	3	23-Jun-14	25-Jun-14	92																					
RRL1-1020	Floor - Level 1 Restroom - Ceramic Tile	2	25-Jun-14	26-Jun-14	94																					
RRL1-1030	Walls - Level 1 Restroom - Ceramic Tile	3	26-Jun-14	30-Jun-14	92																					
RRL1-1040	Walls - Level 1 Restroom - Swing Doors	2	01-Jul-14	02-Jul-14	123																					
RRL1-1050	Walls - Level 1 Restroom - Paint	1	30-Jul-14	30-Jul-14	92																					
RRL1-1060	Ceiling - Level 1 Restroom - Paint	1	31-Jul-14	31-Jul-14	92																					
RRL1-1070	Walls - Level 1 Restroom - Plumbing Trim Out	5	01-Aug-14	07-Aug-14	92																					
RRL1-1080	Walls - Level 1 Restroom - Electrical Trim Out	5	01-Aug-14	07-Aug-14	92																					
RRL1-1090	Ceiling - Level 1 Restroom - FS Trim Out	3	01-Aug-14	05-Aug-14	94																					
RRL1-1100	Ceiling - Level 1 Restroom - HVAC Trim Out	3	01-Aug-14	05-Aug-14	94																					
RRL1-1110	Walls - Level 1 Restroom - Toilet Partitions	3	08-Aug-14	12-Aug-14	92																					
RRL1-1120	Walls - Level 1 Restroom - Toilet Accessories	3	13-Aug-14	15-Aug-14	92																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	RRL1-1130	Walls - Level 1 Restroom - Door Hardware	2	18-Aug-14	19-Aug-14	92															
	Rough-In East Half																				
	INL1-1490	Walls - Level 1 East Priority - Frame & Top Down	10	06-Nov-13	19-Nov-13	109															
	INL1-1500	Walls - Level 1 East Mech Shaft - Frame	5	06-Nov-13	12-Nov-13	109															
	INL1-1510	Walls - Level 1 East Mech Shaft - Duct Risers	5	13-Nov-13	19-Nov-13	109															
	INL1-1520	Walls - Level 1 East Elev Shaft - Frame	5	13-Nov-13	19-Nov-13	109															
	INL1-1530	Ceiling - Level 1 East - FS Main & Branch RI	5	20-Nov-13	26-Nov-13	109															
	INL1-1540	Ceiling - Level 1 East - Overhead Service Carrier	5	20-Nov-13	26-Nov-13	111															
	INL1-1980	Equipment - Level 1 East - Chillers #1, 2, 3	5	20-Nov-13	26-Nov-13	111															
	INL1-1990	Equipment - Level 1 East - AHU 1.1	2	20-Nov-13	21-Nov-13	109															
	INL1-1550	Ceiling - Level 1 East - FS Laterals & Duct Drops	5	22-Nov-13	02-Dec-13	109															
	INL1-1560	Ceiling - Level 1 East - Plumbing RI	20	03-Dec-13	31-Dec-13	109															
	INL1-1570	Ceiling - Level 1 East - Mechanical RI	20	03-Dec-13	31-Dec-13	109															
	INL1-1580	Ceiling - Level 1 East - Electrical RI	15	18-Dec-13	09-Jan-14	109															
	INL1-1590	Ceiling - Level 1 East - HVAC RI	15	03-Jan-14	24-Jan-14	109															
	INL1-1600	Ceiling - Level 1 East - Mechanical Insulation	15	27-Jan-14	14-Feb-14	109															
	INL1-1610	Walls - Level 1 East - Layout & Frame	12	26-Mar-14	10-Apr-14	41															
	INL1-1620	Walls - Level 1 East - Door Frames	5	02-Apr-14	08-Apr-14	63															
	INL1-1630	Walls - Level 1 East - Mechanical RI	10	11-Apr-14	24-Apr-14	41															
	INL1-1640	Walls - Level 1 East - Plumbing RI	10	11-Apr-14	24-Apr-14	41															
	INL1-1650	Walls - Level 1 East - Electrical RI	10	25-Apr-14	08-May-14	41															
	INL1-1670	Walls - Level 1 East - One Side Drywall	10	09-May-14	22-May-14	41															
	INL1-1680	Walls - Level 1 East - Insulation	5	16-May-14	22-May-14	46															
	INL1-1690	Ceiling - Level 1 East - FS Cut In Heads	5	23-May-14	30-May-14	41															
	INL1-1700	Walls - Level 1 East - Close Drywall	5	23-May-14	30-May-14	46															
	INL1-2000	Walls - Level 1 East - Telecom Room Plywood	5	23-May-14	30-May-14	47															
	INL1-2020	Equipment - Level 1 East - Chiller Pumps & BT1	2	23-May-14	27-May-14	49															
	INL1-1710	Ceiling - Level 1 East - Close Drywall	5	02-Jun-14	06-Jun-14	41															
	INL1-2010	Equipment - Level 1 East - Set Main Switchgear	20	02-Jun-14	27-Jun-14	47															
	INL1-2030	Equipment - Level 1 East - Chiller System Piping	15	09-Jun-14	27-Jun-14	41															
	INL1-2040	Equipment - Level 1 East - Water Softner	2	16-Jun-14	17-Jun-14	41															
	INL1-2050	Equipment - Level 1 East - Booster Pump	2	18-Jun-14	19-Jun-14	41															
	INL1-2060	Equipment - Level 1 East - Air Dryer	2	20-Jun-14	23-Jun-14	41															
	INL1-2080	Equipment - Level 1 East - Air Compressor	2	24-Jun-14	25-Jun-14	41															
	INL1-2090	Equipment - Level 1 East - Vacuum Pump	2	26-Jun-14	27-Jun-14	41															
	INL1-2070	Equipment - Level 1 East - Set Permanent Transformer / Tie-In to PME	5	30-Jun-14	07-Jul-14	47															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	INL1-2100	Equipment - Level 1 East - Water Tanks	3	30-Jun-14	02-Jul-14	41															
	INL1-2110	Equipment - Level 1 East - Pumps	3	03-Jul-14	08-Jul-14	41															
	INL1-1720	Walls - Level 1 East - Makeup Wire & Branch Pulls	5	08-Jul-14	14-Jul-14	47															
	INL1-2120	Equipment - Level 1 East - Deionizing System	10	09-Jul-14	22-Jul-14	41															
Finish East Half																					
	INL1-1730	Walls - Level 1 East - Tape & Finish	10	09-Jun-14	20-Jun-14	42															
	INL1-1970	Ceiling - Level 1 East - Tape & Finish	5	23-Jun-14	27-Jun-14	42															
	INL1-1740	Walls - Level 1 East - Paint	10	23-Jul-14	05-Aug-14	41															
	INL1-1750	Ceiling - Level 1 East - Paint	5	29-Jul-14	04-Aug-14	42															
	INL1-1780	Walls - Level 1 East - Doors & Hardware	10	06-Aug-14	19-Aug-14	72															
	INL1-1840	Walls - Level 1 East - Electrical Trim Out	10	06-Aug-14	19-Aug-14	41															
	INL1-1880	Ceiling - Level 1 East - FS Trim Out	5	06-Aug-14	12-Aug-14	41															
	INL1-1890	Walls - Level 1 East - Plumbing Trim Out	5	06-Aug-14	12-Aug-14	41															
	INL1-1900	Ceiling - Level 1 East - HVAC Trim Out	5	06-Aug-14	12-Aug-14	41															
	INL1-1910	Walls - Level 1 East - Final Paint	5	20-Aug-14	26-Aug-14	72															
	INL1-1850	Walls - Level 1 East - OFCI Equipment	10	27-Aug-14	10-Sep-14	72															
	INL1-1860	Walls - Level 1 East - Glass Wash Modular Walls	5	11-Sep-14	17-Sep-14	72															
	INL1-1930	Interior - Level 1 East - Incomplete List	3	18-Sep-14	22-Sep-14	72															
	INL1-1940	Interior - Level 1 East - Punchlist	5	23-Sep-14	29-Sep-14	72															
	INL1-1950	Interior - Level 1 East - Complete Punchlist	10	30-Sep-14	13-Oct-14	72															
	INL1-1960	Interior - Level 1 East - Final Clean	5	14-Oct-14	20-Oct-14	72															
Interiors - Level 2																					
Rough-In North Half																					
	INL2-2130	Walls - Level 2 North Priority - Frame & Top Down	5	16-Dec-13	20-Dec-13	90															
	INL2-2140	Walls - Level 2 North Mech Shaft - Frame	5	16-Dec-13	20-Dec-13	168															
	INL2-2150	Walls - Level 2 North Mech Shaft - Duct Risers	5	23-Dec-13	30-Dec-13	169															
	INL2-2160	Walls - Level 2 North Elec/Comm Rooms - Frame	5	23-Dec-13	30-Dec-13	168															
	INL2-2170	Ceiling - Level 2 North - FS Main & Branch RI	5	27-Dec-13	03-Jan-14	168															
	INL2-2180	Ceiling - Level 2 North - Overhead Service Carrier	5	27-Dec-13	03-Jan-14	168															
	INL2-2190	Ceiling - Level 2 North - FS Laterals & Duct Drops	5	02-Jan-14	08-Jan-14	168															
	INL2-3110	Walls - Level 2 North Elec/Comm Rm - Electrical RI	3	02-Jan-14	06-Jan-14	168															
	INL2-2250	Walls - Level 2 North - Layout & Frame	12	16-May-14	03-Jun-14	24															
	INL2-3120	Walls - Level 2 North Elec/Comm Rm - One Side Interior	2	16-May-14	19-May-14	77															
	INL2-3160	Ceiling - Level 2 North - Frame Clouds	10	16-May-14	30-May-14	94															
	INL2-2200	Ceiling - Level 2 North - Plumbing RI	10	20-May-14	03-Jun-14	77															
	INL2-2210	Ceiling - Level 2 North - Mechanical RI	10	20-May-14	03-Jun-14	77															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
INL2-2330	Ceiling - Level 2 North - FS Cut In Heads	5	20-May-14	27-May-14	77																
	INL2-3130	Walls - Level 2 North Elec/Comm Rm - Tape & Finish	5	20-May-14	27-May-14	77															
	INL2-2260	Walls - Level 2 North - Door Frames	5	23-May-14	30-May-14	64															
	INL2-3140	Walls - Level 2 North Elec/Comm Rm - Finishes	5	28-May-14	03-Jun-14	77															
	INL2-2270	Walls - Level 2 North - Mechanical RI	10	02-Jun-14	13-Jun-14	44															
	INL2-2280	Walls - Level 2 North - Plumbing RI	10	02-Jun-14	13-Jun-14	44															
	INL2-2220	Ceiling - Level 2 North - Electrical RI	10	04-Jun-14	17-Jun-14	77															
	INL2-2290	Walls - Level 2 North - Electrical RI	10	16-Jun-14	27-Jun-14	44															
	INL2-3150	Equipment - Level 2 North Elec/Comm Rm - Equipment / Panels	5	16-Jun-14	20-Jun-14	94															
	INL2-2230	Ceiling - Level 2 North - HVAC RI	10	18-Jun-14	01-Jul-14	77															
	INL2-3170	Walls - Level 2 North - Control Conduit/Wire RI	5	23-Jun-14	27-Jun-14	44															
	INL2-2300	Equipment - Level 2 North - Test Exhaust System	2	30-Jun-14	01-Jul-14	44															
	INL2-2310	Walls - Level 2 North - One Side Drywall	10	30-Jun-14	14-Jul-14	44															
	INL2-3180	Ceiling - Level 2 North - HVAC Laterals & Valves	10	02-Jul-14	16-Jul-14	72															
	INL2-2320	Walls - Level 2 North - Insulation	5	08-Jul-14	14-Jul-14	44															
	INL2-2240	Ceiling - Level 2 North - Mechanical Insulation	10	10-Jul-14	23-Jul-14	72															
	INL2-2340	Walls - Level 2 North - Close Drywall	15	15-Jul-14	04-Aug-14	44															
	INL2-2350	Ceiling - Level 2 North - Close Drywall	10	15-Jul-14	28-Jul-14	44															
	INL2-2360	Walls - Level 2 North - Makeup Wire & Branch Pulls	5	24-Jul-14	30-Jul-14	72															
	Finish North Half																				
INL2-2370	Walls - Level 2 North - Tape & Finish	10	22-Jul-14	04-Aug-14	44																
INL2-2610	Ceiling - Level 2 North - Tape & Finish	5	05-Aug-14	11-Aug-14	44																
INL2-2410	Equipment - Level 2 North Elec/Comm Rm - Energize	0	29-Aug-14	29-Aug-14	41																
INL2-2430	Walls - Level 2 North - Glazing	5	29-Aug-14	05-Sep-14	41																
INL2-2440	Ceiling - Level 2 North - Grid	5	29-Aug-14	05-Sep-14	41																
INL2-2380	Walls - Level 2 North - Paint	15	03-Sep-14	23-Sep-14	49																
INL2-2400	Floor - Level 2 North - Fixed Base Cabinets	5	08-Sep-14	12-Sep-14	41																
INL2-2420	Walls - Level 2 North - Doors & Hardware	10	08-Sep-14	19-Sep-14	68																
INL2-2480	Walls - Level 2 North - Electrical Trim Out	10	08-Sep-14	19-Sep-14	68																
INL2-3190	Walls - Level 2 North - Low Voltage Trim Out	5	08-Sep-14	12-Sep-14	68																
INL2-2390	Ceiling - Level 2 North - Paint	5	10-Sep-14	16-Sep-14	44																
INL2-2450	Ceiling - Level 2 North - Fume Hood	5	15-Sep-14	19-Sep-14	41																
INL2-2460	Floor - Level 2 North - Flooring	10	22-Sep-14	03-Oct-14	41																
INL2-2500	Walls - Level 2 North - Energize Fixtures & Outlets	0	22-Sep-14	22-Sep-14	68																
INL2-2470	Floor - Level 2 North - Moveable Casework	10	29-Sep-14	10-Oct-14	49																
INL2-2490	Walls - Level 2 North - OFCI Equipment	10	06-Oct-14	17-Oct-14	41																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
INL2-2520	Ceiling - Level 2 North - FS Trim Out	5	13-Oct-14	17-Oct-14	41																					
	INL2-2530	Walls - Level 2 North - Plumbing Trim Out	5	13-Oct-14	17-Oct-14	41																				
	INL2-2540	Ceiling - Level 2 North - HVAC Trim Out	5	13-Oct-14	17-Oct-14	41																				
	INL2-2510	Walls - Level 2 North - Specialties	5	16-Oct-14	22-Oct-14	41																				
	INL2-2550	Walls - Level 2 North - Final Paint	5	23-Oct-14	29-Oct-14	41																				
	INL2-2560	Walls - Level 2 North - Window Shades	5	27-Oct-14	31-Oct-14	41																				
	INL2-2570	Interior - Level 2 North - Incomplete List	5	29-Oct-14	04-Nov-14	41																				
	INL2-2580	Interior - Level 2 North - Punchlist	5	05-Nov-14	11-Nov-14	41																				
	INL2-2590	Interior - Level 2 North - Complete Punchlist	10	12-Nov-14	25-Nov-14	41																				
	INL2-2600	Interior - Level 2 North - Final Clean	5	26-Nov-14	04-Dec-14	41																				
Rough-In South Half																										
INL2-2620	Walls - Level 2 South Priority - Frame & Top Down	5	09-Jan-14	15-Jan-14	79																					
INL2-2630	Walls - Level 2 South Mech Shaft - Frame	5	09-Jan-14	15-Jan-14	79																					
INL2-2640	Walls - Level 2 South Mech Shaft - Duct Risers	5	16-Jan-14	23-Jan-14	79																					
INL2-2650	Walls - Level 2 South Elev Shaft - Frame	5	16-Jan-14	23-Jan-14	79																					
INL2-2660	Ceiling - Level 2 South - FS Main & Branch RI	5	21-Jan-14	27-Jan-14	79																					
INL2-2670	Ceiling - Level 2 South - Overhead Service Carrier	5	21-Jan-14	27-Jan-14	79																					
INL2-2680	Ceiling - Level 2 South - FS Laterals & Duct Drops	5	23-Jan-14	29-Jan-14	79																					
INL2-2690	Ceiling - Level 2 South - Plumbing RI	10	30-Jan-14	12-Feb-14	79																					
INL2-2700	Ceiling - Level 2 South - Mechanical RI	10	30-Jan-14	12-Feb-14	79																					
INL2-2710	Ceiling - Level 2 South - Electrical RI	10	13-Feb-14	27-Feb-14	79																					
INL2-2720	Ceiling - Level 2 South - HVAC RI	10	28-Feb-14	13-Mar-14	79																					
INL2-2740	Walls - Level 2 South - Layout & Frame	15	02-Jun-14	20-Jun-14	24																					
INL2-3200	Ceiling - Level 2 South - Frame Clouds	10	02-Jun-14	13-Jun-14	24																					
INL2-2750	Walls - Level 2 South - Door Frames	10	09-Jun-14	20-Jun-14	43																					
INL2-2760	Walls - Level 2 South - Mechanical RI	10	16-Jun-14	27-Jun-14	24																					
INL2-2770	Walls - Level 2 South - Plumbing RI	10	16-Jun-14	27-Jun-14	24																					
INL2-2820	Ceiling - Level 2 South - FS Cut In Heads	5	16-Jun-14	20-Jun-14	24																					
INL2-2780	Walls - Level 2 South - Electrical RI	10	30-Jun-14	14-Jul-14	24																					
INL2-3210	Walls - Level 2 South - Control Conduit/Wire RI	5	08-Jul-14	14-Jul-14	24																					
INL2-2790	Equipment - Level 2 South - Test Exhaust System	2	15-Jul-14	16-Jul-14	24																					
INL2-2800	Walls - Level 2 South - One Side Drywall	10	15-Jul-14	28-Jul-14	28																					
INL2-3220	Ceiling - Level 2 South - HVAC Laterals & Valves	10	17-Jul-14	30-Jul-14	24																					
INL2-2810	Walls - Level 2 South - Insulation	5	22-Jul-14	28-Jul-14	28																					
INL2-2730	Ceiling - Level 2 South - Mechanical Insulation	10	28-Jul-14	08-Aug-14	24																					
INL2-2830	Walls - Level 2 South - Close Drywall	15	04-Aug-14	22-Aug-14	24																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
INL2-2840 INL2-2850 Finish South Half INL2-2860 INL2-3100 INL2-2870 INL2-2880 INL2-2920 INL2-2930 INL2-2890 INL2-2910 INL2-2940 INL2-2950 INL2-2960 INL2-2970 INL2-2980 INL2-2990 INL2-3010 INL2-3020 INL2-3030 INL2-3230 INL2-3000 INL2-3040 INL2-3050 INL2-3060 INL2-3070 INL2-3080 INL2-3090 Finish South Restroom RRL2-1140 RRL2-1150 RRL2-1160 RRL2-1170 RRL2-1180 RRL2-1190 RRL2-1200	INL2-2840	Ceiling - Level 2 South - Close Drywall	10	04-Aug-14	15-Aug-14	24																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
	RRL2-1210	Walls - Level 2 Restroom - Plumbing Trim Out	5	03-Oct-14	09-Oct-14	46																					
	RRL2-1220	Walls - Level 2 Restroom - Electrical Trim Out	5	03-Oct-14	09-Oct-14	46																					
	RRL2-1230	Ceiling - Level 2 Restroom - FS Trim Out	3	03-Oct-14	07-Oct-14	48																					
	RRL2-1240	Ceiling - Level 2 Restroom - HVAC Trim Out	3	03-Oct-14	07-Oct-14	48																					
	RRL2-1250	Walls - Level 2 Restroom - Toilet Partitions	3	10-Oct-14	14-Oct-14	46																					
	RRL2-1260	Walls - Level 2 Restroom - Toilet Accessories	3	15-Oct-14	17-Oct-14	46																					
	RRL2-1270	Walls - Level 2 Restroom - Door Hardware	2	20-Oct-14	21-Oct-14	46																					
Rough-In Pods																											
	PODS-1150	Equipment - Level 2 Pods - SSFC Units	8	05-Aug-14	14-Aug-14	1																					
	PODS-1160	Ceiling - Level 2 Pods - FS Main & Branch RI	8	08-Aug-14	19-Aug-14	19																					
	PODS-1170	Walls - Level 2 Pods - Electrical RI	10	13-Aug-14	26-Aug-14	19																					
	PODS-1180	Walls - Level 2 Pods - Mechanical RI	15	27-Aug-14	17-Sep-14	19																					
	PODS-1190	Ceiling - Level 2 Pods - HVAC RI	10	02-Sep-14	15-Sep-14	19																					
	PODS-1200	Walls - Level 2 Pods - Control Conduit/Wire RI	5	05-Sep-14	11-Sep-14	19																					
	PODS-1210	Walls - Level 2 Pods - Insulation	10	08-Sep-14	19-Sep-14	19																					
	PODS-1220	Walls - Level 2 Pods - Close Drywall	15	11-Sep-14	01-Oct-14	19																					
	PODS-1230	Ceiling - Level 2 Pods - Close Drywall	10	11-Sep-14	24-Sep-14	34																					
Finish Pods																											
	PODS-1240	Walls - Level 2 Pods - Tape & Finish	15	02-Oct-14	22-Oct-14	19																					
	PODS-1250	Ceiling - Level 2 Pods - Tape & Finish	10	02-Oct-14	15-Oct-14	29																					
	PODS-1260	Walls - Level 2 Pods - Paint	10	23-Oct-14	05-Nov-14	19																					
	PODS-1270	Ceiling - Level 2 Pods - Paint	5	23-Oct-14	29-Oct-14	24																					
	PODS-1280	Walls - Level 2 Pods - Electrical Trim Out	10	06-Nov-14	19-Nov-14	19																					
	PODS-1290	Walls - Level 2 Pods - Glass Doors	12	06-Nov-14	21-Nov-14	19																					
	PODS-1300	Floor - Level 2 Pods - Flooring	10	10-Nov-14	21-Nov-14	19																					
	PODS-1310	Walls - Level 2 Pods - Specialties	10	12-Nov-14	25-Nov-14	19																					
	PODS-1320	Walls - Level 2 Pods - Window Shades	10	14-Nov-14	01-Dec-14	19																					
Interiors - Level 3																											
Rough-In North Half																											
	INL3-3240	Walls - Level 3 North Priority - Frame & Top Down	5	14-Feb-14	21-Feb-14	140																					
	INL3-3250	Walls - Level 3 North Mech Shaft - Frame	5	14-Feb-14	21-Feb-14	140																					
	INL3-3260	Walls - Level 3 North Mech Shaft - Duct Risers	5	24-Feb-14	28-Feb-14	141																					
	INL3-3270	Walls - Level 3 North Elec/Comm Rooms - Frame	5	24-Feb-14	28-Feb-14	140																					
	INL3-3280	Ceiling - Level 3 North - FS Main & Branch RI	5	27-Feb-14	05-Mar-14	140																					
	INL3-3290	Ceiling - Level 3 North - Overhead Service Carrier	5	27-Feb-14	05-Mar-14	140																					
	INL3-3300	Ceiling - Level 3 North - FS Laterals & Duct Drops	5	04-Mar-14	10-Mar-14	140																					
	INL3-3480	Walls - Level 3 North Elec/Comm Rm - Electrical RI	3	04-Mar-14	06-Mar-14	140																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
INL3-3360 INL3-3530 INL3-3490 INL3-3310 INL3-3320 INL3-3440 INL3-3500 INL3-3370 INL3-3510 INL3-3380 INL3-3390 INL3-3330 INL3-3400 INL3-3520 INL3-3340 INL3-3540 INL3-3410 INL3-3420 INL3-3550 INL3-3430 INL3-3350 INL3-3450 INL3-3460 INL3-3470	Walls - Level 3 North - Layout & Frame	12	16-May-14	03-Jun-14	24																
	Ceiling - Level 3 North - Frame Clouds	10	16-May-14	30-May-14	107																
	Walls - Level 3 North Elec/Comm Rm - One Side Interior	2	20-May-14	21-May-14	88																
	Ceiling - Level 3 North - Plumbing RI	10	22-May-14	05-Jun-14	88																
	Ceiling - Level 3 North - Mechanical RI	10	22-May-14	05-Jun-14	88																
	Ceiling - Level 3 North - FS Cut In Heads	5	22-May-14	29-May-14	93																
	Walls - Level 3 North Elec/Comm Rm - Tape & Finish	5	22-May-14	29-May-14	88																
	Walls - Level 3 North - Door Frames	5	23-May-14	30-May-14	74																
	Walls - Level 3 North Elec/Comm Rm - Finishes	5	30-May-14	05-Jun-14	88																
	Walls - Level 3 North - Mechanical RI	10	02-Jun-14	13-Jun-14	54																
	Walls - Level 3 North - Plumbing RI	10	02-Jun-14	13-Jun-14	54																
	Ceiling - Level 3 North - Electrical RI	10	06-Jun-14	19-Jun-14	88																
	Walls - Level 3 North - Electrical RI	10	16-Jun-14	27-Jun-14	54																
	Equipment - Level 3 North Elec/Comm Rm - Equipment / Panels	5	16-Jun-14	20-Jun-14	107																
	Ceiling - Level 3 North - HVAC RI	10	20-Jun-14	03-Jul-14	88																
	Walls - Level 3 North - Control Conduit/Wire RI	5	23-Jun-14	27-Jun-14	54																
	Equipment - Level 3 North - Test Exhaust System	2	30-Jun-14	01-Jul-14	54																
	Walls - Level 3 North - One Side Drywall	10	30-Jun-14	14-Jul-14	54																
	Ceiling - Level 3 North - HVAC Laterals & Valves	10	02-Jul-14	16-Jul-14	85																
	Walls - Level 3 North - Insulation	5	08-Jul-14	14-Jul-14	54																
	Ceiling - Level 3 North - Mechanical Insulation	10	10-Jul-14	23-Jul-14	85																
	Walls - Level 3 North - Close Drywall	15	15-Jul-14	04-Aug-14	54																
	Ceiling - Level 3 North - Close Drywall	10	15-Jul-14	28-Jul-14	62																
	Walls - Level 3 North - Makeup Wire & Branch Pulls	5	24-Jul-14	30-Jul-14	85																
	Finish North Half																				
	INL3-3560	Walls - Level 3 North - Tape & Finish	15	22-Jul-14	11-Aug-14	54															
INL3-3800	Ceiling - Level 3 North - Tape & Finish	5	29-Jul-14	04-Aug-14	62																
INL3-3600	Equipment - Level 3 North Elec/Comm Rm - Energize	0	12-Aug-14	12-Aug-14	54																
INL3-3620	Walls - Level 3 North - Glazing	5	12-Aug-14	18-Aug-14	54																
INL3-3630	Ceiling - Level 3 North - Grid	5	12-Aug-14	18-Aug-14	54																
INL3-3590	Floor - Level 3 North - Fixed Base Cabinets	5	19-Aug-14	25-Aug-14	54																
INL3-3610	Walls - Level 3 North - Doors & Hardware	10	19-Aug-14	02-Sep-14	81																
INL3-3670	Walls - Level 3 North - Electrical Trim Out	10	19-Aug-14	02-Sep-14	64																
INL3-3810	Walls - Level 3 North - Low Voltage Trim Out	5	19-Aug-14	25-Aug-14	81																
INL3-3640	Ceiling - Level 3 North - Fume Hood	5	26-Aug-14	02-Sep-14	54																
INL3-3650	Floor - Level 3 North - Flooring	10	03-Sep-14	16-Sep-14	54																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
INL3-3690	Walls - Level 3 North - Energize Fixtures & Outlets	0	03-Sep-14	03-Sep-14	64																					
	INL3-3570	Walls - Level 3 North - Paint	15	10-Sep-14	30-Sep-14	57																				
	INL3-3580	Ceiling - Level 3 North - Paint	5	10-Sep-14	16-Sep-14	57																				
	INL3-3660	Floor - Level 3 North - Moveable Casework	10	17-Sep-14	30-Sep-14	57																				
	INL3-3680	Walls - Level 3 North - OFCI Equipment	10	17-Sep-14	30-Sep-14	54																				
	INL3-3710	Ceiling - Level 3 North - FS Trim Out	5	24-Sep-14	30-Sep-14	54																				
	INL3-3720	Walls - Level 3 North - Plumbing Trim Out	5	24-Sep-14	30-Sep-14	54																				
	INL3-3730	Ceiling - Level 3 North - HVAC Trim Out	5	24-Sep-14	30-Sep-14	54																				
	INL3-3700	Walls - Level 3 North - Specialties	5	29-Sep-14	03-Oct-14	54																				
	INL3-3740	Walls - Level 3 North - Final Paint	5	06-Oct-14	10-Oct-14	54																				
	INL3-3750	Walls - Level 3 North - Window Shades	5	08-Oct-14	14-Oct-14	54																				
	INL3-3760	Interior - Level 3 North - Incomplete List	5	10-Oct-14	16-Oct-14	54																				
	INL3-3770	Interior - Level 3 North - Punchlist	5	17-Oct-14	23-Oct-14	54																				
	INL3-3780	Interior - Level 3 North - Complete Punchlist	10	24-Oct-14	06-Nov-14	54																				
	INL3-3790	Interior - Level 3 North - Final Clean	5	07-Nov-14	13-Nov-14	54																				
	Rough-In South Half																									
	INL3-3820	Walls - Level 3 South Priority - Frame & Top Down	5	03-Mar-14	07-Mar-14	39																				
	INL3-3830	Walls - Level 3 South Mech Shaft - Frame	5	03-Mar-14	07-Mar-14	39																				
INL3-3840	Walls - Level 3 South Mech Shaft - Duct Risers	5	10-Mar-14	14-Mar-14	39																					
INL3-3850	Walls - Level 3 South Elev Shaft - Frame	5	10-Mar-14	14-Mar-14	39																					
INL3-3860	Ceiling - Level 3 South - FS Main & Branch RI	5	12-Mar-14	18-Mar-14	39																					
INL3-3870	Ceiling - Level 3 South - Overhead Service Carrier	5	12-Mar-14	18-Mar-14	39																					
INL3-3880	Ceiling - Level 3 South - FS Laterals & Duct Drops	5	14-Mar-14	20-Mar-14	39																					
INL3-3890	Ceiling - Level 3 South - Plumbing RI	10	21-Mar-14	03-Apr-14	39																					
INL3-3900	Ceiling - Level 3 South - Mechanical RI	10	21-Mar-14	03-Apr-14	39																					
INL3-3910	Ceiling - Level 3 South - Electrical RI	10	04-Apr-14	17-Apr-14	39																					
INL3-3920	Ceiling - Level 3 South - HVAC RI	10	18-Apr-14	01-May-14	39																					
INL3-3940	Walls - Level 3 South - Layout & Frame	15	23-May-14	13-Jun-14	24																					
INL3-4060	Ceiling - Level 3 South - Frame Clouds	10	23-May-14	06-Jun-14	24																					
INL3-3950	Walls - Level 3 South - Door Frames	10	02-Jun-14	13-Jun-14	83																					
INL3-3960	Walls - Level 3 South - Mechanical RI	10	09-Jun-14	20-Jun-14	24																					
INL3-3970	Walls - Level 3 South - Plumbing RI	10	09-Jun-14	20-Jun-14	24																					
INL3-4020	Ceiling - Level 3 South - FS Cut In Heads	5	09-Jun-14	13-Jun-14	24																					
INL3-3980	Walls - Level 3 South - Electrical RI	10	23-Jun-14	07-Jul-14	24																					
INL3-4070	Walls - Level 3 South - Control Conduit/Wire RI	5	30-Jun-14	07-Jul-14	24																					
INL3-3990	Equipment - Level 3 South - Test Exhaust System	2	08-Jul-14	09-Jul-14	24																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
INL3-4000	Walls - Level 3 South - One Side Drywall	10	08-Jul-14	21-Jul-14	68																					
	INL3-4080	Ceiling - Level 3 South - HVAC Laterals & Valves	10	10-Jul-14	23-Jul-14	24																				
	INL3-4010	Walls - Level 3 South - Insulation	5	15-Jul-14	21-Jul-14	68																				
	INL3-3930	Ceiling - Level 3 South - Mechanical Insulation	10	21-Jul-14	01-Aug-14	24																				
	INL3-4030	Walls - Level 3 South - Close Drywall	15	28-Jul-14	15-Aug-14	64																				
	INL3-4040	Ceiling - Level 3 South - Close Drywall	10	28-Jul-14	08-Aug-14	64																				
	INL3-4050	Walls - Level 3 South - Makeup Wire & Branch Pulls	5	04-Aug-14	08-Aug-14	24																				
Finish South Half																										
INL3-4090	Walls - Level 3 South - Tape & Finish	15	04-Aug-14	22-Aug-14	24																					
INL3-4320	Ceiling - Level 3 South - Tape & Finish	5	04-Aug-14	08-Aug-14	59																					
INL3-4100	Walls - Level 3 South - Paint	15	25-Aug-14	15-Sep-14	24																					
INL3-4110	Ceiling - Level 3 South - Paint	5	25-Aug-14	29-Aug-14	44																					
INL3-4140	Walls - Level 3 South - Glazing	5	09-Sep-14	15-Sep-14	24																					
INL3-4150	Ceiling - Level 3 South - Grid	5	09-Sep-14	15-Sep-14	24																					
INL3-4120	Floor - Level 3 South - Fixed Base Cabinets	5	16-Sep-14	22-Sep-14	24																					
INL3-4130	Walls - Level 3 South - Doors & Hardware	10	16-Sep-14	29-Sep-14	24																					
INL3-4160	Ceiling - Level 3 South - Fume Hood	5	23-Sep-14	29-Sep-14	24																					
INL3-4170	Floor - Level 3 South - Flooring	10	30-Sep-14	13-Oct-14	24																					
INL3-4180	Floor - Level 3 South - Moveable Casework	10	07-Oct-14	20-Oct-14	24																					
INL3-4190	Walls - Level 3 South - Electrical Trim Out	10	07-Oct-14	20-Oct-14	24																					
INL3-4200	Walls - Level 3 South - OFCI Equipment	10	21-Oct-14	03-Nov-14	24																					
INL3-4210	Walls - Level 3 South - Energize Fixtures & Outlets	0	21-Oct-14	21-Oct-14	47																					
INL3-4230	Ceiling - Level 3 South - FS Trim Out	5	04-Nov-14	10-Nov-14	24																					
INL3-4240	Walls - Level 3 South - Plumbing Trim Out	5	04-Nov-14	10-Nov-14	24																					
INL3-4250	Ceiling - Level 3 South - HVAC Trim Out	5	04-Nov-14	10-Nov-14	24																					
INL3-4330	Walls - Level 3 South - Low Voltage Trim Out	5	04-Nov-14	10-Nov-14	24																					
INL3-4220	Walls - Level 3 South - Specialties	5	07-Nov-14	13-Nov-14	24																					
INL3-4260	Walls - Level 3 South - Final Paint	5	14-Nov-14	20-Nov-14	24																					
INL3-4270	Walls - Level 3 South - Window Shades	3	18-Nov-14	20-Nov-14	24																					
INL3-4280	Interior - Level 3 South - Incomplete List	5	24-Nov-14	02-Dec-14	23																					
INL3-4290	Interior - Level 3 South - Punchlist	5	03-Dec-14	09-Dec-14	23																					
INL3-4300	Interior - Level 3 South - Complete Punchlist	10	10-Dec-14	23-Dec-14	23																					
INL3-4310	Interior - Level 3 South - Final Clean	5	24-Dec-14	31-Dec-14	23																					
Finish South Restroom																										
RRL3-1280	Floor - Level 3 Restroom - Waterproofing	2	25-Aug-14	26-Aug-14	48																					
RRL3-1290	Walls - Level 3 Restroom - Waterproofing	3	25-Aug-14	27-Aug-14	46																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
RRL3-1300	Floor - Level 3 Restroom - Ceramic Tile	2	27-Aug-14	28-Aug-14	48																
	Walls - Level 3 Restroom - Ceramic Tile	3	28-Aug-14	02-Sep-14	46																
	Walls - Level 3 Restroom - Swing Doors	2	03-Sep-14	04-Sep-14	77																
	Walls - Level 3 Restroom - Paint	1	01-Oct-14	01-Oct-14	46																
	Ceiling - Level 3 Restroom - Paint	1	02-Oct-14	02-Oct-14	46																
	Walls - Level 3 Restroom - Plumbing Trim Out	5	03-Oct-14	09-Oct-14	46																
	Walls - Level 3 Restroom - Electrical Trim Out	5	03-Oct-14	09-Oct-14	46																
	Ceiling - Level 3 Restroom - FS Trim Out	3	03-Oct-14	07-Oct-14	48																
	Ceiling - Level 3 Restroom - HVAC Trim Out	3	03-Oct-14	07-Oct-14	48																
	Walls - Level 3 Restroom - Toilet Partitions	3	10-Oct-14	14-Oct-14	46																
	Walls - Level 3 Restroom - Toilet Accessories	3	15-Oct-14	17-Oct-14	46																
	Walls - Level 3 Restroom - Door Hardware	2	20-Oct-14	21-Oct-14	46																
	Rough-In Pods																				
PODS-1330	Equipment - Level 3 Pods - SSFC Units	8	15-Aug-14	26-Aug-14	1																
PODS-1340	Ceiling - Level 3 Pods - FS Main & Branch RI	8	20-Aug-14	29-Aug-14	23																
PODS-1350	Walls - Level 3 Pods - Electrical RI	10	25-Aug-14	08-Sep-14	23																
PODS-1360	Walls - Level 3 Pods - Mechanical RI	15	09-Sep-14	29-Sep-14	23																
PODS-1370	Ceiling - Level 3 Pods - HVAC RI	10	12-Sep-14	25-Sep-14	23																
PODS-1380	Walls - Level 3 Pods - Control Conduit/Wire RI	5	17-Sep-14	23-Sep-14	23																
PODS-1390	Walls - Level 3 Pods - Insulation	10	18-Sep-14	01-Oct-14	23																
PODS-1400	Walls - Level 3 Pods - Close Drywall	15	23-Sep-14	13-Oct-14	23																
PODS-1410	Ceiling - Level 3 Pods - Close Drywall	10	23-Sep-14	06-Oct-14	23																
Finish Pods																					
PODS-1420	Walls - Level 3 Pods - Tape & Finish	15	26-Sep-14	16-Oct-14	23																
PODS-1430	Ceiling - Level 3 Pods - Tape & Finish	10	26-Sep-14	09-Oct-14	33																
PODS-1440	Walls - Level 3 Pods - Paint	10	17-Oct-14	30-Oct-14	23																
PODS-1450	Ceiling - Level 3 Pods - Paint	5	17-Oct-14	23-Oct-14	28																
PODS-1460	Walls - Level 3 Pods - Electrical Trim Out	10	31-Oct-14	13-Nov-14	23																
PODS-1470	Walls - Level 3 Pods - Glass Doors	12	31-Oct-14	17-Nov-14	23																
PODS-1480	Floor - Level 3 Pods - Flooring	10	04-Nov-14	17-Nov-14	23																
PODS-1490	Walls - Level 3 Pods - Specialties	10	06-Nov-14	19-Nov-14	23																
PODS-1500	Walls - Level 3 Pods - Window Shades	10	10-Nov-14	21-Nov-14	23																
Interiors - Level 4																					
Rough-In North Half																					
INL4-4340	Walls - Level 4 North Priority - Frame & Top Down	5	09-Apr-14	15-Apr-14	103																
INL4-4350	Walls - Level 4 North Mech Shaft - Frame	5	09-Apr-14	15-Apr-14	103																
INL4-4360	Walls - Level 4 North Mech Shaft - Duct Risers	4	16-Apr-14	21-Apr-14	105																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
INL4-4370	Walls - Level 4 North Elec/Comm Rooms - Frame	5	16-Apr-14	22-Apr-14	103																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
Rough-In North Half	INL4-4710	Walls - Level 4 North - Doors & Hardware	10	19-Aug-14	02-Sep-14	81																				
	INL4-4770	Walls - Level 4 North - Electrical Trim Out	10	19-Aug-14	02-Sep-14	64																				
	INL4-4910	Walls - Level 4 North - Low Voltage Trim Out	5	19-Aug-14	25-Aug-14	81																				
	INL4-4740	Ceiling - Level 4 North - Fume Hood	5	26-Aug-14	02-Sep-14	54																				
	INL4-4750	Floor - Level 4 North - Flooring	10	03-Sep-14	16-Sep-14	54																				
	INL4-4790	Walls - Level 4 North - Energize Fixtures & Outlets	0	03-Sep-14	03-Sep-14	64																				
	INL4-4670	Walls - Level 4 North - Paint	15	10-Sep-14	30-Sep-14	57																				
	INL4-4680	Ceiling - Level 4 North - Paint	5	10-Sep-14	16-Sep-14	57																				
	INL4-4760	Floor - Level 4 North - Moveable Casework	10	17-Sep-14	30-Sep-14	57																				
	INL4-4780	Walls - Level 4 North - OFCI Equipment	10	17-Sep-14	30-Sep-14	54																				
	INL4-4810	Ceiling - Level 4 North - FS Trim Out	5	24-Sep-14	30-Sep-14	54																				
	INL4-4820	Walls - Level 4 North - Plumbing Trim Out	5	24-Sep-14	30-Sep-14	54																				
	INL4-4830	Ceiling - Level 4 North - HVAC Trim Out	5	24-Sep-14	30-Sep-14	54																				
	INL4-4800	Walls - Level 4 North - Specialties	5	29-Sep-14	03-Oct-14	54																				
	INL4-4840	Walls - Level 4 North - Final Paint	5	06-Oct-14	10-Oct-14	54																				
	INL4-4850	Walls - Level 4 North - Window Shades	5	08-Oct-14	14-Oct-14	54																				
	INL4-4860	Interior - Level 4 North - Incomplete List	5	10-Oct-14	16-Oct-14	54																				
	INL4-4870	Interior - Level 4 North - Punchlist	5	17-Oct-14	23-Oct-14	54																				
	INL4-4880	Interior - Level 4 North - Complete Punchlist	10	24-Oct-14	06-Nov-14	54																				
	INL4-4890	Interior - Level 4 North - Final Clean	5	07-Nov-14	13-Nov-14	54																				
Rough-In South Half																										
INL4-4920	Walls - Level 4 South Priority - Frame & Top Down	5	25-Apr-14	01-May-14	0																					
INL4-4930	Walls - Level 4 South Mech Shaft - Frame	5	25-Apr-14	01-May-14	0																					
INL4-4940	Walls - Level 4 South Mech Shaft - Duct Risers	5	02-May-14	08-May-14	0																					
INL4-4950	Walls - Level 4 South Elev Shaft - Frame	5	02-May-14	08-May-14	0																					
INL4-4960	Ceiling - Level 4 South - FS Main & Branch RI	5	06-May-14	12-May-14	0																					
INL4-4970	Ceiling - Level 4 South - Overhead Service Carrier	5	06-May-14	12-May-14	0																					
INL4-4980	Ceiling - Level 4 South - FS Laterals & Duct Drops	5	08-May-14	14-May-14	0																					
INL4-4990	Ceiling - Level 4 South - Plumbing RI	10	15-May-14	29-May-14	0																					
INL4-5000	Ceiling - Level 4 South - Mechanical RI	10	15-May-14	29-May-14	0																					
INL4-5040	Walls - Level 4 South - Layout & Frame	15	23-May-14	13-Jun-14	24																					
INL4-5010	Ceiling - Level 4 South - Electrical RI	10	30-May-14	12-Jun-14	0																					
INL4-5050	Walls - Level 4 South - Door Frames	10	02-Jun-14	13-Jun-14	41																					
INL4-5020	Ceiling - Level 4 South - HVAC RI	10	13-Jun-14	26-Jun-14	0																					
INL4-5160	Ceiling - Level 4 South - Frame Clouds	10	27-Jun-14	11-Jul-14	0																					
INL4-5060	Walls - Level 4 South - Mechanical RI	10	14-Jul-14	25-Jul-14	0																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
INL4-5070	Walls - Level 4 South - Plumbing RI	10	14-Jul-14	25-Jul-14	0																					
	Ceiling - Level 4 South - FS Cut In Heads	5	14-Jul-14	18-Jul-14	0																					
	Walls - Level 4 South - Electrical RI	10	28-Jul-14	08-Aug-14	0																					
	Walls - Level 4 South - Control Conduit/Wire RI	5	04-Aug-14	08-Aug-14	0																					
	Equipment - Level 4 South - Test Exhaust System	2	11-Aug-14	12-Aug-14	0																					
	Walls - Level 4 South - One Side Drywall	10	11-Aug-14	22-Aug-14	2																					
	Ceiling - Level 4 South - HVAC Laterals & Valves	10	13-Aug-14	26-Aug-14	0																					
	Walls - Level 4 South - Insulation	5	20-Aug-14	26-Aug-14	2																					
	Ceiling - Level 4 South - Mechanical Insulation	10	22-Aug-14	05-Sep-14	0																					
	Walls - Level 4 South - Close Drywall	15	29-Aug-14	19-Sep-14	0																					
	Ceiling - Level 4 South - Close Drywall	10	29-Aug-14	12-Sep-14	25																					
	Walls - Level 4 South - Makeup Wire & Branch Pulls	5	08-Sep-14	12-Sep-14	10																					
	Finish South Half																									
INL4-5190	Walls - Level 4 South - Tape & Finish	15	08-Sep-14	26-Sep-14	0																					
INL4-5420	Ceiling - Level 4 South - Tape & Finish	5	15-Sep-14	19-Sep-14	25																					
INL4-5200	Walls - Level 4 South - Paint	15	29-Sep-14	17-Oct-14	0																					
INL4-5210	Ceiling - Level 4 South - Paint	5	29-Sep-14	03-Oct-14	20																					
INL4-5240	Walls - Level 4 South - Glazing	5	13-Oct-14	17-Oct-14	0																					
INL4-5250	Ceiling - Level 4 South - Grid	5	13-Oct-14	17-Oct-14	0																					
INL4-5220	Floor - Level 4 South - Fixed Base Cabinets	5	20-Oct-14	24-Oct-14	0																					
INL4-5230	Walls - Level 4 South - Doors & Hardware	10	20-Oct-14	31-Oct-14	0																					
INL4-5260	Ceiling - Level 4 South - Fume Hood	5	27-Oct-14	31-Oct-14	0																					
INL4-5270	Floor - Level 4 South - Flooring	10	03-Nov-14	14-Nov-14	0																					
INL4-5280	Floor - Level 4 South - Moveable Casework	10	10-Nov-14	21-Nov-14	0																					
INL4-5290	Walls - Level 4 South - Electrical Trim Out	10	10-Nov-14	21-Nov-14	0																					
INL4-5300	Walls - Level 4 South - OFCI Equipment	10	24-Nov-14	09-Dec-14	0																					
INL4-5310	Walls - Level 4 South - Energize Fixtures & Outlets	0	24-Nov-14	24-Nov-14	23																					
INL4-5330	Ceiling - Level 4 South - FS Trim Out	5	10-Dec-14	16-Dec-14	0																					
INL4-5340	Walls - Level 4 South - Plumbing Trim Out	5	10-Dec-14	16-Dec-14	0																					
INL4-5350	Ceiling - Level 4 South - HVAC Trim Out	5	10-Dec-14	16-Dec-14	0																					
INL4-5430	Walls - Level 4 South - Low Voltage Trim Out	5	10-Dec-14	16-Dec-14	0																					
INL4-5320	Walls - Level 4 South - Specialties	5	15-Dec-14	19-Dec-14	0																					
INL4-5360	Walls - Level 4 South - Final Paint	5	22-Dec-14	29-Dec-14	0																					
INL4-5370	Walls - Level 4 South - Window Shades	3	24-Dec-14	29-Dec-14	0																					
INL4-5380	Interior - Level 4 South - Incomplete List	5	30-Dec-14	06-Jan-15	0																					
INL4-5390	Interior - Level 4 South - Punchlist	5	07-Jan-15	13-Jan-15	0																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
INL4-5400	INL4-5400	Interior - Level 4 South - Complete Punchlist	10	14-Jan-15	28-Jan-15	0																				
	INL4-5410	Interior - Level 4 South - Final Clean	5	29-Jan-15	04-Feb-15	0																				
	Finish South Restroom																									
	RRL4-1420	Floor - Level 4 Restroom - Waterproofing	2	29-Sep-14	30-Sep-14	24																				
	RRL4-1430	Walls - Level 4 Restroom - Waterproofing	3	29-Sep-14	01-Oct-14	22																				
	RRL4-1440	Floor - Level 4 Restroom - Ceramic Tile	2	01-Oct-14	02-Oct-14	24																				
	RRL4-1450	Walls - Level 4 Restroom - Ceramic Tile	3	02-Oct-14	06-Oct-14	22																				
	RRL4-1460	Walls - Level 4 Restroom - Swing Doors	2	07-Oct-14	08-Oct-14	53																				
	RRL4-1470	Walls - Level 4 Restroom - Paint	1	04-Nov-14	04-Nov-14	22																				
	RRL4-1480	Ceiling - Level 4 Restroom - Paint	1	05-Nov-14	05-Nov-14	22																				
	RRL4-1490	Walls - Level 4 Restroom - Plumbing Trim Out	5	06-Nov-14	12-Nov-14	22																				
	RRL4-1500	Walls - Level 4 Restroom - Electrical Trim Out	5	06-Nov-14	12-Nov-14	22																				
	RRL4-1510	Ceiling - Level 4 Restroom - FS Trim Out	3	06-Nov-14	10-Nov-14	24																				
	RRL4-1520	Ceiling - Level 4 Restroom - HVAC Trim Out	3	06-Nov-14	10-Nov-14	24																				
	RRL4-1530	Walls - Level 4 Restroom - Toilet Partitions	3	13-Nov-14	17-Nov-14	22																				
	RRL4-1540	Walls - Level 4 Restroom - Toilet Accessories	3	18-Nov-14	20-Nov-14	22																				
	RRL4-1550	Walls - Level 4 Restroom - Door Hardware	2	21-Nov-14	24-Nov-14	22																				
	Rough-In Pods																									
PODS-1510	Equipment - Level 4 Pods - SSFC Units	8	27-Aug-14	08-Sep-14	1																					
PODS-1520	Ceiling - Level 4 Pods - FS Main & Branch RI	8	04-Sep-14	15-Sep-14	1																					
PODS-1530	Walls - Level 4 Pods - Electrical RI	10	09-Sep-14	22-Sep-14	1																					
PODS-1540	Walls - Level 4 Pods - Mechanical RI	15	23-Sep-14	13-Oct-14	1																					
PODS-1550	Ceiling - Level 4 Pods - HVAC RI	10	26-Sep-14	09-Oct-14	1																					
PODS-1560	Walls - Level 4 Pods - Control Conduit/Wire RI	5	01-Oct-14	07-Oct-14	1																					
PODS-1570	Walls - Level 4 Pods - Insulation	10	02-Oct-14	15-Oct-14	1																					
PODS-1580	Walls - Level 4 Pods - Close Drywall	15	07-Oct-14	27-Oct-14	1																					
PODS-1590	Ceiling - Level 4 Pods - Close Drywall	10	07-Oct-14	20-Oct-14	16																					
Finish Pods																										
PODS-1600	Walls - Level 4 Pods - Tape & Finish	15	28-Oct-14	17-Nov-14	1																					
PODS-1610	Ceiling - Level 4 Pods - Tape & Finish	10	28-Oct-14	10-Nov-14	11																					
PODS-1620	Walls - Level 4 Pods - Paint	10	18-Nov-14	03-Dec-14	1																					
PODS-1630	Ceiling - Level 4 Pods - Paint	5	18-Nov-14	24-Nov-14	6																					
PODS-1640	Walls - Level 4 Pods - Electrical Trim Out	10	04-Dec-14	17-Dec-14	1																					
PODS-1650	Walls - Level 4 Pods - Glass Doors	12	04-Dec-14	19-Dec-14	1																					
PODS-1660	Floor - Level 4 Pods - Flooring	10	08-Dec-14	19-Dec-14	1																					
PODS-1670	Walls - Level 4 Pods - Specialties	10	10-Dec-14	23-Dec-14	1																					
PODS-1680	Walls - Level 4 Pods - Window Shades	10	12-Dec-14	26-Dec-14	1																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
Vertical Work																					
Elevator 1																					
ELV1-1000	Elevator - 1 & 2 - Guiderail Supports	15	25-Jun-14	16-Jul-14	41																
ELV1-1010	Elevator - 1 - Survey Hoistway	1	05-Aug-14	05-Aug-14	41																
ELV1-1020	Elevator - 1 - Running Platform	2	06-Aug-14	07-Aug-14	41																
ELV1-1030	Elevator - 1 - Guiderrails	10	08-Aug-14	21-Aug-14	41																
ELV1-1040	Elevator - 1 - Wire Hoistway	5	22-Aug-14	28-Aug-14	41																
ELV1-1050	Elevator - 1 & 2 - Hoistway Screen	10	29-Aug-14	12-Sep-14	41																
ELV1-1060	Elevator - 1 - Entrances	4	15-Sep-14	18-Sep-14	41																
ELV1-1070	Elevator - 1 - Hall Boxes	4	19-Sep-14	24-Sep-14	77																
ELV1-1080	Elevator - 1 - Build & Wire Cab	5	02-Oct-14	08-Oct-14	72																
ELV1-1090	Elevator - 1 - Test & Adjust	5	09-Oct-14	15-Oct-14	72																
ELV1-1100	Elevator - 1 - State Inspection	1	16-Oct-14	16-Oct-14	72																
ELV1-1110	Elevator - 1 - Punchlist	2	17-Oct-14	20-Oct-14	72																
Elevator 2																					
ELV2-1000	Elevator - 2 - Survey Hoistway	1	17-Jul-14	17-Jul-14	41																
ELV2-1010	Elevator - 2 - Running Platform	2	18-Jul-14	21-Jul-14	41																
ELV2-1020	Elevator - 2 - Guiderrails	10	22-Jul-14	04-Aug-14	41																
ELV2-1030	Elevator - 2 - Wire Hoistway	5	05-Aug-14	11-Aug-14	64																
ELV2-1040	Elevator - 2 - Entrances	4	15-Sep-14	18-Sep-14	41																
ELV2-1050	Elevator - 2 - Hall Boxes	4	19-Sep-14	24-Sep-14	41																
ELV2-1060	Elevator - 2 - Build & Wire Cab	5	25-Sep-14	01-Oct-14	41																
ELV2-1070	Elevator - 2 - Test & Adjust	5	02-Oct-14	08-Oct-14	41																
ELV2-1080	Elevator - 2 - State Inspection	1	09-Oct-14	09-Oct-14	41																
ELV2-1090	Elevator - 2 - Punchlist	2	10-Oct-14	13-Oct-14	41																
Elevator 3																					
ELV3-1000	Elevator - 3 & 4 - Guiderail Supports	15	27-Aug-14	17-Sep-14	44																
ELV3-1010	Elevator - 3 - Survey Hoistway	1	18-Sep-14	18-Sep-14	44																
ELV3-1020	Elevator - 3 - Running Platform	5	19-Sep-14	25-Sep-14	44																
ELV3-1030	Elevator - 3 - Guiderrails	10	26-Sep-14	09-Oct-14	44																
ELV3-1040	Elevator - 3 - Wire Hoistway	5	10-Oct-14	16-Oct-14	44																
ELV3-1110	Elevator - 3 & 4 - Hoistway Screen	4	17-Oct-14	22-Oct-14	44																
ELV3-1050	Elevator - 3 - Entrances	4	23-Oct-14	28-Oct-14	44																
ELV3-1060	Elevator - 3 - Hall Boxes	4	29-Oct-14	03-Nov-14	44																
ELV3-1070	Elevator - 3 - Build & Wire Cab	5	04-Nov-14	10-Nov-14	44																
ELV3-1080	Elevator - 3 - Test & Adjust	5	11-Nov-14	17-Nov-14	50																
ELV3-1090	Elevator - 3 - State Inspection	1	18-Nov-14	18-Nov-14	50																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
	ELV3-1100	Elevator - 3 - Punchlist	2	18-Nov-14	19-Nov-14	50															
	Elevator 4																				
	ELV4-1000	Elevator - 4 - Survey Hoistway	1	18-Sep-14	18-Sep-14	56															
	ELV4-1010	Elevator - 4 - Running Platform	2	19-Sep-14	22-Sep-14	56															
	ELV4-1020	Elevator - 4 - Guiderails	10	23-Sep-14	06-Oct-14	56															
	ELV4-1030	Elevator - 4 - Wire Hoistway	5	07-Oct-14	13-Oct-14	56															
	ELV4-1040	Elevator - 4 - Entrances	4	23-Oct-14	28-Oct-14	49															
	ELV4-1050	Elevator - 4 - Hall Boxes	4	29-Oct-14	03-Nov-14	49															
	ELV4-1060	Elevator - 4 - Build & Wire Cab	5	11-Nov-14	17-Nov-14	44															
	ELV4-1070	Elevator - 4 - Test & Adjust	5	18-Nov-14	24-Nov-14	44															
	ELV4-1080	Elevator - 4 - State Inspection	1	25-Nov-14	25-Nov-14	44															
	ELV4-1090	Elevator - 4 - Punchlist	2	26-Nov-14	01-Dec-14	44															
	Stair 1																				
	STAR-1000	Stair - 1 - Install Exterior Stair Structure	8	14-Oct-14	23-Oct-14	41															
	STAR-1010	Stair - 1 - Pre-Cast Treads	5	24-Oct-14	30-Oct-14	41															
	STAR-1020	Stair - 1 - Handrail	3	31-Oct-14	04-Nov-14	41															
	Stair 2																				
	STAR-2000	Stair - 2 - Install Stair Structure	6	01-Apr-14	08-Apr-14	155															
	STAR-2010	Stair - 2 - Place Concrete Treads	4	09-Apr-14	14-Apr-14	167															
	STAR-2020	Stair - 2 - Frame Walls	2	15-Apr-14	16-Apr-14	167															
	STAR-2030	Stair - 2 - Drywall Walls	5	17-Apr-14	23-Apr-14	167															
	STAR-2040	Stair - 2 - Handrail	3	24-Apr-14	28-Apr-14	167															
	STAR-2050	Stair - 2 - Vivarium Sprinkler Riser	2	29-Apr-14	30-Apr-14	167															
	STAR-2060	Stair - 2 - Paint Handrail	5	01-May-14	07-May-14	167															
	Stair 3																				
	STAR-3000	Stair - 3 - Level 1 to Level 2 Structure	3	03-Mar-14	05-Mar-14	188															
	STAR-3010	Stair - 3 - Pre-Cast Treads Level 1 to Level 2	5	06-Mar-14	12-Mar-14	188															
	STAR-3020	Stair - 3 - Handrail Level 1 to Level 2	3	13-Mar-14	17-Mar-14	188															
	STAR-3030	Stair - 3 - Level 2 to Level 3 Structure	4	25-Apr-14	30-Apr-14	151															
	STAR-3040	Stair - 3 - Pre-Cast Treads Level 2 to Level 3	5	01-May-14	07-May-14	151															
	STAR-3050	Stair - 3 - Handrail Level 2 to Level 3	3	08-May-14	12-May-14	151															
	STAR-3060	Stair - 3 - Level 3 to Level 4 Structure	3	18-Jun-14	20-Jun-14	118															
	STAR-3070	Stair - 3 - Pre-Cast Treads Level 3 to Level 4	5	23-Jun-14	27-Jun-14	118															
	STAR-3080	Stair - 3 - Handrail Level 3 to Level 4	3	30-Jun-14	02-Jul-14	118															
	STAR-3090	Stair - 3 - Paint Handrail	5	20-Oct-14	24-Oct-14	43															
	Stair 4																				
	STAR-4000	Stair - 4 - Level 1 to Level 2 Structure	3	06-Mar-14	10-Mar-14	190															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
Stair 4	STAR-4010	Stair - 4 - Pre-Cast Treads Level 1 to Level 2	5	11-Mar-14	17-Mar-14	190				I	Stair - 4 - Pre-Cast Treads Level 1 to Level 2										
	STAR-4020	Stair - 4 - Handrail Level 1 to Level 2	3	18-Mar-14	20-Mar-14	190				I	Stair - 4 - Handrail Level 1 to Level 2										
	STAR-4030	Stair - 4 - Level 2 to Level 3 Structure	3	01-May-14	05-May-14	153				I	Stair - 4 - Level 2 to Level 3 Structure										
	STAR-4040	Stair - 4 - Pre-Cast Treads Level 2 to Level 3	5	06-May-14	12-May-14	153				I	Stair - 4 - Pre-Cast Treads Level 2 to Level 3										
	STAR-4050	Stair - 4 - Handrail Level 2 to Level 3	3	13-May-14	15-May-14	153				I	Stair - 4 - Handrail Level 2 to Level 3										
	STAR-4060	Stair - 4 - Level 3 to Level 4 Structure	3	23-Jun-14	25-Jun-14	120				I	Stair - 4 - Level 3 to Level 4 Structure										
	STAR-4070	Stair - 4 - Pre-Cast Treads Level 3 to Level 4	5	26-Jun-14	02-Jul-14	120				I	Stair - 4 - Pre-Cast Treads Level 3 to Level 4										
	STAR-4080	Stair - 4 - Handrail Level 3 to Level 4	3	03-Jul-14	08-Jul-14	120				I	Stair - 4 - Handrail Level 3 to Level 4										
	STAR-4090	Stair - 4 - Paint Handrail	5	27-Oct-14	31-Oct-14	43				I	Stair - 4 - Paint Handrail										
Stair 5																					
STAR-5000	Stair - 5 - Install Stair Structure	6	17-Apr-14	24-Apr-14	155				I	Stair - 5 - Install Stair Structure											
STAR-5010	Stair - 5 - Place Concrete Treads	4	25-Apr-14	30-Apr-14	155				I	Stair - 5 - Place Concrete Treads											
STAR-5020	Stair - 5 - Frame Walls	2	01-May-14	02-May-14	155				I	Stair - 5 - Frame Walls											
STAR-5030	Stair - 5 - Drywall	5	05-May-14	09-May-14	155				I	Stair - 5 - Drywall											
STAR-5040	Stair - 5 - Handrail	3	12-May-14	14-May-14	155				I	Stair - 5 - Handrail											
STAR-5050	Stair - 5 - Vivarium Fire Sprinkler Riser	2	15-May-14	16-May-14	155				I	Stair - 5 - Vivarium Fire Sprinkler Riser											
STAR-5060	Stair - 5 - Paint Handrail	5	19-May-14	23-May-14	155				I	Stair - 5 - Paint Handrail											
Stair 6																					
STAR-6000	Stair - 6 - Install Stair Structure	6	25-Mar-14	01-Apr-14	160				I	Stair - 6 - Install Stair Structure											
STAR-6010	Stair - 6 - Pre-Cast Treads	4	02-Apr-14	07-Apr-14	181				I	Stair - 6 - Pre-Cast Treads											
STAR-6020	Stair - 6 - Handrail	3	08-Apr-14	10-Apr-14	181				I	Stair - 6 - Handrail											
STAR-6030	Stair - 6 - Paint Handrail	5	11-Apr-14	17-Apr-14	181				I	Stair - 6 - Paint Handrail											
Stair 7																					
STAR-7000	Stair - 7 - Install Stair Structure	6	09-Apr-14	16-Apr-14	155				I	Stair - 7 - Install Stair Structure											
STAR-7010	Stair - 7 - Place Concrete Treads	4	17-Apr-14	22-Apr-14	161				I	Stair - 7 - Place Concrete Treads											
STAR-7020	Stair - 7 - Frame Walls	2	23-Apr-14	24-Apr-14	161				I	Stair - 7 - Frame Walls											
STAR-7030	Stair - 7 - Drywall	5	25-Apr-14	01-May-14	161				I	Stair - 7 - Drywall											
STAR-7040	Stair - 7 - Handrail	3	02-May-14	06-May-14	161				I	Stair - 7 - Handrail											
STAR-7050	Stair - 7 - Vivarium Fire Sprinkler Riser	2	07-May-14	08-May-14	161				I	Stair - 7 - Vivarium Fire Sprinkler Riser											
STAR-7060	Stair - 7 - Paint Handrail	5	09-May-14	15-May-14	161				I	Stair - 7 - Paint Handrail											
Public Building																					
Structure																					
Foundations																					
PBDG-0000	Foundations - Public Building - Excavate	9	12-Sep-13	24-Sep-13	47				I	Foundations - Public Building - Excavate											
PBDG-0010	Underground Utilities - Public Building - Electrical Feeds	4	25-Sep-13	30-Sep-13	47				I	Underground Utilities - Public Building - Electrical Feeds											
PBDG-0020	Foundations - Public Building - Reinforce	9	01-Oct-13	11-Oct-13	47				I	Foundations - Public Building - Reinforce											

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013	2014	2015	2016	2017	2018
						Q	Q	Q	Q	Q	Q
PBDG-0030	Foundations - Public Building - Set Anchor Bolts	8	03-Oct-13	14-Oct-13	47						
PBDG-0040	Foundations - Public Building - Place	1	15-Oct-13	15-Oct-13	47						
Level 1 Walls											
PBDG-1900	Walls - Level 1 - Perimeter Screen Wall	12	20-Nov-13	09-Dec-13	47						
West											
PBDG-1000	Walls - Level 1 West - One Side Form	4	16-Oct-13	21-Oct-13	47						
PBDG-1010	Walls - Level 1 West - Reinforce	4	22-Oct-13	25-Oct-13	66						
PBDG-1020	Walls - Level 1 West - Close Form	5	28-Oct-13	01-Nov-13	66						
PBDG-1030	Walls - Level 1 West - Place	1	04-Nov-13	04-Nov-13	66						
North											
PBDG-1040	Walls - Level 1 North - One Side Form	4	22-Oct-13	25-Oct-13	47						
PBDG-1050	Walls - Level 1 North - Reinforce	4	28-Oct-13	31-Oct-13	63						
PBDG-1060	Walls - Level 1 North - Close Form	4	01-Nov-13	06-Nov-13	63						
PBDG-1070	Walls - Level 1 North - Place	1	07-Nov-13	07-Nov-13	63						
East											
PBDG-1080	Walls - Level 1 East - One Side Form	4	28-Oct-13	31-Oct-13	47						
PBDG-1090	Walls - Level 1 East - Reinforce	4	01-Nov-13	06-Nov-13	59						
PBDG-1100	Walls - Level 1 East - Close Form	4	07-Nov-13	12-Nov-13	59						
PBDG-1110	Walls - Level 1 East - Place	1	13-Nov-13	13-Nov-13	59						
South											
PBDG-1120	Walls - Level 1 South - One Side Form	4	01-Nov-13	06-Nov-13	47						
PBDG-1130	Walls - Level 1 South - Reinforce	4	07-Nov-13	12-Nov-13	47						
PBDG-1140	Walls - Level 1 South - Close Form	4	13-Nov-13	18-Nov-13	47						
PBDG-1150	Walls - Level 1 South - Place	1	19-Nov-13	19-Nov-13	47						
SOG											
PBDG-0100	Columns - Public Building - Erect	4	18-Oct-13	23-Oct-13	80						
PBDG-0110	Columns - Public Building - Fireproof	3	24-Oct-13	28-Oct-13	80						
PBDG-0120	SOG - Level 1 Perimeter - Backfill TOF Perimeter Wall	3	20-Nov-13	22-Nov-13	47						
PBDG-0130	SOG - Level 1 Perimeter - Fine Grade Perimeter Wall	5	25-Nov-13	03-Dec-13	47						
PBDG-0140	SOG - Public Building - Vapor Barrier	3	04-Dec-13	06-Dec-13	47						
PBDG-0150	SOG - Public Building - Reinforce	3	09-Dec-13	11-Dec-13	47						
PBDG-0160	SOG - Public Building - Form Depressions/Bulkheads	3	12-Dec-13	16-Dec-13	47						
PBDG-0170	SOG - Public Building - Place	1	17-Dec-13	17-Dec-13	47						
Level 2 Walls											
West											
PBDG-2000	Walls - Level 2 West - One Side Form	4	18-Dec-13	23-Dec-13	47						
PBDG-2010	Walls - Level 2 West - Reinforce	4	24-Dec-13	30-Dec-13	47						

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q			
	PBDG-2020	Walls - Level 2 West - Close Form	4	31-Dec-13	06-Jan-14	47															
	PBDG-2030	Walls - Level 2 West - Place	1	07-Jan-14	07-Jan-14	47															
East																					
	PBDG-2040	Walls - Level 2 East - One Side Form	4	08-Jan-14	13-Jan-14	47															
	PBDG-2050	Walls - Level 2 East - Reinforce	4	14-Jan-14	17-Jan-14	47															
	PBDG-2060	Walls - Level 2 East - Close Form	4	21-Jan-14	24-Jan-14	47															
	PBDG-2070	Walls - Level 2 East - Place	1	27-Jan-14	27-Jan-14	47															
Level 2 Steel, Deck, SOD																					
	PBDG-2500	Columns - Level 2 - Erect	10	28-Jan-14	10-Feb-14	47															
	PBDG-2510	Beams - Level 2 - Erect	5	28-Jan-14	03-Feb-14	52															
	PBDG-2520	SOD - Level 2 - Decking & Shear Studs	12	11-Feb-14	27-Feb-14	47															
	PBDG-2530	SOD - Level 2 - MEP Layout/Inserts/Sleeves	10	28-Feb-14	13-Mar-14	52															
	PBDG-2540	SOD - Level 2 - Edge Forms/Bulkheads/Set Embeds	4	28-Feb-14	05-Mar-14	57															
	PBDG-2550	SOD - Level 2 - Reinforce	6	14-Mar-14	21-Mar-14	52															
	PBDG-2560	SOD - Level 2 - Place	1	24-Mar-14	24-Mar-14	52															
	PBDG-2570	Columns - Level 2 - Fireproof	10	25-Mar-14	07-Apr-14	52															
	PBDG-2580	Beams - Level 2 - Fireproof	5	25-Mar-14	31-Mar-14	83															
	PBDG-2590	SOD - Level 2 - Fireproof	5	25-Mar-14	31-Mar-14	83															
Level 3 Steel, Deck, SOD																					
	PBDG-3000	Beams - Level 3 - Erect	5	11-Feb-14	18-Feb-14	54															
	PBDG-3010	SOD - Level 3 - Decking & Shear Studs	4	28-Feb-14	05-Mar-14	47															
	PBDG-3020	SOD - Level 3 - MEP Layout/Inserts/Sleeves	4	06-Mar-14	11-Mar-14	47															
	PBDG-3030	SOD - Edge Forms/Bulkheads/Set Embeds	3	06-Mar-14	10-Mar-14	48															
	PBDG-3040	SOD - Level 3 - Reinforce	5	12-Mar-14	18-Mar-14	47															
	PBDG-3050	SOD - Level 3 - Place	1	19-Mar-14	19-Mar-14	47															
	PBDG-3060	SOD - Level 3 - Fireproof	2	01-Apr-14	02-Apr-14	83															
	PBDG-3070	Beams - Level 3 - Fireproof	2	01-Apr-14	02-Apr-14	83															
Exterior/Roof																					
Cafe & Auditorium Level 2 Deck-Side Skin																					
	PBDX-1000	Exterior Wall - Cafe & Auditorium Level 2 - Erect Scaffold @ Terrace Deck	5	22-May-14	29-May-14	113															
	PBDX-1010	Exterior Wall - Cafe & Auditorium Level 2 - Metal Framing	5	30-May-14	05-Jun-14	113															
	PBDX-1020	Exterior Wall - Cafe & Auditorium Level 2 - Electrical RI	3	06-Jun-14	10-Jun-14	113															
	PBDX-1030	Exterior Wall - Cafe & Auditorium Level 2 - Sheathing	7	11-Jun-14	19-Jun-14	113															
	PBDX-1040	Exterior Wall - Cafe & Auditorium Level 2 - Vapor Barrier	5	20-Jun-14	26-Jun-14	113															
	PBDX-1050	Exterior Wall - Cafe & Auditorium Level 2 - Sheetmetal Flashing	5	27-Jun-14	03-Jul-14	113															
	PBDX-1060	Exterior Wall - Cafe & Auditorium Level 2 - Storefront Framing	10	07-Jul-14	18-Jul-14	113															
	PBDX-1070	Exterior Wall - Cafe & Auditorium Level 2 - Composite Metal Panels	15	21-Jul-14	08-Aug-14	113															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
PBDX-1080	Exterior Wall - Cafe & Auditorium Level 2 - Storefront Glazing	7	21-Jul-14	29-Jul-14	124																
	PBDX-1090	Exterior Wall - Cafe & Auditorium Level 2 - Electrical Trim Out	3	11-Aug-14	13-Aug-14	113															
	PBDX-1100	Exterior Wall - Cafe & Auditorium Level 2 - Incomplete List	3	14-Aug-14	18-Aug-14	113															
	PBDX-1110	Exterior Wall - Cafe & Auditorium Level 2 - Punchlist	1	19-Aug-14	19-Aug-14	113															
	PBDX-1120	Exterior Wall - Cafe & Auditorium Level 2 - Complete Punchlist	10	20-Aug-14	03-Sep-14	113															
	PBDX-1130	Exterior Wall - Cafe & Auditorium Level 2 - Dismantle Scaffold @ Terrace Deck	5	04-Sep-14	10-Sep-14	113															
	PBDX-1140	Exterior Wall - Cafe & Auditorium Level 2 - Final Clean	3	11-Sep-14	15-Sep-14	113															
North																					
PBDX-2000	Exterior Wall - Public Building North - Erect Scaffold	5	20-Mar-14	26-Mar-14	103																
PBDX-2010	Exterior Wall - Public Building North - Metal Framing	15	27-Mar-14	16-Apr-14	138																
PBDX-2020	Exterior Wall - Public Building North - Electrical RI	5	17-Apr-14	23-Apr-14	138																
PBDX-2030	Exterior Wall - Public Building North - Sheathing	10	24-Apr-14	07-May-14	138																
PBDX-2040	Exterior Wall - Public Building North - Vapor Barrier	5	08-May-14	14-May-14	138																
PBDX-2050	Exterior Wall - Public Building North - Sheetmetal Flashing	5	15-May-14	21-May-14	138																
PBDX-2060	Exterior Wall - Public Building North - Composite Metal Panels	15	22-May-14	12-Jun-14	138																
PBDX-2070	Exterior Wall - Public Buidling North - Storefront Framing	10	13-Jun-14	26-Jun-14	138																
PBDX-2080	Exterior Wall - Public Building North - Perforated Metal Screen	10	13-Jun-14	26-Jun-14	138																
PBDX-2090	Exterior Wall - Public Building North - Storefront Glazing	5	27-Jun-14	03-Jul-14	138																
PBDX-2110	Exterior Wall - Public Building North - Electrical Trim Out	5	27-Jun-14	03-Jul-14	138																
PBDX-2120	Exterior Wall - Public Building North - Incomplete List	3	07-Jul-14	09-Jul-14	138																
PBDX-2130	Exterior Wall - Public Building North - Punchlist	1	10-Jul-14	10-Jul-14	138																
PBDX-2140	Exterior Wall - Public Building North - Complete Punchlist	10	11-Jul-14	24-Jul-14	138																
PBDX-2150	Exterior Wall - Public Building North - Dismantle Scaffold	5	25-Jul-14	31-Jul-14	138																
PBDX-2160	Exterior Wall - Public Building North - Final Clean	3	01-Aug-14	05-Aug-14	138																
East																					
PBDX-2170	Exterior Wall - Public Building East - Erect Scaffold	5	20-Mar-14	26-Mar-14	103																
PBDX-2180	Exterior Wall - Public Building East - Metal Framing	15	27-Mar-14	16-Apr-14	138																
PBDX-2190	Exterior Wall - Public Building East - Electrical RI	5	17-Apr-14	23-Apr-14	138																
PBDX-2200	Exterior Wall - Public Building East - Sheathing	10	24-Apr-14	07-May-14	138																
PBDX-2210	Exterior Wall - Public Building East - Vapor Barrier	5	08-May-14	14-May-14	138																
PBDX-2220	Exterior Wall - Public Building East - Sheetmetal Flashing	5	15-May-14	21-May-14	138																
PBDX-2230	Exterior Wall - Public Building East - Composite Metal Panels	15	22-May-14	12-Jun-14	138																
PBDX-2340	Exterior Wall - Public Building East - Phenolic Panels	10	30-May-14	12-Jun-14	138																
PBDX-2240	Exterior Wall - Public Buidling East - Storefront Framing	10	13-Jun-14	26-Jun-14	138																
PBDX-2250	Exterior Wall - Public Building East - Perforated Metal Screen	10	13-Jun-14	26-Jun-14	138																
PBDX-2260	Exterior Wall - Public Building East - Storefront Glazing	5	27-Jun-14	03-Jul-14	138																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
South	PBDX-2270	Exterior Wall - Public Building East - Electrical Trim Out	5	27-Jun-14	03-Jul-14	138															
	PBDX-2330	Exterior Wall - Public Building East - Glass Handrail	5	27-Jun-14	03-Jul-14	138															
	PBDX-2280	Exterior Wall - Public Building East - Incomplete List	3	07-Jul-14	09-Jul-14	138															
	PBDX-2290	Exterior Wall - Public Building East - Punchlist	1	10-Jul-14	10-Jul-14	138															
	PBDX-2300	Exterior Wall - Public Building East - Complete Punchlist	10	11-Jul-14	24-Jul-14	138															
	PBDX-2310	Exterior Wall - Public Building East - Dismantle Scaffold	5	25-Jul-14	31-Jul-14	138															
	PBDX-2320	Exterior Wall - Public Building East - Final Clean	3	01-Aug-14	05-Aug-14	138															
South																					
PBDX-2350	Exterior Wall - Public Building South - Erect Scaffold	5	20-Mar-14	26-Mar-14	103																
PBDX-2360	Exterior Wall - Public Building South - Metal Framing	15	27-Mar-14	16-Apr-14	103																
PBDX-2370	Exterior Wall - Public Building South - Electrical RI	5	17-Apr-14	23-Apr-14	103																
PBDX-2380	Exterior Wall - Public Building South - Sheathing	10	24-Apr-14	07-May-14	103																
PBDX-2390	Exterior Wall - Public Building South - Vapor Barrier	5	08-May-14	14-May-14	103																
PBDX-2400	Exterior Wall - Public Building South - Sheetmetal Flashing	5	15-May-14	21-May-14	103																
PBDX-2410	Exterior Wall - Public Building South - Composite Metal Panels	15	22-May-14	12-Jun-14	103																
PBDX-2520	Exterior Wall - Public Building South - Phenolic Panels	10	30-May-14	12-Jun-14	103																
PBDX-2420	Exterior Wall - Public Building South - Storefront Framing	10	13-Jun-14	26-Jun-14	103																
PBDX-2430	Exterior Wall - Public Building South - Perforated Metal Screen	10	13-Jun-14	26-Jun-14	103																
PBDX-2440	Exterior Wall - Public Building South - Storefront Glazing	5	27-Jun-14	03-Jul-14	103																
PBDX-2450	Exterior Wall - Public Building South - Electrical Trim Out	5	27-Jun-14	03-Jul-14	103																
PBDX-2510	Exterior Wall - Public Building South - Glass Handrail	5	27-Jun-14	03-Jul-14	103																
PBDX-2460	Exterior Wall - Public Building South - Incomplete List	3	07-Jul-14	09-Jul-14	103																
PBDX-2470	Exterior Wall - Public Building South - Punchlist	1	10-Jul-14	10-Jul-14	103																
PBDX-2480	Exterior Wall - Public Building South - Complete Punchlist	10	11-Jul-14	24-Jul-14	103																
PBDX-2490	Exterior Wall - Public Building South - Dismantle Scaffold	5	25-Jul-14	31-Jul-14	103																
PBDX-2500	Exterior Wall - Public Building South - Final Clean	3	01-Aug-14	05-Aug-14	138																
Roof																					
PBDR-1000	Roof - Public Building - Place Curbs	3	20-Mar-14	24-Mar-14	47																
PBDR-1010	Roof - Public Building - Install Tie Offs	4	20-Mar-14	25-Mar-14	47																
PBDR-1020	Roof - Public Building - Flashing	5	20-Mar-14	26-Mar-14	47																
PBDR-1030	Roof - Public Building - TPO Roofing System	12	27-Mar-14	11-Apr-14	47																
PBDR-1040	Roof - Public Building - Sheetmetal Coping	5	14-Apr-14	18-Apr-14	47																
PBDR-1050	Roof - Public Building - Electrical Trim Out	5	17-Apr-14	23-Apr-14	47																
PBDR-1060	Roof - Public Building - Roof Drain Overflows	2	17-Apr-14	18-Apr-14	65																
PBDR-1070	Roof - Public Building - Green Roof Irrigation	5	24-Apr-14	30-Apr-14	47																
PBDR-1080	Roof - Public Building - Install Green Roof	10	01-May-14	14-May-14	47																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	PBDR-1120	Roof - Public Building - Final Clean	3	15-May-14	19-May-14	47																				
	Terrace Deck																									
	TERR-1000	SOD - Terrace - Waterproofing Membrane	15	25-Mar-14	14-Apr-14	113																				
	TERR-1010	SOD - Terrace - Protect Waterproofing	5	08-Apr-14	14-Apr-14	123																				
	TERR-1020	SOD - Terrace - Sheetmetal Flashing	10	15-Apr-14	28-Apr-14	113																				
	TERR-1030	SOD - Terrace - Water Test	5	29-Apr-14	05-May-14	113																				
	TERR-1040	SOD - Terrace - Protection Board	10	06-May-14	19-May-14	113																				
	TERR-1050	SOD - Terrace - Place Topping Slab	2	20-May-14	21-May-14	113																				
	TERR-1060	SOD - Terrace - Roof Drain Overflows	5	20-May-14	27-May-14	174																				
	TERR-1070	SOD - Terrace - IPE Deck Panels	25	01-Aug-14	05-Sep-14	103																				
	TERR-1080	SOD - Terrace - Polish Topping Slab	10	01-Aug-14	14-Aug-14	103																				
	TERR-1090	SOD - Terrace - Incomplete List	2	08-Sep-14	09-Sep-14	103																				
	TERR-1100	SOD - Terrace - Punchlist	1	10-Sep-14	10-Sep-14	103																				
	TERR-1110	SOD - Terrace - Complete Punchlist	10	11-Sep-14	24-Sep-14	103																				
	TERR-1120	SOD - Terrace - Final Clean	3	25-Sep-14	29-Sep-14	103																				
	Lobby																									
	Rough In																									
	LOBY-1000	Walls - Lobby - Layout & Frame	10	08-Apr-14	21-Apr-14	52																				
	LOBY-1010	Walls - Lobby - Door Frames	5	15-Apr-14	21-Apr-14	96																				
	LOBY-1020	Walls - Lobby - Plumbing RI	5	22-Apr-14	28-Apr-14	52																				
	LOBY-1030	Walls - Lobby - Mechanical RI	5	22-Apr-14	28-Apr-14	52																				
	LOBY-1040	Walls - Lobby - Electrical RI	10	22-Apr-14	05-May-14	52																				
	LOBY-1050	Ceiling - Lobby - FS Mains & Branch Lines	5	22-Apr-14	28-Apr-14	101																				
	LOBY-1060	Walls - Lobby - Backing	5	06-May-14	12-May-14	52																				
	LOBY-1070	Walls - Lobby - One Side Drywall	10	20-May-14	03-Jun-14	47																				
	LOBY-1080	Walls - Lobby - Insulation	5	04-Jun-14	10-Jun-14	61																				
	LOBY-1090	Walls - Lobby - Close Drywall	10	11-Jun-14	24-Jun-14	61																				
	LOBY-1100	Ceiling - Lobby - Frame	10	25-Jun-14	09-Jul-14	61																				
	LOBY-1110	Ceiling - Lobby - FS Cut in Heads	5	10-Jul-14	16-Jul-14	61																				
	LOBY-1120	Ceiling - Lobby - Plumbing RI	10	10-Jul-14	23-Jul-14	61																				
	LOBY-1130	Ceiling - Lobby - Electrical RI	10	10-Jul-14	23-Jul-14	61																				
	LOBY-1140	Ceiling - Lobby - Close Drywall	10	24-Jul-14	06-Aug-14	61																				
	Finishes																									
	LOBY-1500	Walls - Lobby - Tape & Finish	10	07-Aug-14	20-Aug-14	61																				
	LOBY-1510	Walls - Lobby - Paint	5	21-Aug-14	27-Aug-14	61																				
	LOBY-1520	Ceiling - Lobby - Paint	5	21-Aug-14	27-Aug-14	61																				
	LOBY-1530	Ceiling - Lobby - Grid	5	28-Aug-14	04-Sep-14	61																				

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
LOBY-1540	Ceiling - Lobby - FS Cut in Heads	5	05-Sep-14	11-Sep-14	61																
	LOBY-1550	Ceiling - Lobby - HVAC Trim Out	5	05-Sep-14	11-Sep-14	61															
	LOBY-1560	Ceiling - Lobby - Electrical Trim Out	5	05-Sep-14	11-Sep-14	61															
	LOBY-1570	Ceiling - Lobby - Drop In Ceiling Tile	5	12-Sep-14	18-Sep-14	61															
	LOBY-1580	Ceiling - Lobby - FS Trim Out	5	19-Sep-14	25-Sep-14	61															
	LOBY-1590	Walls - Lobby - Swing Doors	5	26-Sep-14	02-Oct-14	61															
	LOBY-1600	Walls - Lobby - Door Hardware	3	03-Oct-14	07-Oct-14	61															
	LOBY-1610	Walls - Lobby - Bi Folding Door	3	08-Oct-14	10-Oct-14	61															
	LOBY-1620	Floor - Lobby - Carpet	3	13-Oct-14	15-Oct-14	61															
	LOBY-1630	Walls - Lobby - Signage	3	16-Oct-14	20-Oct-14	61															
	LOBY-1640	Walls - Lobby - Wood Base	3	21-Oct-14	23-Oct-14	61															
	LOBY-1650	Walls - Lobby - Touch Up Paint	3	24-Oct-14	28-Oct-14	61															
	LOBY-1660	Interior - Lobby - Incomplete List	3	29-Oct-14	31-Oct-14	61															
	LOBY-1670	Equipment - Lobby - Functional Testing	5	29-Oct-14	04-Nov-14	64															
	LOBY-1680	Interior - Lobby - Punchlist	5	03-Nov-14	07-Nov-14	61															
	LOBY-1690	Interior - Lobby - Complete Punchlist	10	10-Nov-14	21-Nov-14	61															
	LOBY-1700	Interior - Lobby - Final Clean	3	24-Nov-14	26-Nov-14	61															
	Back of House																				
Rough In																					
BOFH-1000	Equipment - Back of House - AHU 1.2	5	08-Apr-14	14-Apr-14	62																
BOFH-1010	Walls - Back of House - Layout & Frame	15	15-Apr-14	05-May-14	62																
BOFH-1020	Walls - Back of House - Door Frames	5	29-Apr-14	05-May-14	62																
BOFH-1030	Walls - Back of House - Electrical RI	10	29-Apr-14	12-May-14	62																
BOFH-1040	Ceiling - Back of House - FS Mains & Branch Lines	5	06-May-14	12-May-14	62																
BOFH-1050	Wall - Back of House - Plumbing RI	5	06-May-14	12-May-14	62																
BOFH-1060	Wall - Back of House - Mechanical RI	5	06-May-14	12-May-14	62																
BOFH-1070	Walls - Back of House - Backing	5	06-May-14	12-May-14	62																
BOFH-1080	Walls - Back of House - One Side Drywall	10	04-Jun-14	17-Jun-14	47																
BOFH-1090	Walls - Back of House - Insulation	5	18-Jun-14	24-Jun-14	49																
BOFH-1100	Walls - Back of House - Close Drywall	10	25-Jun-14	09-Jul-14	49																
BOFH-1110	Ceiling - Back of House - Frame	10	10-Jul-14	23-Jul-14	49																
BOFH-1120	Ceiling - Back of House - Plumbing RI	10	24-Jul-14	06-Aug-14	49																
BOFH-1130	Ceiling - Back of House - Mechanical RI	10	24-Jul-14	06-Aug-14	49																
BOFH-1140	Ceiling - Back of House - Electrical RI	10	24-Jul-14	06-Aug-14	54																
BOFH-1150	Ceiling - Back of House - Mechanical Insulation	5	07-Aug-14	13-Aug-14	49																
BOFH-1160	Ceiling - Back of House - Close Drywall	10	14-Aug-14	27-Aug-14	49																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
Finishes																					
BOFH-2000	Walls - Back of House - Tape & Finish	10	28-Aug-14	11-Sep-14	49																
BOFH-2010	Walls - Back of House - Paint	5	12-Sep-14	18-Sep-14	49																
BOFH-2020	Ceiling - Back of House - Paint	5	12-Sep-14	18-Sep-14	49																
BOFH-2030	Ceiling - Back of House - Grid	5	19-Sep-14	25-Sep-14	49																
BOFH-2040	Floor - Back of House - Dock Levelers	2	19-Sep-14	22-Sep-14	87																
BOFH-2050	Ceiling - Back of House - FS Cut in Heads	5	26-Sep-14	02-Oct-14	49																
BOFH-2060	Ceiling - Back of House - Mechanical Trim Out	5	26-Sep-14	02-Oct-14	49																
BOFH-2070	Ceiling - Back of House - Electrical Trim Out	5	26-Sep-14	02-Oct-14	49																
BOFH-2080	Ceiling - Back of House - Drop In Ceiling Tile	3	03-Oct-14	07-Oct-14	49																
BOFH-2090	Ceiling - Back of House - FS Trim Out	3	08-Oct-14	10-Oct-14	49																
BOFH-2100	Walls - Back of House - Swing Doors	3	13-Oct-14	15-Oct-14	49																
BOFH-2110	Walls - Back of House - Door Hardware	3	16-Oct-14	20-Oct-14	49																
BOFH-2120	Floor - Back of House - Carpet	2	21-Oct-14	22-Oct-14	49																
BOFH-2130	Walls - Back of House - Signage	2	23-Oct-14	24-Oct-14	49																
BOFH-2140	Floor - Back of House - VCT	5	27-Oct-14	31-Oct-14	49																
BOFH-2150	Floor - Back of House - Seal Concrete	3	03-Nov-14	05-Nov-14	49																
BOFH-2160	Floor - Back of House - Bike Racks	3	06-Nov-14	10-Nov-14	49																
BOFH-2170	Walls - Back of House - Touch Up Paint	3	11-Nov-14	13-Nov-14	49																
BOFH-2180	Interior - Back of House - Incomplete List	3	14-Nov-14	18-Nov-14	49																
BOFH-2190	Interior - Back of House - Punchlist	5	19-Nov-14	25-Nov-14	49																
BOFH-2200	Interior - Back of House - Complete Punchlist	10	26-Nov-14	11-Dec-14	49																
BOFH-2210	Interior - Back of House - Final Clean	3	12-Dec-14	16-Dec-14	49																
Restroom Finishes																					
BOFH-3000	Walls - Back of House Restroom - Waterproof	5	12-Sep-14	18-Sep-14	67																
BOFH-3010	Floor - Back of House Restroom - Waterproof	5	12-Sep-14	18-Sep-14	67																
BOFH-3020	Walls - Back of House Restroom - Tile	5	19-Sep-14	25-Sep-14	67																
BOFH-3030	Floor - Back of House Restroom - Tile	5	19-Sep-14	25-Sep-14	67																
BOFH-3040	Walls - Back of House Restroom - Swing Doors	2	26-Sep-14	29-Sep-14	67																
BOFH-3050	Walls - Back of House Restroom - Paint	2	30-Sep-14	01-Oct-14	67																
BOFH-3060	Ceiling - Back of House Restroom - Paint	2	30-Sep-14	01-Oct-14	67																
BOFH-3070	Walls - Back of House Restroom - Plumbing Trim Out	5	02-Oct-14	08-Oct-14	67																
BOFH-3080	Walls - Back of House Restroom - Electrical Trim Out	5	02-Oct-14	08-Oct-14	67																
BOFH-3090	Ceiling - Back of House Restroom - FS Trim Out	3	02-Oct-14	06-Oct-14	69																
BOFH-3100	Ceiling - Back of House Restroom - Mechanical Trim Out	3	02-Oct-14	06-Oct-14	69																
BOFH-3110	Walls - Back of House Restroom - Toilet Partitions	3	09-Oct-14	13-Oct-14	67																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	
	BOFH-3120	Walls - Back of House Restroom - Toilet Accessories	3	14-Oct-14	16-Oct-14	67															
	BOFH-3130	Walls - Back of House Restroom - Door Hardware	2	17-Oct-14	20-Oct-14	67															
Cafe																					
Rough In																					
	CAFE-1000	Walls - Cafe - Layout & Frame	15	08-Apr-14	28-Apr-14	80															
	CAFE-1010	Walls - Cafe - Door Frames	2	22-Apr-14	23-Apr-14	80															
	CAFE-1020	Walls - Cafe - Plumbing RI	2	22-Apr-14	23-Apr-14	80															
	CAFE-1030	Walls - Cafe - Mechanical RI	2	22-Apr-14	23-Apr-14	80															
	CAFE-1040	Walls - Cafe - Electrical RI	5	22-Apr-14	28-Apr-14	80															
	CAFE-1050	Ceiling - Cafe - FS Mains & Branch Lines	5	29-Apr-14	05-May-14	95															
	CAFE-1060	Walls - Cafe - Backing	2	29-Apr-14	30-Apr-14	80															
	CAFE-1070	Walls - Cafe - One Side Drywall	5	18-Jun-14	24-Jun-14	47															
	CAFE-1080	Walls - Cafe - Insulation	3	25-Jun-14	27-Jun-14	52															
	CAFE-1090	Walls - Cafe - Close Drywall	5	30-Jun-14	07-Jul-14	52															
	CAFE-1100	Ceiling - Cafe - Frame	10	08-Jul-14	21-Jul-14	52															
	CAFE-1110	Ceiling - Cafe - Plumbing RI	3	22-Jul-14	24-Jul-14	52															
	CAFE-1120	Ceiling - Cafe - FS Cut In Heads	5	22-Jul-14	28-Jul-14	75															
	CAFE-1130	Ceiling - Cafe - Electrical RI	10	25-Jul-14	07-Aug-14	52															
	CAFE-1140	Ceiling - Cafe - Mechanical RI	10	08-Aug-14	21-Aug-14	52															
	CAFE-1150	Ceiling - Cafe - Mechanical Insulation	5	22-Aug-14	28-Aug-14	52															
	CAFE-1160	Ceiling - Cafe - Close Drywall	5	29-Aug-14	05-Sep-14	52															
Finishes																					
	CAFE-2000	Walls - Cafe - Tape & Finish	10	08-Sep-14	19-Sep-14	52															
	CAFE-2010	Walls - Cafe - Paint	5	22-Sep-14	26-Sep-14	52															
	CAFE-2020	Ceiling - Cafe - Paint	5	22-Sep-14	26-Sep-14	52															
	CAFE-2030	Walls - Cafe - Swing Doors	3	29-Sep-14	01-Oct-14	52															
	CAFE-2040	Walls - Cafe - Door Hardware	3	02-Oct-14	06-Oct-14	52															
	CAFE-2050	Ceiling - Cafe - FS Trim Out	3	07-Oct-14	09-Oct-14	52															
	CAFE-2060	Ceiling - Cafe - Mechanical Trim Out	5	07-Oct-14	13-Oct-14	52															
	CAFE-2070	Ceiling - Cafe - Electrical Trim Out	5	07-Oct-14	13-Oct-14	52															
	CAFE-2080	Walls - Cafe - OFCI Equipment	5	14-Oct-14	20-Oct-14	52															
	CAFE-2090	Walls - Cafe - Accessories	5	21-Oct-14	27-Oct-14	52															
	CAFE-2100	Floor - Cafe - Seal Concrete	3	28-Oct-14	30-Oct-14	52															
	CAFE-2110	Walls - Cafe - Misc Metals	5	31-Oct-14	06-Nov-14	52															
	CAFE-2120	Interior - Cafe - Incomplete List	3	07-Nov-14	11-Nov-14	52															
	CAFE-2130	Interior - Cafe - Punchlist	5	12-Nov-14	18-Nov-14	52															

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				18
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	CAFE-2140	Interior - Cafe - Complete Punchlist	10	19-Nov-14	04-Dec-14	52																				
	CAFE-2150	Interior - Cafe - Final Clean	5	05-Dec-14	11-Dec-14	52																				
Auditorium																										
Rough In																										
AUDI-2160	Walls - Auditorium - Layout & Frame	15	03-Apr-14	23-Apr-14	83																					
AUDI-2170	Walls - Auditorium - Door Frames	2	17-Apr-14	18-Apr-14	83																					
AUDI-2180	Walls - Auditorium - Plumbing RI	2	17-Apr-14	18-Apr-14	83																					
AUDI-2190	Walls - Auditorium - Mechanical RI	2	17-Apr-14	18-Apr-14	83																					
AUDI-2200	Walls - Auditorium - Electrical RI	10	17-Apr-14	30-Apr-14	83																					
AUDI-2210	Ceiling - Auditorium - FS Mains & Branch Lines	5	24-Apr-14	30-Apr-14	98																					
AUDI-2220	Walls - Auditorium - Backing	2	01-May-14	02-May-14	83																					
AUDI-2230	Walls - Auditorium - One Side Drywall	5	25-Jun-14	01-Jul-14	47																					
AUDI-2240	Walls - Auditorium - Insulation	3	02-Jul-14	07-Jul-14	47																					
AUDI-2250	Walls - Auditorium - Close Drywall	5	08-Jul-14	14-Jul-14	47																					
AUDI-2260	Ceiling - Auditorium - Frame	10	15-Jul-14	28-Jul-14	47																					
AUDI-2270	Ceiling - Auditorium - Plumbing RI	3	29-Jul-14	31-Jul-14	47																					
AUDI-2280	Ceiling - Auditorium - FS Cut In Heads	5	29-Jul-14	04-Aug-14	53																					
AUDI-2290	Ceiling - Auditorium - Electrical RI	8	01-Aug-14	12-Aug-14	47																					
AUDI-2300	Ceiling - Auditorium - Mechanical RI	8	01-Aug-14	12-Aug-14	47																					
AUDI-2310	Ceiling - Auditorium - Close Drywall	5	13-Aug-14	19-Aug-14	47																					
Finishes																										
AUDI-2330	Walls - Auditorium - Tape & Finish	10	20-Aug-14	03-Sep-14	47																					
AUDI-2340	Walls - Auditorium - Paint	5	04-Sep-14	10-Sep-14	47																					
AUDI-2350	Ceiling - Auditorium - Paint	5	04-Sep-14	10-Sep-14	47																					
AUDI-2490	Equipment - Auditorium - Electric Panels	3	04-Sep-14	08-Sep-14	47																					
AUDI-2500	Ceiling - Auditorium - Metal Panels	10	09-Sep-14	22-Sep-14	47																					
AUDI-2510	Walls - Auditorium - Paneling	4	23-Sep-14	26-Sep-14	47																					
AUDI-2360	Walls - Auditorium - Swing Doors	3	29-Sep-14	01-Oct-14	47																					
AUDI-2370	Walls - Auditorium - Door Hardware	3	02-Oct-14	06-Oct-14	47																					
AUDI-2380	Ceiling - Auditorium - FS Trim Out	3	07-Oct-14	09-Oct-14	47																					
AUDI-2390	Ceiling - Auditorium - Mechanical Trim Out	5	07-Oct-14	13-Oct-14	47																					
AUDI-2400	Ceiling - Auditorium - Electrical Trim Out	5	07-Oct-14	13-Oct-14	47																					
AUDI-2410	Walls - Auditorium - OFCI Equipment	5	14-Oct-14	20-Oct-14	47																					
AUDI-2420	Walls - Auditorium - Accessories	5	21-Oct-14	27-Oct-14	47																					
AUDI-2430	Floor - Auditorium - Seal Concrete	3	28-Oct-14	30-Oct-14	47																					
AUDI-2440	Walls - Auditorium - Misc Metals	5	31-Oct-14	06-Nov-14	47																					

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
AUDI-2520	Walls - Auditorium - Touch Up Paint	5	07-Nov-14	13-Nov-14	47																					
	AUDI-2450	Interior - Auditorium - Incomplete List	3	14-Nov-14	18-Nov-14	47																				
	AUDI-2460	Interior - Auditorium - Punchlist	5	19-Nov-14	25-Nov-14	47																				
	AUDI-2470	Interior - Auditorium - Complete Punchlist	10	26-Nov-14	11-Dec-14	47																				
	AUDI-2480	Interior - Auditorium - Final Clean	5	12-Dec-14	18-Dec-14	47																				
Restroom Finishes																										
AUDI-3140	Walls - Auditorium Restroom - Waterproof	5	04-Sep-14	10-Sep-14	71																					
AUDI-3150	Floor - Auditorium Restroom - Waterproof	5	04-Sep-14	10-Sep-14	71																					
AUDI-3160	Walls - Auditorium Restroom - Tile	5	11-Sep-14	17-Sep-14	71																					
AUDI-3170	Floor - Auditorium Restroom - Tile	5	11-Sep-14	17-Sep-14	71																					
AUDI-3180	Walls - Auditorium Restroom - Swing Doors	2	18-Sep-14	19-Sep-14	71																					
AUDI-3190	Walls - Auditorium Restroom - Paint	2	22-Sep-14	23-Sep-14	71																					
AUDI-3200	Ceiling - Auditorium Restroom - Paint	2	22-Sep-14	23-Sep-14	71																					
AUDI-3210	Walls - Auditorium Restroom - Plumbing Trim Out	5	24-Sep-14	30-Sep-14	71																					
AUDI-3220	Walls - Auditorium Restroom - Electrical Trim Out	5	24-Sep-14	30-Sep-14	71																					
AUDI-3230	Ceiling - Auditorium Restroom - FS Trim Out	3	24-Sep-14	26-Sep-14	73																					
AUDI-3240	Ceiling - Auditorium Restroom - Mechanical Trim Out	3	24-Sep-14	26-Sep-14	73																					
AUDI-3250	Walls - Auditorium Restroom - Toilet Partitions	3	01-Oct-14	03-Oct-14	71																					
AUDI-3260	Walls - Auditorium Restroom - Toilet Accessories	3	06-Oct-14	08-Oct-14	71																					
AUDI-3270	Walls - Auditorium Restroom - Door Hardware	2	09-Oct-14	10-Oct-14	71																					
Vertical Work																										
Elevator 5																										
ELV5-1200	Elevator - 5 - Guiderail Supports	5	20-Mar-14	26-Mar-14	64																					
ELV5-1100	Elevator - 5 - Survey Hoistway	1	27-Mar-14	27-Mar-14	64																					
ELV5-1110	Elevator - 5 - Running Platform	5	28-Mar-14	03-Apr-14	64																					
ELV5-1120	Elevator - 5 - Guidrails	6	04-Apr-14	11-Apr-14	64																					
ELV5-1130	Elevator - 5 - Wire Hoistway	6	14-Apr-14	21-Apr-14	64																					
ELV5-1140	Elevator - 5 - Entrances	5	22-Apr-14	28-Apr-14	64																					
ELV5-1150	Elevator - 5 - Hall Boxes	5	29-Apr-14	05-May-14	64																					
ELV5-1160	Elevator - 5 - Build & Wire Cab	5	06-May-14	12-May-14	64																					
ELV5-1170	Elevator - 5 - Test & Adjust	5	13-May-14	19-May-14	64																					
ELV5-1180	Elevator - 5 - State Inspection	1	20-May-14	20-May-14	64																					
ELV5-1190	Elevator - 5 - Punchlist	1	21-May-14	21-May-14	64																					
Pedestrian Bridge																										
Foundation																										
BRDG-1000	Footings - Pedestrian Bridge - Drill Piers	5	25-Sep-13	01-Oct-13	296																					

	Sanford Consortium - Baseline Schedule	
--	--	---

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			2018
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q			
Public Building	TEST-1140	Level 1 - Fire / Life Safety Testing	5	02-Oct-14	08-Oct-14	96															
	TEST-1110	Level 1 - Test & Balance	10	23-Oct-14	05-Nov-14	81															
	TEST-1130	Level 1 - Functional Testing	15	06-Nov-14	26-Nov-14	81															
	Level 2																				
	TEST-1150	Level 2 - Equipment Verification / Start Up	10	02-Dec-14	15-Dec-14	30															
	TEST-1170	Level 2 - Pre-Functional Testing	15	16-Dec-14	07-Jan-15	30															
	TEST-1190	Level 2 - Fire / Life Safety Testing	5	16-Dec-14	22-Dec-14	45															
	TEST-1160	Level 2 - Test & Balance	10	08-Jan-15	22-Jan-15	30															
	TEST-1180	Level 2 - Functional Testing	15	23-Jan-15	12-Feb-15	30															
	Level 3																				
	TEST-1200	Level 3 - Equipment Verification / Start Up	10	24-Nov-14	09-Dec-14	34															
	TEST-1220	Level 3 - Pre-Functional Testing	15	10-Dec-14	31-Dec-14	34															
	TEST-1240	Level 3 - Fire / Life Safety Testing	5	10-Dec-14	16-Dec-14	49															
	TEST-1210	Level 3 - Test & Balance	10	02-Jan-15	15-Jan-15	34															
	TEST-1230	Level 3 - Functional Testing	15	16-Jan-15	06-Feb-15	34															
	Level 4																				
	TEST-1250	Level 4 - Equipment Verification / Start Up	10	30-Dec-14	13-Jan-15	11															
	TEST-1270	Level 4 - Pre-Functional Testing	15	14-Jan-15	04-Feb-15	11															
	TEST-1290	Level 4 - Fire / Life Safety Testing	5	14-Jan-15	21-Jan-15	26															
	TEST-1260	Level 4 - Test & Balance	10	05-Feb-15	19-Feb-15	11															
	TEST-1280	Level 4 - Functional Testing	15	20-Feb-15	12-Mar-15	11															
	Public Building																				
	Cafe																				
	TEST-3000	Cafe - Equipment Verification / Start Up	5	07-Nov-14	13-Nov-14	68															
	TEST-3010	Cafe - Pre-Functional Testing	5	14-Nov-14	20-Nov-14	68															
TEST-3020	Cafe - Fire / Life Safety Testing	2	14-Nov-14	17-Nov-14	68																
TEST-3030	Cafe - Test & Balance	2	21-Nov-14	24-Nov-14	78																
TEST-3040	Cafe - Functional Testing	5	25-Nov-14	03-Dec-14	78																
Auditorium																					
TEST-3050	Auditorium - Equipment Verification / Start Up	5	14-Nov-14	20-Nov-14	63																
TEST-3060	Auditorium - Pre-Functional Testing	5	21-Nov-14	01-Dec-14	63																
TEST-3070	Auditorium - Fire / Life Safety Testing	2	21-Nov-14	24-Nov-14	63																
TEST-3080	Auditorium - Test & Balance	2	02-Dec-14	03-Dec-14	73																
TEST-3090	Auditorium - Functional Testing	5	04-Dec-14	10-Dec-14	73																
Back of House																					
TEST-3100	Back of House - Equipment Verification / Start Up	5	14-Nov-14	20-Nov-14	60																
TEST-3110	Back of House - Pre-Functional Testing	10	21-Nov-14	08-Dec-14	60																

Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			18
							Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
	TEST-3120	Back of House - Fire / Life Safety Testing	5	21-Nov-14	01-Dec-14	60																
	TEST-3130	Back of House - Test & Balance	5	09-Dec-14	15-Dec-14	60																
	TEST-3140	Back of House - Functional Testing	10	16-Dec-14	30-Dec-14	60																