

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013			2014			2015			2016			2017			018
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
Sanford Consortium - Baseline Schedule																					
Construction																					
Mobilization																					
MOBI-1010	Temporary Facilities - Utilities - Setup	10	01-Mar-13	14-Mar-13	5																
MOBI-1020	Temporary Facilities - Site Power - Setup	10	01-Mar-13	14-Mar-13	5																
MOBI-1000	Temporary Facilities - Trailer - Setup	10	08-Mar-13	21-Mar-13	5																
Lab Building																					
Structure																					
Vivarium Walls																					
VWAL-1160	Tower Crane - Erect	5	15-Aug-13	21-Aug-13	3																
Level 1 Walls																					
Level 1 Walls - Pour #3																					
L1WL-1120	Wall - Level 1 Pour 3 - Electrical RI	3	10-Oct-13	14-Oct-13	3																
L1WL-1130	Wall - Level 1 Pour 3 - Close Form	4	15-Oct-13	18-Oct-13	3																
L1WL-1140	Wall - Level 1 Pour 3 - Place	1	21-Oct-13	21-Oct-13	3																
Level 2 Walls																					
Level 2 Walls - Pour #3																					
L2WL-1520	Wall - Level 2 Pour 3 - Electrical RI	3	12-Dec-13	16-Dec-13	3																
L2WL-1530	Wall - Level 2 Pour 3 - Close Form	4	17-Dec-13	20-Dec-13	3																
L2WL-1540	Wall - Level 2 Pour 3 - Place	1	23-Dec-13	23-Dec-13	3																
Level 3 Walls																					
Level 3 Walls - Pour #2																					
L3WL-1770	Wall - Level 3 Pour 2 - Electrical RI	2	06-Feb-14	07-Feb-14	5																
L3WL-1780	Wall - Level 3 Pour 2 - Close Form	4	11-Feb-14	14-Feb-14	4																
L3WL-1790	Wall - Level 3 Pour 2 - Place	1	18-Feb-14	18-Feb-14	4																
Level 3 Walls - Pour #3																					
L3WL-1820	Wall - Level 3 Pour 3 - Electrical RI	3	12-Feb-14	14-Feb-14	1																
L3WL-1830	Wall - Level 3 Pour 3 - Close Form	4	18-Feb-14	21-Feb-14	1																
L3WL-1840	Wall - Level 3 Pour 3 - Place	1	24-Feb-14	24-Feb-14	1																
Level 3 Walls - Pour #5																					
L3WL-1920	Wall - Level 3 Pour 5 - Electrical RI	3	25-Feb-14	27-Feb-14	3																
L3WL-1930	Wall - Level 3 Pour 5 - Close Form	4	28-Feb-14	05-Mar-14	3																
L3WL-1940	Wall - Level 3 Pour 5 - Place	1	06-Mar-14	06-Mar-14	3																
Level 4 Deck																					
L4DK-1430	SOD - Level 4 North - Form Deck & Beams	10	25-Feb-14	10-Mar-14	1																
L4DK-1440	SOD - Level 4 North - Form Edge/Bulkheads/Set Embeds	3	07-Mar-14	11-Mar-14	1																
L4DK-1450	SOD - Level 4 North - MEP Layout/Inserts/Sleeves	4	07-Mar-14	12-Mar-14	1																

	Sanford Consortium - Baseline Schedule	
---	---	---

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				018
						Q2	Q3	Q	Q1	Q	Q3	Q4	Q	Q2	Q	Q4	Q1	Q	Q3	Q4	Q	Q2	Q	Q4	Q1	
Interiors - Level 3																										
Rough-In Pods																										
PODS-1330	Equipment - Level 3 Pods - SSFC Units	8	15-Aug-14	26-Aug-14	1	Equipment - Level 3 Pods - SSFC Units																				
Interiors - Level 4																										
Rough-In South Half																										
INL4-5100	Walls - Level 4 South - One Side Drywall	10	11-Aug-14	22-Aug-14	2	Walls - Level 4 South - One Side Drywall																				
INL4-5110	Walls - Level 4 South - Insulation	5	20-Aug-14	26-Aug-14	2	Walls - Level 4 South - Insulation																				
Rough-In Pods																										
PODS-1510	Equipment - Level 4 Pods - SSFC Units	8	27-Aug-14	08-Sep-14	1	Equipment - Level 4 Pods - SSFC Units																				
PODS-1520	Ceiling - Level 4 Pods - FS Main & Branch RI	8	04-Sep-14	15-Sep-14	1	Ceiling - Level 4 Pods - FS Main & Branch RI																				
PODS-1530	Walls - Level 4 Pods - Electrical RI	10	09-Sep-14	22-Sep-14	1	Walls - Level 4 Pods - Electrical RI																				
PODS-1540	Walls - Level 4 Pods - Mechanical RI	15	23-Sep-14	13-Oct-14	1	Walls - Level 4 Pods - Mechanical RI																				
PODS-1550	Ceiling - Level 4 Pods - HVAC RI	10	26-Sep-14	09-Oct-14	1	Ceiling - Level 4 Pods - HVAC RI																				
PODS-1560	Walls - Level 4 Pods - Control Conduit/Wire RI	5	01-Oct-14	07-Oct-14	1	Walls - Level 4 Pods - Control Conduit/Wire RI																				
PODS-1570	Walls - Level 4 Pods - Insulation	10	02-Oct-14	15-Oct-14	1	Walls - Level 4 Pods - Insulation																				
PODS-1580	Walls - Level 4 Pods - Close Drywall	15	07-Oct-14	27-Oct-14	1	Walls - Level 4 Pods - Close Drywall																				
Finish Pods																										
PODS-1600	Walls - Level 4 Pods - Tape & Finish	15	28-Oct-14	17-Nov-14	1	Walls - Level 4 Pods - Tape & Finish																				
PODS-1620	Walls - Level 4 Pods - Paint	10	18-Nov-14	03-Dec-14	1	Walls - Level 4 Pods - Paint																				
PODS-1640	Walls - Level 4 Pods - Electrical Trim Out	10	04-Dec-14	17-Dec-14	1	Walls - Level 4 Pods - Electrical Trim Out																				
PODS-1650	Walls - Level 4 Pods - Glass Doors	12	04-Dec-14	19-Dec-14	1	Walls - Level 4 Pods - Glass Doors																				
PODS-1660	Floor - Level 4 Pods - Flooring	10	08-Dec-14	19-Dec-14	1	Floor - Level 4 Pods - Flooring																				
PODS-1670	Walls - Level 4 Pods - Specialties	10	10-Dec-14	23-Dec-14	1	Walls - Level 4 Pods - Specialties																				
PODS-1680	Walls - Level 4 Pods - Window Shades	10	12-Dec-14	26-Dec-14	1	Walls - Level 4 Pods - Window Shades																				