

Sanford Consortium for Regenerative Medicine

[illegible]

#	SIPS Activitiy	Duration	#	SIPS Activitiy	Duration
1	Install Shoring	10	7	Install Duct Mains	10
2	MEP Layout	5	8	Remove Shores	10
3	Install FS Laterals & Drops for Duct	5	9	Frame Critical Walls & Ceilings	10
4	Install Hangers & Racks	5	10	Install Duct Laterals & Branch Lines	15
5	Install Plumbing Piping Mains	10	11	Install Plumbing Piping Laterals	15
			12	Install Mechanical Piping Laterals	15

Production Rates		
ID	MEP Install	# of days to complete 1
1	Install Shoring	10
2	MEP Layout	5
3	Install FS Laterals & Drops for Duct	5
4	Install Hangers & Racks	5
5	Install Plumbing Piping Mains	10
6	Install Mechanical Piping Mains	10
7	Install Duct Mains	10
8	Remove Shores	10
9	Frame Critical Walls & Ceilings	10
10	Install Duct Laterals & Branch Lines	15
11	Install Plumbing Piping Laterals	15
12	Install Mechanical Piping Laterals	15
13	Insulate Pipe & Duct	15
14	Perform Duct Leakage Test/Repairs	5