

Veterans Home of California

Plan. Build. Manage.

Activity ID	Activity Name	OD	Early Start	Early Finish	Total Float																																																
California Veterans Home - Baseline Schedule						11-Dec-15, California Veterans Home - Baseline Schedule																																															
MILESTONES						11-Dec-15, MILESTONES																																															
MILESTONE SUMMARY						11-Dec-15, MILESTONE SUMMARY																																															
CONTRACTUAL MILESTONES						11-Dec-15, CONTRACTUAL MILESTONES																																															
A1030	Project Award	0	25-Apr-13		0	◆ Project Award																																															
A1000	Notice to Proceed (NTP)	0	12-Dec-13		0	◆ Notice to Proceed (NTP)																																															
A1020	Final Completion	0		11-Dec-15	0	◆ Final Completion																																															
PROJECT MILESTONES						04-Dec-15, PROJECT MILESTONES																																															
DESIGN						17-Apr-14, DESIGN																																															
A1200	Complete 35% Construction Documents	0		11-Dec-13	0	◆ Complete 35% Construction Documents																																															
A1210	Complete 50% Construction Documents	0		13-Feb-14	100	◆ Complete 50% Construction Documents																																															
A1220	Complete 100% Construction Documents	0		17-Apr-14	100	◆ Complete 100% Construction Documents																																															
CONSTRUCTION						04-Dec-15, CONSTRUCTION																																															
A1230	Building 1A - Watertight	0		10-Jun-14	103	◆ Building 1A - Watertight																																															
A1240	Building 1B - Watertight	0		16-Jun-14	89	◆ Building 1B - Watertight																																															
A1250	Building 2A - Watertight	0		26-Jun-14	91	◆ Building 2A - Watertight																																															
A1260	Building 2B - Watertight	0		03-Jul-14	76	◆ Building 2B - Watertight																																															
A1270	Building 3A - Watertight	0		16-Jul-14	78	◆ Building 3A - Watertight																																															
A1370	Plant Operations Building - Watertight	0		21-Jul-14	100	◆ Plant Operations Building - Watertight																																															
A1280	Building 3B - Watertight	0		23-Jul-14	63	◆ Building 3B - Watertight																																															
A1290	Building 4A - Watertight	0		04-Aug-14	65	◆ Building 4A - Watertight																																															
A1300	Building 4B - Watertight	0		11-Aug-14	40	◆ Building 4B - Watertight																																															
A1310	Building 5A - Watertight	0		18-Aug-14	45	◆ Building 5A - Watertight																																															
A1320	Building 5B - Watertight	0		28-Aug-14	47	◆ Building 5B - Watertight																																															
A1330	Central Services - Watertight	0		15-Dec-14	0	◆ Central Services - Watertight																																															
A1340	Permanent Gas Available	0		19-Jan-15	100	◆ Permanent Gas Available																																															
A1350	Permanent Power Available	0		30-Mar-15	100	◆ Permanent Power Available																																															
A1360	Final Commissioning Complete	0		04-Dec-15	5	◆ Final Commissioning Complete																																															
PRECONSTRUCTION & ADMINISTRATION						07-Jul-14, PRECONSTRUCTION & ADMINISTRATION																																															
DESIGN DEVELOPMENT						17-Apr-14, DESIGN DEVELOPMENT																																															
D1000	Develop Conceptual Plans & Programing	5	25-Apr-13	01-May-13	0	■ Develop Conceptual Plans & Programing																																															
D1010	Develop 35% Schematic Design Documents	15	02-May-13	22-May-13	0	■ Develop 35% Schematic Design Documents																																															
D1020	Develop 50% Schematic incl. MEP	20	23-May-13	19-Jun-13	0	■ Develop 50% Schematic incl. MEP																																															
D1030	Develop 100% Schematic Design Documents	20	20-Jun-13	17-Jul-13	0	■ Develop 100% Schematic Design Documents																																															
D1040	Develop 35% Design Documents	20	18-Jul-13	14-Aug-13	0	■ Develop 35% Design Documents																																															
D1050	Develop 50% Design Documnets	30	15-Aug-13	25-Sep-13	0	■ Develop 50% Design Documnets																																															
D1060	Develop 100% Design Documents	30	26-Sep-13	06-Nov-13	0	■ Develop 100% Design Documents																																															
D1070	Develop 35% Construction Documnets	20	07-Nov-13	04-Dec-13	0	■ Develop 35% Construction Documnets																																															
D1080	Owner Review of 35% CD's	5	05-Dec-13	11-Dec-13	0	■ Owner Review of 35% CD's																																															
D1090	OSHPDA Review of 35% CD's	5	05-Dec-13	11-Dec-13	0	■ OSHPDA Review of 35% CD's																																															
D1100	State Fire Marshall Review of 35% CD's	5	05-Dec-13	11-Dec-13	0	■ State Fire Marshall Review of 35% CD's																																															
D1140	Develop 50% Construction Documnets	40	12-Dec-13	06-Feb-14	100	■ Develop 50% Construction Documnets																																															
D1150	Owner Review of 50% CD's	5	07-Feb-14	13-Feb-14	100	■ Owner Review of 50% CD's																																															
D1160	OSHPDA Review of 50% CD's	5	07-Feb-14	13-Feb-14	100	■ OSHPDA Review of 50% CD's																																															
D1170	State Fire Marshall Review of 50% CD's	5	07-Feb-14	13-Feb-14	100	■ State Fire Marshall Review of 50% CD's																																															

Activity ID	Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																																
	D1180	Develop 100% Construction Documnets	40	14-Feb-14	10-Apr-14	100	Develop 100% Construction Documnets																																															
	D1190	Owner Review & Approval of 100% CD's	5	11-Apr-14	17-Apr-14	100	Owner Review & Approval of 100% CD's																																															
	D1200	OSHPDA Review & Approval of 100% CD's	5	11-Apr-14	17-Apr-14	100	OSHPDA Review & Approval of 100% CD's																																															
	D1210	State Fire Marshall Review & Approval of 100% CD's	5	11-Apr-14	17-Apr-14	100	State Fire Marshall Review & Approval of 100% CD's																																															
	PURCHASING		200	18-Jul-13	24-Apr-14	367	24-Apr-14, PURCHASING																																															
	BID PACKAGE #1 - STRUCTURE/ELEVATORS/UG UTILITIES		40	18-Jul-13	11-Sep-13	74	11-Sep-13, BID PACKAGE #1 - STRUCTURE/ELEVATORS/UG UTILITIES																																															
	BP1000	Solicit & Prepare - BP #1	15	18-Jul-13	07-Aug-13	55	Solicit & Prepare - BP #1																																															
	BP1010	Make Awards - BP #1	10	08-Aug-13	21-Aug-13	55	Make Awards - BP #1																																															
	BP1020	Execute Subcontract Agreements - BP #1	15	22-Aug-13	11-Sep-13	74	Execute Subcontract Agreements - BP #1																																															
	BID PACKAGE #2 - ROUGH IN TRADES		40	12-Sep-13	06-Nov-13	74	06-Nov-13, BID PACKAGE #2 - ROUGH IN TRADES																																															
	BP1030	Solicit & Prepare - BP #2	15	12-Sep-13	02-Oct-13	74	Solicit & Prepare - BP #2																																															
	BP1040	Make Awards - BP #2	10	03-Oct-13	16-Oct-13	74	Make Awards - BP #2																																															
	BP1050	Execute Subcontract Agreements - BP #2	15	17-Oct-13	06-Nov-13	74	Execute Subcontract Agreements - BP #2																																															
	BID PACKAGE #3 - EXTERIOR ENCLOSURE		40	07-Nov-13	02-Jan-14	197	02-Jan-14, BID PACKAGE #3 - EXTERIOR ENCLOSURE																																															
	BP1060	Solicit & Prepare - BP #3	15	07-Nov-13	27-Nov-13	74	Solicit & Prepare - BP #3																																															
	BP1070	Make Awards - BP #3	10	28-Nov-13	11-Dec-13	74	Make Awards - BP #3																																															
	BP1080	Execute Subcontract Agreements - BP #3	15	12-Dec-13	02-Jan-14	197	Execute Subcontract Agreements - BP #3																																															
	BID PACKAGE #4 - INTERIOR FINISHES		40	03-Jan-14	27-Feb-14	237	27-Feb-14, BID PACKAGE #4 - INTERIOR FINISHES																																															
	BP1090	Solicit & Prepare - BP #4	15	03-Jan-14	23-Jan-14	236	Solicit & Prepare - BP #4																																															
	BP1100	Make Awards - BP #4	10	24-Jan-14	06-Feb-14	236	Make Awards - BP #4																																															
	BP1110	Execute Subcontract Agreements - BP #4	15	07-Feb-14	27-Feb-14	237	Execute Subcontract Agreements - BP #4																																															
	BID PACKAGE #5 - EXTERIOR IMPROVEMENTS		40	28-Feb-14	24-Apr-14	367	24-Apr-14, BID PACKAGE #5 - EXTERIOR IMPROVEMENTS																																															
	BP1120	Solicit & Prepare - BP #5	15	28-Feb-14	20-Mar-14	367	Solicit & Prepare - BP #5																																															
	BP1130	Make Awards - BP #5	10	21-Mar-14	03-Apr-14	367	Make Awards - BP #5																																															
	BP1140	Execute Subcontract Agreements - BP #5	15	04-Apr-14	24-Apr-14	367	Execute Subcontract Agreements - BP #5																																															
	MATERIAL PROCUREMENT		225	22-Aug-13	07-Jul-14	343	07-Jul-14, MATERIAL PROCUREMENT																																															
	SUBMITTALS		160	22-Aug-13	03-Apr-14	331	03-Apr-14, SUBMITTALS																																															
	S1000	Prepare & Submit U/G Process Piping	20	22-Aug-13	18-Sep-13	55	Prepare & Submit U/G Process Piping																																															
	S1030	Prepare & Submit Structural Steel	30	22-Aug-13	02-Oct-13	175	Prepare & Submit Structural Steel																																															
	S1060	Prepare & Submit Elevators	20	22-Aug-13	18-Sep-13	461	Prepare & Submit Elevators																																															
	S1090	Review & Approve U/G Process Piping	10	19-Sep-13	02-Oct-13	55	Review & Approve U/G Process Piping																																															
	S1150	Review & Approve Elevators	10	19-Sep-13	02-Oct-13	461	Review & Approve Elevators																																															
	S1120	Review & Approve Structural Steel	10	03-Oct-13	16-Oct-13	175	Review & Approve Structural Steel																																															
	S1010	Prepare & Submit Fire Suppression Drawings	20	17-Oct-13	13-Nov-13	317	Prepare & Submit Fire Suppression Drawings																																															
	S1020	Prepare & Submit HVAC Controls	20	17-Oct-13	13-Nov-13	322	Prepare & Submit HVAC Controls																																															
	S1070	Prepare & Submit Food Service Equipment	30	17-Oct-13	27-Nov-13	348	Prepare & Submit Food Service Equipment																																															
	S1080	Prepare & Submit MEP Long Lead Equipment	10	17-Oct-13	30-Oct-13	272	Prepare & Submit MEP Long Lead Equipment																																															
	S1170	Review & Approve MEP Long Lead Equipment	10	31-Oct-13	13-Nov-13	272	Review & Approve MEP Long Lead Equipment																																															
	S1100	Review & Approve Fire Suppression Drawings	10	14-Nov-13	27-Nov-13	317	Review & Approve Fire Suppression Drawings																																															
	S1110	Review & Approve HVAC Controls	10	14-Nov-13	27-Nov-13	322	Review & Approve HVAC Controls																																															
	S1160	Review & Approve Food Service Equipment	10	28-Nov-13	11-Dec-13	348	Review & Approve Food Service Equipment																																															
	S1040	Prepare & Submit Wood Framing	20	12-Dec-13	09-Jan-14	74	Prepare & Submit Wood Framing																																															
	S1130	Review & Approve Wood Framing	10	10-Jan-14	23-Jan-14	74	Review & Approve Wood Framing																																															
	S1050	Prepare & Submit Architectural Woodwork	30	07-Feb-14	20-Mar-14	236	Prepare & Submit Architectural Woodwork																																															
	S1140	Review & Approve Architectural Woodwork	10	21-Mar-14	03-Apr-14	236	Review & Approve Architectural Woodwork																																															
	FABRICATION & DELIVERY		195	03-Oct-13	07-Jul-14	343	07-Jul-14, FABRICATION & DELIVERY																																															
	FD1000	F&D U/G Process Piping	20	03-Oct-13	30-Oct-13	55	F&D U/G Process Piping																																															
	FD1060	F&D Elevators	40	03-Oct-13	27-Nov-13	461	F&D Elevators																																															
	FD1030	F&D Structural Steel	55	17-Oct-13	02-Jan-14	175	F&D Structural Steel																																															
	FD1010	F&D Light Fixtures	60	14-Nov-13	06-Feb-14	272	F&D Light Fixtures																																															
FD1020	F&D Emergency Generator	30	14-Nov-13	25-Dec-13	431	F&D Emergency Generator																																																
FD1080	F&D AHU, Boiler, and Chillers	55	14-Nov-13	30-Jan-14	302	F&D AHU, Boiler, and Chillers																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																															
	FD1070	F&D Food Service Equipment	120	12-Dec-13	30-May-14	348	F&D Food Service Equipment																																															
	FD1040	F&D Wood Framing	30	24-Jan-14	06-Mar-14	74	F&D Wood Framing																																															
	FD1050	F&D Architectural Woodwork	65	04-Apr-14	07-Jul-14	236	F&D Architectural Woodwork																																															
	FD1100	F&D Wood Doors	60	04-Apr-14	27-Jun-14	348	F&D Wood Doors																																															
	CONSTRUCTION		512	12-Dec-13	11-Dec-15	0	11-Dec-15, CONSTRUCTION																																															
	MOBILIZATION		70	12-Dec-13	20-Mar-14	106	20-Mar-14, MOBILIZATION																																															
	A2910	Mobilization & Trailer Set-up	70	12-Dec-13	20-Mar-14	106	Mobilization & Trailer Set-up																																															
	A2930	Prepare Site Utilization Plan	5	12-Dec-13	18-Dec-13	6	Prepare Site Utilization Plan																																															
	A2920	Temporary Project Fence & SWPPP	5	19-Dec-13	25-Dec-13	6	Temporary Project Fence & SWPPP																																															
	EARLY SITEWORK ACTIVITIES		41	12-Dec-13	07-Feb-14	37	07-Feb-14, EARLY SITEWORK ACTIVITIES																																															
	AREA A		30	12-Dec-13	23-Jan-14	42	23-Jan-14, AREA A																																															
	A1550	Mass Grading - Site (Area A)	4	12-Dec-13	17-Dec-13	0	Mass Grading - Site (Area A)																																															
	A1560	Storm Drain Piping - Site (Area A)	3	18-Dec-13	20-Dec-13	3	Storm Drain Piping - Site (Area A)																																															
	A1570	Sewer Piping - Site (Area A)	3	23-Dec-13	25-Dec-13	3	Sewer Piping - Site (Area A)																																															
	A1580	Underground Electrical - Site (Area A)	3	26-Dec-13	30-Dec-13	3	Underground Electrical - Site (Area A)																																															
	A1590	Fire Water Piping - Site (Area A)	3	31-Dec-13	03-Jan-14	3	Fire Water Piping - Site (Area A)																																															
	A1620	Install Temp Power Distribution - Site (Area A)	2	31-Dec-13	02-Jan-14	4	Install Temp Power Distribution - Site (Area A)																																															
	A1600	Underground Gas Piping - Site (Area A)	3	06-Jan-14	08-Jan-14	3	Underground Gas Piping - Site (Area A)																																															
	A1610	Domestic Water - Site (Area A)	3	09-Jan-14	13-Jan-14	3	Domestic Water - Site (Area A)																																															
	A1950	Install U/G Process Piping - Site (Area A)	3	14-Jan-14	16-Jan-14	3	Install U/G Process Piping - Site (Area A)																																															
	A1630	FRP Curbs & Gutters - Site (Area A)	3	17-Jan-14	21-Jan-14	39	FRP Curbs & Gutters - Site (Area A)																																															
	A1640	Asphalt Base Course Parking/Roads - Site (Area A)	2	22-Jan-14	23-Jan-14	42	Asphalt Base Course Parking/Roads - Site (Area A)																																															
	AREA B		28	18-Dec-13	27-Jan-14	42	27-Jan-14, AREA B																																															
	A1650	Mass Grading - Site (Area B)	4	18-Dec-13	23-Dec-13	0	Mass Grading - Site (Area B)																																															
	A1660	Storm Drain Piping - Site (Area B)	3	24-Dec-13	26-Dec-13	2	Storm Drain Piping - Site (Area B)																																															
	A1670	Sewer Piping - Site (Area B)	3	26-Dec-13	30-Dec-13	3	Sewer Piping - Site (Area B)																																															
	A1680	Underground Electrical - Site (Area B)	3	31-Dec-13	03-Jan-14	3	Underground Electrical - Site (Area B)																																															
	A1690	Fire Water Piping - Site (Area B)	3	06-Jan-14	08-Jan-14	3	Fire Water Piping - Site (Area B)																																															
A1720	Install Temp Power Distribution - Site (Area B)	2	06-Jan-14	07-Jan-14	9	Install Temp Power Distribution - Site (Area B)																																																
A1700	Underground Gas Piping - Site (Area B)	3	09-Jan-14	13-Jan-14	3	Underground Gas Piping - Site (Area B)																																																
A1710	Domestic Water - Site (Area B)	3	14-Jan-14	16-Jan-14	3	Domestic Water - Site (Area B)																																																
A2940	Install U/G Process Piping - Site (Area B)	3	17-Jan-14	21-Jan-14	3	Install U/G Process Piping - Site (Area B)																																																
A1730	FRP Curbs & Gutters - Site (Area B)	3	22-Jan-14	24-Jan-14	39	FRP Curbs & Gutters - Site (Area B)																																																
A1740	Asphalt Base Course Parking/Roads - Site (Area B)	2	24-Jan-14	27-Jan-14	42	Asphalt Base Course Parking/Roads - Site (Area B)																																																
AREA C		30	24-Dec-13	04-Feb-14	38	04-Feb-14, AREA C																																																
A1750	Mass Grading - Site (Area C)	4	24-Dec-13	27-Dec-13	0	Mass Grading - Site (Area C)																																																
A1760	Storm Drain Piping - Site (Area C)	3	30-Dec-13	02-Jan-14	1	Storm Drain Piping - Site (Area C)																																																
A1770	Sewer Piping - Site (Area C)	3	03-Jan-14	07-Jan-14	1	Sewer Piping - Site (Area C)																																																
A1780	Underground Electrical - Site (Area C)	3	08-Jan-14	10-Jan-14	1	Underground Electrical - Site (Area C)																																																
A1790	Fire Water Piping - Site (Area C)	3	13-Jan-14	15-Jan-14	1	Fire Water Piping - Site (Area C)																																																
A1820	Install Temp Power Distribution - Site (Area C)	2	13-Jan-14	14-Jan-14	6	Install Temp Power Distribution - Site (Area C)																																																
A1800	Underground Gas Piping - Site (Area C)	3	16-Jan-14	20-Jan-14	1	Underground Gas Piping - Site (Area C)																																																
A1810	Domestic Water - Site (Area C)	3	21-Jan-14	23-Jan-14	1	Domestic Water - Site (Area C)																																																
A2950	Install U/G Process Piping - Site (Area C)	3	24-Jan-14	28-Jan-14	1	Install U/G Process Piping - Site (Area C)																																																
A1830	FRP Curbs & Gutters - Site (Area C)	3	29-Jan-14	31-Jan-14	37	FRP Curbs & Gutters - Site (Area C)																																																
A1840	Asphalt Base Course Parking/Roads - Site (Area C)	2	03-Feb-14	04-Feb-14	38	Asphalt Base Course Parking/Roads - Site (Area C)																																																
AREA D		29	30-Dec-13	07-Feb-14	37	07-Feb-14, AREA D																																																
A1850	Mass Grading - Site (Area D)	4	30-Dec-13	03-Jan-14	0	Mass Grading - Site (Area D)																																																
A1860	Storm Drain Piping - Site (Area D)	3	06-Jan-14	08-Jan-14	0	Storm Drain Piping - Site (Area D)																																																
A1870	Sewer Piping - Site (Area D)	3	09-Jan-14	13-Jan-14	0	Sewer Piping - Site (Area D)																																																
A1880	Underground Electrical - Site (Area D)	3	14-Jan-14	16-Jan-14	0	Underground Electrical - Site (Area D)																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																											
	A1890	Fire Water Piping - Site (Area D)	3	17-Jan-14	21-Jan-14	0	Fire Water Piping - Site (Area D)																											
	A1920	Install Temp Power Distribution - Site (Area D)	2	17-Jan-14	20-Jan-14	4	Install Temp Power Distribution - Site (Area D)																											
	A1900	Underground Gas Piping - Site (Area D)	3	22-Jan-14	24-Jan-14	0	Underground Gas Piping - Site (Area D)																											
	A1910	Domestic Water - Site (Area D)	3	27-Jan-14	29-Jan-14	0	Domestic Water - Site (Area D)																											
	A2960	Install U/G Process Piping - Site (Area D)	3	30-Jan-14	03-Feb-14	0	Install U/G Process Piping - Site (Area D)																											
	A1930	FRP Curbs & Gutters - Site (Area D)	3	03-Feb-14	05-Feb-14	37	FRP Curbs & Gutters - Site (Area D)																											
	A1940	Asphalt Base Course Parking/Roads - Site (Area D)	2	06-Feb-14	07-Feb-14	37	Asphalt Base Course Parking/Roads - Site (Area D)																											
	STRUCTURE		83	04-Feb-14	30-May-14	75	30-May-14, STRUCTURE																											
	PLANT OPERATIONS BUILDING		51	04-Feb-14	15-Apr-14	102	15-Apr-14, PLANT OPERATIONS BUILDING																											
	POB1000	Construct Building Pads - POB	5	04-Feb-14	10-Feb-14	40	Construct Building Pads - POB																											
	POB1010	Install Early Duct Bank - POB	5	11-Feb-14	17-Feb-14	102	Install Early Duct Bank - POB																											
	POB1020	Install U/G Plumbing - POB	5	18-Feb-14	24-Feb-14	102	Install U/G Plumbing - POB																											
	POB1030	Structural Exc Footings & Foundations - POB	5	25-Feb-14	03-Mar-14	102	Structural Exc Footings & Foundations - POB																											
	POB1040	Place Footing Concrete - POB	2	04-Mar-14	05-Mar-14	102	Place Footing Concrete - POB																											
	POB1050	Form & Sub-Grade Prep SOG - POB	5	06-Mar-14	12-Mar-14	102	Form & Sub-Grade Prep SOG - POB																											
	POB1060	Install U/G Electrical - POB	5	13-Mar-14	19-Mar-14	102	Install U/G Electrical - POB																											
	POB1070	Install Base Rock & Moisture Barrier - POB	5	20-Mar-14	26-Mar-14	102	Install Base Rock & Moisture Barrier - POB																											
	POB1080	Install Reinforcing SOG - POB	5	27-Mar-14	02-Apr-14	102	Install Reinforcing SOG - POB																											
	POB1090	Place SOG Concrete - POB	3	03-Apr-14	07-Apr-14	102	Place SOG Concrete - POB																											
	POB1100	Construct CMU Walls - POB	5	08-Apr-14	14-Apr-14	102	Construct CMU Walls - POB																											
	POB1110	Place MEP Curb Pads - POB	1	15-Apr-14	15-Apr-14	102	Place MEP Curb Pads - POB																											
	SNF NEIGHBORHOOD 1A		51	11-Feb-14	22-Apr-14	41	22-Apr-14, SNF NEIGHBORHOOD 1A																											
	FSN1A100	Early Structural Excavation - SN1A	3	11-Feb-14	13-Feb-14	40	Early Structural Excavation - SN1A																											
	FSN1A110	Construct Building Pads - SN1A	5	14-Feb-14	20-Feb-14	41	Construct Building Pads - SN1A																											
	FSN1A120	Underground Plumbing Excavation - SN1A	5	21-Feb-14	27-Feb-14	41	Underground Plumbing Excavation - SN1A																											
	FSN1A130	Install, Test, & Backfill U/G Plumbing - SN1A	8	26-Feb-14	07-Mar-14	41	Install, Test, & Backfill U/G Plumbing - SN1A																											
	FSN1A140	Drain Blockouts - SN1A	2	10-Mar-14	11-Mar-14	41	Drain Blockouts - SN1A																											
	FSN1A150	Underslab Electrical - SN1A	5	12-Mar-14	18-Mar-14	41	Underslab Electrical - SN1A																											
	FSN1A160	SOG Edge Form - SN1A	5	19-Mar-14	25-Mar-14	41	SOG Edge Form - SN1A																											
	FSN1A170	SOG Baserock - SN1A	2	26-Mar-14	27-Mar-14	41	SOG Baserock - SN1A																											
	FSN1A180	Moisture Barrier - SN1A	2	28-Mar-14	31-Mar-14	41	Moisture Barrier - SN1A																											
	FSN1A190	Reinforcing - SN1A	5	01-Apr-14	07-Apr-14	41	Reinforcing - SN1A																											
	FSN1A200	Depressed Slab Forms - SN1A	2	08-Apr-14	09-Apr-14	41	Depressed Slab Forms - SN1A																											
	FSN1A210	Set Pilaster Forms - SN1A	2	10-Apr-14	11-Apr-14	41	Set Pilaster Forms - SN1A																											
	FSN1A220	Place Depressed Slabs - SN1A	1	14-Apr-14	14-Apr-14	41	Place Depressed Slabs - SN1A																											
	FSN1A230	Place SOG - SN1A	1	15-Apr-14	15-Apr-14	41	Place SOG - SN1A																											
	FSN1A240	FRP Wall Curbs - SN1A	3	16-Apr-14	18-Apr-14	41	FRP Wall Curbs - SN1A																											
	FSN1A250	Place Exterior Footings - SN1A	1	21-Apr-14	21-Apr-14	41	Place Exterior Footings - SN1A																											
	FSN1A260	Strip Forms - SN1A	1	22-Apr-14	22-Apr-14	41	Strip Forms - SN1A																											
	SNF NEIGHBORHOOD 1B		51	14-Feb-14	25-Apr-14	40	25-Apr-14, SNF NEIGHBORHOOD 1B																											
FSN1B100	Early Structural Excavation - SN1B	3	14-Feb-14	18-Feb-14	40	Early Structural Excavation - SN1B																												
FSN1B110	Construct Building Pads - SN1B	5	19-Feb-14	25-Feb-14	40	Construct Building Pads - SN1B																												
FSN1B120	Underground Plumbing Excavation - SN1B	5	26-Feb-14	04-Mar-14	40	Underground Plumbing Excavation - SN1B																												
FSN1B130	Install, Test, & Backfill U/G Plumbing - SN1B	8	03-Mar-14	12-Mar-14	40	Install, Test, & Backfill U/G Plumbing - SN1B																												
FSN1B140	Drain Blockouts - SN1B	2	13-Mar-14	14-Mar-14	40	Drain Blockouts - SN1B																												
FSN1B150	Underslab Electrical - SN1B	5	17-Mar-14	21-Mar-14	40	Underslab Electrical - SN1B																												
FSN1B160	SOG Edge Form - SN1B	5	24-Mar-14	28-Mar-14	40	SOG Edge Form - SN1B																												
FSN1B170	SOG Baserock - SN1B	2	31-Mar-14	01-Apr-14	40	SOG Baserock - SN1B																												
FSN1B180	Moisture Barrier - SN1B	2	02-Apr-14	03-Apr-14	40	Moisture Barrier - SN1B																												
FSN1B190	Reinforcing - SN1B	5	04-Apr-14	10-Apr-14	40	Reinforcing - SN1B																												
FSN1B200	Depressed Slab Forms - SN1B	2	11-Apr-14	14-Apr-14	40	Depressed Slab Forms - SN1B																												

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																																
	FSN1B210	Set Pilaster Forms - SN1B	2	15-Apr-14	16-Apr-14	40	I Set Pilaster Forms - SN1B																																																
	FSN1B220	Place Depressed Slabs - SN1B	1	17-Apr-14	17-Apr-14	40	I Place Depressed Slabs - SN1B																																																
	FSN1B230	Place SOG - SN1B	1	18-Apr-14	18-Apr-14	40	I Place SOG - SN1B																																																
	FSN1B240	FRP Wall Curbs - SN1B	3	21-Apr-14	23-Apr-14	40	I FRP Wall Curbs - SN1B																																																
	FSN1B250	Place Exterior Footings - SN1B	1	24-Apr-14	24-Apr-14	40	I Place Exterior Footings - SN1B																																																
	FSN1B260	Strip Forms - SN1B	1	25-Apr-14	25-Apr-14	40	I Strip Forms - SN1B																																																
	RCFE NEIGHBORHOOD 2A			51	19-Feb-14	30-Apr-14	45	30-Apr-14, RCFE NEIGHBORHOOD 2A																																															
	FRC2A100	Early Structural Excavation - RC2A	3	19-Feb-14	21-Feb-14	45	I Early Structural Excavation - RC2A																																																
	FRC2A110	Construct Building Pads - RC2A	5	24-Feb-14	28-Feb-14	45	I Construct Building Pads - RC2A																																																
	FRC2A120	Underground Plumbing Excavation - RC2A	5	03-Mar-14	07-Mar-14	45	I Underground Plumbing Excavation - RC2A																																																
	FRC2A130	Install, Test, & Backfill U/G Plumbing - RC2A	8	06-Mar-14	17-Mar-14	45	I Install, Test, & Backfill U/G Plumbing - RC2A																																																
	FRC2A140	Drain Blockouts - RC2A	2	18-Mar-14	19-Mar-14	45	I Drain Blockouts - RC2A																																																
	FRC2A150	Underslab Electrical - RC2A	5	20-Mar-14	26-Mar-14	45	I Underslab Electrical - RC2A																																																
	FRC2A160	SOG Edge Form - RC2A	5	27-Mar-14	02-Apr-14	45	I SOG Edge Form - RC2A																																																
	FRC2A170	SOG Baserock - RC2A	2	03-Apr-14	04-Apr-14	45	I SOG Baserock - RC2A																																																
	FRC2A180	Moisture Barrier - RC2A	2	07-Apr-14	08-Apr-14	45	I Moisture Barrier - RC2A																																																
	FRC2A190	Reinforcing - RC2A	5	09-Apr-14	15-Apr-14	45	I Reinforcing - RC2A																																																
	FRC2A200	Depressed Slab Forms - RC2A	2	16-Apr-14	17-Apr-14	45	I Depressed Slab Forms - RC2A																																																
	FRC2A210	Set Pilaster Forms - RC2A	2	18-Apr-14	21-Apr-14	45	I Set Pilaster Forms - RC2A																																																
	FRC2A220	Place Depressed Slabs - RC2A	1	22-Apr-14	22-Apr-14	45	I Place Depressed Slabs - RC2A																																																
	FRC2A230	Place SOG - RC2A	1	23-Apr-14	23-Apr-14	45	I Place SOG - RC2A																																																
	FRC2A240	FRP Wall Curbs - RC2A	3	24-Apr-14	28-Apr-14	45	I FRP Wall Curbs - RC2A																																																
	FRC2A250	Place Exterior Footings - RC2A	1	29-Apr-14	29-Apr-14	45	I Place Exterior Footings - RC2A																																																
	FRC2A260	Strip Forms - RC2A	1	30-Apr-14	30-Apr-14	45	I Strip Forms - RC2A																																																
	RCFE NEIGHBORHOOD 2B			51	24-Feb-14	05-May-14	47	05-May-14, RCFE NEIGHBORHOOD 2B																																															
	FRC2B100	Early Structural Excavation - RC2B	3	24-Feb-14	26-Feb-14	47	I Early Structural Excavation - RC2B																																																
	FRC2B110	Construct Building Pads - RC2B	5	27-Feb-14	05-Mar-14	47	I Construct Building Pads - RC2B																																																
	FRC2B120	Underground Plumbing Excavation - RC2B	5	06-Mar-14	12-Mar-14	47	I Underground Plumbing Excavation - RC2B																																																
	FRC2B130	Install, Test, & Backfill U/G Plumbing - RC2B	8	11-Mar-14	20-Mar-14	47	I Install, Test, & Backfill U/G Plumbing - RC2B																																																
	FRC2B140	Drain Blockouts - RC2B	2	21-Mar-14	24-Mar-14	47	I Drain Blockouts - RC2B																																																
	FRC2B150	Underslab Electrical - RC2B	5	25-Mar-14	31-Mar-14	47	I Underslab Electrical - RC2B																																																
	FRC2B160	SOG Edge Form - RC2B	5	01-Apr-14	07-Apr-14	47	I SOG Edge Form - RC2B																																																
	FRC2B170	SOG Baserock - RC2B	2	08-Apr-14	09-Apr-14	47	I SOG Baserock - RC2B																																																
	FRC2B180	Moisture Barrier - RC2B	2	10-Apr-14	11-Apr-14	47	I Moisture Barrier - RC2B																																																
	FRC2B190	Reinforcing - RC2B	5	14-Apr-14	18-Apr-14	47	I Reinforcing - RC2B																																																
	FRC2B200	Depressed Slab Forms - RC2B	2	21-Apr-14	22-Apr-14	47	I Depressed Slab Forms - RC2B																																																
	FRC2B210	Set Pilaster Forms - RC2B	2	23-Apr-14	24-Apr-14	47	I Set Pilaster Forms - RC2B																																																
	FRC2B220	Place Depressed Slabs - RC2B	1	25-Apr-14	25-Apr-14	47	I Place Depressed Slabs - RC2B																																																
	FRC2B230	Place SOG - RC2B	1	28-Apr-14	28-Apr-14	47	I Place SOG - RC2B																																																
	FRC2B240	FRP Wall Curbs - RC2B	3	29-Apr-14	01-May-14	47	I FRP Wall Curbs - RC2B																																																
	FRC2B250	Place Exterior Footings - RC2B	1	02-May-14	02-May-14	47	I Place Exterior Footings - RC2B																																																
	FRC2B260	Strip Forms - RC2B	1	05-May-14	05-May-14	47	I Strip Forms - RC2B																																																
	RCFE NEIGHBORHOOD 3A			51	27-Feb-14	08-May-14	52	08-May-14, RCFE NEIGHBORHOOD 3A																																															
	FRC3A100	Early Structural Excavation - RC3A	3	27-Feb-14	03-Mar-14	52	I Early Structural Excavation - RC3A																																																
	FRC3A110	Construct Building Pads - RC3A	5	04-Mar-14	10-Mar-14	52	I Construct Building Pads - RC3A																																																
	FRC3A120	Underground Plumbing Excavation - RC3A	5	11-Mar-14	17-Mar-14	52	I Underground Plumbing Excavation - RC3A																																																
	FRC3A130	Install, Test, & Backfill U/G Plumbing - RC3A	8	14-Mar-14	25-Mar-14	52	I Install, Test, & Backfill U/G Plumbing - RC3A																																																
	FRC3A140	Drain Blockouts - RC3A	2	26-Mar-14	27-Mar-14	52	I Drain Blockouts - RC3A																																																
	FRC3A150	Underslab Electrical - RC3A	5	28-Mar-14	03-Apr-14	52	I Underslab Electrical - RC3A																																																
	FRC3A160	SOG Edge Form - RC3A	5	04-Apr-14	10-Apr-14	52	I SOG Edge Form - RC3A																																																
	FRC3A170	SOG Baserock - RC3A	2	11-Apr-14	14-Apr-14	52	I SOG Baserock - RC3A																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																																
	FRC3A180	Moisture Barrier - RC3A	2	15-Apr-14	16-Apr-14	52	I Moisture Barrier - RC3A																																																
	FRC3A190	Reinforcing - RC3A	5	17-Apr-14	23-Apr-14	52	I Reinforcing - RC3A																																																
	FRC3A200	Depressed Slab Forms - RC3A	2	24-Apr-14	25-Apr-14	52	I Depressed Slab Forms - RC3A																																																
	FRC3A210	Set Pilaster Forms - RC3A	2	28-Apr-14	29-Apr-14	52	I Set Pilaster Forms - RC3A																																																
	FRC3A220	Place Depressed Slabs - RC3A	1	30-Apr-14	30-Apr-14	52	I Place Depressed Slabs - RC3A																																																
	FRC3A230	Place SOG - RC3A	1	01-May-14	01-May-14	52	I Place SOG - RC3A																																																
	FRC3A240	FRP Wall Curbs - RC3A	3	02-May-14	06-May-14	52	I FRP Wall Curbs - RC3A																																																
	FRC3A250	Place Exterior Footings - RC3A	1	07-May-14	07-May-14	52	I Place Exterior Footings - RC3A																																																
	FRC3A260	Strip Forms - RC3A	1	08-May-14	08-May-14	52	I Strip Forms - RC3A																																																
	RCFE NEIGHBORHOOD 3B			51	04-Mar-14	13-May-14	54	13-May-14, RCFE NEIGHBORHOOD 3B																																															
	FRC3B100	Early Structural Excavation - RC3B	3	04-Mar-14	06-Mar-14	54	I Early Structural Excavation - RC3B																																																
	FRC3B110	Construct Building Pads - RC3B	5	07-Mar-14	13-Mar-14	54	I Construct Building Pads - RC3B																																																
	FRC3B120	Underground Plumbing Excavation - RC3B	5	14-Mar-14	20-Mar-14	54	I Underground Plumbing Excavation - RC3B																																																
	FRC3B130	Install, Test, & Backfill U/G Plumbing - RC3B	8	19-Mar-14	28-Mar-14	54	I Install, Test, & Backfill U/G Plumbing - RC3B																																																
	FRC3B140	Drain Blockouts - RC3B	2	31-Mar-14	01-Apr-14	54	I Drain Blockouts - RC3B																																																
	FRC3B150	Underslab Electrical - RC3B	5	02-Apr-14	08-Apr-14	54	I Underslab Electrical - RC3B																																																
	FRC3B160	SOG Edge Form - RC3B	5	09-Apr-14	15-Apr-14	54	I SOG Edge Form - RC3B																																																
	FRC3B170	SOG Baserock - RC3B	2	16-Apr-14	17-Apr-14	54	I SOG Baserock - RC3B																																																
	FRC3B180	Moisture Barrier - RC3B	2	18-Apr-14	21-Apr-14	54	I Moisture Barrier - RC3B																																																
	FRC3B190	Reinforcing - RC3B	5	22-Apr-14	28-Apr-14	54	I Reinforcing - RC3B																																																
	FRC3B200	Depressed Slab Forms - RC3B	2	29-Apr-14	30-Apr-14	54	I Depressed Slab Forms - RC3B																																																
	FRC3B210	Set Pilaster Forms - RC3B	2	01-May-14	02-May-14	54	I Set Pilaster Forms - RC3B																																																
	FRC3B220	Place Depressed Slabs - RC3B	1	05-May-14	05-May-14	54	I Place Depressed Slabs - RC3B																																																
	FRC3B230	Place SOG - RC3B	1	06-May-14	06-May-14	54	I Place SOG - RC3B																																																
	FRC3B240	FRP Wall Curbs - RC3B	3	07-May-14	09-May-14	54	I FRP Wall Curbs - RC3B																																																
	FRC3B250	Place Exterior Footings - RC3B	1	12-May-14	12-May-14	54	I Place Exterior Footings - RC3B																																																
	FRC3B260	Strip Forms - RC3B	1	13-May-14	13-May-14	54	I Strip Forms - RC3B																																																
	RCFE NEIGHBORHOOD 4A			51	07-Mar-14	16-May-14	59	16-May-14, RCFE NEIGHBORHOOD 4A																																															
	FRC4A100	Early Structural Excavation - RC4A	3	07-Mar-14	11-Mar-14	59	I Early Structural Excavation - RC4A																																																
	FRC4A110	Construct Building Pads - RC4A	5	12-Mar-14	18-Mar-14	59	I Construct Building Pads - RC4A																																																
	FRC4A120	Underground Plumbing Excavation - RC4A	5	19-Mar-14	25-Mar-14	59	I Underground Plumbing Excavation - RC4A																																																
	FRC4A130	Install, Test, & Backfill U/G Plumbing - RC4A	8	24-Mar-14	02-Apr-14	59	I Install, Test, & Backfill U/G Plumbing - RC4A																																																
	FRC4A140	Drain Blockouts - RC4A	2	03-Apr-14	04-Apr-14	59	I Drain Blockouts - RC4A																																																
	FRC4A150	Underslab Electrical - RC4A	5	07-Apr-14	11-Apr-14	59	I Underslab Electrical - RC4A																																																
	FRC4A160	SOG Edge Form - RC4A	5	14-Apr-14	18-Apr-14	59	I SOG Edge Form - RC4A																																																
	FRC4A170	SOG Baserock - RC4A	2	21-Apr-14	22-Apr-14	59	I SOG Baserock - RC4A																																																
	FRC4A180	Moisture Barrier - RC4A	2	23-Apr-14	24-Apr-14	59	I Moisture Barrier - RC4A																																																
	FRC4A190	Reinforcing - RC4A	5	25-Apr-14	01-May-14	59	I Reinforcing - RC4A																																																
	FRC4A200	Depressed Slab Forms - RC4A	2	02-May-14	05-May-14	59	I Depressed Slab Forms - RC4A																																																
	FRC4A210	Set Pilaster Forms - RC4A	2	06-May-14	07-May-14	59	I Set Pilaster Forms - RC4A																																																
	FRC4A220	Place Depressed Slabs - RC4A	1	08-May-14	08-May-14	59	I Place Depressed Slabs - RC4A																																																
	FRC4A230	Place SOG - RC4A	1	09-May-14	09-May-14	59	I Place SOG - RC4A																																																
	FRC4A240	FRP Wall Curbs - RC4A	3	12-May-14	14-May-14	59	I FRP Wall Curbs - RC4A																																																
	FRC4A250	Place Exterior Footings - RC4A	1	15-May-14	15-May-14	59	I Place Exterior Footings - RC4A																																																
	FRC4A260	Strip Forms - RC4A	1	16-May-14	16-May-14	59	I Strip Forms - RC4A																																																
	RCFE NEIGHBORHOOD 4B			51	12-Mar-14	21-May-14	61	21-May-14, RCFE NEIGHBORHOOD 4B																																															
	FRC4B100	Early Structural Excavation - RC4B	3	12-Mar-14	14-Mar-14	61	I Early Structural Excavation - RC4B																																																
	FRC4B110	Construct Building Pads - RC4B	5	17-Mar-14	21-Mar-14	61	I Construct Building Pads - RC4B																																																
	FRC4B120	Underground Plumbing Excavation - RC4B	5	24-Mar-14	28-Mar-14	61	I Underground Plumbing Excavation - RC4B																																																
	FRC4B130	Install, Test, & Backfill U/G Plumbing - RC4B	8	27-Mar-14	07-Apr-14	61	I Install, Test, & Backfill U/G Plumbing - RC4B																																																
FRC4B140	Drain Blockouts - RC4B	2	08-Apr-14	09-Apr-14	61	I Drain Blockouts - RC4B																																																	

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																	
	FRC4B150	Underslab Electrical - RC4B	5	10-Apr-14	16-Apr-14	61																																																	
	FRC4B160	SOG Edge Form - RC4B	5	17-Apr-14	23-Apr-14	61																																																	
	FRC4B170	SOG Baserock - RC4B	2	24-Apr-14	25-Apr-14	61																																																	
	FRC4B180	Moisture Barrier - RC4B	2	28-Apr-14	29-Apr-14	61																																																	
	FRC4B190	Reinforcing - RC4B	5	30-Apr-14	06-May-14	61																																																	
	FRC4B200	Depressed Slab Forms - RC4B	2	07-May-14	08-May-14	61																																																	
	FRC4B210	Set Pilaster Forms - RC4B	2	09-May-14	12-May-14	61																																																	
	FRC4B220	Place Depressed Slabs - RC4B	1	13-May-14	13-May-14	61																																																	
	FRC4B230	Place SOG - RC4B	1	14-May-14	14-May-14	61																																																	
	FRC4B240	FRP Wall Curbs - RC4B	3	15-May-14	19-May-14	61																																																	
	FRC4B250	Place Exterior Footings - RC4B	1	20-May-14	20-May-14	61																																																	
	FRC4B260	Strip Forms - RC4B	1	21-May-14	21-May-14	61																																																	
	SNF NEIGHBORHOOD 5A			51	17-Mar-14	26-May-14	68																																																
	FSN5A100	Early Structural Excavation - SN5A	3	17-Mar-14	19-Mar-14	68																																																	
	FSN5A110	Construct Building Pads - SN5A	5	20-Mar-14	26-Mar-14	68																																																	
	FSN5A120	Underground Plumbing Excavation - SN5A	5	27-Mar-14	02-Apr-14	68																																																	
	FSN5A130	Install, Test, & Backfill U/G Plumbing - SN5A	8	01-Apr-14	10-Apr-14	68																																																	
	FSN5A140	Drain Blockouts - SN5A	2	11-Apr-14	14-Apr-14	68																																																	
	FSN5A150	Underslab Electrical - SN5A	5	15-Apr-14	21-Apr-14	68																																																	
	FSN5A160	SOG Edge Form - SN5A	5	22-Apr-14	28-Apr-14	68																																																	
	FSN5A170	SOG Baserock - SN5A	2	29-Apr-14	30-Apr-14	68																																																	
	FSN5A180	Moisture Barrier - SN5A	2	01-May-14	02-May-14	68																																																	
	FSN5A190	Reinforcing - SN5A	5	05-May-14	09-May-14	68																																																	
	FSN5A200	Depressed Slab Forms - SN5A	2	12-May-14	13-May-14	68																																																	
	FSN5A210	Set Pilaster Forms - SN5A	2	14-May-14	15-May-14	68																																																	
	FSN5A220	Place Depressed Slabs - SN5A	1	16-May-14	16-May-14	68																																																	
	FSN5A230	Place SOG - SN5A	1	19-May-14	19-May-14	68																																																	
	FSN5A240	FRP Wall Curbs - SN5A	3	20-May-14	22-May-14	68																																																	
	FSN5A250	Place Exterior Footings - SN5A	1	23-May-14	23-May-14	68																																																	
	FSN5A260	Strip Forms - SN5A	1	26-May-14	26-May-14	68																																																	
	SNF NEIGHBORHOOD 5B			51	20-Mar-14	30-May-14	75																																																
	FSN5B100	Early Structural Excavation - SN5B	3	20-Mar-14	24-Mar-14	75																																																	
	FSN5B110	Construct Building Pads - SN5B	5	25-Mar-14	31-Mar-14	75																																																	
	FSN5B120	Underground Plumbing Excavation - SN5B	5	01-Apr-14	07-Apr-14	75																																																	
	FSN5B130	Install, Test, & Backfill U/G Plumbing - SN5B	8	04-Apr-14	15-Apr-14	75																																																	
	FSN5B140	Drain Blockouts - SN5B	2	16-Apr-14	17-Apr-14	75																																																	
	FSN5B150	Underslab Electrical - SN5B	5	18-Apr-14	24-Apr-14	75																																																	
	FSN5B160	SOG Edge Form - SN5B	5	25-Apr-14	01-May-14	75																																																	
	FSN5B170	SOG Baserock - SN5B	2	02-May-14	05-May-14	75																																																	
	FSN5B180	Moisture Barrier - SN5B	2	06-May-14	07-May-14	75																																																	
	FSN5B190	Reinforcing - SN5B	5	08-May-14	14-May-14	75																																																	
	FSN5B200	Depressed Slab Forms - SN5B	2	15-May-14	16-May-14	75																																																	
	FSN5B210	Set Pilaster Forms - SN5B	2	19-May-14	20-May-14	75																																																	
	FSN5B220	Place Depressed Slabs - SN5B	1	21-May-14	21-May-14	75																																																	
	FSN5B230	Place SOG - SN5B	1	22-May-14	22-May-14	75																																																	
	FSN5B240	FRP Wall Curbs - SN5B	3	23-May-14	28-May-14	75																																																	
	FSN5B250	Place Exterior Footings - SN5B	1	29-May-14	29-May-14	75																																																	
	FSN5B260	Strip Forms - SN5B	1	30-May-14	30-May-14	75																																																	
	CENTRAL SERVICES BUILDING			66	11-Feb-14	13-May-14	0																																																
	CS1000	Install U/G Electrical - CS	10	11-Feb-14	24-Feb-14	0																																																	
CS1010	Install Drains & FCO's - CS	10	25-Feb-14	10-Mar-14	0																																																		

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																	
							A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D			
		CS1090	Excavate Foundations - CS	8	11-Mar-14	20-Mar-14	0	■ Excavate Foundations - CS																																															
		CS1100	Place Foundations - CS	8	21-Mar-14	01-Apr-14	0	■ Place Foundations - CS																																															
		CS1020	Install Edge Form - CS	5	02-Apr-14	08-Apr-14	0	■ Install Edge Form - CS																																															
		CS1030	Install Base Course - CS	5	09-Apr-14	15-Apr-14	0	■ Install Base Course - CS																																															
		CS1040	Install Vapor Barrier - CS	5	16-Apr-14	22-Apr-14	0	■ Install Vapor Barrier - CS																																															
		CS1050	Install SOG Reinforcing - CS	10	23-Apr-14	06-May-14	0	■ Install SOG Reinforcing - CS																																															
		CS1060	Place SOG - CS	5	07-May-14	13-May-14	0	■ Place SOG - CS																																															
	SUPERSTRUCTURE			81	18-Apr-14	12-Aug-14	48	➤ 12-Aug-14, SUPERSTRUCTURE																																															
	PLANT OPERATIONS BUILDING			22	18-Apr-14	19-May-14	100	➤ 19-May-14, PLANT OPERATIONS BUILDING																																															
	POB2000	Erect Structrual Steel - POB	10	18-Apr-14	01-May-14	100	■ Erect Structrual Steel - POB																																																
	POB2010	Install Metal Decking - POB	10	02-May-14	15-May-14	100	■ Install Metal Decking - POB																																																
	POB2020	Set Roof Top Equipment - POB	2	16-May-14	19-May-14	100	■ Set Roof Top Equipment - POB																																																
	SNF NEIGHBORHOOD 1A			23	23-Apr-14	23-May-14	103	➤ 23-May-14, SNF NEIGHBORHOOD 1A																																															
	SSN1A100	Layout Walls - SN1A	2	23-Apr-14	24-Apr-14	41	■ Layout Walls - SN1A																																																
	SSN1A110	Frame/Erect Walls - SN1A	8	25-Apr-14	06-May-14	103	■ Frame/Erect Walls - SN1A																																																
	SSN1A120	Plumb, Line, Brace Walls - SN1A	5	07-May-14	13-May-14	103	■ Plumb, Line, Brace Walls - SN1A																																																
	SSN1A130	Frame/Erect Roof Structure - SN1A	8	14-May-14	23-May-14	103	■ Frame/Erect Roof Structure - SN1A																																																
	SSN1A140	Install Wall Sheathing - SN1A	5	14-May-14	20-May-14	103	■ Install Wall Sheathing - SN1A																																																
	SSN1A150	Frame Columns - SN1A	2	21-May-14	22-May-14	103	■ Frame Columns - SN1A																																																
	SNF NEIGHBORHOOD 1B			23	28-Apr-14	29-May-14	89	➤ 29-May-14, SNF NEIGHBORHOOD 1B																																															
	SSN1B100	Layout Walls - SN1B	2	28-Apr-14	29-Apr-14	40	■ Layout Walls - SN1B																																																
	SSN1B110	Frame/Erect Walls - SN1B	8	30-Apr-14	09-May-14	40	■ Frame/Erect Walls - SN1B																																																
	SSN1B120	Plumb, Line, Brace Walls - SN1B	5	12-May-14	16-May-14	89	■ Plumb, Line, Brace Walls - SN1B																																																
	SSN1B130	Frame/Erect Roof Structure - SN1B	8	19-May-14	29-May-14	89	■ Frame/Erect Roof Structure - SN1B																																																
	SSN1B140	Install Wall Sheathing - SN1B	5	19-May-14	23-May-14	89	■ Install Wall Sheathing - SN1B																																																
	SSN1B150	Frame Columns - SN1B	2	26-May-14	28-May-14	89	■ Frame Columns - SN1B																																																
	RCFE NEIGHBORHOOD 2A			28	01-May-14	10-Jun-14	91	➤ 10-Jun-14, RCFE NEIGHBORHOOD 2A																																															
	SRC2A100	Layout Walls - RC2A	2	01-May-14	02-May-14	45	■ Layout Walls - RC2A																																																
	SRC2A110	Frame/Erect Walls - RC2A	8	12-May-14	21-May-14	40	■ Frame/Erect Walls - RC2A																																																
	SRC2A120	Plumb, Line, Brace Walls - RC2A	5	22-May-14	29-May-14	91	■ Plumb, Line, Brace Walls - RC2A																																																
	SRC2A130	Frame/Erect Roof Structure - RC2A	8	30-May-14	10-Jun-14	91	■ Frame/Erect Roof Structure - RC2A																																																
	SRC2A140	Install Wall Sheathing - RC2A	5	30-May-14	05-Jun-14	91	■ Install Wall Sheathing - RC2A																																																
	SRC2A150	Frame Columns - RC2A	2	06-Jun-14	09-Jun-14	91	■ Frame Columns - RC2A																																																
	RCFE NEIGHBORHOOD 2B			30	06-May-14	17-Jun-14	76	➤ 17-Jun-14, RCFE NEIGHBORHOOD 2B																																															
	SRC2B100	Layout Walls - RC2B	2	06-May-14	07-May-14	47	■ Layout Walls - RC2B																																																
	SRC2B110	Frame/Erect Walls - RC2B	8	19-May-14	29-May-14	40	■ Frame/Erect Walls - RC2B																																																
	SRC2B120	Plumb, Line, Brace Walls - RC2B	5	30-May-14	05-Jun-14	76	■ Plumb, Line, Brace Walls - RC2B																																																
	SRC2B130	Frame/Erect Roof Structure - RC2B	8	06-Jun-14	17-Jun-14	76	■ Frame/Erect Roof Structure - RC2B																																																
	SRC2B140	Install Wall Sheathing - RC2B	5	06-Jun-14	12-Jun-14	76	■ Install Wall Sheathing - RC2B																																																
	SRC2B150	Frame Columns - RC2B	2	13-Jun-14	16-Jun-14	76	■ Frame Columns - RC2B																																																
RCFE NEIGHBORHOOD 3A			35	09-May-14	27-Jun-14	78	➤ 27-Jun-14, RCFE NEIGHBORHOOD 3A																																																
SRC3A100	Layout Walls - RC3A	2	09-May-14	12-May-14	52	■ Layout Walls - RC3A																																																	
SRC3A110	Frame/Erect Walls - RC3A	8	30-May-14	10-Jun-14	40	■ Frame/Erect Walls - RC3A																																																	
SRC3A120	Plumb, Line, Brace Walls - RC3A	5	11-Jun-14	17-Jun-14	78	■ Plumb, Line, Brace Walls - RC3A																																																	
SRC3A130	Frame/Erect Roof Structure - RC3A	8	18-Jun-14	27-Jun-14	78	■ Frame/Erect Roof Structure - RC3A																																																	
SRC3A140	Install Wall Sheathing - RC3A	5	18-Jun-14	24-Jun-14	78	■ Install Wall Sheathing - RC3A																																																	
SRC3A150	Frame Columns - RC3A	2	25-Jun-14	26-Jun-14	78	■ Frame Columns - RC3A																																																	
RCFE NEIGHBORHOOD 3B			37	14-May-14	07-Jul-14	63	➤ 07-Jul-14, RCFE NEIGHBORHOOD 3B																																																
SRC3B100	Layout Walls - RC3B	2	14-May-14	15-May-14	54	■ Layout Walls - RC3B																																																	
SRC3B110	Frame/Erect Walls - RC3B	8	06-Jun-14	17-Jun-14	40	■ Frame/Erect Walls - RC3B																																																	
SRC3B120	Plumb, Line, Brace Walls - RC3B	5	18-Jun-14	24-Jun-14	63	■ Plumb, Line, Brace Walls - RC3B																																																	
SRC3B130	Frame/Erect Roof Structure - RC3B	8	25-Jun-14	07-Jul-14	63	■ Frame/Erect Roof Structure - RC3B																																																	

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																	
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D				
		SRC3B140	Install Wall Sheathing - RC3B	5	25-Jun-14	01-Jul-14	63																																																
		SRC3B150	Frame Columns - RC3B	2	02-Jul-14	03-Jul-14	63																																																
		RCFE NEIGHBORHOOD 4A		42	19-May-14	17-Jul-14	65																																																
		SRC4A100	Layout Walls - RC4A	2	19-May-14	20-May-14	59																																																
		SRC4A110	Frame/Erect Walls - RC4A	8	18-Jun-14	27-Jun-14	40																																																
		SRC4A120	Plumb, Line, Brace Walls - RC4A	5	30-Jun-14	07-Jul-14	65																																																
		SRC4A130	Frame/Erect Roof Structure - RC4A	8	08-Jul-14	17-Jul-14	65																																																
		SRC4A140	Install Wall Sheathing - RC4A	5	08-Jul-14	14-Jul-14	65																																																
		SRC4A150	Frame Columns - RC4A	2	15-Jul-14	16-Jul-14	65																																																
		RCFE NEIGHBORHOOD 4B		44	22-May-14	24-Jul-14	40																																																
		SRC4B100	Layout Walls - RC4B	2	22-May-14	23-May-14	61																																																
		SRC4B110	Frame/Erect Walls - RC4B	8	25-Jun-14	07-Jul-14	40																																																
		SRC4B120	Plumb, Line, Brace Walls - RC4B	5	08-Jul-14	14-Jul-14	40																																																
		SRC4B130	Frame/Erect Roof Structure - RC4B	8	15-Jul-14	24-Jul-14	40																																																
		SRC4B140	Install Wall Sheathing - RC4B	5	15-Jul-14	21-Jul-14	40																																																
		SRC4B150	Frame Columns - RC4B	2	22-Jul-14	23-Jul-14	40																																																
		SNF NEIGHBORHOOD 5A		46	28-May-14	31-Jul-14	45																																																
		SSN5A100	Layout Walls - SN5A	2	28-May-14	29-May-14	68																																																
		SSN5A110	Frame/Erect Walls - SN5A	8	02-Jul-14	14-Jul-14	45																																																
		SSN5A120	Plumb, Line, Brace Walls - SN5A	5	15-Jul-14	21-Jul-14	45																																																
		SSN5A130	Frame/Erect Roof Structure - SN5A	8	22-Jul-14	31-Jul-14	45																																																
		SSN5A140	Install Wall Sheathing - SN5A	5	22-Jul-14	28-Jul-14	45																																																
		SSN5A150	Frame Columns - SN5A	2	29-Jul-14	30-Jul-14	45																																																
		SNF NEIGHBORHOOD 5B		51	02-Jun-14	12-Aug-14	47																																																
		SSN5B100	Layout Walls - SN5B	2	02-Jun-14	03-Jun-14	75																																																
		SSN5B110	Frame/Erect Walls - SN5B	8	15-Jul-14	24-Jul-14	47																																																
		SSN5B120	Plumb, Line, Brace Walls - SN5B	5	25-Jul-14	31-Jul-14	47																																																
		SSN5B130	Frame/Erect Roof Structure - SN5B	8	01-Aug-14	12-Aug-14	47																																																
		SSN5B140	Install Wall Sheathing - SN5B	5	01-Aug-14	07-Aug-14	47																																																
		SSN5B150	Frame Columns - SN5B	2	08-Aug-14	11-Aug-14	47																																																
		CENTRAL SERVICES BUILDING		55	14-May-14	31-Jul-14	0																																																
		CS2000	Building Control/Layout - CSB	5	14-May-14	20-May-14	0																																																
		CS2010	Erect Structural Steel - CSB	10	21-May-14	04-Jun-14	0																																																
		CS2020	Plumb/Align/Weld/Bolt Structural Steel - CSB	5	05-Jun-14	11-Jun-14	0																																																
		CS2030	Install Metal Deck - CSB	5	12-Jun-14	18-Jun-14	0																																																
		CS2040	Install Roof Decking - CSB	10	12-Jun-14	25-Jun-14	0																																																
		CS2050	Erect Stairs - CSB	5	26-Jun-14	02-Jul-14	0																																																
		CS2060	Install MEP Sleeves in Decking - CSB	5	03-Jul-14	10-Jul-14	0																																																
		CS2070	Install Deck Reinforcing - CSB	5	11-Jul-14	17-Jul-14	0																																																
		CS2080	Place SOD - CSB	5	18-Jul-14	24-Jul-14	0																																																
CS2090	FRP Curbs/Pads @ Mech - CSB	5	25-Jul-14	31-Jul-14	0																																																		
EXTERIOR ENCLOSURE		156	20-May-14	30-Dec-14	24																																																		
PLANT OPERATIONS BUILDING		80	20-May-14	11-Sep-14	100																																																		
POB3000	Set Mech. Equip. Curbs - POB	5	20-May-14	26-May-14	100																																																		
POB3010	Install Exterior Door & Window Frames - POB	5	28-May-14	03-Jun-14	100																																																		
POB3020	Install Tile Roof Insulation - POB	5	04-Jun-14	10-Jun-14	100																																																		
POB3030	Install Tile Roof Membrane - POB	10	11-Jun-14	24-Jun-14	100																																																		
POB3040	Waterproof Siding & Fascia - POB	10	25-Jun-14	09-Jul-14	100																																																		
POB3050	Install Tile Roofing - POB	8	10-Jul-14	21-Jul-14	100																																																		
POB3060	Install Plaster - POB	20	22-Jul-14	18-Aug-14	100																																																		
POB3070	Install Exterior Doors & Hardware - POB	5	19-Aug-14	25-Aug-14	100																																																		
POB3080	Frame & Rock Mech Well - POB	12	26-Aug-14	11-Sep-14	100																																																		

Activity ID	Activity Name	OD	Early Start	Early Finish	Total Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D				
	SNF NEIGHBORHOOD 1A		40	22-May-14	18-Jul-14	103	18-Jul-14, SNF NEIGHBORHOOD 1A																																															
	ESN1A100	Exterior Sill Flashing - SN1A	3	22-May-14	26-May-14	103	Exterior Sill Flashing - SN1A																																															
	ESN1A110	Roof Sheathing - SN1A	5	28-May-14	03-Jun-14	103	Roof Sheathing - SN1A																																															
	ESN1A120	Install Roofing - SN1A	5	04-Jun-14	10-Jun-14	103	Install Roofing - SN1A																																															
	ESN1A130	Exterior Door Frames - SN1A	5	11-Jun-14	17-Jun-14	103	Exterior Door Frames - SN1A																																															
	ESN1A140	Exterior Windows - SN1A	5	11-Jun-14	17-Jun-14	103	Exterior Windows - SN1A																																															
	ESN1A150	Transformer Curbs - SN1A	2	18-Jun-14	19-Jun-14	103	Transformer Curbs - SN1A																																															
	ESN1A160	Install Flashing at Mechanical Wells - SN1A	2	20-Jun-14	23-Jun-14	103	Install Flashing at Mechanical Wells - SN1A																																															
	ESN1A170	Roof Hatch - SN1A	2	24-Jun-14	25-Jun-14	103	Roof Hatch - SN1A																																															
	ESN1A180	Mechanical Curbs - SN1A	2	26-Jun-14	27-Jun-14	103	Mechanical Curbs - SN1A																																															
	ESN1A190	Interior Siding at Mechanical Well - SN1A	2	30-Jun-14	01-Jul-14	103	Interior Siding at Mechanical Well - SN1A																																															
	ESN1A200	Exterior Paper & Mesh - SN1A	3	02-Jul-14	07-Jul-14	103	Exterior Paper & Mesh - SN1A																																															
	ESN1A210	Mechanical Well Roofing - SN1A	2	08-Jul-14	09-Jul-14	103	Mechanical Well Roofing - SN1A																																															
	ESN1A220	Exterior Flashing - SN1A	2	10-Jul-14	11-Jul-14	103	Exterior Flashing - SN1A																																															
	ESN1A230	Siding & Wainscot - SN1A	5	14-Jul-14	18-Jul-14	103	Siding & Wainscot - SN1A																																															
	SNF NEIGHBORHOOD 1B		40	29-May-14	24-Jul-14	89	24-Jul-14, SNF NEIGHBORHOOD 1B																																															
	ESN1B100	Exterior Sill Flashing - SN1B	3	29-May-14	02-Jun-14	89	Exterior Sill Flashing - SN1B																																															
	ESN1B110	Roof Sheathing - SN1B	5	03-Jun-14	09-Jun-14	89	Roof Sheathing - SN1B																																															
	ESN1B120	Install Roofing - SN1B	5	10-Jun-14	16-Jun-14	89	Install Roofing - SN1B																																															
	ESN1B130	Exterior Door Frames - SN1B	5	17-Jun-14	23-Jun-14	89	Exterior Door Frames - SN1B																																															
	ESN1B140	Exterior Windows - SN1B	5	17-Jun-14	23-Jun-14	89	Exterior Windows - SN1B																																															
	ESN1B150	Transformer Curbs - SN1B	2	24-Jun-14	25-Jun-14	89	Transformer Curbs - SN1B																																															
	ESN1B160	Install Flashing at Mechanical Wells - SN1B	2	26-Jun-14	27-Jun-14	89	Install Flashing at Mechanical Wells - SN1B																																															
	ESN1B170	Roof Hatch - SN1B	2	30-Jun-14	01-Jul-14	89	Roof Hatch - SN1B																																															
	ESN1B180	Mechanical Curbs - SN1B	2	02-Jul-14	03-Jul-14	89	Mechanical Curbs - SN1B																																															
	ESN1B190	Interior Siding at Mechanical Well - SN1B	2	07-Jul-14	08-Jul-14	89	Interior Siding at Mechanical Well - SN1B																																															
	ESN1B200	Exterior Paper & Mesh - SN1B	3	09-Jul-14	11-Jul-14	89	Exterior Paper & Mesh - SN1B																																															
	ESN1B210	Mechanical Well Roofing - SN1B	2	14-Jul-14	15-Jul-14	89	Mechanical Well Roofing - SN1B																																															
	ESN1B220	Exterior Flashing - SN1B	2	16-Jul-14	17-Jul-14	89	Exterior Flashing - SN1B																																															
	ESN1B230	Siding & Wainscot - SN1B	5	18-Jul-14	24-Jul-14	89	Siding & Wainscot - SN1B																																															
	RCFE NEIGHBORHOOD 2A		40	10-Jun-14	05-Aug-14	91	05-Aug-14, RCFE NEIGHBORHOOD 2A																																															
	ERC2A100	Exterior Sill Flashing - RC2A	3	10-Jun-14	12-Jun-14	91	Exterior Sill Flashing - RC2A																																															
	ERC2A110	Roof Sheathing - RC2A	5	13-Jun-14	19-Jun-14	91	Roof Sheathing - RC2A																																															
	ERC2A120	Install Roofing - RC2A	5	20-Jun-14	26-Jun-14	91	Install Roofing - RC2A																																															
	ERC2A130	Exterior Door Frames - RC2A	5	27-Jun-14	03-Jul-14	91	Exterior Door Frames - RC2A																																															
	ERC2A140	Exterior Windows - RC2A	5	27-Jun-14	03-Jul-14	91	Exterior Windows - RC2A																																															
	ERC2A150	Transformer Curbs - RC2A	2	07-Jul-14	08-Jul-14	91	Transformer Curbs - RC2A																																															
	ERC2A160	Install Flashing at Mechanical Wells - RC2A	2	09-Jul-14	10-Jul-14	91	Install Flashing at Mechanical Wells - RC2A																																															
	ERC2A170	Roof Hatch - RC2A	2	11-Jul-14	14-Jul-14	91	Roof Hatch - RC2A																																															
	ERC2A180	Mechanical Curbs - RC2A	2	15-Jul-14	16-Jul-14	91	Mechanical Curbs - RC2A																																															
	ERC2A190	Interior Siding at Mechanical Well - RC2A	2	17-Jul-14	18-Jul-14	91	Interior Siding at Mechanical Well - RC2A																																															
	ERC2A200	Exterior Paper & Mesh - RC2A	3	21-Jul-14	23-Jul-14	91	Exterior Paper & Mesh - RC2A																																															
	ERC2A210	Mechanical Well Roofing - RC2A	2	24-Jul-14	25-Jul-14	91	Mechanical Well Roofing - RC2A																																															
	ERC2A220	Exterior Flashing - RC2A	2	28-Jul-14	29-Jul-14	91	Exterior Flashing - RC2A																																															
	ERC2A230	Siding & Wainscot - RC2A	5	30-Jul-14	05-Aug-14	91	Siding & Wainscot - RC2A																																															
	RCFE NEIGHBORHOOD 2B		40	17-Jun-14	12-Aug-14	76	12-Aug-14, RCFE NEIGHBORHOOD 2B																																															
	ERC2B100	Exterior Sill Flashing - RC2B	3	17-Jun-14	19-Jun-14	76	Exterior Sill Flashing - RC2B																																															
	ERC2B110	Roof Sheathing - RC2B	5	20-Jun-14	26-Jun-14	76	Roof Sheathing - RC2B																																															
	ERC2B120	Install Roofing - RC2B	5	27-Jun-14	03-Jul-14	76	Install Roofing - RC2B																																															
	ERC2B130	Exterior Door Frames - RC2B	5	07-Jul-14	11-Jul-14	76	Exterior Door Frames - RC2B																																															
ERC2B140	Exterior Windows - RC2B	5	07-Jul-14	11-Jul-14	76	Exterior Windows - RC2B																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																	
	ERC2B150	Transformer Curbs - RC2B	2	14-Jul-14	15-Jul-14	76	Transformer Curbs - RC2B																																																
	ERC2B160	Install Flashing at Mechanical Wells - RC2B	2	16-Jul-14	17-Jul-14	76	Install Flashing at Mechanical Wells - RC2B																																																
	ERC2B170	Roof Hatch - RC2B	2	18-Jul-14	21-Jul-14	76	Roof Hatch - RC2B																																																
	ERC2B180	Mechanical Curbs - RC2B	2	22-Jul-14	23-Jul-14	76	Mechanical Curbs - RC2B																																																
	ERC2B190	Interior Siding at Mechanical Well - RC2B	2	24-Jul-14	25-Jul-14	76	Interior Siding at Mechanical Well - RC2B																																																
	ERC2B200	Exterior Paper & Mesh - RC2B	3	28-Jul-14	30-Jul-14	76	Exterior Paper & Mesh - RC2B																																																
	ERC2B210	Mechanical Well Roofing - RC2B	2	31-Jul-14	01-Aug-14	76	Mechanical Well Roofing - RC2B																																																
	ERC2B220	Exterior Flashing - RC2B	2	04-Aug-14	05-Aug-14	76	Exterior Flashing - RC2B																																																
	ERC2B230	Siding & Wainscot - RC2B	5	06-Aug-14	12-Aug-14	76	Siding & Wainscot - RC2B																																																
	RCFE NEIGHBORHOOD 3A			40	27-Jun-14	22-Aug-14	78	22-Aug-14, RCFE NEIGHBORHOOD 3A																																															
	ERC3A100	Exterior Sill Flashing - RC3A	3	27-Jun-14	01-Jul-14	78	Exterior Sill Flashing - RC3A																																																
	ERC3A110	Roof Sheathing - RC3A	5	02-Jul-14	09-Jul-14	78	Roof Sheathing - RC3A																																																
	ERC3A120	Install Roofing - RC3A	5	10-Jul-14	16-Jul-14	78	Install Roofing - RC3A																																																
	ERC3A130	Exterior Door Frames - RC3A	5	17-Jul-14	23-Jul-14	78	Exterior Door Frames - RC3A																																																
	ERC3A140	Exterior Windows - RC3A	5	17-Jul-14	23-Jul-14	78	Exterior Windows - RC3A																																																
	ERC3A150	Transformer Curbs - RC3A	2	24-Jul-14	25-Jul-14	78	Transformer Curbs - RC3A																																																
	ERC3A160	Install Flashing at Mechanical Wells - RC3A	2	28-Jul-14	29-Jul-14	78	Install Flashing at Mechanical Wells - RC3A																																																
	ERC3A170	Roof Hatch - RC3A	2	30-Jul-14	31-Jul-14	78	Roof Hatch - RC3A																																																
	ERC3A180	Mechanical Curbs - RC3A	2	01-Aug-14	04-Aug-14	78	Mechanical Curbs - RC3A																																																
	ERC3A190	Interior Siding at Mechanical Well - RC3A	2	05-Aug-14	06-Aug-14	78	Interior Siding at Mechanical Well - RC3A																																																
	ERC3A200	Exterior Paper & Mesh - RC3A	3	07-Aug-14	11-Aug-14	78	Exterior Paper & Mesh - RC3A																																																
	ERC3A210	Mechanical Well Roofing - RC3A	2	12-Aug-14	13-Aug-14	78	Mechanical Well Roofing - RC3A																																																
	ERC3A220	Exterior Flashing - RC3A	2	14-Aug-14	15-Aug-14	78	Exterior Flashing - RC3A																																																
	ERC3A230	Siding & Wainscot - RC3A	5	18-Aug-14	22-Aug-14	78	Siding & Wainscot - RC3A																																																
	RCFE NEIGHBORHOOD 3B			40	07-Jul-14	29-Aug-14	63	29-Aug-14, RCFE NEIGHBORHOOD 3B																																															
	ERC3B100	Exterior Sill Flashing - RC3B	3	07-Jul-14	09-Jul-14	63	Exterior Sill Flashing - RC3B																																																
	ERC3B110	Roof Sheathing - RC3B	5	10-Jul-14	16-Jul-14	63	Roof Sheathing - RC3B																																																
	ERC3B120	Install Roofing - RC3B	5	17-Jul-14	23-Jul-14	63	Install Roofing - RC3B																																																
	ERC3B130	Exterior Door Frames - RC3B	5	24-Jul-14	30-Jul-14	63	Exterior Door Frames - RC3B																																																
	ERC3B140	Exterior Windows - RC3B	5	24-Jul-14	30-Jul-14	63	Exterior Windows - RC3B																																																
	ERC3B150	Transformer Curbs - RC3B	2	31-Jul-14	01-Aug-14	63	Transformer Curbs - RC3B																																																
	ERC3B160	Install Flashing at Mechanical Wells - RC3B	2	04-Aug-14	05-Aug-14	63	Install Flashing at Mechanical Wells - RC3B																																																
	ERC3B170	Roof Hatch - RC3B	2	06-Aug-14	07-Aug-14	63	Roof Hatch - RC3B																																																
	ERC3B180	Mechanical Curbs - RC3B	2	08-Aug-14	11-Aug-14	63	Mechanical Curbs - RC3B																																																
	ERC3B190	Interior Siding at Mechanical Well - RC3B	2	12-Aug-14	13-Aug-14	63	Interior Siding at Mechanical Well - RC3B																																																
	ERC3B200	Exterior Paper & Mesh - RC3B	3	14-Aug-14	18-Aug-14	63	Exterior Paper & Mesh - RC3B																																																
	ERC3B210	Mechanical Well Roofing - RC3B	2	19-Aug-14	20-Aug-14	63	Mechanical Well Roofing - RC3B																																																
	ERC3B220	Exterior Flashing - RC3B	2	21-Aug-14	22-Aug-14	63	Exterior Flashing - RC3B																																																
	ERC3B230	Siding & Wainscot - RC3B	5	25-Aug-14	29-Aug-14	63	Siding & Wainscot - RC3B																																																
	RCFE NEIGHBORHOOD 4A			40	17-Jul-14	11-Sep-14	65	11-Sep-14, RCFE NEIGHBORHOOD 4A																																															
	ERC4A100	Exterior Sill Flashing - RC4A	3	17-Jul-14	21-Jul-14	65	Exterior Sill Flashing - RC4A																																																
	ERC4A110	Roof Sheathing - RC4A	5	22-Jul-14	28-Jul-14	65	Roof Sheathing - RC4A																																																
	ERC4A120	Install Roofing - RC4A	5	29-Jul-14	04-Aug-14	65	Install Roofing - RC4A																																																
	ERC4A130	Exterior Door Frames - RC4A	5	05-Aug-14	11-Aug-14	65	Exterior Door Frames - RC4A																																																
	ERC4A140	Exterior Windows - RC4A	5	05-Aug-14	11-Aug-14	65	Exterior Windows - RC4A																																																
	ERC4A150	Transformer Curbs - RC4A	2	12-Aug-14	13-Aug-14	65	Transformer Curbs - RC4A																																																
	ERC4A160	Install Flashing at Mechanical Wells - RC4A	2	14-Aug-14	15-Aug-14	65	Install Flashing at Mechanical Wells - RC4A																																																
	ERC4A170	Roof Hatch - RC4A	2	18-Aug-14	19-Aug-14	65	Roof Hatch - RC4A																																																
	ERC4A180	Mechanical Curbs - RC4A	2	20-Aug-14	21-Aug-14	65	Mechanical Curbs - RC4A																																																
	ERC4A190	Interior Siding at Mechanical Well - RC4A	2	22-Aug-14	25-Aug-14	65	Interior Siding at Mechanical Well - RC4A																																																
ERC4A200	Exterior Paper & Mesh - RC4A	3	26-Aug-14	28-Aug-14	65	Exterior Paper & Mesh - RC4A																																																	

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																
	ERC4A210	Mechanical Well Roofing - RC4A	2	29-Aug-14	01-Sep-14	65																																																
	ERC4A220	Exterior Flashing - RC4A	2	03-Sep-14	04-Sep-14	65																																																
	ERC4A230	Siding & Wainscot - RC4A	5	05-Sep-14	11-Sep-14	65																																																
	RCFE NEIGHBORHOOD 4B		40	24-Jul-14	18-Sep-14	40																																																
	ERC4B100	Exterior Sill Flashing - RC4B	3	24-Jul-14	28-Jul-14	40																																																
	ERC4B110	Roof Sheathing - RC4B	5	29-Jul-14	04-Aug-14	40																																																
	ERC4B120	Install Roofing - RC4B	5	05-Aug-14	11-Aug-14	40																																																
	ERC4B130	Exterior Door Frames - RC4B	5	12-Aug-14	18-Aug-14	40																																																
	ERC4B140	Exterior Windows - RC4B	5	12-Aug-14	18-Aug-14	40																																																
	ERC4B150	Transformer Curbs - RC4B	2	19-Aug-14	20-Aug-14	40																																																
	ERC4B160	Install Flashing at Mechanical Wells - RC4B	2	21-Aug-14	22-Aug-14	40																																																
	ERC4B170	Roof Hatch - RC4B	2	25-Aug-14	26-Aug-14	40																																																
	ERC4B180	Mechanical Curbs - RC4B	2	27-Aug-14	28-Aug-14	40																																																
	ERC4B190	Interior Siding at Mechanical Well - RC4B	2	29-Aug-14	01-Sep-14	40																																																
	ERC4B200	Exterior Paper & Mesh - RC4B	3	03-Sep-14	05-Sep-14	40																																																
	ERC4B210	Mechanical Well Roofing - RC4B	2	08-Sep-14	09-Sep-14	40																																																
	ERC4B220	Exterior Flashing - RC4B	2	10-Sep-14	11-Sep-14	40																																																
	ERC4B230	Siding & Wainscot - RC4B	5	12-Sep-14	18-Sep-14	40																																																
	SNF NEIGHBORHOOD 5A		40	31-Jul-14	25-Sep-14	45																																																
	ESN5A100	Exterior Sill Flashing - SN5A	3	31-Jul-14	04-Aug-14	45																																																
	ESN5A110	Roof Sheathing - SN5A	5	05-Aug-14	11-Aug-14	45																																																
	ESN5A120	Install Roofing - SN5A	5	12-Aug-14	18-Aug-14	45																																																
	ESN5A130	Exterior Door Frames - SN5A	5	19-Aug-14	25-Aug-14	45																																																
	ESN5A140	Exterior Windows - SN5A	5	19-Aug-14	25-Aug-14	45																																																
	ESN5A150	Transformer Curbs - SN5A	2	26-Aug-14	27-Aug-14	45																																																
	ESN5A160	Install Flashing at Mechanical Wells - SN5A	2	28-Aug-14	29-Aug-14	45																																																
	ESN5A170	Roof Hatch - SN5A	2	01-Sep-14	03-Sep-14	45																																																
	ESN5A180	Mechanical Curbs - SN5A	2	04-Sep-14	05-Sep-14	45																																																
	ESN5A190	Interior Siding at Mechanical Well - SN5A	2	08-Sep-14	09-Sep-14	45																																																
	ESN5A200	Exterior Paper & Mesh - SN5A	3	10-Sep-14	12-Sep-14	45																																																
	ESN5A210	Mechanical Well Roofing - SN5A	2	15-Sep-14	16-Sep-14	45																																																
	ESN5A220	Exterior Flashing - SN5A	2	17-Sep-14	18-Sep-14	45																																																
	ESN5A230	Siding & Wainscot - SN5A	5	19-Sep-14	25-Sep-14	45																																																
	SNF NEIGHBORHOOD 5B		40	12-Aug-14	07-Oct-14	47																																																
	ESN5B100	Exterior Sill Flashing - SN5B	3	12-Aug-14	14-Aug-14	47																																																
	ESN5B110	Roof Sheathing - SN5B	5	15-Aug-14	21-Aug-14	47																																																
	ESN5B120	Install Roofing - SN5B	5	22-Aug-14	28-Aug-14	47																																																
	ESN5B130	Exterior Door Frames - SN5B	5	29-Aug-14	05-Sep-14	47																																																
	ESN5B140	Exterior Windows - SN5B	5	29-Aug-14	05-Sep-14	47																																																
	ESN5B150	Transformer Curbs - SN5B	2	08-Sep-14	09-Sep-14	47																																																
	ESN5B160	Install Flashing at Mechanical Wells - SN5B	2	10-Sep-14	11-Sep-14	47																																																
	ESN5B170	Roof Hatch - SN5B	2	12-Sep-14	15-Sep-14	47																																																
	ESN5B180	Mechanical Curbs - SN5B	2	16-Sep-14	17-Sep-14	47																																																
	ESN5B190	Interior Siding at Mechanical Well - SN5B	2	18-Sep-14	19-Sep-14	47																																																
	ESN5B200	Exterior Paper & Mesh - SN5B	3	22-Sep-14	24-Sep-14	47																																																
	ESN5B210	Mechanical Well Roofing - SN5B	2	25-Sep-14	26-Sep-14	47																																																
	ESN5B220	Exterior Flashing - SN5B	2	29-Sep-14	30-Sep-14	47																																																
	ESN5B230	Siding & Wainscot - SN5B	5	01-Oct-14	07-Oct-14	47																																																
	CENTRAL SERVICES BUILDING		105	01-Aug-14	30-Dec-14	0																																																
	CS3000	Install Exterior Framing - CSB	20	01-Aug-14	28-Aug-14	0																																																
CS3010	Install Exterior Sheathing - CSB	20	15-Aug-14	12-Sep-14	0																																																	

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																															
	CS3050	Install Rooftop Equipment - CSB	5	15-Sep-14	19-Sep-14	0	■ Install Rooftop Equipment - CSB																																															
	CS3060	Install Flashing/Wtrprf Plaster - CSB	20	22-Sep-14	17-Oct-14	0	■ Install Flashing/Wtrprf Plaster - CSB																																															
	CS3020	Install Exterior Windows - CSB	10	06-Oct-14	17-Oct-14	0	■ Install Exterior Windows - CSB																																															
	CS3070	Plaster Exterior Skin - CSB	20	20-Oct-14	14-Nov-14	20	■ Plaster Exterior Skin - CSB																																															
	CS3080	Install Roof Sheathing - CSB	10	20-Oct-14	31-Oct-14	0	■ Install Roof Sheathing - CSB																																															
	CS3090	Install Roof Underlayment & Flashing - CSB	10	03-Nov-14	14-Nov-14	0	■ Install Roof Underlayment & Flashing - CSB																																															
	CS3030	Install Membrane Roofing - CSB	20	17-Nov-14	15-Dec-14	0	■ Install Membrane Roofing - CSB																																															
	CS3100	Install Roof Tiles - CSB	10	16-Dec-14	30-Dec-14	0	■ Install Roof Tiles - CSB																																															
	MEPF ROUGH-INS		214	21-Jul-14	20-May-15	78	20-May-15, MEPF ROUGH-INS																																															
	PLANT OPERATIONS BUILDING		139	03-Oct-14	20-Apr-15	100	20-Apr-15, PLANT OPERATIONS BUILDING																																															
	POB4000	Fire Suppression OH RI - POB	10	03-Oct-14	16-Oct-14	100	■ Fire Suppression OH RI - POB																																															
	POB4010	Install OH MEP RI - POB	10	10-Oct-14	23-Oct-14	100	■ Install OH MEP RI - POB																																															
	POB4020	Install In-Wall Plumbing	5	07-Nov-14	13-Nov-14	100	■ Install In-Wall Plumbing																																															
	POB4030	Install In-Wall Electrical - POB	5	07-Nov-14	13-Nov-14	100	■ Install In-Wall Electrical - POB																																															
	POB4040	Install In-Wall Systems - POB	5	07-Nov-14	13-Nov-14	100	■ Install In-Wall Systems - POB																																															
	POB4050	Set Chillers - POB	2	14-Nov-14	17-Nov-14	100	■ Set Chillers - POB																																															
	POB4060	Install Chiller Hydronic Piping - POB	10	18-Nov-14	02-Dec-14	100	■ Install Chiller Hydronic Piping - POB																																															
	POB4070	Install Chiller Hydroinc Pumps - POB	5	03-Dec-14	09-Dec-14	100	■ Install Chiller Hydroinc Pumps - POB																																															
	POB4080	Set Boilers - POB	2	10-Dec-14	11-Dec-14	100	■ Set Boilers - POB																																															
	POB4090	Install Boiler Mech. Piping - POB	10	12-Dec-14	26-Dec-14	100	■ Install Boiler Mech. Piping - POB																																															
	POB4100	Install Boiler Hydronic Pumps - POB	5	29-Dec-14	05-Jan-15	100	■ Install Boiler Hydronic Pumps - POB																																															
	POB4110	Install Boiler Flues - POB	10	06-Jan-15	19-Jan-15	100	■ Install Boiler Flues - POB																																															
	POB4150	Electrical Room RI - POB	10	20-Jan-15	02-Feb-15	100	■ Electrical Room RI - POB																																															
	POB4140	Set Transformers & Panels - POB	5	17-Feb-15	23-Feb-15	100	■ Set Transformers & Panels - POB																																															
	POB4130	Set Electrical Gear - POB	5	24-Feb-15	02-Mar-15	100	■ Set Electrical Gear - POB																																															
	POB4180	Pull Feeder Cable - POB	10	03-Mar-15	16-Mar-15	100	■ Pull Feeder Cable - POB																																															
	POB4160	Terminate Main Elec Gear - POB	10	17-Mar-15	30-Mar-15	100	■ Terminate Main Elec Gear - POB																																															
	POB4120	Electrical Conncoctions to Equipment - POB	10	31-Mar-15	13-Apr-15	100	■ Electrical Conncoctions to Equipment - POB																																															
	POB4170	Install Emergency Generator - POB	5	14-Apr-15	20-Apr-15	100	■ Install Emergency Generator - POB																																															
	SNF NEIGHBORHOOD 1A		85	21-Jul-14	17-Nov-14	103	17-Nov-14, SNF NEIGHBORHOOD 1A																																															
	RISN1A100	MEPF RI Trusses - SN1A	10	21-Jul-14	01-Aug-14	103	■ MEPF RI Trusses - SN1A																																															
	RISN1A110	MEPF RI Priority Walls - SN1A	10	04-Aug-14	15-Aug-14	103	■ MEPF RI Priority Walls - SN1A																																															
	RISN1A120	MEPF OH RI - SN1A	15	18-Aug-14	08-Sep-14	103	■ MEPF OH RI - SN1A																																															
	RISN1A130	MEPF RI Walls - SN1A	15	09-Sep-14	29-Sep-14	103	■ MEPF RI Walls - SN1A																																															
	RISN1A140	Special Systems RI - SN1A	10	30-Sep-14	13-Oct-14	103	■ Special Systems RI - SN1A																																															
	RISN1A150	MEPF RI Ceilings/Soffits - SN1A	15	14-Oct-14	03-Nov-14	103	■ MEPF RI Ceilings/Soffits - SN1A																																															
	RISN1A160	Test & Insulate MEP - SN1A	10	04-Nov-14	17-Nov-14	103	■ Test & Insulate MEP - SN1A																																															
	SNF NEIGHBORHOOD 1B		85	25-Jul-14	21-Nov-14	99	21-Nov-14, SNF NEIGHBORHOOD 1B																																															
	RISN1B100	MEPF RI Trusses - SN1B	10	25-Jul-14	07-Aug-14	89	■ MEPF RI Trusses - SN1B																																															
	RISN1B110	MEPF RI Priority Walls - SN1B	10	08-Aug-14	21-Aug-14	99	■ MEPF RI Priority Walls - SN1B																																															
RISN1B120	MEPF OH RI - SN1B	15	22-Aug-14	12-Sep-14	99	■ MEPF OH RI - SN1B																																																
RISN1B130	MEPF RI Walls - SN1B	15	15-Sep-14	03-Oct-14	99	■ MEPF RI Walls - SN1B																																																
RISN1B140	Special Systems RI - SN1B	10	06-Oct-14	17-Oct-14	99	■ Special Systems RI - SN1B																																																
RISN1B150	MEPF RI Ceilings/Soffits - SN1B	15	20-Oct-14	07-Nov-14	99	■ MEPF RI Ceilings/Soffits - SN1B																																																
RISN1B160	Test & Insulate MEP - SN1B	10	10-Nov-14	21-Nov-14	99	■ Test & Insulate MEP - SN1B																																																
RCFE NEIGHBORHOOD 2A		85	08-Aug-14	08-Dec-14	89	08-Dec-14, RCFE NEIGHBORHOOD 2A																																																
RIRC2A100	MEPF RI Trusses - RC2A	10	08-Aug-14	21-Aug-14	89	■ MEPF RI Trusses - RC2A																																																
RIRC2A110	MEPF RI Priority Walls - RC2A	10	22-Aug-14	05-Sep-14	89	■ MEPF RI Priority Walls - RC2A																																																
RIRC2A120	MEPF OH RI - RC2A	15	08-Sep-14	26-Sep-14	89	■ MEPF OH RI - RC2A																																																
RIRC2A130	MEPF RI Walls - RC2A	15	29-Sep-14	17-Oct-14	89	■ MEPF RI Walls - RC2A																																																
RIRC2A140	Special Systems RI - RC2A	10	20-Oct-14	31-Oct-14	89	■ Special Systems RI - RC2A																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																															
	RIRC2A150	MEPF RI Ceilings/Soffits - RC2A	15	03-Nov-14	21-Nov-14	89	MEPF RI Ceilings/Soffits - RC2A																																															
	RIRC2A160	Test & Insulate MEP - RC2A	10	24-Nov-14	08-Dec-14	89	Test & Insulate MEP - RC2A																																															
	RCFE NEIGHBORHOOD 2B		85	13-Aug-14	11-Dec-14	86	11-Dec-14, RCFE NEIGHBORHOOD 2B																																															
	RIRC2B100	MEPF RI Trusses - RC2B	10	13-Aug-14	26-Aug-14	76	MEPF RI Trusses - RC2B																																															
	RIRC2B110	MEPF RI Priority Walls - RC2B	10	27-Aug-14	10-Sep-14	86	MEPF RI Priority Walls - RC2B																																															
	RIRC2B120	MEPF OH RI - RC2B	15	11-Sep-14	01-Oct-14	86	MEPF OH RI - RC2B																																															
	RIRC2B130	MEPF RI Walls - RC2B	15	02-Oct-14	22-Oct-14	86	MEPF RI Walls - RC2B																																															
	RIRC2B140	Special Systems RI - RC2B	10	23-Oct-14	05-Nov-14	86	Special Systems RI - RC2B																																															
	RIRC2B150	MEPF RI Ceilings/Soffits - RC2B	15	06-Nov-14	26-Nov-14	86	MEPF RI Ceilings/Soffits - RC2B																																															
	RIRC2B160	Test & Insulate MEP - RC2B	10	28-Nov-14	11-Dec-14	86	Test & Insulate MEP - RC2B																																															
	RCFE NEIGHBORHOOD 3A		85	27-Aug-14	26-Dec-14	76	26-Dec-14, RCFE NEIGHBORHOOD 3A																																															
	RIRC3A100	MEPF RI Trusses - RC3A	10	27-Aug-14	10-Sep-14	76	MEPF RI Trusses - RC3A																																															
	RIRC3A110	MEPF RI Priority Walls - RC3A	10	11-Sep-14	24-Sep-14	76	MEPF RI Priority Walls - RC3A																																															
	RIRC3A120	MEPF OH RI - RC3A	15	25-Sep-14	15-Oct-14	76	MEPF OH RI - RC3A																																															
	RIRC3A130	MEPF RI Walls - RC3A	15	16-Oct-14	05-Nov-14	76	MEPF RI Walls - RC3A																																															
	RIRC3A140	Special Systems RI - RC3A	10	06-Nov-14	19-Nov-14	76	Special Systems RI - RC3A																																															
	RIRC3A150	MEPF RI Ceilings/Soffits - RC3A	15	20-Nov-14	11-Dec-14	76	MEPF RI Ceilings/Soffits - RC3A																																															
	RIRC3A160	Test & Insulate MEP - RC3A	10	12-Dec-14	26-Dec-14	76	Test & Insulate MEP - RC3A																																															
	RCFE NEIGHBORHOOD 3B		85	01-Sep-14	31-Dec-14	73	31-Dec-14, RCFE NEIGHBORHOOD 3B																																															
	RIRC3B100	MEPF RI Trusses - RC3B	10	01-Sep-14	15-Sep-14	63	MEPF RI Trusses - RC3B																																															
	RIRC3B110	MEPF RI Priority Walls - RC3B	10	16-Sep-14	29-Sep-14	73	MEPF RI Priority Walls - RC3B																																															
	RIRC3B120	MEPF OH RI - RC3B	15	30-Sep-14	20-Oct-14	73	MEPF OH RI - RC3B																																															
	RIRC3B130	MEPF RI Walls - RC3B	15	21-Oct-14	10-Nov-14	73	MEPF RI Walls - RC3B																																															
	RIRC3B140	Special Systems RI - RC3B	10	11-Nov-14	24-Nov-14	73	Special Systems RI - RC3B																																															
	RIRC3B150	MEPF RI Ceilings/Soffits - RC3B	15	25-Nov-14	16-Dec-14	73	MEPF RI Ceilings/Soffits - RC3B																																															
	RIRC3B160	Test & Insulate MEP - RC3B	10	17-Dec-14	31-Dec-14	73	Test & Insulate MEP - RC3B																																															
	RCFE NEIGHBORHOOD 4A		85	16-Sep-14	15-Jan-15	63	15-Jan-15, RCFE NEIGHBORHOOD 4A																																															
	RIRC4A100	MEPF RI Trusses - RC4A	10	16-Sep-14	29-Sep-14	63	MEPF RI Trusses - RC4A																																															
	RIRC4A110	MEPF RI Priority Walls - RC4A	10	30-Sep-14	13-Oct-14	63	MEPF RI Priority Walls - RC4A																																															
	RIRC4A120	MEPF OH RI - RC4A	15	14-Oct-14	03-Nov-14	63	MEPF OH RI - RC4A																																															
	RIRC4A130	MEPF RI Walls - RC4A	15	04-Nov-14	24-Nov-14	63	MEPF RI Walls - RC4A																																															
	RIRC4A140	Special Systems RI - RC4A	10	25-Nov-14	09-Dec-14	63	Special Systems RI - RC4A																																															
	RIRC4A150	MEPF RI Ceilings/Soffits - RC4A	15	10-Dec-14	31-Dec-14	63	MEPF RI Ceilings/Soffits - RC4A																																															
	RIRC4A160	Test & Insulate MEP - RC4A	10	02-Jan-15	15-Jan-15	63	Test & Insulate MEP - RC4A																																															
	RCFE NEIGHBORHOOD 4B		85	19-Sep-14	20-Jan-15	60	20-Jan-15, RCFE NEIGHBORHOOD 4B																																															
	RIRC4B100	MEPF RI Trusses - RC4B	10	19-Sep-14	02-Oct-14	40	MEPF RI Trusses - RC4B																																															
	RIRC4B110	MEPF RI Priority Walls - RC4B	10	03-Oct-14	16-Oct-14	60	MEPF RI Priority Walls - RC4B																																															
	RIRC4B120	MEPF OH RI - RC4B	15	17-Oct-14	06-Nov-14	60	MEPF OH RI - RC4B																																															
	RIRC4B130	MEPF RI Walls - RC4B	15	07-Nov-14	28-Nov-14	60	MEPF RI Walls - RC4B																																															
	RIRC4B140	Special Systems RI - RC4B	10	01-Dec-14	12-Dec-14	60	Special Systems RI - RC4B																																															
	RIRC4B150	MEPF RI Ceilings/Soffits - RC4B	15	15-Dec-14	06-Jan-15	60	MEPF RI Ceilings/Soffits - RC4B																																															
	RIRC4B160	Test & Insulate MEP - RC4B	10	07-Jan-15	20-Jan-15	60	Test & Insulate MEP - RC4B																																															
	SNF NEIGHBORHOOD 5A		85	03-Oct-14	03-Feb-15	50	03-Feb-15, SNF NEIGHBORHOOD 5A																																															
	RISN5A100	MEPF RI Trusses - SN5A	10	03-Oct-14	16-Oct-14	40	MEPF RI Trusses - SN5A																																															
	RISN5A110	MEPF RI Priority Walls - SN5A	10	17-Oct-14	30-Oct-14	50	MEPF RI Priority Walls - SN5A																																															
	RISN5A120	MEPF OH RI - SN5A	15	31-Oct-14	20-Nov-14	50	MEPF OH RI - SN5A																																															
	RISN5A130	MEPF RI Walls - SN5A	15	21-Nov-14	12-Dec-14	50	MEPF RI Walls - SN5A																																															
	RISN5A140	Special Systems RI - SN5A	10	15-Dec-14	29-Dec-14	50	Special Systems RI - SN5A																																															
	RISN5A150	MEPF RI Ceilings/Soffits - SN5A	15	30-Dec-14	20-Jan-15	50	MEPF RI Ceilings/Soffits - SN5A																																															
	RISN5A160	Test & Insulate MEP - SN5A	10	21-Jan-15	03-Feb-15	50	Test & Insulate MEP - SN5A																																															
SNF NEIGHBORHOOD 5B		85	17-Oct-14	17-Feb-15	40	17-Feb-15, SNF NEIGHBORHOOD 5B																																																
RISN5B100	MEPF RI Trusses - SN5B	10	17-Oct-14	30-Oct-14	40	MEPF RI Trusses - SN5B																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																																
		RISN5B110	MEPF RI Priority Walls - SN5B	10	31-Oct-14	13-Nov-14	40	MEPF RI Priority Walls - SN5B																																															
		RISN5B120	MEPF OH RI - SN5B	15	14-Nov-14	05-Dec-14	40	MEPF OH RI - SN5B																																															
		RISN5B130	MEPF RI Walls - SN5B	15	08-Dec-14	29-Dec-14	40	MEPF RI Walls - SN5B																																															
		RISN5B140	Special Systems RI - SN5B	10	30-Dec-14	13-Jan-15	40	Special Systems RI - SN5B																																															
		RISN5B150	MEPF RI Ceilings/Soffits - SN5B	15	14-Jan-15	03-Feb-15	40	MEPF RI Ceilings/Soffits - SN5B																																															
		RISN5B160	Test & Insulate MEP - SN5B	10	04-Feb-15	17-Feb-15	40	Test & Insulate MEP - SN5B																																															
		CENTRAL SERVICES BUILDING		100	31-Dec-14	20-May-15	5	20-May-15, CENTRAL SERVICES BUILDING																																															
		CS4000	Rough-In OH MEP - CSB	30	31-Dec-14	11-Feb-15	0	Rough-In OH MEP - CSB																																															
		CS4010	Install Plumbing Carriers - CSB	15	12-Feb-15	04-Mar-15	0	Install Plumbing Carriers - CSB																																															
		CS4020	MEP Wall RI - CSB	30	12-Mar-15	22-Apr-15	5	MEP Wall RI - CSB																																															
		CS4040	MEP Roug-In Kitchen - CSB	20	23-Apr-15	20-May-15	5	MEP Roug-In Kitchen - CSB																																															
		CS4030	MEP Roug-In Ceilings & Soffitts - CSB	15	30-Apr-15	20-May-15	0	MEP Roug-In Ceilings & Soffitts - CSB																																															
		PARTITIONS		191	12-Sep-14	11-Jun-15	98	11-Jun-15, PARTITIONS																																															
		PLANT OPERATIONS BUILDING		109	12-Sep-14	16-Feb-15	100	16-Feb-15, PLANT OPERATIONS BUILDING																																															
		POB5000	Frame Priority Walls - POB	10	12-Sep-14	25-Sep-14	100	Frame Priority Walls - POB																																															
		POB5010	Drywall & Tape Priority Walls - POB	5	26-Sep-14	02-Oct-14	100	Drywall & Tape Priority Walls - POB																																															
		POB5020	Frame Interior Walls - POB	10	24-Oct-14	06-Nov-14	100	Frame Interior Walls - POB																																															
		POB5030	Install Drywall Interior Walls - POB	5	03-Feb-15	09-Feb-15	100	Install Drywall Interior Walls - POB																																															
		POB5040	Tape & Finish Drywall Interior Walls - POB	5	10-Feb-15	16-Feb-15	100	Tape & Finish Drywall Interior Walls - POB																																															
		SNF NEIGHBORHOOD 1A		44	18-Nov-14	21-Jan-15	103	21-Jan-15, SNF NEIGHBORHOOD 1A																																															
		PSN1A100	Drywall & Tape 1 HR Lid at Trusses - SN1A	5	18-Nov-14	24-Nov-14	103	Drywall & Tape 1 HR Lid at Trusses - SN1A																																															
		PSN1A110	In Wall Backing - SN1A	5	25-Nov-14	02-Dec-14	103	In Wall Backing - SN1A																																															
		PSN1A120	Wall Insulation - SN1A	6	03-Dec-14	10-Dec-14	103	Wall Insulation - SN1A																																															
		PSN1A130	Drywall & Tape Priority Walls - SN1A	5	11-Dec-14	17-Dec-14	103	Drywall & Tape Priority Walls - SN1A																																															
		PSN1A140	Head of Wall at Priority Walls - SN1A	2	18-Dec-14	19-Dec-14	103	Head of Wall at Priority Walls - SN1A																																															
		PSN1A150	Drywall & Tape Top Down Priority Wet Walls - SN1A	3	22-Dec-14	24-Dec-14	103	Drywall & Tape Top Down Priority Wet Walls - SN1A																																															
		PSN1A160	Interior Door Frames - SN1A	5	26-Dec-14	02-Jan-15	103	Interior Door Frames - SN1A																																															
		PSN1A170	Drywall & Firetape Walls - SN1A	8	05-Jan-15	14-Jan-15	103	Drywall & Firetape Walls - SN1A																																															
		PSN1A180	Prime & Paint Walls - SN1A	5	15-Jan-15	21-Jan-15	103	Prime & Paint Walls - SN1A																																															
		SNF NEIGHBORHOOD 1B		44	24-Nov-14	27-Jan-15	99	27-Jan-15, SNF NEIGHBORHOOD 1B																																															
		PSN1B100	Drywall & Tape 1 HR Lid at Trusses - SN1B	5	24-Nov-14	01-Dec-14	99	Drywall & Tape 1 HR Lid at Trusses - SN1B																																															
		PSN1B110	In Wall Backing - SN1B	5	02-Dec-14	08-Dec-14	99	In Wall Backing - SN1B																																															
		PSN1B120	Wall Insulation - SN1B	6	09-Dec-14	16-Dec-14	99	Wall Insulation - SN1B																																															
		PSN1B130	Drywall & Tape Priority Walls - SN1B	5	17-Dec-14	23-Dec-14	99	Drywall & Tape Priority Walls - SN1B																																															
		PSN1B140	Head of Wall at Priority Walls - SN1B	2	24-Dec-14	26-Dec-14	99	Head of Wall at Priority Walls - SN1B																																															
		PSN1B150	Drywall & Tape Top Down Priority Wet Walls - SN1B	3	29-Dec-14	31-Dec-14	99	Drywall & Tape Top Down Priority Wet Walls - SN1B																																															
		PSN1B160	Interior Door Frames - SN1B	5	02-Jan-15	08-Jan-15	99	Interior Door Frames - SN1B																																															
		PSN1B170	Drywall & Firetape Walls - SN1B	8	09-Jan-15	20-Jan-15	99	Drywall & Firetape Walls - SN1B																																															
		PSN1B180	Prime & Paint Walls - SN1B	5	21-Jan-15	27-Jan-15	99	Prime & Paint Walls - SN1B																																															
		RCFE NEIGHBORHOOD 2A		44	09-Dec-14	10-Feb-15	89	10-Feb-15, RCFE NEIGHBORHOOD 2A																																															
		PRC2A100	Drywall & Tape 1 HR Lid at Trusses - RC2A	5	09-Dec-14	15-Dec-14	89	Drywall & Tape 1 HR Lid at Trusses - RC2A																																															
		PRC2A110	In Wall Backing - RC2A	5	16-Dec-14	22-Dec-14	89	In Wall Backing - RC2A																																															
		PRC2A120	Wall Insulation - RC2A	6	23-Dec-14	31-Dec-14	89	Wall Insulation - RC2A																																															
		PRC2A130	Drywall & Tape Priority Walls - RC2A	5	02-Jan-15	08-Jan-15	89	Drywall & Tape Priority Walls - RC2A																																															
		PRC2A140	Head of Wall at Priority Walls - RC2A	2	09-Jan-15	12-Jan-15	89	Head of Wall at Priority Walls - RC2A																																															
		PRC2A150	Drywall & Tape Top Down Priority Wet Walls - RC2A	3	13-Jan-15	15-Jan-15	89	Drywall & Tape Top Down Priority Wet Walls - RC2A																																															
		PRC2A160	Interior Door Frames - RC2A	5	16-Jan-15	22-Jan-15	89	Interior Door Frames - RC2A																																															
		PRC2A170	Drywall & Firetape Walls - RC2A	8	23-Jan-15	03-Feb-15	89	Drywall & Firetape Walls - RC2A																																															
		PRC2A180	Prime & Paint Walls - RC2A	5	04-Feb-15	10-Feb-15	89	Prime & Paint Walls - RC2A																																															
		RCFE NEIGHBORHOOD 2B		44	12-Dec-14	13-Feb-15	86	13-Feb-15, RCFE NEIGHBORHOOD 2B																																															
	PRC2B100	Drywall & Tape 1 HR Lid at Trusses - RC2B	5	12-Dec-14	18-Dec-14	86	Drywall & Tape 1 HR Lid at Trusses - RC2B																																																
	PRC2B110	In Wall Backing - RC2B	5	19-Dec-14	26-Dec-14	86	In Wall Backing - RC2B																																																

[illegible]

[illegible]

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float	A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D																																																
	IFS1A240	Pull & Terminate Mechanical Controls - SN1A	3	17-Apr-15	21-Apr-15	103	Pull & Terminate Mechanical Controls - SN1A																																																
	IFS1A250	Electrical Trim - SN1A	5	22-Apr-15	28-Apr-15	103	Electrical Trim - SN1A																																																
	IFS1A260	Install Casework/Millwork - SN1A	5	29-Apr-15	05-May-15	103	Install Casework/Millwork - SN1A																																																
	IFS1A270	Plumbing Fixtures & Trim at Casework - SN1A	3	06-May-15	08-May-15	103	Plumbing Fixtures & Trim at Casework - SN1A																																																
	IFS1A280	Paint Final Coat - SN1A	5	11-May-15	15-May-15	103	Paint Final Coat - SN1A																																																
	IFS1A290	Ceramic Tile in Bathrooms - SN1A	5	13-May-15	19-May-15	103	Ceramic Tile in Bathrooms - SN1A																																																
	IFS1A300	Wainscot in Corridors - SN1A	5	13-May-15	19-May-15	103	Wainscot in Corridors - SN1A																																																
	IFS1A310	Security Devices - SN1A	5	18-May-15	22-May-15	103	Security Devices - SN1A																																																
	IFS1A320	Fire Alarm Devices - SN1A	5	20-May-15	27-May-15	103	Fire Alarm Devices - SN1A																																																
	IFS1A330	Fire Suppression Trim - SN1A	5	21-May-15	28-May-15	103	Fire Suppression Trim - SN1A																																																
	IFS1A340	Plumbing Fixtures & Trim at Tile - SN1A	5	29-May-15	04-Jun-15	103	Plumbing Fixtures & Trim at Tile - SN1A																																																
	IFS1A350	Permanent Power Energized - SN1A	1	05-Jun-15	05-Jun-15	103	Permanent Power Energized - SN1A																																																
	IFS1A360	Linoleum Flooring - SN1A	3	08-Jun-15	10-Jun-15	103	Linoleum Flooring - SN1A																																																
	IFS1A370	Carpet Flooring - SN1A	3	11-Jun-15	15-Jun-15	103	Carpet Flooring - SN1A																																																
	IFS1A380	Doors & Hardware - SN1A	3	16-Jun-15	18-Jun-15	103	Doors & Hardware - SN1A																																																
	IFS1A390	Building Specialties - SN1A	3	16-Jun-15	18-Jun-15	103	Building Specialties - SN1A																																																
	IFS1A400	Building Signage - SN1A	3	18-Jun-15	22-Jun-15	103	Building Signage - SN1A																																																
	SNF NEIGHBORHOOD 1B			107	28-Jan-15	26-Jun-15	99	26-Jun-15, SNF NEIGHBORHOOD 1B																																															
	IFS1B100	Install Fire Suppression Drops - SN1B	8	28-Jan-15	06-Feb-15	99	Install Fire Suppression Drops - SN1B																																																
	IFS1B110	Drywall Ceilings & Soffits - SN1B	5	09-Feb-15	13-Feb-15	99	Drywall Ceilings & Soffits - SN1B																																																
	IFS1B120	Tape & Finish Ceilings & Soffits - SN1B	5	16-Feb-15	20-Feb-15	99	Tape & Finish Ceilings & Soffits - SN1B																																																
	IFS1B130	Prime & Paint Hard Lid Rooms - SN1B	5	23-Feb-15	27-Feb-15	99	Prime & Paint Hard Lid Rooms - SN1B																																																
	IFS1B140	Install Ceiling Grid - SN1B	8	02-Mar-15	11-Mar-15	99	Install Ceiling Grid - SN1B																																																
	IFS1B150	Mechanical RI Ceiling Grid - SN1B	8	05-Mar-15	16-Mar-15	99	Mechanical RI Ceiling Grid - SN1B																																																
	IFS1B160	Electrical RI Ceiling Grid - SN1B	8	10-Mar-15	19-Mar-15	99	Electrical RI Ceiling Grid - SN1B																																																
	IFS1B170	Low Voltage RI Ceiling Grid - SN1B	5	13-Mar-15	19-Mar-15	99	Low Voltage RI Ceiling Grid - SN1B																																																
	IFS1B180	Special Systems RI Ceiling Grid - SN1B	5	18-Mar-15	24-Mar-15	99	Special Systems RI Ceiling Grid - SN1B																																																
	IFS1B190	Install Fire Suppression Drops Ceiling Grid - SN1B	5	23-Mar-15	27-Mar-15	99	Install Fire Suppression Drops Ceiling Grid - SN1B																																																
	IFS1B200	Drop Ceiling Tile - SN1B	5	30-Mar-15	03-Apr-15	99	Drop Ceiling Tile - SN1B																																																
	IFS1B210	Install & Test Tile Waterproofing - SN1B	5	06-Apr-15	10-Apr-15	99	Install & Test Tile Waterproofing - SN1B																																																
	IFS1B220	Set & Hook Up Water Treatment Equipment - SN1B	5	13-Apr-15	17-Apr-15	99	Set & Hook Up Water Treatment Equipment - SN1B																																																
	IFS1B230	Complete Electrical Panels - SN1B	3	20-Apr-15	22-Apr-15	99	Complete Electrical Panels - SN1B																																																
	IFS1B240	Pull & Terminate Mechanical Controls - SN1B	3	23-Apr-15	27-Apr-15	99	Pull & Terminate Mechanical Controls - SN1B																																																
	IFS1B250	Electrical Trim - SN1B	5	28-Apr-15	04-May-15	99	Electrical Trim - SN1B																																																
	IFS1B260	Install Casework/Millwork - SN1B	5	05-May-15	11-May-15	99	Install Casework/Millwork - SN1B																																																
	IFS1B270	Plumbing Fixtures & Trim at Casework - SN1B	3	12-May-15	14-May-15	99	Plumbing Fixtures & Trim at Casework - SN1B																																																
	IFS1B280	Paint Final Coat - SN1B	5	15-May-15	21-May-15	99	Paint Final Coat - SN1B																																																
	IFS1B290	Ceramic Tile in Bathrooms - SN1B	5	19-May-15	25-May-15	99	Ceramic Tile in Bathrooms - SN1B																																																
	IFS1B300	Wainscot in Corridors - SN1B	5	19-May-15	25-May-15	99	Wainscot in Corridors - SN1B																																																
	IFS1B310	Security Devices - SN1B	5	22-May-15	29-May-15	99	Security Devices - SN1B																																																
	IFS1B320	Fire Alarm Devices - SN1B	5	27-May-15	02-Jun-15	99	Fire Alarm Devices - SN1B																																																
	IFS1B330	Fire Suppression Trim - SN1B	5	28-May-15	03-Jun-15	99	Fire Suppression Trim - SN1B																																																
	IFS1B340	Plumbing Fixtures & Trim at Tile - SN1B	5	04-Jun-15	10-Jun-15	99	Plumbing Fixtures & Trim at Tile - SN1B																																																
	IFS1B350	Permanent Power Energized - SN1B	1	11-Jun-15	11-Jun-15	99	Permanent Power Energized - SN1B																																																
	IFS1B360	Linoleum Flooring - SN1B	3	12-Jun-15	16-Jun-15	99	Linoleum Flooring - SN1B																																																
	IFS1B370	Carpet Flooring - SN1B	3	17-Jun-15	19-Jun-15	99	Carpet Flooring - SN1B																																																
	IFS1B380	Doors & Hardware - SN1B	3	22-Jun-15	24-Jun-15	99	Doors & Hardware - SN1B																																																
	IFS1B390	Building Specialties - SN1B	3	22-Jun-15	24-Jun-15	99	Building Specialties - SN1B																																																
	IFS1B400	Building Signage - SN1B	3	24-Jun-15	26-Jun-15	99	Building Signage - SN1B																																																
	RCFE NEIGHBORHOOD 2A			107	11-Feb-15	10-Jul-15	89	10-Jul-15, RCFE NEIGHBORHOOD 2A																																															
IFRC2A100	Install Fire Suppression Drops - RC2A	8	11-Feb-15	20-Feb-15	89	Install Fire Suppression Drops - RC2A																																																	

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																	
	IFRC2A110	Drywall Ceilings & Soffits - RC2A	5	23-Feb-15	27-Feb-15	89	📅 Drywall Ceilings & Soffits - RC2A																																																
	IFRC2A120	Tape & Finish Ceilings & Soffits - RC2A	5	02-Mar-15	06-Mar-15	89	📅 Tape & Finish Ceilings & Soffits - RC2A																																																
	IFRC2A130	Prime & Paint Hard Lid Rooms - RC2A	5	09-Mar-15	13-Mar-15	89	📅 Prime & Paint Hard Lid Rooms - RC2A																																																
	IFRC2A140	Install Ceiling Grid - RC2A	8	16-Mar-15	25-Mar-15	89	📅 Install Ceiling Grid - RC2A																																																
	IFRC2A150	Mechanical RI Ceiling Grid - RC2A	8	19-Mar-15	30-Mar-15	89	📅 Mechanical RI Ceiling Grid - RC2A																																																
	IFRC2A160	Electrical RI Ceiling Grid - RC2A	8	24-Mar-15	02-Apr-15	89	📅 Electrical RI Ceiling Grid - RC2A																																																
	IFRC2A170	Low Voltage RI Ceiling Grid - RC2A	5	27-Mar-15	02-Apr-15	89	📅 Low Voltage RI Ceiling Grid - RC2A																																																
	IFRC2A180	Special Systems RI Ceiling Grid - RC2A	5	01-Apr-15	07-Apr-15	89	📅 Special Systems RI Ceiling Grid - RC2A																																																
	IFRC2A190	Install Fire Suppression Drops Ceiling Grid - RC2A	5	06-Apr-15	10-Apr-15	89	📅 Install Fire Suppression Drops Ceiling Grid - RC2A																																																
	IFRC2A200	Drop Ceiling Tile - RC2A	5	13-Apr-15	17-Apr-15	89	📅 Drop Ceiling Tile - RC2A																																																
	IFRC2A210	Install & Test Tile Waterproofing - RC2A	5	20-Apr-15	24-Apr-15	89	📅 Install & Test Tile Waterproofing - RC2A																																																
	IFRC2A220	Set & Hook Up Water Treatment Equipment - RC2A	5	27-Apr-15	01-May-15	89	📅 Set & Hook Up Water Treatment Equipment - RC2A																																																
	IFRC2A230	Complete Electrical Panels - RC2A	3	04-May-15	06-May-15	89	📅 Complete Electrical Panels - RC2A																																																
	IFRC2A240	Pull & Terminate Mechanical Controls - RC2A	3	07-May-15	11-May-15	89	📅 Pull & Terminate Mechanical Controls - RC2A																																																
	IFRC2A250	Electrical Trim - RC2A	5	12-May-15	18-May-15	89	📅 Electrical Trim - RC2A																																																
	IFRC2A260	Install Casework/Millwork - RC2A	5	19-May-15	25-May-15	89	📅 Install Casework/Millwork - RC2A																																																
	IFRC2A270	Plumbing Fixtures & Trim at Casework - RC2A	3	27-May-15	29-May-15	89	📅 Plumbing Fixtures & Trim at Casework - RC2A																																																
	IFRC2A280	Paint Final Coat - RC2A	5	01-Jun-15	05-Jun-15	89	📅 Paint Final Coat - RC2A																																																
	IFRC2A290	Ceramic Tile in Bathrooms - RC2A	5	03-Jun-15	09-Jun-15	89	📅 Ceramic Tile in Bathrooms - RC2A																																																
	IFRC2A300	Wainscot in Corridors - RC2A	5	03-Jun-15	09-Jun-15	89	📅 Wainscot in Corridors - RC2A																																																
	IFRC2A310	Security Devices - RC2A	5	08-Jun-15	12-Jun-15	89	📅 Security Devices - RC2A																																																
	IFRC2A320	Fire Alarm Devices - RC2A	5	10-Jun-15	16-Jun-15	89	📅 Fire Alarm Devices - RC2A																																																
	IFRC2A330	Fire Suppression Trim - RC2A	5	11-Jun-15	17-Jun-15	89	📅 Fire Suppression Trim - RC2A																																																
	IFRC2A340	Plumbing Fixtures & Trim at Tile - RC2A	5	18-Jun-15	24-Jun-15	89	📅 Plumbing Fixtures & Trim at Tile - RC2A																																																
	IFRC2A350	Permanent Power Energized - RC2A	1	25-Jun-15	25-Jun-15	89	📅 Permanent Power Energized - RC2A																																																
	IFRC2A360	Linoleum Flooring - RC2A	3	26-Jun-15	30-Jun-15	89	📅 Linoleum Flooring - RC2A																																																
	IFRC2A370	Carpet Flooring - RC2A	3	01-Jul-15	03-Jul-15	89	📅 Carpet Flooring - RC2A																																																
	IFRC2A380	Doors & Hardware - RC2A	3	06-Jul-15	08-Jul-15	89	📅 Doors & Hardware - RC2A																																																
	IFRC2A390	Building Specialties - RC2A	3	06-Jul-15	08-Jul-15	89	📅 Building Specialties - RC2A																																																
	IFRC2A400	Building Signage - RC2A	3	08-Jul-15	10-Jul-15	89	📅 Building Signage - RC2A																																																
		RCFE NEIGHBORHOOD 2B	107	16-Feb-15	15-Jul-15	86	📅 15-Jul-15, RCFE NEIGHBORHOOD 2B																																																
		IFRC2B100	Install Fire Suppression Drops - RC2B	8	16-Feb-15	25-Feb-15	86	📅 Install Fire Suppression Drops - RC2B																																															
		IFRC2B110	Drywall Ceilings & Soffits - RC2B	5	26-Feb-15	04-Mar-15	86	📅 Drywall Ceilings & Soffits - RC2B																																															
		IFRC2B120	Tape & Finish Ceilings & Soffits - RC2B	5	05-Mar-15	11-Mar-15	86	📅 Tape & Finish Ceilings & Soffits - RC2B																																															
		IFRC2B130	Prime & Paint Hard Lid Rooms - RC2B	5	12-Mar-15	18-Mar-15	86	📅 Prime & Paint Hard Lid Rooms - RC2B																																															
		IFRC2B140	Install Ceiling Grid - RC2B	8	19-Mar-15	30-Mar-15	86	📅 Install Ceiling Grid - RC2B																																															
		IFRC2B150	Mechanical RI Ceiling Grid - RC2B	8	24-Mar-15	02-Apr-15	86	📅 Mechanical RI Ceiling Grid - RC2B																																															
		IFRC2B160	Electrical RI Ceiling Grid - RC2B	8	27-Mar-15	07-Apr-15	86	📅 Electrical RI Ceiling Grid - RC2B																																															
		IFRC2B170	Low Voltage RI Ceiling Grid - RC2B	5	01-Apr-15	07-Apr-15	86	📅 Low Voltage RI Ceiling Grid - RC2B																																															
		IFRC2B180	Special Systems RI Ceiling Grid - RC2B	5	06-Apr-15	10-Apr-15	86	📅 Special Systems RI Ceiling Grid - RC2B																																															
		IFRC2B190	Install Fire Suppression Drops Ceiling Grid - RC2B	5	09-Apr-15	15-Apr-15	86	📅 Install Fire Suppression Drops Ceiling Grid - RC2B																																															
		IFRC2B200	Drop Ceiling Tile - RC2B	5	16-Apr-15	22-Apr-15	86	📅 Drop Ceiling Tile - RC2B																																															
		IFRC2B210	Install & Test Tile Waterproofing - RC2B	5	23-Apr-15	29-Apr-15	86	📅 Install & Test Tile Waterproofing - RC2B																																															
		IFRC2B220	Set & Hook Up Water Treatment Equipment - RC2B	5	30-Apr-15	06-May-15	86	📅 Set & Hook Up Water Treatment Equipment - RC2B																																															
		IFRC2B230	Complete Electrical Panels - RC2B	3	07-May-15	11-May-15	86	📅 Complete Electrical Panels - RC2B																																															
		IFRC2B240	Pull & Terminate Mechanical Controls - RC2B	3	12-May-15	14-May-15	86	📅 Pull & Terminate Mechanical Controls - RC2B																																															
		IFRC2B250	Electrical Trim - RC2B	5	15-May-15	21-May-15	86	📅 Electrical Trim - RC2B																																															
		IFRC2B260	Install Casework/Millwork - RC2B	5	22-May-15	29-May-15	86	📅 Install Casework/Millwork - RC2B																																															
		IFRC2B270	Plumbing Fixtures & Trim at Casework - RC2B	3	01-Jun-15	03-Jun-15	86	📅 Plumbing Fixtures & Trim at Casework - RC2B																																															
		IFRC2B280	Paint Final Coat - RC2B	5	04-Jun-15	10-Jun-15	86	📅 Paint Final Coat - RC2B																																															
	IFRC2B290	Ceramic Tile in Bathrooms - RC2B	5	08-Jun-15	12-Jun-15	86	📅 Ceramic Tile in Bathrooms - RC2B																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																
		IFRC2B300 Wainscot in Corridors - RC2B	5	08-Jun-15	12-Jun-15	86	Wainscot in Corridors - RC2B																																															
		IFRC2B310 Security Devices - RC2B	5	11-Jun-15	17-Jun-15	86	Security Devices - RC2B																																															
		IFRC2B320 Fire Alarm Devices - RC2B	5	15-Jun-15	19-Jun-15	86	Fire Alarm Devices - RC2B																																															
		IFRC2B330 Fire Suppression Trim - RC2B	5	16-Jun-15	22-Jun-15	86	Fire Suppression Trim - RC2B																																															
		IFRC2B340 Plumbing Fixtures & Trim at Tile - RC2B	5	23-Jun-15	29-Jun-15	86	Plumbing Fixtures & Trim at Tile - RC2B																																															
		IFRC2B350 Permanent Power Energized - RC2B	1	30-Jun-15	30-Jun-15	86	Permanent Power Energized - RC2B																																															
		IFRC2B360 Linoleum Flooring - RC2B	3	01-Jul-15	03-Jul-15	86	Linoleum Flooring - RC2B																																															
		IFRC2B370 Carpet Flooring - RC2B	3	06-Jul-15	08-Jul-15	86	Carpet Flooring - RC2B																																															
		IFRC2B380 Doors & Hardware - RC2B	3	09-Jul-15	13-Jul-15	86	Doors & Hardware - RC2B																																															
		IFRC2B390 Building Specialties - RC2B	3	09-Jul-15	13-Jul-15	86	Building Specialties - RC2B																																															
		IFRC2B400 Building Signage - RC2B	3	13-Jul-15	15-Jul-15	86	Building Signage - RC2B																																															
		RCFE NEIGHBORHOOD 3A	107	02-Mar-15	29-Jul-15	76	29-Jul-15, RCFE NEIGHBORHOOD 3A																																															
		IFRC3A100 Install Fire Suppression Drops - RC3A	8	02-Mar-15	11-Mar-15	76	Install Fire Suppression Drops - RC3A																																															
		IFRC3A110 Drywall Ceilings & Soffits - RC3A	5	12-Mar-15	18-Mar-15	76	Drywall Ceilings & Soffits - RC3A																																															
		IFRC3A120 Tape & Finish Ceilings & Soffits - RC3A	5	19-Mar-15	25-Mar-15	76	Tape & Finish Ceilings & Soffits - RC3A																																															
		IFRC3A130 Prime & Paint Hard Lid Rooms - RC3A	5	26-Mar-15	01-Apr-15	76	Prime & Paint Hard Lid Rooms - RC3A																																															
		IFRC3A140 Install Ceiling Grid - RC3A	8	02-Apr-15	13-Apr-15	76	Install Ceiling Grid - RC3A																																															
		IFRC3A150 Mechanical RI Ceiling Grid - RC3A	8	07-Apr-15	16-Apr-15	76	Mechanical RI Ceiling Grid - RC3A																																															
		IFRC3A160 Electrical RI Ceiling Grid - RC3A	8	10-Apr-15	21-Apr-15	76	Electrical RI Ceiling Grid - RC3A																																															
		IFRC3A170 Low Voltage RI Ceiling Grid - RC3A	5	15-Apr-15	21-Apr-15	76	Low Voltage RI Ceiling Grid - RC3A																																															
		IFRC3A180 Special Systems RI Ceiling Grid - RC3A	5	20-Apr-15	24-Apr-15	76	Special Systems RI Ceiling Grid - RC3A																																															
		IFRC3A190 Install Fire Suppression Drops Ceiling Grid - RC3A	5	23-Apr-15	29-Apr-15	76	Install Fire Suppression Drops Ceiling Grid - RC3A																																															
		IFRC3A200 Drop Ceiling Tile - RC3A	5	30-Apr-15	06-May-15	76	Drop Ceiling Tile - RC3A																																															
		IFRC3A210 Install & Test Tile Waterproofing - RC3A	5	07-May-15	13-May-15	76	Install & Test Tile Waterproofing - RC3A																																															
		IFRC3A220 Set & Hook Up Water Treatment Equipment - RC3A	5	14-May-15	20-May-15	76	Set & Hook Up Water Treatment Equipment - RC3A																																															
		IFRC3A230 Complete Electrical Panels - RC3A	3	21-May-15	25-May-15	76	Complete Electrical Panels - RC3A																																															
		IFRC3A240 Pull & Terminate Mechanical Controls - RC3A	3	27-May-15	29-May-15	76	Pull & Terminate Mechanical Controls - RC3A																																															
		IFRC3A250 Electrical Trim - RC3A	5	01-Jun-15	05-Jun-15	76	Electrical Trim - RC3A																																															
		IFRC3A260 Install Casework/Millwork - RC3A	5	08-Jun-15	12-Jun-15	76	Install Casework/Millwork - RC3A																																															
		IFRC3A270 Plumbing Fixtures & Trim at Casework - RC3A	3	15-Jun-15	17-Jun-15	76	Plumbing Fixtures & Trim at Casework - RC3A																																															
		IFRC3A280 Paint Final Coat - RC3A	5	18-Jun-15	24-Jun-15	76	Paint Final Coat - RC3A																																															
		IFRC3A290 Ceramic Tile in Bathrooms - RC3A	5	22-Jun-15	26-Jun-15	76	Ceramic Tile in Bathrooms - RC3A																																															
		IFRC3A300 Wainscot in Corridors - RC3A	5	22-Jun-15	26-Jun-15	76	Wainscot in Corridors - RC3A																																															
		IFRC3A310 Security Devices - RC3A	5	25-Jun-15	01-Jul-15	76	Security Devices - RC3A																																															
		IFRC3A320 Fire Alarm Devices - RC3A	5	29-Jun-15	03-Jul-15	76	Fire Alarm Devices - RC3A																																															
		IFRC3A330 Fire Suppression Trim - RC3A	5	30-Jun-15	06-Jul-15	76	Fire Suppression Trim - RC3A																																															
		IFRC3A340 Plumbing Fixtures & Trim at Tile - RC3A	5	07-Jul-15	13-Jul-15	76	Plumbing Fixtures & Trim at Tile - RC3A																																															
		IFRC3A350 Permanent Power Energized - RC3A	1	14-Jul-15	14-Jul-15	76	Permanent Power Energized - RC3A																																															
		IFRC3A360 Linoleum Flooring - RC3A	3	15-Jul-15	17-Jul-15	76	Linoleum Flooring - RC3A																																															
		IFRC3A370 Carpet Flooring - RC3A	3	20-Jul-15	22-Jul-15	76	Carpet Flooring - RC3A																																															
		IFRC3A380 Doors & Hardware - RC3A	3	23-Jul-15	27-Jul-15	76	Doors & Hardware - RC3A																																															
		IFRC3A390 Building Specialties - RC3A	3	23-Jul-15	27-Jul-15	76	Building Specialties - RC3A																																															
		IFRC3A400 Building Signage - RC3A	3	27-Jul-15	29-Jul-15	76	Building Signage - RC3A																																															
		RCFE NEIGHBORHOOD 3B	107	05-Mar-15	03-Aug-15	73	03-Aug-15, RCFE NEIGHBORHOOD 3B																																															
		IFRC3B100 Install Fire Suppression Drops - RC3B	8	05-Mar-15	16-Mar-15	73	Install Fire Suppression Drops - RC3B																																															
		IFRC3B110 Drywall Ceilings & Soffits - RC3B	5	17-Mar-15	23-Mar-15	73	Drywall Ceilings & Soffits - RC3B																																															
		IFRC3B120 Tape & Finish Ceilings & Soffits - RC3B	5	24-Mar-15	30-Mar-15	73	Tape & Finish Ceilings & Soffits - RC3B																																															
		IFRC3B130 Prime & Paint Hard Lid Rooms - RC3B	5	31-Mar-15	06-Apr-15	73	Prime & Paint Hard Lid Rooms - RC3B																																															
		IFRC3B140 Install Ceiling Grid - RC3B	8	07-Apr-15	16-Apr-15	73	Install Ceiling Grid - RC3B																																															
		IFRC3B150 Mechanical RI Ceiling Grid - RC3B	8	10-Apr-15	21-Apr-15	73	Mechanical RI Ceiling Grid - RC3B																																															
	IFRC3B160 Electrical RI Ceiling Grid - RC3B	8	15-Apr-15	24-Apr-15	73	Electrical RI Ceiling Grid - RC3B																																																

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																	
	IFRC3B170	Low Voltage RI Ceiling Grid - RC3B	5	20-Apr-15	24-Apr-15	73	Low Voltage RI Ceiling Grid - RC3B																																																
	IFRC3B180	Special Systems RI Ceiling Grid - RC3B	5	23-Apr-15	29-Apr-15	73	Special Systems RI Ceiling Grid - RC3B																																																
	IFRC3B190	Install Fire Suppression Drops Ceiling Grid - RC3B	5	28-Apr-15	04-May-15	73	Install Fire Suppression Drops Ceiling Grid - RC3B																																																
	IFRC3B200	Drop Ceiling Tile - RC3B	5	05-May-15	11-May-15	73	Drop Ceiling Tile - RC3B																																																
	IFRC3B210	Install & Test Tile Waterproofing - RC3B	5	12-May-15	18-May-15	73	Install & Test Tile Waterproofing - RC3B																																																
	IFRC3B220	Set & Hook Up Water Treatment Equipment - RC3B	5	19-May-15	25-May-15	73	Set & Hook Up Water Treatment Equipment - RC3B																																																
	IFRC3B230	Complete Electrical Panels - RC3B	3	27-May-15	29-May-15	73	Complete Electrical Panels - RC3B																																																
	IFRC3B240	Pull & Terminate Mechanical Controls - RC3B	3	01-Jun-15	03-Jun-15	73	Pull & Terminate Mechanical Controls - RC3B																																																
	IFRC3B250	Electrical Trim - RC3B	5	04-Jun-15	10-Jun-15	73	Electrical Trim - RC3B																																																
	IFRC3B260	Install Casework/Millwork - RC3B	5	11-Jun-15	17-Jun-15	73	Install Casework/Millwork - RC3B																																																
	IFRC3B270	Plumbing Fixtures & Trim at Casework - RC3B	3	18-Jun-15	22-Jun-15	73	Plumbing Fixtures & Trim at Casework - RC3B																																																
	IFRC3B280	Paint Final Coat - RC3B	5	23-Jun-15	29-Jun-15	73	Paint Final Coat - RC3B																																																
	IFRC3B290	Ceramic Tile in Bathrooms - RC3B	5	25-Jun-15	01-Jul-15	73	Ceramic Tile in Bathrooms - RC3B																																																
	IFRC3B300	Wainscot in Corridors - RC3B	5	25-Jun-15	01-Jul-15	73	Wainscot in Corridors - RC3B																																																
	IFRC3B310	Security Devices - RC3B	5	30-Jun-15	06-Jul-15	73	Security Devices - RC3B																																																
	IFRC3B320	Fire Alarm Devices - RC3B	5	02-Jul-15	08-Jul-15	73	Fire Alarm Devices - RC3B																																																
	IFRC3B330	Fire Suppression Trim - RC3B	5	03-Jul-15	09-Jul-15	73	Fire Suppression Trim - RC3B																																																
	IFRC3B340	Plumbing Fixtures & Trim at Tile - RC3B	5	10-Jul-15	16-Jul-15	73	Plumbing Fixtures & Trim at Tile - RC3B																																																
	IFRC3B350	Permanent Power Energized - RC3B	1	17-Jul-15	17-Jul-15	73	Permanent Power Energized - RC3B																																																
	IFRC3B360	Linoleum Flooring - RC3B	3	20-Jul-15	22-Jul-15	73	Linoleum Flooring - RC3B																																																
	IFRC3B370	Carpet Flooring - RC3B	3	23-Jul-15	27-Jul-15	73	Carpet Flooring - RC3B																																																
	IFRC3B380	Doors & Hardware - RC3B	3	28-Jul-15	30-Jul-15	73	Doors & Hardware - RC3B																																																
	IFRC3B390	Building Specialties - RC3B	3	28-Jul-15	30-Jul-15	73	Building Specialties - RC3B																																																
	IFRC3B400	Building Signage - RC3B	3	30-Jul-15	03-Aug-15	73	Building Signage - RC3B																																																
	RCFE NEIGHBORHOOD 4A			107	19-Mar-15	17-Aug-15	63	17-Aug-15, RCFE NEIGHBORHOOD 4A																																															
	IFRC4A100	Install Fire Suppression Drops - RC4A	8	19-Mar-15	30-Mar-15	63	Install Fire Suppression Drops - RC4A																																																
	IFRC4A110	Drywall Ceilings & Soffits - RC4A	5	31-Mar-15	06-Apr-15	63	Drywall Ceilings & Soffits - RC4A																																																
	IFRC4A120	Tape & Finish Ceilings & Soffits - RC4A	5	07-Apr-15	13-Apr-15	63	Tape & Finish Ceilings & Soffits - RC4A																																																
	IFRC4A130	Prime & Paint Hard Lid Rooms - RC4A	5	14-Apr-15	20-Apr-15	63	Prime & Paint Hard Lid Rooms - RC4A																																																
	IFRC4A140	Install Ceiling Grid - RC4A	8	21-Apr-15	30-Apr-15	63	Install Ceiling Grid - RC4A																																																
	IFRC4A150	Mechanical RI Ceiling Grid - RC4A	8	24-Apr-15	05-May-15	63	Mechanical RI Ceiling Grid - RC4A																																																
	IFRC4A160	Electrical RI Ceiling Grid - RC4A	8	29-Apr-15	08-May-15	63	Electrical RI Ceiling Grid - RC4A																																																
	IFRC4A170	Low Voltage RI Ceiling Grid - RC4A	5	04-May-15	08-May-15	63	Low Voltage RI Ceiling Grid - RC4A																																																
	IFRC4A180	Special Systems RI Ceiling Grid - RC4A	5	07-May-15	13-May-15	63	Special Systems RI Ceiling Grid - RC4A																																																
	IFRC4A190	Install Fire Suppression Drops Ceiling Grid - RC4A	5	12-May-15	18-May-15	63	Install Fire Suppression Drops Ceiling Grid - RC4A																																																
	IFRC4A200	Drop Ceiling Tile - RC4A	5	19-May-15	25-May-15	63	Drop Ceiling Tile - RC4A																																																
	IFRC4A210	Install & Test Tile Waterproofing - RC4A	5	27-May-15	02-Jun-15	63	Install & Test Tile Waterproofing - RC4A																																																
	IFRC4A220	Set & Hook Up Water Treatment Equipment - RC4A	5	03-Jun-15	09-Jun-15	63	Set & Hook Up Water Treatment Equipment - RC4A																																																
	IFRC4A230	Complete Electrical Panels - RC4A	3	10-Jun-15	12-Jun-15	63	Complete Electrical Panels - RC4A																																																
	IFRC4A240	Pull & Terminate Mechanical Controls - RC4A	3	15-Jun-15	17-Jun-15	63	Pull & Terminate Mechanical Controls - RC4A																																																
	IFRC4A250	Electrical Trim - RC4A	5	18-Jun-15	24-Jun-15	63	Electrical Trim - RC4A																																																
	IFRC4A260	Install Casework/Millwork - RC4A	5	25-Jun-15	01-Jul-15	63	Install Casework/Millwork - RC4A																																																
	IFRC4A270	Plumbing Fixtures & Trim at Casework - RC4A	3	02-Jul-15	06-Jul-15	63	Plumbing Fixtures & Trim at Casework - RC4A																																																
	IFRC4A280	Paint Final Coat - RC4A	5	07-Jul-15	13-Jul-15	63	Paint Final Coat - RC4A																																																
	IFRC4A290	Ceramic Tile in Bathrooms - RC4A	5	09-Jul-15	15-Jul-15	63	Ceramic Tile in Bathrooms - RC4A																																																
	IFRC4A300	Wainscot in Corridors - RC4A	5	09-Jul-15	15-Jul-15	63	Wainscot in Corridors - RC4A																																																
	IFRC4A310	Security Devices - RC4A	5	14-Jul-15	20-Jul-15	63	Security Devices - RC4A																																																
	IFRC4A320	Fire Alarm Devices - RC4A	5	16-Jul-15	22-Jul-15	63	Fire Alarm Devices - RC4A																																																
	IFRC4A330	Fire Suppression Trim - RC4A	5	17-Jul-15	23-Jul-15	63	Fire Suppression Trim - RC4A																																																
	IFRC4A340	Plumbing Fixtures & Trim at Tile - RC4A	5	24-Jul-15	30-Jul-15	63	Plumbing Fixtures & Trim at Tile - RC4A																																																
IFRC4A350	Permanent Power Energized - RC4A	1	31-Jul-15	31-Jul-15	63	Permanent Power Energized - RC4A																																																	

[illegible]

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																		
		IFSN5A230	Complete Electrical Panels - SN5A	3	29-Jun-15	01-Jul-15	50																																																	
		IFSN5A240	Pull & Terminate Mechanical Controls - SN5A	3	02-Jul-15	06-Jul-15	50																																																	
		IFSN5A250	Electrical Trim - SN5A	5	07-Jul-15	13-Jul-15	50																																																	
		IFSN5A260	Install Casework/Millwork - SN5A	5	14-Jul-15	20-Jul-15	50																																																	
		IFSN5A270	Plumbing Fixtures & Trim at Casework - SN5A	3	21-Jul-15	23-Jul-15	50																																																	
		IFSN5A280	Paint Final Coat - SN5A	5	24-Jul-15	30-Jul-15	50																																																	
		IFSN5A290	Ceramic Tile in Bathrooms - SN5A	5	28-Jul-15	03-Aug-15	50																																																	
		IFSN5A300	Wainscot in Corridors - SN5A	5	28-Jul-15	03-Aug-15	50																																																	
		IFSN5A310	Security Devices - SN5A	5	31-Jul-15	06-Aug-15	50																																																	
		IFSN5A320	Fire Alarm Devices - SN5A	5	04-Aug-15	10-Aug-15	50																																																	
		IFSN5A330	Fire Suppression Trim - SN5A	5	05-Aug-15	11-Aug-15	50																																																	
		IFSN5A340	Plumbing Fixtures & Trim at Tile - SN5A	5	12-Aug-15	18-Aug-15	50																																																	
		IFSN5A350	Permanent Power Energized - SN5A	1	19-Aug-15	19-Aug-15	50																																																	
		IFSN5A360	Linoleum Flooring - SN5A	3	20-Aug-15	24-Aug-15	50																																																	
		IFSN5A370	Carpet Flooring - SN5A	3	25-Aug-15	27-Aug-15	50																																																	
		IFSN5A380	Doors & Hardware - SN5A	3	28-Aug-15	02-Sep-15	50																																																	
		IFSN5A390	Building Specialties - SN5A	3	28-Aug-15	02-Sep-15	50																																																	
		IFSN5A400	Building Signage - SN5A	3	02-Sep-15	04-Sep-15	50																																																	
		SNF NEIGHBORHOOD 5B		107	21-Apr-15	18-Sep-15	40	18-Sep-15, SNF NEIGHBORHOOD 5B																																																
			IFSN5B100	Install Fire Suppression Drops - SN5B	8	21-Apr-15	30-Apr-15	40																																																
			IFSN5B110	Drywall Ceilings & Soffits - SN5B	5	01-May-15	07-May-15	40																																																
			IFSN5B120	Tape & Finish Ceilings & Soffits - SN5B	5	08-May-15	14-May-15	40																																																
			IFSN5B130	Prime & Paint Hard Lid Rooms - SN5B	5	15-May-15	21-May-15	40																																																
			IFSN5B140	Install Ceiling Grid - SN5B	8	22-May-15	03-Jun-15	40																																																
			IFSN5B150	Mechanical RI Ceiling Grid - SN5B	8	28-May-15	08-Jun-15	40																																																
			IFSN5B160	Electrical RI Ceiling Grid - SN5B	8	02-Jun-15	11-Jun-15	40																																																
			IFSN5B170	Low Voltage RI Ceiling Grid - SN5B	5	05-Jun-15	11-Jun-15	40																																																
			IFSN5B180	Special Systems RI Ceiling Grid - SN5B	5	10-Jun-15	16-Jun-15	40																																																
			IFSN5B190	Install Fire Suppression Drops Ceiling Grid - SN5B	5	15-Jun-15	19-Jun-15	40																																																
			IFSN5B200	Drop Ceiling Tile - SN5B	5	22-Jun-15	26-Jun-15	40																																																
			IFSN5B210	Install & Test Tile Waterproofing - SN5B	5	29-Jun-15	03-Jul-15	40																																																
			IFSN5B220	Set & Hook Up Water Treatment Equipment - SN5B	5	06-Jul-15	10-Jul-15	40																																																
			IFSN5B230	Complete Electrical Panels - SN5B	3	13-Jul-15	15-Jul-15	40																																																
			IFSN5B240	Pull & Terminate Mechanical Controls - SN5B	3	16-Jul-15	20-Jul-15	40																																																
			IFSN5B250	Electrical Trim - SN5B	5	21-Jul-15	27-Jul-15	40																																																
			IFSN5B260	Install Casework/Millwork - SN5B	5	28-Jul-15	03-Aug-15	40																																																
			IFSN5B270	Plumbing Fixtures & Trim at Casework - SN5B	3	04-Aug-15	06-Aug-15	40																																																
			IFSN5B280	Paint Final Coat - SN5B	5	07-Aug-15	13-Aug-15	40																																																
			IFSN5B290	Ceramic Tile in Bathrooms - SN5B	5	11-Aug-15	17-Aug-15	40																																																
			IFSN5B300	Wainscot in Corridors - SN5B	5	11-Aug-15	17-Aug-15	40																																																
			IFSN5B310	Security Devices - SN5B	5	14-Aug-15	20-Aug-15	40																																																
			IFSN5B320	Fire Alarm Devices - SN5B	5	18-Aug-15	24-Aug-15	40																																																
			IFSN5B330	Fire Suppression Trim - SN5B	5	19-Aug-15	25-Aug-15	40																																																
			IFSN5B340	Plumbing Fixtures & Trim at Tile - SN5B	5	26-Aug-15	02-Sep-15	40																																																
			IFSN5B350	Permanent Power Energized - SN5B	1	03-Sep-15	03-Sep-15	40																																																
			IFSN5B360	Linoleum Flooring - SN5B	3	04-Sep-15	08-Sep-15	40																																																
			IFSN5B370	Carpet Flooring - SN5B	3	09-Sep-15	11-Sep-15	40																																																
			IFSN5B380	Doors & Hardware - SN5B	3	14-Sep-15	16-Sep-15	40																																																
			IFSN5B390	Building Specialties - SN5B	3	14-Sep-15	16-Sep-15	40																																																
			IFSN5B400	Building Signage - SN5B	3	16-Sep-15	18-Sep-15	40																																																
	CENTRAL SERVICES BUILDING		100	12-Jun-15	30-Oct-15	29	30-Oct-15, CENTRAL SERVICES BUILDING																																																	

[illegible]

Activity ID	Activity Name	OD	Early Start	Early Finish	Total Float																																																		
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D					
	POB7010	Complete Air & Water Balance - POB	5	24-Jun-15	30-Jun-15	100	█ Complete Air & Water Balance - POB																																																
	POB7020	Prepare & Complete Punchlist - POB	5	01-Jul-15	07-Jul-15	100	█ Prepare & Complete Punchlist - POB																																																
	POB7030	MEP Functional Testing - POB	7	08-Jul-15	16-Jul-15	100	█ MEP Functional Testing - POB																																																
	POB7040	Final Clean - POB	4	17-Jul-15	22-Jul-15	100	█ Final Clean - POB																																																
	POB7050	Building Complete - POB	0		22-Jul-15	100	◆ Building Complete - POB																																																
	SNF NEIGHBORHOOD 1A			19	23-Jun-15	17-Jul-15	103	▼ 17-Jul-15, SNF NEIGHBORHOOD 1A																																															
	POB7060	MEP Prefunctional Testing - SN1A	5	23-Jun-15	29-Jun-15	103	█ MEP Prefunctional Testing - SN1A																																																
	POB7070	Complete Air & Water Balance - SN1A	3	30-Jun-15	02-Jul-15	103	█ Complete Air & Water Balance - SN1A																																																
	POB7080	Prepare & Complete Punchlist - SN1A	3	03-Jul-15	07-Jul-15	103	█ Prepare & Complete Punchlist - SN1A																																																
	POB7090	MEP Functional Testing - SN1A	5	08-Jul-15	14-Jul-15	103	█ MEP Functional Testing - SN1A																																																
	POB7100	Final Clean - SN1A	3	15-Jul-15	17-Jul-15	103	█ Final Clean - SN1A																																																
	POB7110	Building Complete - SN1A	0		17-Jul-15	103	◆ Building Complete - SN1A																																																
	SNF NEIGHBORHOOD 1B			19	29-Jun-15	23-Jul-15	99	▼ 23-Jul-15, SNF NEIGHBORHOOD 1B																																															
	POB7120	MEP Prefunctional Testing - SN1B	5	29-Jun-15	03-Jul-15	99	█ MEP Prefunctional Testing - SN1B																																																
	POB7130	Complete Air & Water Balance - SN1B	3	06-Jul-15	08-Jul-15	99	█ Complete Air & Water Balance - SN1B																																																
	POB7140	Prepare & Complete Punchlist - SN1B	3	09-Jul-15	13-Jul-15	99	█ Prepare & Complete Punchlist - SN1B																																																
	POB7150	MEP Functional Testing - SN1B	5	14-Jul-15	20-Jul-15	99	█ MEP Functional Testing - SN1B																																																
	POB7160	Final Clean - SN1B	3	21-Jul-15	23-Jul-15	99	█ Final Clean - SN1B																																																
	POB7170	Building Complete - SN1B	0		23-Jul-15	99	◆ Building Complete - SN1B																																																
	RCFE NEIGHBORHOOD 2A			19	13-Jul-15	06-Aug-15	89	▼ 06-Aug-15, RCFE NEIGHBORHOOD 2A																																															
	POB7180	MEP Prefunctional Testing - RC2A	5	13-Jul-15	17-Jul-15	89	█ MEP Prefunctional Testing - RC2A																																																
	POB7190	Complete Air & Water Balance - RC2A	3	20-Jul-15	22-Jul-15	89	█ Complete Air & Water Balance - RC2A																																																
	POB7200	Prepare & Complete Punchlist - RC2A	3	23-Jul-15	27-Jul-15	89	█ Prepare & Complete Punchlist - RC2A																																																
	POB7210	MEP Functional Testing - RC2A	5	28-Jul-15	03-Aug-15	89	█ MEP Functional Testing - RC2A																																																
	POB7220	Final Clean - RC2A	3	04-Aug-15	06-Aug-15	89	█ Final Clean - RC2A																																																
	POB7230	Building Complete - RC2A	0		06-Aug-15	89	◆ Building Complete - RC2A																																																
	RCFE NEIGHBORHOOD 2B			19	16-Jul-15	11-Aug-15	86	▼ 11-Aug-15, RCFE NEIGHBORHOOD 2B																																															
	POB7240	MEP Prefunctional Testing - RC2B	5	16-Jul-15	22-Jul-15	86	█ MEP Prefunctional Testing - RC2B																																																
	POB7250	Complete Air & Water Balance - RC2B	3	23-Jul-15	27-Jul-15	86	█ Complete Air & Water Balance - RC2B																																																
	POB7260	Prepare & Complete Punchlist - RC2B	3	28-Jul-15	30-Jul-15	86	█ Prepare & Complete Punchlist - RC2B																																																
	POB7270	MEP Functional Testing - RC2B	5	31-Jul-15	06-Aug-15	86	█ MEP Functional Testing - RC2B																																																
	POB7280	Final Clean - RC2B	3	07-Aug-15	11-Aug-15	86	█ Final Clean - RC2B																																																
	POB7290	Building Complete - RC2B	0		11-Aug-15	86	◆ Building Complete - RC2B																																																
	RCFE NEIGHBORHOOD 3A			19	30-Jul-15	25-Aug-15	76	▼ 25-Aug-15, RCFE NEIGHBORHOOD 3A																																															
	POB7300	MEP Prefunctional Testing - RC3A	5	30-Jul-15	05-Aug-15	76	█ MEP Prefunctional Testing - RC3A																																																
	POB7310	Complete Air & Water Balance - RC3A	3	06-Aug-15	10-Aug-15	76	█ Complete Air & Water Balance - RC3A																																																
	POB7320	Prepare & Complete Punchlist - RC3A	3	11-Aug-15	13-Aug-15	76	█ Prepare & Complete Punchlist - RC3A																																																
	POB7330	MEP Functional Testing - RC3A	5	14-Aug-15	20-Aug-15	76	█ MEP Functional Testing - RC3A																																																
	POB7340	Final Clean - RC3A	3	21-Aug-15	25-Aug-15	76	█ Final Clean - RC3A																																																
	POB7350	Building Complete - RC3A	0		25-Aug-15	76	◆ Building Complete - RC3A																																																
	RCFE NEIGHBORHOOD 3B			19	04-Aug-15	28-Aug-15	73	▼ 28-Aug-15, RCFE NEIGHBORHOOD 3B																																															
	POB7360	MEP Prefunctional Testing - RC3B	5	04-Aug-15	10-Aug-15	73	█ MEP Prefunctional Testing - RC3B																																																
	POB7370	Complete Air & Water Balance - RC3B	3	11-Aug-15	13-Aug-15	73	█ Complete Air & Water Balance - RC3B																																																
	POB7380	Prepare & Complete Punchlist - RC3B	3	14-Aug-15	18-Aug-15	73	█ Prepare & Complete Punchlist - RC3B																																																
	POB7390	MEP Functional Testing - RC3B	5	19-Aug-15	25-Aug-15	73	█ MEP Functional Testing - RC3B																																																
	POB7400	Final Clean - RC3B	3	26-Aug-15	28-Aug-15	73	█ Final Clean - RC3B																																																
	POB7410	Building Complete - RC3B	0		28-Aug-15	73	◆ Building Complete - RC3B																																																
	RCFE NEIGHBORHOOD 4A			19	18-Aug-15	14-Sep-15	63	▼ 14-Sep-15, RCFE NEIGHBORHOOD 4A																																															
	POB7420	MEP Prefunctional Testing - RC4A	5	18-Aug-15	24-Aug-15	63	█ MEP Prefunctional Testing - RC4A																																																
	POB7430	Complete Air & Water Balance - RC4A	3	25-Aug-15	27-Aug-15	63	█ Complete Air & Water Balance - RC4A																																																
POB7440	Prepare & Complete Punchlist - RC4A	3	28-Aug-15	02-Sep-15	63	█ Prepare & Complete Punchlist - RC4A																																																	
POB7450	MEP Functional Testing - RC4A	5	03-Sep-15	09-Sep-15	63	█ MEP Functional Testing - RC4A																																																	

Activity ID		Activity Name	OD	Early Start	Early Finish	Total Float																																																		
POB	7	POB7460	Final Clean - RC4A	3	10-Sep-15	14-Sep-15	63																																																	
		POB7470	Building Complete - RC4A	0		14-Sep-15	63																																																	
		RCFE NEIGHBORHOOD 4B			19	21-Aug-15	17-Sep-15	60																																																
		POB7480	MEP Prefunctional Testing - RC4B	5	21-Aug-15	27-Aug-15	60																																																	
		POB7490	Complete Air & Water Balance - RC4B	3	28-Aug-15	02-Sep-15	60																																																	
		POB7500	Prepare & Complete Punchlist - RC4B	3	03-Sep-15	07-Sep-15	60																																																	
		POB7510	MEP Functional Testing - RC4B	5	08-Sep-15	14-Sep-15	60																																																	
		POB7520	Final Clean - RC4B	3	15-Sep-15	17-Sep-15	60																																																	
		POB7530	Building Complete - RC4B	0		17-Sep-15	60																																																	
		SNF NEIGHBORHOOD 5A			19	07-Sep-15	01-Oct-15	50																																																
		POB7540	MEP Prefunctional Testing - SN5A	5	07-Sep-15	11-Sep-15	50																																																	
		POB7550	Complete Air & Water Balance - SN5A	3	14-Sep-15	16-Sep-15	50																																																	
		POB7560	Prepare & Complete Punchlist - SN5A	3	17-Sep-15	21-Sep-15	50																																																	
		POB7570	MEP Functional Testing - SN5A	5	22-Sep-15	28-Sep-15	50																																																	
		POB7580	Final Clean - SN5A	3	29-Sep-15	01-Oct-15	50																																																	
		POB7590	Building Complete - SN5A	0		01-Oct-15	50																																																	
		SNF NEIGHBORHOOD 5B			19	21-Sep-15	15-Oct-15	40																																																
		POB7600	MEP Prefunctional Testing - SN5B	5	21-Sep-15	25-Sep-15	40																																																	
		POB7610	Complete Air & Water Balance - SN5B	3	28-Sep-15	30-Sep-15	40																																																	
		POB7620	Prepare & Complete Punchlist - SN5B	3	01-Oct-15	05-Oct-15	40																																																	
		POB7630	MEP Functional Testing - SN5B	5	06-Oct-15	12-Oct-15	40																																																	
		POB7640	Final Clean - SN5B	3	13-Oct-15	15-Oct-15	40																																																	
		POB7650	Building Complete - SN5B	0		15-Oct-15	40																																																	
		CENTRAL SERVICES BUILDING			31	29-Oct-15	11-Dec-15	0																																																
		CS7000	MEP Prefunctional Testing - CSB	7	29-Oct-15	06-Nov-15	0																																																	
		CS7010	Complete Air & Water Balance - CSB	5	09-Nov-15	13-Nov-15	0																																																	
		CS7020	Prepare & Complete Punchlist - CSB	7	16-Nov-15	24-Nov-15	0																																																	
		CS7030	MEP Functional Testing - CSB	7	25-Nov-15	04-Dec-15	0																																																	
		CS7040	Final Clean - CSB	5	07-Dec-15	11-Dec-15	0																																																	
		CS7050	Building Complete - CSB	0		11-Dec-15	0																																																	