



# HENSEL PHELPS

Plan. Build. Manage.

## Phase 4 Completion Schedule

Weeks Remaining to Final Completion

16 15 14 13 12 11 10 9 8 7 6 5 4

### Building B

	Finishes												
												Punchlists	
<b>Building Interior Build out</b>													
Install Overhead Electrical Rough-In													
Install Remaining Metal Stud Walls / Ceilings													
Mesh / Hang / Tape Stud Walls and Ceilings													
Install Hydronic and Duct Insulation													
<b>Building Exterior Skin</b>													
Install Trellis Misc Metals / Perf Panels													
Install Trellis Light Fixtures													
Waterproof Beam Pockets / Install Sheet Membrane													
Install Exterior Glass / HM Panels													
Install Exterior Doors / Hardware													
Caulk Exterior Glass													
Test West Skin System													
Install Type D Panels West Soffit													
<b>Finishes</b>													
Mechanical Trim at Baffle Ceilings / Exposed Ceilings													
Install Lights & Cable Tray at Baffle Ceilings / Exposed Ceilings													
Paint above Baffle Ceilings / Walls													
Pull Comm and Security Cabling													
Grind and Polish Floors													
Install Baffle Ceilings													
Install Tube Steel Frames for Millwork													
Install Solid Surface Countertops and Wood Millwork													
Install Carpet / Rubber Base													
Install Wood Interior Doors / Hardware													
Install Building Signage													
Incomplete Work Lists													
Final Paint													
Final Burnish Ground Polished Concrete													
Punchlist													