

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019																	
						Feb		Mar		Apr		May		Jun		Jul		Aug		Sep		Oct	
MS-1000	Notice to Proceed	0	11-Feb-19*	11-Feb-19	0																		
MS-1010	Weather Allowance	40	11-Feb-19	09-Apr-19	228																		
BO-1000	Metal Structure	10	11-Feb-19	25-Feb-19	0																		
S/E-1000	Clear and Grub	4	11-Feb-19	14-Feb-19	15																		
A1070	Foundation - Shop Drawings - Submit	20	11-Feb-19	11-Mar-19	0																		
IM-1060	Phase 1	268	11-Feb-19	09-Mar-20	0																		
BO-1090	Electrical System	10	13-Feb-19	27-Feb-19	0																		
BO-1010	Fire Alarm	10	15-Feb-19	01-Mar-19	0																		
S/E-1010	Site Mobilization / Prep Trailers and Parking	4	15-Feb-19	21-Feb-19	15																		
S/E-1050	Temporary Fencing	2	15-Feb-19	19-Feb-19	60																		
BO-1060	Security Electronic Systems	10	19-Feb-19	04-Mar-19	4																		
S/E-1020	SWPPP Set Up	3	20-Feb-19	22-Feb-19	60																		
SM-1000	Structure - Shop Drawings - Submit	30	22-Feb-19	05-Apr-19	0																		
S/E-1030	Primary Control	2	22-Feb-19	25-Feb-19	15																		
A1060	Anchor Bolts - Shop Drawings - Submit	25	26-Feb-19	02-Apr-19	3																		
S/E-1080	Secondary Control	5	26-Feb-19	04-Mar-19	15																		
BO-1020	Mezzanine Metal Stairs	10	28-Feb-19	13-Mar-19	1																		
SM-1130	Light Fixtures - Product Data - Submit	35	28-Feb-19	18-Apr-19	0																		
SM-1260	Switchboard - Product Data - Submit	20	28-Feb-19	27-Mar-19	2																		
SM-1280	Panelboards - Product Data - Submit	20	28-Feb-19	27-Mar-19	2																		
SM-1220	Fire Alarm - Shop Drawings - Submit	20	04-Mar-19	29-Mar-19	0																		
BO-1030	Fire Suppression	10	05-Mar-19	18-Mar-19	4																		
SM-1300	Security - Shop Drawings - Submit	15	05-Mar-19	25-Mar-19	4																		
SM-1240	Transformers - Product Data - Submit	15	06-Mar-19	26-Mar-19	3																		
BO-1080	Detention Hardware	10	08-Mar-19	21-Mar-19	5																		
A1100	Foundation - Shop Drawings - R/A	10	12-Mar-19	25-Mar-19	0																		
S/E-1090	Balance of Site Structural Fill	10	12-Mar-19	25-Mar-19	19																		
BO-1070	Detention Doors and Frames	10	14-Mar-19	27-Mar-19	1																		
SM-1040	Mezzanine Metal Stairs - Shop Drawings - Submit	25	14-Mar-19	18-Apr-19	1																		
BO-1040	HVAC Units	10	19-Mar-19	02-Apr-19	2																		
FS-1200	Fire Supression - Shop Drawings - Submit	25	19-Mar-19	23-Apr-19	4																		
BO-1050	Security Glazing	10	26-Mar-19	09-Apr-19	3																		
SM-1310	Security - Shop Drawings - R/A	10	26-Mar-19	09-Apr-19	4																		
S/E-1070	Building Pad Structural Fill	10	26-Mar-19	09-Apr-19	19																		
F/SOG-1060	Building B - Excavate Footings - West Half	15	26-Mar-19	16-Apr-19	0																		
SM-1250	Transformers - Product Data - R/A	10	27-Mar-19	10-Apr-19	3																		
SM-1010	Detention Doors and Frames - Product Data - Submit	40	28-Mar-19	23-May-19	1																		
SM-1110	Detention Hardware - Product Data - Submit	45	28-Mar-19	31-May-19	1																		
SM-1270	Switchboard - Product Data - R/A	10	28-Mar-19	11-Apr-19	2																		
SM-1290	Panelboards - Product Data - R/A	10	28-Mar-19	11-Apr-19	2																		
F/SOG-1080	Building B - RFP Foundations - West Half	15	29-Mar-19	19-Apr-19	3																		
SM-1230	Fire Alarm - Shop Drawings - R/A	10	02-Apr-19	15-Apr-19	0																		
SM-1060	HVAC Units - Product Data - Submit	35	03-Apr-19	21-May-19	2																		
A1110	Anchor Bolt - Shop Drawings - R/A	10	03-Apr-19	16-Apr-19	3																		
SM-1210	HVAC Units - Shop Drawing - Submit	35	03-Apr-19	21-May-19	2																		
A1080	Structure - Shop Drawings - R/A	10	08-Apr-19	19-Apr-19	0																		
SM-1150	Glazing - Shop Drawings Submit	45	10-Apr-19	12-Jun-19	3																		
SM-1070	Fire Alarm - Review by AHJ	15	16-Apr-19	06-May-19	0																		
F/SOG-1070	Building B - Excavate Footings - East Half	15	17-Apr-19	07-May-19	0																		
SM-1020	Light Fixtures - R/A	15	19-Apr-19	09-May-19	0																		
SM-1170	Mezzanine Metal Stairs - R/A	10	19-Apr-19	02-May-19	1																		
A1090	Structure - Review by AHJ	5	22-Apr-19	26-Apr-19	0																		
F/SOG-1090	Building B - Below Grade Utilities - West Half	10	22-Apr-19	03-May-19	6																		
FS-1190	Fire Supression - R/A	10	24-Apr-19	07-May-19	4																		
PR-1010	Metal Structure - Fabricate and Deliver	40	29-Apr-19	24-Jun-19	0																		
SM-1180	Mezzanine Metal Stairs - Review by AHJ	5	03-May-19	09-May-19	1																		
F/SOG-1120	Building B - RFP - SOG - Pour 1	10	06-May-19	17-May-19	6																		
PR-1080	Tansformer - Fabricate and Deliver	60	07-May-19	31-Jul-19	29																		
PR-1090	Switchboard - Fabricate and Deliver	50	07-May-19	17-Jul-19	39																		
PR-1100	Panelboards - Fabricate and Deliver	40	07-May-19	02-Jul-19	42																		
PR-1110	Security System - Fabricate and Deliver	60	07-May-19	31-Jul-19	29																		
SU-1040	Electrical and Gas - Trenching	5	07-May-19	13-May-19	0																		
F/SOG-1100	Building B - RFP Foundations - East Half	15	07-May-19	27-May-19	0																		

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019		Qtr 2, 2019		Qtr 3, 2019		Qtr 4, 2019		Qtr 1, 2020		Qtr 2, 2020	
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
FS-1210	Fire Supression - Review by AHJ	5	08-May-19	14-May-19	4												
SM-1140	Light Fixtures - Review by AHJ	5	10-May-19	16-May-19	0												
PR-1060	Mezzanine Metal Stairs - Fabricate and Deliver	45	10-May-19	15-Jul-19	1												
SU-1110	UG Data/Tele/Security	5	13-May-19	17-May-19	1												
SU-1100	UG Electrical	5	14-May-19	20-May-19	0												
PR-1120	Fire Supression - Fabricate and Deliver	30	15-May-19	26-Jun-19	52												
SU-1020	Fire Water/Domestic Water - Trenching	5	16-May-19	22-May-19	3												
PR-1040	Light Fixture - Fabricate and Deliver	80	17-May-19	10-Sep-19	0												
SU-1000	Temporary Facilities Utility Hook Up	5	20-May-19	24-May-19	1												
SU-1010	Sanitary Sewer and Storm Drain - Trenching	5	21-May-19	27-May-19	0												
SU-1050	UG Gas	10	21-May-19	04-Jun-19	0												
SWLS-1060	Site - Equipment Pads	5	21-May-19	27-May-19	67												
SM-1200	HVAC Units - R/A	10	22-May-19	05-Jun-19	2												
SU-1030	UG Sanitary Sewer	5	23-May-19	30-May-19	3												
SU-1070	UG Water	5	23-May-19	30-May-19	3												
SM-1090	Detention Doors and Frames - R/A	15	24-May-19	14-Jun-19	1												
SU-1060	UG Fire Protection	5	27-May-19	03-Jun-19	1												
SU-1080	UG Storm Drain	5	29-May-19	04-Jun-19	0												
F/SOG-1110	Building B - Below Grade Utilities - East Half	10	29-May-19	11-Jun-19	0												
SWLS-1080	Site - Pedestrian Concrete	15	29-May-19	18-Jun-19	124												
SWLS-1090	Site - Transformer	10	29-May-19	11-Jun-19	67												
SM-1120	Detention Hardware - R/A	10	03-Jun-19	14-Jun-19	1												
SU-1090	Storm Drain Metering	10	05-Jun-19	18-Jun-19	159												
F/SOG-1000	Building A - Excavate Footings	10	05-Jun-19	18-Jun-19	0												
SM-1190	HVAC Units - Review by AHJ	5	06-Jun-19	12-Jun-19	2												
F/SOG-1010	Building A - Reinforce and Place Foundation	10	07-Jun-19	20-Jun-19	0												
F/SOG-1130	Building B - RFP - SOG - Pour 2	10	11-Jun-19	24-Jun-19	0												
SM-1160	Glazing - R/A	10	13-Jun-19	26-Jun-19	3												
PR-1070	HVAC Units - Fabricate and Deliver	60	13-Jun-19	06-Sep-19	2												
F/SOG-1020	Building A - Below Grade Utilities	10	14-Jun-19	27-Jun-19	0												
SM-1100	Doors, Frames and Hardware - Review by AHJ	5	17-Jun-19	21-Jun-19	1												
SWLS-1070	Site - Early Curbs	10	19-Jun-19	02-Jul-19	124												
F/SOG-1040	Building A - CMU Starter Walls	5	21-Jun-19	27-Jun-19	0												
PR-1020	Detention Doors and Frames - Fabricate and Deliver	60	24-Jun-19	17-Sep-19	1												
PR-1030	Detention Hardware - Fabricate and Deliver	40	24-Jun-19	19-Aug-19	26												
F/SOG-1140	Building B - RFP - SOG - Pour 3	10	25-Jun-19	09-Jul-19	1												
STR-1190	Building B - West Half - Erect	15	25-Jun-19	16-Jul-19	0												
SM-1030	Glazing - Review by AHJ	5	27-Jun-19	03-Jul-19	3												
F/SOG-1030	Building A - FRP SOG	10	28-Jun-19	12-Jul-19	0												
SWLS-1020	Site - Trash Enclosure - CMU	5	28-Jun-19	05-Jul-19	107												
F/SOG-1150	Building B - RFP - SOG - Pour 4	10	01-Jul-19	15-Jul-19	1												
COMM-1410	Electrical - Set Panels	15	03-Jul-19	24-Jul-19	42												
PR-1050	Glazing - Fabricate and Deliver	50	05-Jul-19	13-Sep-19	3												
SWLS-1010	Site - Monument - Foundation	5	08-Jul-19	12-Jul-19	137												
SWLS-1030	Site - Trash Enclosure - Fencing & Gates	5	08-Jul-19	12-Jul-19	107												
IM-1000	Start Structure	0	15-Jul-19*		0												
STR-1120	Building A - Erect South to North	15	15-Jul-19	02-Aug-19	0												
SWLS-1040	Site - Monument - CMU	5	15-Jul-19	19-Jul-19	137												
SWLS-1100	Site - Fencing / Gates	10	15-Jul-19	26-Jul-19	107												
STR-1200	Building B - West Half - Erect Mezzanine and Stairs	10	17-Jul-19	30-Jul-19	0												
SWLS-1050	Site - Monument Sign	5	22-Jul-19	26-Jul-19	137												
COMM-1400	Electrical - Main Switchboard	15	25-Jul-19	14-Aug-19	42												
SWLS-1110	Site - Asphalt Paving	5	29-Jul-19	02-Aug-19	107												
SWLS-1140	Site - Perimeter Fencing	15	29-Jul-19	16-Aug-19	122												
STR-1130	Building A - Belowgrade Waterproofing	5	30-Jul-19	05-Aug-19	0												
STR-1220	Building B - East Half - Erect	20	31-Jul-19	27-Aug-19	0												
IRI-1080	Building B - Metal Stud Framing - Top Track Layout / Priority Walls	5	31-Jul-19	06-Aug-19	0												
COMM-1420	Electrical - Transformers	20	01-Aug-19	28-Aug-19	32												
STR-1140	Building A - CMU Wainscoting - South to North	5	05-Aug-19	09-Aug-19	0												
STR-1320	Entrance Canopy - Set Columns	5	05-Aug-19	09-Aug-19	92												
SWLS-1120	Site - Balance of Curb and Gutter	10	05-Aug-19	16-Aug-19	107												
IRI-1090	Building B - Structural Steel for OH MEP	10	06-Aug-19	19-Aug-19	0												
STR-1330	Entrance Canopy - Erect Roof Framing	5	12-Aug-19	16-Aug-19	92												

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

summary

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019		Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			Qtr 2, 2020	
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
STR-1390	Building A - Roof Structure	5	12-Aug-19	16-Aug-19	0																
STR-1170	Building A - Roof/Seam	10	19-Aug-19	30-Aug-19	0																
STR-1340	Entrance Canopy - Roof / Seam / Gutters	10	19-Aug-19	30-Aug-19	92																
IRI-1000	Building A - Metal Stud Framing - Top Track Layout / Priority Walls	5	19-Aug-19	23-Aug-19	5																
SWLS-1130	Site - Striping	5	19-Aug-19	23-Aug-19	117																
SWLS-1150	Site - Cameras	10	19-Aug-19	30-Aug-19	112																
SWLS-1160	Site - Card Readers	10	19-Aug-19	30-Aug-19	112																
SWLS-1170	Site - Irrigation and Planting	15	19-Aug-19	09-Sep-19	107																
SWLS-1180	Site - Gate Operators	5	19-Aug-19	23-Aug-19	117																
IRI-1100	Building B - Metal Stud Framing	15	20-Aug-19	10-Sep-19	0																
IRI-1130	Building B - Door Frames and Windows	10	20-Aug-19	02-Sep-19	8																
IM-1030	Energize Main Gear	0	22-Aug-19*		0																
STR-1240	Building B - East Half - Erect Mezzanine and Stairs	15	28-Aug-19	18-Sep-19	0																
IRI-1020	Building A - Metal Stud Framing	15	28-Aug-19	18-Sep-19	5																
IF-1290	Building B - Roll Up Doors and Grilles - West Half	10	28-Aug-19	11-Sep-19	15																
COMM-1430	Electrical - Terminate Connections	30	29-Aug-19	10-Oct-19	32																
STR-1150	Building A - Sheathe Walls	10	02-Sep-19	16-Sep-19	61																
STR-1350	Entrance Canopy - Electrical Rough Ins	5	02-Sep-19	09-Sep-19	92																
IRI-1010	Building A - Structural Steel for OH MEP	10	02-Sep-19	16-Sep-19	0																
IF-1310	Building B - Exterior Doors and Hardware	10	04-Sep-19	17-Sep-19	16																
IRI-1060	Building A - Door Frames and Windows	10	06-Sep-19	19-Sep-19	5																
SWLS-1190	Site - HP Work to Complete List	5	10-Sep-19	16-Sep-19	107																
STR-1360	Entrance Canopy - Interior Build Out	25	10-Sep-19	14-Oct-19	92																
IRI-1110	Building B - OH MEP	20	11-Sep-19	08-Oct-19	0																
IRI-1120	Building B - In Wall Rough Ins	20	12-Sep-19	09-Oct-19	0																
IF-1300	Building B - Glazing	10	16-Sep-19	27-Sep-19	3																
STR-1160	Building A - Exterior Lighting	5	17-Sep-19	23-Sep-19	61																
STR-1180	Building A - Flash	15	17-Sep-19	07-Oct-19	97																
IRI-1040	Building A - OH MEP	20	17-Sep-19	14-Oct-19	0																
SWLS-1200	Site - Owner/Architec Punch List	5	17-Sep-19	23-Sep-19	107																
IRI-1050	Building A - In Wall Rough Ins	15	18-Sep-19	08-Oct-19	1																
STR-1230	Building B - Waterproofing - West to East	15	19-Sep-19	09-Oct-19	20																
STR-1270	Building B - West Half - Roof/Seam	20	19-Sep-19	16-Oct-19	0																
IF-1280	Building B - Guardrails and Gates at Mezzanines	5	19-Sep-19	25-Sep-19	65																
IF-1010	Building A - Exterior Doors and Hardware	10	20-Sep-19	03-Oct-19	13																
IF-1020	Building A - Glazing	15	20-Sep-19	10-Oct-19	5																
IF-1100	Building A - Detention Doors and Hardware	10	20-Sep-19	03-Oct-19	33																
SWLS-1210	Site - Punch List Sign Off	5	24-Sep-19	30-Sep-19	107																
IF-1320	Building B - Roll Up Doors and Grilles - East Half	10	30-Sep-19	11-Oct-19	3																
IF-1500	Building B - Interior Doors and Hardware	15	04-Oct-19	24-Oct-19	13																
STR-1370	Building A - Punch List Sign Off	5	08-Oct-19	14-Oct-19	97																
IRI-1140	Building B - Ceiling Framing	10	09-Oct-19	22-Oct-19	0																
IF-1000	Building A - Wall Insulation	5	09-Oct-19	15-Oct-19	1																
IF-1330	Building B - Wall Insulation	5	10-Oct-19	16-Oct-19	0																
IM-1020	Building Dry In	0		10-Oct-19*	0																
COMM-1440	Electrical - Prefunctional Testing	30	11-Oct-19	22-Nov-19	32																
IRI-1070	Building A - Ceiling Framing	10	15-Oct-19	28-Oct-19	0																
IF-1110	Building A - Acoustical Ceiling Grid	15	15-Oct-19	04-Nov-19	16																
STR-1380	Entrance Canopy - Punch List Sign Off	5	15-Oct-19	21-Oct-19	92																
IF-1030	Building A - Drywall	20	16-Oct-19	13-Nov-19	1																
STR-1210	Building B - CMU Wainstcoating - West to East	15	17-Oct-19	06-Nov-19	0																
STR-1290	Building B - East Half - Roof/Seam	20	17-Oct-19	14-Nov-19	0																
IF-1340	Building B - Drywall	15	17-Oct-19	06-Nov-19	0																
IM-1010	End Structure	0		21-Oct-19*	0																
IF-1040	Building A - Tape and Finish	20	21-Oct-19	18-Nov-19	1																
IF-1350	Building B - Hardlid Ceilings / Tape and Finish	15	23-Oct-19	13-Nov-19	0																
IF-1570	Building B - Tape and Finish	15	23-Oct-19	13-Nov-19	0																
IF-1050	Building A - Hardlid Ceilings / Tape and Finish	15	29-Oct-19	19-Nov-19	0																
IF-1190	Building A - Electrical Systems	25	05-Nov-19	12-Dec-19	16																
STR-1250	Building B - Sheathe Walls - West to East	15	07-Nov-19	02-Dec-19	0																
IF-1360	Building B - Ceramic Tile	15	14-Nov-19	06-Dec-19	10																
IF-1370	Building B - Plywood in Electrical Rooms	5	14-Nov-19	20-Nov-19	0																

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019		Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			Qtr 2, 2020	
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
IF-1380	Building B - Paint	15	14-Nov-19	06-Dec-19	0																
COMM-1000	Mechanical - Set Equipment	15	15-Nov-19	09-Dec-19	0																
IF-1070	Building A - Ceramic Tile	15	19-Nov-19	11-Dec-19	13																
IF-1060	Building A - Paint	15	20-Nov-19	12-Dec-19	0																
COMM-1320	Security - Fiber Pull	15	21-Nov-19	13-Dec-19	0																
COMM-1450	Electrical - Functional Testing	20	25-Nov-19	24-Dec-19	32																
STR-1260	Building B - Exterior Lighting	5	03-Dec-19	09-Dec-19	5																
STR-1280	Building B - West Half - Flash	15	03-Dec-19	23-Dec-19	30																
IF-1270	Building B - Plywood Mezzanines	15	03-Dec-19	23-Dec-19	0																
IF-1400	Building B - Acoustical Ceiling Grid	10	09-Dec-19	20-Dec-19	0																
IF-1480	Building B - Electrical Systems	15	09-Dec-19	30-Dec-19	5																
COMM-1010	Mechanical - Connections to Equipment	3	10-Dec-19	12-Dec-19	0																
IM-1040	Start Mechanical Systems	0	13-Dec-19*		0																
IF-1180	Building A - Light Fixtures	10	13-Dec-19	27-Dec-19	6																
IF-1210	Building A - VCT	10	13-Dec-19	27-Dec-19	0																
COMM-1020	Mechanical - Plumbing Connections (gas)	2	13-Dec-19	16-Dec-19	0																
COMM-1330	Security - Set Headend Equipment	5	16-Dec-19	20-Dec-19	0																
COMM-1030	Mechanical - Start Up Equipment	10	17-Dec-19	02-Jan-20	0																
IF-1090	Building A - Plumbing Fixtures	5	18-Dec-19	24-Dec-19	13																
IF-1390	Building B - Plumbing Fixtures	15	23-Dec-19	15-Jan-20	0																
IF-1460	Building B - Light Fixtures	10	23-Dec-19	08-Jan-20	0																
COMM-1340	Security - Terminate	10	23-Dec-19	08-Jan-20	0																
STR-1300	Building B - East Half - Flash	15	24-Dec-19	16-Jan-20	30																
IF-1490	Building B - Metal Shelving	10	24-Dec-19	09-Jan-20	25																
COMM-1250	Fire Alarm - Set Panel	5	24-Dec-19	02-Jan-20	0																
IF-1420	Building B - Signage	10	26-Dec-19	10-Jan-20	24																
COMM-1460	Electrical - Fire Marshal Sign Off	2	26-Dec-19	27-Dec-19	32																
IF-1080	Building A - Toilet Accessories	10	27-Dec-19	13-Jan-20	23																
IF-1220	Building A - Interior Doors and Hardware	10	30-Dec-19	14-Jan-20	2																
COMM-1470	Electrical - Punch List Sign Off	15	30-Dec-19	22-Jan-20	32																
IF-1470	Building B - Epoxy Flooring	20	02-Jan-20	30-Jan-20	1																
IF-1200	Building A - Casework	10	03-Jan-20	16-Jan-20	0																
IF-1430	Building B - Building Specialties	10	03-Jan-20	16-Jan-20	20																
COMM-1040	Mechanical - Pre-Functional Testing	10	03-Jan-20	16-Jan-20	0																
COMM-1260	Fire Alarm - Terminate and Connections	5	03-Jan-20	09-Jan-20	0																
IF-1130	Building A - Building Specialties	10	06-Jan-20	17-Jan-20	19																
IF-1120	Building A - Signage	10	08-Jan-20	22-Jan-20	17																
IF-1450	Building B - Ceiling Trim	15	09-Jan-20	30-Jan-20	11																
COMM-1170	Lighting Controls - Set Panels	5	09-Jan-20	15-Jan-20	0																
COMM-1350	Security - Security Booth Buildout	15	09-Jan-20	30-Jan-20	0																
COMM-1270	Fire Alarm - Programming	10	10-Jan-20	24-Jan-20	0																
IF-1440	Building B - Wall Trim	15	13-Jan-20	03-Feb-20	9																
IF-1150	Building A - Wall Trim	15	15-Jan-20	05-Feb-20	7																
IF-1230	Building A - Wall and Door Protection	5	15-Jan-20	22-Jan-20	17																
IF-1530	Building B - Wall and Door Protection	5	16-Jan-20	23-Jan-20	16																
COMM-1090	Plumbing - Test and Insulate Final Connections	3	16-Jan-20	20-Jan-20	0																
COMM-1180	Lighting Controls - Energy Monitor	5	16-Jan-20	23-Jan-20	26																
COMM-1190	Lighting Controls - Terminate	5	16-Jan-20	23-Jan-20	0																
IF-1140	Building A - Epoxy Flooring	20	17-Jan-20	14-Feb-20	0																
IF-1170	Building A - Detention Fixtures	5	17-Jan-20	24-Jan-20	15																
COMM-1050	Mechanical - Test and Balance	10	17-Jan-20	31-Jan-20	0																
STR-1310	Building B - Punch List Sign Off	5	17-Jan-20	24-Jan-20	30																
COMM-1100	Plumbing - Electrical Connections to Plumbing Equipment	3	22-Jan-20	24-Jan-20	0																
IF-1160	Building A - Ceiling Trim	5	23-Jan-20	29-Jan-20	12																
COMM-1200	Lighting Controls - Programming	10	24-Jan-20	06-Feb-20	0																
COMM-1110	Plumbing - Flush / Chlorinate System	5	27-Jan-20	31-Jan-20	0																
COMM-1280	Fire Alarm - Pre Functional Testing	10	27-Jan-20	07-Feb-20	0																
IF-1410	Building B - Ceiling Trim	10	29-Jan-20	11-Feb-20	3																
IM-1050	Start Fire Alarm Testing	0	30-Jan-20*		0																
IF-1510	Building B - Chain Link Fence	10	31-Jan-20	13-Feb-20	1																
IF-1520	Building B - Rubber Base	5	31-Jan-20	06-Feb-20	6																
COMM-1360	Security - Prefunctional Testing	10	31-Jan-20	13-Feb-20	0																

Solano County - CVTC Reno Competition 2019			Reno Layout					04-Jan-19 15:06															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019		Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020					Qtr 2, 2020	
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
■ COMM-1060	Mechanical - Functional Testing	5	03-Feb-20	07-Feb-20	0													■	■				
■ COMM-1120	Plumbing - Start Up Equipment	5	03-Feb-20	07-Feb-20	0													■	■				
■ COMM-1210	Lighting Controls - Pre Functional Testing	5	07-Feb-20	13-Feb-20	0													■	■				
■ COMM-1070	Mechanical - Fire Marshal Sign Off	5	10-Feb-20	14-Feb-20	0													■	■				
■ COMM-1130	Plumbing - Pre Functional Testing	5	10-Feb-20	14-Feb-20	0													■	■				
■ COMM-1290	Fire Alarm - Functional Testing	10	10-Feb-20	24-Feb-20	0													■	■				
■ IF-1540	Building B - HP Work to Complete List	5	14-Feb-20	21-Feb-20	1													■	■				
■ COMM-1220	Lighting Controls - Functional Testing	10	14-Feb-20	28-Feb-20	0													■	■				
■ COMM-1370	Security - Functional Testing	10	14-Feb-20	28-Feb-20	0													■	■				
■ IF-1240	Building A - HP Work to Complete List	5	17-Feb-20	24-Feb-20	0													■	■				
■ COMM-1080	Mechanical - Punch List Sign Off	5	17-Feb-20	24-Feb-20	0													■	■				
■ COMM-1140	Plumbing - Functional Testing	5	17-Feb-20	24-Feb-20	0													■	■				
■ IF-1550	Building B - Owner/Architect Punch List	5	24-Feb-20	28-Feb-20	1													■	■				
■ IF-1250	Building A - Owner/Architect Punch List	5	25-Feb-20	02-Mar-20	0													■	■				
■ COMM-1150	Plumbing - Fire Marshal Sign Off	5	25-Feb-20	02-Mar-20	0													■	■				
■ COMM-1300	Fire Alarm - Fire Marshal Sign Off	5	25-Feb-20	02-Mar-20	0													■	■				
■ IF-1560	Building B - Punch List Sign Off	5	02-Mar-20	06-Mar-20	1													■	■				
■ COMM-1230	Lighting Controls - Fire Marshal Sign Off	1	02-Mar-20	02-Mar-20	0													■	■				
■ COMM-1380	Security - Fire Marshal Sign Off	1	02-Mar-20	02-Mar-20	0													■	■				
■ IF-1260	Building A - Punch List Sign Off	5	03-Mar-20	09-Mar-20	0													■	■				
■ COMM-1160	Plumbing - Punch List Sign Off	5	03-Mar-20	09-Mar-20	0													■	■				
■ COMM-1240	Lighting Controls - Punch List Sign Off	5	03-Mar-20	09-Mar-20	0													■	■				
■ COMM-1310	Fire Alarm - Punch List Sign Off	5	03-Mar-20	09-Mar-20	0													■	■				
■ COMM-1390	Security - Punch List Sign Off	5	03-Mar-20	09-Mar-20	0													■	■				
■ MS-1020	Substantial Completion	0	10-Mar-20	10-Mar-20	0													■	■				
■ CO-1000	Trainings	22	10-Mar-20	09-Apr-20	0													■	■				
■ CO-1010	Submit Close Out Documents to Owner	22	10-Mar-20	09-Apr-20	0													■	■				
■ CO-1020	Process Final Billing to Owner	22	10-Mar-20	09-Apr-20	0													■	■				
■ CO-1030	Final Close Out Billing to Subcontractors	22	10-Mar-20	09-Apr-20	0													■	■				
■ CO-1040	Final Clean	22	10-Mar-20	09-Apr-20	0													■	■				
■ MS-1030	Final Completion	0	10-Apr-20	10-Apr-20	0													■	■				