

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019					Qtr 3, 2019				Qtr 4, 2019				Qtr 1, 2020				Qtr 2, 2020		
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
MS-1000	Notice to Proceed	0	11-Feb-19*	11-Feb-19	0	Notice to Proceed																			
BO-1000	Metal Structure	10	11-Feb-19	25-Feb-19	0	Metal Structure																			
A1070	Foundation - Shop Drawings - Submit	20	11-Feb-19	11-Mar-19	0	Foundation - Shop Drawings - Submit																			
IM-1060	Phase 1	268	11-Feb-19	09-Mar-20	0	Phase 1																			
BO-1090	Electrical System	10	13-Feb-19	27-Feb-19	0	Electrical System																			
BO-1010	Fire Alarm	10	15-Feb-19	01-Mar-19	0	Fire Alarm																			
SM-1000	Structure - Shop Drawings - Submit	30	22-Feb-19	05-Apr-19	0	Structure - Shop Drawings - Submit																			
SM-1130	Light Fixtures - Product Data - Submit	35	28-Feb-19	18-Apr-19	0	Light Fixtures - Product Data - Submit																			
SM-1220	Fire Alarm - Shop Drawings - Submit	20	04-Mar-19	29-Mar-19	0	Fire Alarm - Shop Drawings - Submit																			
A1100	Foundation - Shop Drawings - R/A	10	12-Mar-19	25-Mar-19	0	Foundation - Shop Drawings - R/A																			
F/SOG-1060	Building B - Excavate Footings - West Half	15	26-Mar-19	16-Apr-19	0	Building B - Excavate Footings - West Half																			
SM-1230	Fire Alarm - Shop Drawings - R/A	10	02-Apr-19	15-Apr-19	0	Fire Alarm - Shop Drawings - R/A																			
A1080	Structure - Shop Drawings - R/A	10	08-Apr-19	19-Apr-19	0	Structure - Shop Drawings - R/A																			
SM-1070	Fire Alarm - Review by AHJ	15	16-Apr-19	06-May-19	0	Fire Alarm - Review by AHJ																			
F/SOG-1070	Building B - Excavate Footings - East Half	15	17-Apr-19	07-May-19	0	Building B - Excavate Footings - East Half																			
SM-1020	Light Fixtures - R/A	15	19-Apr-19	09-May-19	0	Light Fixtures - R/A																			
A1090	Structure - Review by AHJ	5	22-Apr-19	26-Apr-19	0	Structure - Review by AHJ																			
PR-1010	Metal Structure - Fabricate and Deliver	40	29-Apr-19	24-Jun-19	0	Metal Structure - Fabricate and Deliver																			
SU-1040	Electrical and Gas - Trenching	5	07-May-19	13-May-19	0	Electrical and Gas - Trenching																			
F/SOG-1100	Building B - RFP Foundations - East Half	15	07-May-19	27-May-19	0	Building B - RFP Foundations - East Half																			
SM-1140	Light Fixtures - Review by AHJ	5	10-May-19	16-May-19	0	Light Fixtures - Review by AHJ																			
SU-1100	UG Electrical	5	14-May-19	20-May-19	0	UG Electrical																			
PR-1040	Light Fixture - Fabricate and Deliver	80	17-May-19	10-Sep-19	0	Light Fixture - Fabricate and Deliver																			
SU-1010	Sanitary Sewer and Storm Drain - Trenching	5	21-May-19	27-May-19	0	Sanitary Sewer and Storm Drain - Trenching																			
SU-1050	UG Gas	10	21-May-19	04-Jun-19	0	UG Gas																			
SU-1080	UG Storm Drain	5	29-May-19	04-Jun-19	0	UG Storm Drain																			
F/SOG-1110	Building B - Below Grade Utilities - East Half	10	29-May-19	11-Jun-19	0	Building B - Below Grade Utilities - East Half																			
F/SOG-1000	Building A - Excavate Footings	10	05-Jun-19	18-Jun-19	0	Building A - Excavate Footings																			
F/SOG-1010	Building A - Reinforce and Place Foundation	10	07-Jun-19	20-Jun-19	0	Building A - Reinforce and Place Foundation																			
F/SOG-1130	Building B - RFP - SOG - Pour 2	10	11-Jun-19	24-Jun-19	0	Building B - RFP - SOG - Pour 2																			
F/SOG-1020	Building A - Below Grade Utilities	10	14-Jun-19	27-Jun-19	0	Building A - Below Grade Utilities																			
F/SOG-1040	Building A - CMU Starter Walls	5	21-Jun-19	27-Jun-19	0	Building A - CMU Starter Walls																			
STR-1190	Building B - West Half - Erect	15	25-Jun-19	16-Jul-19	0	Building B - West Half - Erect																			
F/SOG-1030	Building A - FRP SOG	10	28-Jun-19	12-Jul-19	0	Building A - FRP SOG																			
IM-1000	Start Structure	0	15-Jul-19*		0	Start Structure, 15-Jul-19*																			
STR-1120	Building A - Erect South to North	15	15-Jul-19	02-Aug-19	0	Building A - Erect South to North																			
STR-1200	Building B - West Half - Erect Mezzanine and Stairs	10	17-Jul-19	30-Jul-19	0	Building B - West Half - Erect Mezzanine and Stairs																			
STR-1130	Building A - Belowgrade Waterproofing	5	30-Jul-19	05-Aug-19	0	Building A - Belowgrade Waterproofing																			
STR-1220	Building B - East Half - Erect	20	31-Jul-19	27-Aug-19	0	Building B - East Half - Erect																			
IRI-1080	Building B - Metal Stud Framing - Top Track Layout / Priority Walls	5	31-Jul-19	06-Aug-19	0	Building B - Metal Stud Framing - Top Track Layout / Priority Walls																			
STR-1140	Building A - CMU Wainscoting - South to North	5	05-Aug-19	09-Aug-19	0	Building A - CMU Wainscoting - South to North																			
IRI-1090	Building B - Structural Steel for OH MEP	10	06-Aug-19	19-Aug-19	0	Building B - Structural Steel for OH MEP																			
STR-1390	Building A - Roof Structure	5	12-Aug-19	16-Aug-19	0	Building A - Roof Structure																			
STR-1170	Building A - Roof/Seam	10	19-Aug-19	30-Aug-19	0	Building A - Roof/Seam																			
IRI-1100	Building B - Metal Stud Framing	15	20-Aug-19	10-Sep-19	0	Building B - Metal Stud Framing																			
IM-1030	Energize Main Gear	0	22-Aug-19*		0	Energize Main Gear, 22-Aug-19*																			
STR-1240	Building B - East Half - Erect Mezzanine and Stairs	15	28-Aug-19	18-Sep-19	0	Building B - East Half - Erect Mezzanine and Stairs																			
IRI-1010	Building A - Structural Steel for OH MEP	10	02-Sep-19	16-Sep-19	0	Building A - Structural Steel for OH MEP																			
IRI-1110	Building B - OH MEP	20	11-Sep-19	08-Oct-19	0	Building B - OH MEP																			
IRI-1120	Building B - In Wall Rough Ins	20	12-Sep-19	09-Oct-19	0	Building B - In Wall Rough Ins																			
IRI-1040	Building A - OH MEP	20	17-Sep-19	14-Oct-19	0	Building A - OH MEP																			
STR-1270	Building B - West Half - Roof/Seam	20	19-Sep-19	16-Oct-19	0	Building B - West Half - Roof/Seam																			
IRI-1140	Building B - Ceiling Framing	10	09-Oct-19	22-Oct-19	0	Building B - Ceiling Framing																			
IF-1330	Building B - Wall Insulation	5	10-Oct-19	16-Oct-19	0	Building B - Wall Insulation																			
IM-1020	Building Dry In	0		10-Oct-19*	0	Building Dry In																			
IRI-1070	Building A - Ceiling Framing	10	15-Oct-19	28-Oct-19	0	Building A - Ceiling Framing																			
STR-1210	Building B - CMU Wainstcoating - West to East	15	17-Oct-19	06-Nov-19	0	Building B - CMU Wainstcoating - West to East																			
STR-1290	Building B - East Half - Roof/Seam	20	17-Oct-19	14-Nov-19	0	Building B - East Half - Roof/Seam																			
IF-1340	Building B - Drywall	15	17-Oct-19	06-Nov-19	0	Building B - Drywall																			
IM-1010	End Structure	0		21-Oct-19*	0	End Structure																			
IF-1350	Building B - Hardlid Ceilings / Tape and Finish	15	23-Oct-19	13-Nov-19	0	Building B - Hardlid Ceilings / Tape and Finish																			
IF-1570	Building B - Tape and Finish	15	23-Oct-19	13-Nov-19	0	Building B - Tape and Finish																			
IF-1050	Building A - Hardlid Ceilings / Tape and Finish	15	29-Oct-19	19-Nov-19	0	Building A - Hardlid Ceilings / Tape and Finish																			

Actual Level of Effort

Remaining Work

Milestone

Actual Work

Critical Remaining Work

summary

© Oracle Corporation