

**OMF
SUB**

	Activity	Duration	Start Date	End Date	50,000sqft - Metal Panels	750sqf/day
	<u>West Elevation OMF</u>				11 - Louvers	1/day
Sub A	Install Louvers (5)	5	6/15/2019	6/21/2019	2 - Ribbon Windows	8 weeks total (OMF & MOW)
Sub A	Install Metal Panel (16,230sqft)	22	6/22/2019	7/23/2019	39 - Windows	w/Ribbon Windows
Sub B	Install Windows (28 windows)	14	7/24/2019	8/13/2019	5 - Curtainwall	2wk/section
Sub B	Install Curtainwall (2 sections)	20	8/14/2019	9/11/2019	16 - Double Doors	1 day/elevation
Sub C	Install Door Frames (7 double)	1	9/12/2019	9/13/2019	13 - Single Doors	1 day/elevation
Sub C	Install Doors	1	9/14/2019	9/16/2019	Door Frames	5/day
					2 - Coiling	1/day
					15 - Bifold	.5/day (ish)
					2 - Sectional Doors	.5/day (ish)
	<u>South Elevation OMF</u>				81,000sqft - Roofing	2000sqft/day (pre October)
Sub A	Install Louvers (1)	1	7/24/2019	7/25/2019		
Sub A	Install Metal Panel	11	7/26/2019	8/12/2019		
Sub B	Install Curtainwall (1 section)	10	9/12/2019	9/26/2019		
Sub C	Install Door Frames (1 double) (7 single)	2	9/27/2019	10/1/2019		
Sub C	Install Doors	1	10/2/2019	10/3/2019		
Sub D	Install Coiling Doors (2)	2	9/27/2019	10/1/2019		
Sub D	Install Bifold Doors (8)	15	10/2/2019	10/23/2019		
	<u>North Elevation OMF</u>					
Sub A	Install Louvers (3)	3	8/13/2019	8/16/2019		
Sub A	Install Metal Panel	12	8/17/2019	9/3/2019		
Sub B	Install Windows (8 windows)	4	9/27/2019	10/3/2019		
Sub B	Install Curtainwall (1 section)	10	10/4/2019	10/18/2019		
Sub C	Install Door Frames (1 double) (5 single)	1	10/19/2019	10/21/2019		
Sub C	Install Doors	1	10/22/2019	10/23/2019		
Sub D	Install Bifold Doors (7)	13	10/24/2019	11/12/2019		
Sub D	Install Sectional Doors (2)	5	11/13/2019	11/20/2019		
	<u>East Elevation OMF</u>					
Sub A	Install Metal Panel	22	9/4/2019	10/4/2019		
Sub B	Ribbon Windows (2)	10	10/19/2019	11/1/2019		
Sub E	Roofing (81,000 sqft)	40	8/15/2019	10/10/2019		

MOW
SUB

Activity

Duration

23,200sqft - Metal Panels

750sqf/day

Sub A	Install Metal Panel (3000sqft)	4	10/5/2019	10/10/2019
Sub B	Install Windows (9 windows)	4	11/2/2019	11/7/2019

4 - Louvers

1/day

1 - Ribbon Windows

8 weeks total (OMF & MOW)

16 - Windows

w/Ribbon Windows

2 - Curtainwall

2wk/section

2 - Double Doors

1 day/elevation

13 - Single Doors

1 day/elevation

Door Frames

5/day

2 - Sectional Doors

.5/day (ish)

33,000sqft - Roofing

1250sqft/day (October & beyond)

North Elevation MOW

Sub A	Install Metal Panel (8360sqft)	11	10/11/2019	10/28/2019
Sub B	Install Windows (2 windows)	1	11/8/2019	11/11/2019
Sub B	Ribbon Window (1)	5	11/12/2019	11/19/2019
Sub B	Curtainwall (1)	5	11/20/2019	11/27/2019
Sub C	Install Door Frames (4 single)	1	11/28/2019	11/29/2019
Sub C	Install Doors	1	11/30/2019	12/2/2019
Sub D	Install Sectional Doors (5)	9	11/28/2019	12/11/2019

West Elevation MOW

Sub A	Install Metal Panel (3250sqft)	5	10/29/2019	11/5/2019
-------	--------------------------------	---	------------	-----------

South Elevation MOW

Sub A	Louvers (4)	4	11/6/2019	11/12/2019
Sub A	Install Metal Panel (8600sqft)	12	11/13/2019	11/29/2019
Sub B	Install Windows (5 windows)	2	11/28/2019	12/2/2019
Sub B	Curtainwall (1)	5	12/3/2019	12/10/2019
Sub C	Install Door Frames (2 double) (7 single)	2	12/11/2019	12/13/2019
Sub C	Install Doors	1	12/14/2019	12/16/2019
Sub D	Install Sectional Doors (6)	10	12/12/2019	12/26/2019
Sub E	Roofing (33,000 sqft)	27	10/11/2019	11/19/2019