

[illegible]

Page 5 of 38																													
SCC CPM																													
Activity ID	Activity Name	OD	Start	Finish	2023			2024			2025			2026			2027			2028			2029			2030			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
	A-RAIN-EOC110		April 2024																										
	A-RAIN-EOC120		May 2024																										
	A-RAIN-EOC130		September 2024																										
	A-RAIN-EOC140		October 2024																										
	A-RAIN-EOC150		November 2024																										
	A-RAIN-EOC160		December 2024																										
Construction		676	06-Mar-23	16-Oct-25																									
City Hall (CH)		676	06-Mar-23	16-Oct-25																									
Phase 1 CH		82	06-Mar-23	29-Jun-23																									
Early Sitework CH		82	06-Mar-23	29-Jun-23																									
Mobilization/Clear & Grub / Earthwork CH		50	06-Mar-23	12-May-23																									
C-CH-MOB-10	Mobilization/Set-up Construction Fence/Clear and Grub Site	50	06-Mar-23	12-May-23																									
Site Utilities (Stage A) CH		70	22-Mar-23	29-Jun-23																									
Temporary Sanitary Sewer Forcemain Olive to Existing City Hall West		42	22-Mar-23	18-May-23																									
C-CH-SSFM-10	Install Tem Sanitary Sewer Forcemain	42	22-Mar-23	18-May-23																									
Existing Cooling Tower and Generator		28	19-May-23	29-Jun-23																									
C-CH-TWR-10	Relocate Cooling Tower and Generator	28	19-May-23	29-Jun-23																									
Phase 2 CH		529	15-May-23	03-Jun-25																									
Site Utilities (Stage B) CH		161	23-Oct-23	06-Jun-24																									
Elevator Energization from Existing City Hall		28	28-Mar-24	06-May-24																									
COR-ABC-10	Install Electrical Infrastucture and Energize Disconnect at Existing City Hall	28	28-Mar-24	06-May-24																									
Electrical Tie-In JT Across Mathilda CH		161	23-Oct-23	06-Jun-24																									
C-CH-JTE-40	Trench Excavation	5	23-Oct-23	27-Oct-23																									
COR-012-350	Set Boring Pits (COR 012)	10	23-Oct-23	03-Nov-23																									
COR-012-520	PG&E to Inspect Bottom of Trench at Mathilda	2	30-Oct-23	31-Oct-23																									
COR-012-380	Install Raceway and Set Pull Boxes/Vaults (COR 012)	5	01-Nov-23	07-Nov-23																									
COR-012-370	Directional Boring Across Mathilda Avenue (COR 012)	5	06-Nov-23	10-Nov-23																									
COR-012-480	Directional Borinig PG&E Inspection	5	06-Nov-23	10-Nov-23																									
COR-012-410	PG&E Inspection of Tie-ins to Existing PG&E Vaults (CH)	5	08-Nov-23	14-Nov-23																									
C-CH-JTE-60	Trench Backfill and Compaction	3	15-Nov-23	17-Nov-23																									
C-CH-JTE-70	Form, Reinforce and Place PG&ETransformer Pad	7	20-Nov-23	30-Nov-23																									
COR-012-590	Mandrel Electrical Conduits (COR 012)	2	01-Dec-23	04-Dec-23																									
COR-012-600	PG&E Mandrel Inspection Electrical Conduits (COR 012)	2	05-Dec-23	06-Dec-23																									
C-CH-JTE-80	Set PG&E Transformer	5	27-May-24	31-May-24																									
C-CH-JTE-90	Pull Electrical Feeders from the Street to Transformer by Owner	2	03-Jun-24	04-Jun-24																									
COR-345-70	Pull Electrical Feeders (Transformer to Main Gear)	2	03-Jun-24	04-Jun-24																									
C-CH-JTE-100	Terminate New Feeders, Install Meeter and Energize Transformer	2	05-Jun-24	06-Jun-24																									
Actual Work Remaining Work		SCC CPM Sunnyvale Civic Center - CPM Full CPM																											
Critical Remaining Work Milestone																													

Activity ID	Activity Name	OD	Start	Finish	2023			2024			2025			2026			2027			2028			2029			2030		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
C-CH-FINBW-460	Apply Wall Coatings Parking BW	5	18-Oct-24	24-Oct-24																								
	Apply Acoustical Insulation Under Deck Parking BW	5	25-Oct-24	31-Oct-24																								
	Install Ceiling Fixtures and Devices Parking BW	5	01-Nov-24	07-Nov-24																								
	Install Building Specialties Parking BW	2	08-Nov-24	11-Nov-24																								
	Pavement Markings and Signage Parking BW	3	13-Dec-24	17-Dec-24																								
	Install Vehicle Chargers Parking BW	3	23-Dec-24	25-Dec-24																								
Interior Finishes Level 1 CH		226	29-Jan-24	09-Dec-24																								
Level 1 CH		226	29-Jan-24	09-Dec-24																								
Council Chamber Level 1 CH		223	29-Jan-24	04-Dec-24																								
C-CH-FIN1W-550	Frame and Glaze Chamber Glass Wall Chambers LV 1W	15	29-Jan-24	16-Feb-24																								
C-CH-FIN1W-580	Install Doors and Hardware Chambers LV 1W	3	19-Feb-24	21-Feb-24																								
C-CH-FIN1W-590	Install Window Shades Chambers LV 1W	3	19-Feb-24	21-Feb-24																								
C-CH-FIN1W-500	Install Chamber Dais and Steps Chambers LV 1W	10	19-Feb-24	01-Mar-24																								
C-CH-FIN1W-510	Install Acounstic Wood Panel Wall Chambers LV 1W	10	04-Mar-24	15-Mar-24																								
C-CH-FIN1W-520	Install Lower Millwork Chambers LV 1W	10	18-Mar-24	29-Mar-24																								
COR-739-40	Frame and Drywall FSD Access and Screen Re-Design (COR 739)	5	27-May-24	31-May-24																								
C-CH-FIN1W-460	Install Framing and Supports for Wood Ceilings Chambers LV 1W	7	03-Jun-24	11-Jun-24																								
C-CH-FIN1W-470	MEPF Rough-in Ceiling Grid Chambers LV 1W	7	12-Jun-24	20-Jun-24																								
C-CH-FIN1W-440	Tape and Finish Drywall Chambers LV 1W	7	10-Jul-24	18-Jul-24																								
C-CH-FIN1W-450	Prime and Paint Walls and Ceilings Chambers LV 1W	5	19-Jul-24	25-Jul-24																								
C-CH-FIN1W-480	Install Room Temporary Acclimatization LV1 W	5	26-Jul-24	01-Aug-24																								
C-CH-FIN1W-530	Install North Acoustic Wall Chambers LV 1W	8	02-Aug-24	13-Aug-24																								
C-CH-FIN1W-540	Install Hard Ceiling Fixtures and Devices Chambers LV 1W	5	14-Aug-24	20-Aug-24																								
C-CH-FIN1W-490	Install Wood Veneer Acoustical Panels Chambers LV 1W	10	21-Aug-24	03-Sep-24																								
C-CH-FIN1W-610	Trim FA Devices Chambers LV W	2	21-Aug-24	22-Aug-24																								

[illegible]

Activity ID	Activity Name	OD	Start	Finish	2023			2024				2025				2026				2027				2028				2029				2030		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
🏗️ Central Stair CH		210	02-Feb-24	21-Nov-24																														
🏗️ C-CH-STCEN-10	Set, Align, and Weld Stair Structure Central Stair	15	02-Feb-24	22-Feb-24																														
🏗️ C-CH-STCEN-20	Shaft Walls at Central Stair	15	23-Feb-24	14-Mar-24																														
🏗️ C-CH-STCEN-30	In-Wall MEPF Staris West	15	15-Mar-24	04-Apr-24																														
🏗️ C-CH-STCEN-40	Drywall Shaft Walls Stairs West	15	05-Apr-24	25-Apr-24																														
🏗️ C-CH-STCEN-50	Fire Tape Drywall Stairs West	10	26-Apr-24	09-May-24																														
🏗️ C-CH-STCEN-60	Head of Wall Fire/Soud Safing Stairs West	10	10-May-24	23-May-24																														
🏗️ C-CH-STCEN-70	Frame Soffits Under and Around Central Stair	15	24-May-24	13-Jun-24																														
🏗️ C-CH-STCEN-80	In-Wall MEPF Under Central Stair	10	14-Jun-24	27-Jun-24																														
🏗️ C-CH-STCEN-90	Drywall Under Soffits and Around Central Stair	15	28-Jun-24	18-Jul-24																														
🏗️ C-CH-STCEN-160	Install Smoke Baffle	10	19-Jul-24	01-Aug-24																														
🏗️ C-CH-STCEN-100	Fire Tape Under Soffits Central Stair	7	02-Aug-24	12-Aug-24																														
🏗️ C-CH-STCEN-110	Tape and Finish Soffits Central Stair	15	13-Aug-24	02-Sep-24																														
🏗️ C-CH-STCEN-140	Wood Handrail and Guardrail Central Stair	15	03-Sep-24	23-Sep-24																														
🏗️ C-CH-STCEN-170	Final Paint and Trim Central Stair	10	03-Sep-24	16-Sep-24																														
🏗️ C-CH-STCEN-130	Wood Veneer on Walls Central Stair	15	24-Sep-24	14-Oct-24																														
🏗️ C-CH-STCEN-120	Install Terrazo Treds Central Stair	15	15-Oct-24	04-Nov-24																														
🏗️ C-CH-STCEN-150	Wood Benches and Alcoves Central Stair	15	15-Oct-24	04-Nov-24																														
🏗️ C-CH-STCEN-180	Final Polish Terrazo Central Stair	10	08-Nov-24	21-Nov-24																														
🏗️ Elevators CH		365	06-Nov-23	02-Apr-25																														
🏗️ CH 3 Service Elevator		365	06-Nov-23	02-Apr-25																														
🏗️ COR-424-40	Install Intumescent Paint (COR 424)	15	06-Nov-23	28-Nov-23																														
🏗️ COR-424-50	Complete Intermediate Wall and Rating (COR 424)	5	29-Nov-23	05-Dec																														

Activity ID		Activity Name	OD	Start	Finish	2023			2024				2025				2026				2027				2028				2029				2030		
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
		C-CH-OFFSITE-A5-80	Install Landscape Irrigation A5	3	29-Mar-24	02-Apr-24																													
		C-CH-OFFSITE-A5-100	Install Pavers at ADA Ramp A5	3	12-Apr-24	16-Apr-24																													
		C-CH-OFFSITE-A5-90	Install Site Light Poles A5	3	08-Oct-24	10-Oct-24																													
		C-CH-OFFSITE-A5-120	Install Signage and Lights at Intersection A5	5	19-Dec-24	25-Dec-24																													
		C-CH-OFFSITE-A5-110	Install Landscape Trees and Plants A5	5	17-Feb-25	21-Feb-25																													
	W. Olive Paving and Signage OI Area 6			13	18-Mar-24	03-Apr-24																													
		C-CH-OFFSITE-A6-10	Grind and Prep Asphalt A6	4	18-Mar-24	21-Mar-24																													
		C-CH-OFFSITE-A6-20	Asphalt Install A6	5	22-Mar-24	28-Mar-24																													
		C-CH-OFFSITE-A6-30	Striping & Signage A6	4	29-Mar-24	03-Apr-24																													
	Commissioning CH			362	15-Jan-24	03-Jun-25																													
	Mechanical System CH			107	17-Oct-24	14-Mar-25																													
		C-CH-CXM-10	Bump Mechanical Pumps	5	17-Oct-24	23-Oct-24																													
		C-CH-CXM-20	Hydronic Piping Clean and Flush	5	24-Oct-24	30-Oct-24																													
		C-CH-CXM-30	Bump AHU's and Fans	5	24-Oct-24	30-Oct-24																													
		C-CH-CXM-40	Chemical Treatment HHW and CHW	5	31-Oct-24	06-Nov-24																													
		C-CH-CXM-60	Start Split Systems	5	07-Nov-24	13-Nov-24																													
		C-CH-CXM-50	Test and Balance Basement	5	30-Dec-24	03-Jan-25																													
		C-CH-CXM-70	Test and Balance LV 1	10	06-Jan-25	17-Jan-25																													
		C-CH-CXM-80	Test and Balance LV 2	5	20-Jan-25	24-Jan-25																													
		C-CH-CXM-90	Test and Balance LV 3	5	27-Jan-25	31-Jan-25																													
		C-CH-CXM-110	Test and Balance LV 4	5	03-Feb-25	07-Feb-25																													
		C-CH-CXM-100	Test and Balance P	5	03-Feb-25	07-Feb-25																													
		C-CH-CXM-120	Pre-Functional Testing Mechanical Equipment	10	10-Feb-25	21-Feb-25																													
		C-CH-CXM-130	Functional Testing Mechanical Equipment	5	24-Feb-25	28-Feb-25																													
		C-CH-CXM-140	LEED Flush	10	03-Mar-25	14-Mar-25																													
	Electrical System CH			209	22-Mar-24	08-Jan-25																													
		COR-224-80	Intall Electrical Infrastructure for Temporary Generator (COR224)	15	22-Mar-24	11-Apr-24																													
		C-CH-CXE-10	Energize Roof	5	10-Oct-24	16-Oct-24																													
		C-CH-CXE-20	Energize Basement	5	25-Oct-24	31-Oct-24																													
		C-CH-CXE-40	Energize Level 2	5	14-Nov-24	20-Nov-24																													
		C-CH-CXE-30	Energize Level 1	5	21-Nov-24	27-Nov-24																													
		C-CH-CXE-50	Energize Level 3	5	28-Nov-24	04-Dec-24																													
		C-CH-CXE-60	Energize Level 4	5	12-Dec-24	18-Dec-24																													
		C-CH-CXE-70	Install Temp Generator and Run Temp Feeders to Emergency Room	5	19-Dec-24	25-Dec-24																													
		C-CH-CXE-80	Temp Generator Pre-Functional Testing	5	26-Dec-24	01-Jan-25																													
		C-CH-CXE-90	Temp Generator Functional Testing	5	02-Jan-25	08-Jan-25																													
Security System and Access Control CH			57	10-Dec-24	26-Feb-25																														

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]