









Activity Name	Orig Dur	Start	Finish	2017												2018												2019					
				Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
				-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
Site Structures	165	Jul-07-2017	Mar-02-2018																														
Survey Covered Parking	1	Jul-07-2017	Jul-07-2017																														
Layout Footings (CP)	2	Jul-10-2017	Jul-11-2017																														
Excavate Footings (CP)	2	Jul-12-2017	Jul-13-2017																														
Form/Rebar/Template Footings (CP)	5	Jul-14-2017	Jul-20-2017																														
Pour Footings (CP)	5	Jul-21-2017	Jul-27-2017																														
Install CMU Walls	10	Jul-28-2017	Aug-10-2017																														
Set Steel Covered Parking	5	Aug-11-2017	Aug-17-2017																														
Set Covered Parking Roof Deck	6	Aug-18-2017	Aug-25-2017																														
Covered Parking Lath & Plaster Walls	20	Aug-28-2017	Sep-25-2017																														
MEP at Covered Parking (Sprinklers/lighting)	5	Sep-26-2017	Oct-02-2017																														
Paint Steel at Covered parking	4	Oct-03-2017	Oct-06-2017																														
Install Remainder of CMU Site Walls to Bldg Structure	8	Jan-15-2018	Jan-24-2018																														
Covered Parking Remaining Site Wall Lath & Plaster	15	Jan-25-2018	Feb-14-2018																														
Gates/Fencing	6	Feb-15-2018	Feb-22-2018																														
Signage	5	Feb-23-2018	Mar-01-2018																														
Covered Parking Structure Complete	1	Mar-02-2018	Mar-02-2018																														
<b>EXTERIOR</b>	<b>298</b>	<b>Mar-29-2017</b>	<b>May-31-2018</b>																														
Exterior Facade Mock-up	50	Mar-29-2017	Jun-07-2017																														
lead time for shop drawings approvals & fab	50	Jun-08-2017	Aug-17-2017																														
<b>East Elevation</b>	<b>154</b>	<b>Aug-11-2017</b>	<b>Mar-22-2018</b>																														
Layout	2	Aug-11-2017	Aug-14-2017																														
Install Steel Outriggers for 1st floor Soffits	8	Aug-15-2017	Aug-24-2017																														
Weld Brackets/Clips	9	Aug-25-2017	Sep-07-2017																														
Set Scaffold (1st Floor)	2	Sep-08-2017	Sep-11-2017																														
Frame First Floor Walls & Soffits	12	Sep-12-2017	Sep-27-2017																														
Frame 2nd Floor Walls	8	Sep-28-2017	Oct-09-2017																														
Sheet First Floor Walls/Soffits	5	Sep-28-2017	Oct-04-2017																														
Install First Floor Windows	10	Oct-05-2017	Oct-18-2017																														
Exterior Fascade Flashings & Supports (2nd Flr.)	7	Oct-05-2017	Oct-13-2017																														
1st floor flashings	5	Oct-05-2017	Oct-11-2017																														
Exterior Skin/Curtain Wall 2nd Floor	60	Oct-16-2017	Jan-12-2018																														
Lath 1st floor Walls.	5	Oct-19-2017	Oct-25-2017																														
Water Test Exterior	5	Oct-26-2017	Nov-01-2017																														
Stucco 1st Floor	15	Nov-02-2017	Nov-27-2017																														
Remove Scaffolding	2	Nov-28-2017	Nov-29-2017																														
Signage	7	Jan-15-2018	Jan-23-2018																														
Set Doors/hardware	5	Mar-15-2018	Mar-21-2018																														
East Elevation Complete	1	Mar-22-2018	Mar-22-2018																														
<b>North Elevation</b>	<b>171</b>	<b>Aug-15-2017</b>	<b>Apr-18-2018</b>																														
Layout	2	Aug-15-2017	Aug-16-2017																														
Install Steel Outriggers for 1st floor Soffits	8	Aug-17-2017	Aug-28-2017																														
Weld Brackets/Clips	8	Aug-29-2017	Sep-08-2017																														
Set Scaffold (1st Floor)	2	Sep-11-2017	Sep-12-2017																														
Frame First Floor Walls & Soffits	12	Sep-13-2017	Sep-28-2017																														

■ Remaining Level of Effort    ■ Remaining Work  
■ Actual Level of Effort    ■ Critical Remaining Work  
■ Actual Work    ◆ Milestone    ◆ Milestone



Activity Name	Orig Dur	Start	Finish	2017												2018												2019					
				Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
				-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
Frame 2nd Floor Walls	8	Sep-29-2017	Oct-10-2017											Sep-29-2017	■	Frame 2nd Floor Walls																	
Sheet First Floor Walls/Soffits	5	Sep-29-2017	Oct-05-2017											Sep-29-2017	■	Sheet First Floor Walls/Soffits																	
Install First Floor Windows	10	Oct-06-2017	Oct-19-2017											Oct-06-2017	■	Install First Floor Windows																	
Exterior Fascade Flashings & Supports (2nd Flr.)	7	Oct-06-2017	Oct-16-2017											Oct-06-2017	■	Exterior Fascade Flashings & Supports (2nd Flr.)																	
1st floor flashings	5	Oct-06-2017	Oct-12-2017											Oct-06-2017	■	1st floor flashings																	
Exterior Skin/Curtain Wall 2nd Floor	50	Oct-17-2017	Dec-29-2017											Oct-17-2017	■	Exterior Skin/Curtain Wall 2nd Floor																	
Lath 1st floor Walls.	5	Oct-20-2017	Oct-26-2017											Oct-20-2017	■	Lath 1st floor Walls.																	
Water Test Exterior	5	Oct-27-2017	Nov-02-2017											Oct-27-2017	■	Water Test Exterior																	
Stucco 1st Floor	15	Nov-03-2017	Nov-28-2017											Nov-03-2017	■	Stucco 1st Floor																	
Remove Scaffolding	2	Nov-29-2017	Nov-30-2017											Nov-29-2017	■	Remove Scaffolding																	
Signage	7	Jan-24-2018	Feb-01-2018											Jan-24-2018	■	Signage																	
Set Doors/hardware	5	Apr-11-2018	Apr-17-2018											Apr-11-2018	■	Set Doors/hardware																	
North Exterior Complete	1	Apr-18-2018	Apr-18-2018											Apr-18-2018	■	North Exterior Complete																	
<b>West Elevation</b>	<b>199</b>	<b>Aug-17-2017</b>	<b>May-31-2018</b>																														
Layout	2	Aug-17-2017	Aug-18-2017											Aug-17-2017	■	Layout																	
Install Steel Outriggers for 1st floor Soffits	8	Aug-29-2017	Sep-08-2017											Aug-29-2017	■	Install Steel Outriggers for 1st floor Soffits																	
Weld Brackets/Clips	8	Sep-11-2017	Sep-20-2017											Sep-11-2017	■	Weld Brackets/Clips																	
Set Scaffold (1st Floor)	2	Sep-21-2017	Sep-22-2017											Sep-21-2017	■	Set Scaffold (1st Floor)																	
Frame First Floor Walls & Soffits	12	Sep-29-2017	Oct-16-2017											Sep-29-2017	■	Frame First Floor Walls & Soffits																	
Frame 2nd Floor Walls	8	Oct-17-2017	Oct-26-2017											Oct-17-2017	■	Frame 2nd Floor Walls																	
Sheet First Floor Walls/Soffits	5	Oct-17-2017	Oct-23-2017											Oct-17-2017	■	Sheet First Floor Walls/Soffits																	
Install First Floor Windows	10	Oct-24-2017	Nov-06-2017											Oct-24-2017	■	Install First Floor Windows																	
Exterior Fascade Flashings & Supports (2nd Flr.)	7	Oct-24-2017	Nov-01-2017											Oct-24-2017	■	Exterior Fascade Flashings & Supports (2nd Flr.)																	
1st floor flashings	5	Oct-24-2017	Oct-30-2017											Oct-24-2017	■	1st floor flashings																	
Lath 1st floor Walls.	5	Nov-07-2017	Nov-14-2017											Nov-07-2017	■	Lath 1st floor Walls.																	
Water Test Exterior	5	Nov-15-2017	Nov-21-2017											Nov-15-2017	■	Water Test Exterior																	
Stucco 1st Floor	15	Nov-22-2017	Dec-14-2017											Nov-22-2017	■	Stucco 1st Floor																	
Remove Scaffolding	2	Dec-15-2017	Dec-18-2017											Dec-15-2017	■	Remove Scaffolding																	
Exterior Skin/Curtain Wall 2nd Floor	60	Jan-02-2018	Mar-26-2018											Jan-02-2018	■	Exterior Skin/Curtain Wall 2nd Floor																	
Signage	7	Mar-27-2018	Apr-04-2018											Mar-27-2018	■	Signage																	
Set Doors/hardware	5	May-23-2018	May-30-2018											May-23-2018	■	Set Doors/hardware																	
West Elevation Complete	1	May-31-2018	May-31-2018											May-31-2018	■	West Elevation Complete																	
<b>South Elevation</b>	<b>183</b>	<b>Aug-15-2017</b>	<b>May-04-2018</b>																														
Layout	2	Aug-15-2017	Aug-16-2017											Aug-15-2017	■	Layout																	
Install Steel Outriggers for 1st floor Soffits	8	Aug-25-2017	Sep-06-2017											Aug-25-2017	■	Install Steel Outriggers for 1st floor Soffits																	
Weld Brackets/Clips	8	Sep-07-2017	Sep-18-2017											Sep-07-2017	■	Weld Brackets/Clips																	
Set Scaffold (1st Floor)	2	Sep-19-2017	Sep-20-2017											Sep-19-2017	■	Set Scaffold (1st Floor)																	
Frame First Floor Walls & Soffits	12	Sep-21-2017	Oct-06-2017											Sep-21-2017	■	Frame First Floor Walls & Soffits																	
Frame 2nd Floor Walls	8	Oct-09-2017	Oct-18-2017											Oct-09-2017	■	Frame 2nd Floor Walls																	
Sheet First Floor Walls/Soffits	5	Oct-09-2017	Oct-13-2017											Oct-09-2017	■	Sheet First Floor Walls/Soffits																	
Install First Floor Windows	10	Oct-16-2017	Oct-27-2017											Oct-16-2017	■	Install First Floor Windows																	
Exterior Fascade Flashings & Supports (2nd Flr.)	7	Oct-16-2017	Oct-24-2017											Oct-16-2017	■	Exterior Fascade Flashings & Supports (2nd Flr.)																	
1st floor flashings	5	Oct-16-2017	Oct-20-2017											Oct-16-2017	■	1st floor flashings																	
Lath 1st floor Walls.	5	Oct-30-2017	Nov-03-2017											Oct-30-2017	■	Lath 1st floor Walls.																	
Water Test Exterior	5	Nov-06-2017	Nov-13-2017											Nov-06-2017	■	Water Test Exterior																	

■ Remaining Level of Effort    ■ Remaining Work  
■ Actual Level of Effort    ■ Critical Remaining Work  
■ Actual Work    ◆ Milestone



















