



HENSEL PHELPS

Plan. Build. Manage.

JOB SITE OFFICE
1111 Anteater Way
Irvine, CA 99999
754.111.1000

May 23, 2017

Tim Allen
Project Manager
UC – Irvine
1111 Anteater Way
Irvine, CA 99999

Subject: Rain Delay Impact Notice May 15th – 22nd

Dear Mr. Allen:

The Project Schedule was delayed due to inclement weather on May 15, 16, 17, 18, 19 and 22 in 2017. Attached is documentation from John Wayne International Airport's onsite weather station and a pictures of the area.

This weather impact has specifically caused delays to the form, reinforce and pour concrete (FRP) activities on level 6 of the North Tower. Other activities were able to continue work despite the rain delay such as, South and Center Podium MEP rough in activities, however the FRP activities on Level 6 of the North Tower are on the critical path. Due to inactivity of this work subsequent activities on the critical path have been delayed.

Please consider this letter as a notification to utilize 6 weather days (6 of 30). As required in accordance with 7.7 of the Design-Build Agreement and paragraph 1.8.A.20 of Section 01 32 00.

Should there be any questions or comments regarding the above items, please don't hesitate to contact the undersigned.

Sincerely,

HENSEL PHELPS CONSTRUCTION CO.

Jonathon Peltz
Office Engineer

World-Class Innovators. Landmark Buildings. Inspiring Performance.

RENO MCEP

