## X.3.1.a STAFFING MATRIX (BASE SCOPE) ANSWER

	Year:		2016 2017													2018																						
						AY .			UG SEP			OCT NOV DEC							JUN	JUL											JUN	JUI						Staff
	Month #:	-4	-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	Totals:
Staff Member	Focus																																				ш	
Project Manager						1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									, ,	23
Project Superintendent Project Estimator Design Manager								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											20
							1	1	1	1	1	1	1																									7
							-	-	-		-	-	-																								$\dashv$	<u> </u>
						1	1	1	1	1	1	1	1	1																							-	9
						1	1	1	1	1	1	1	1	1																				-	-		$\vdash$	3
							_		_	_	_			١.		_		_		_																	-	
Project Engineer							1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1								$\vdash$	23
						_								-												-					-	-	1					
Project Engineer																																						0
									_													<u> </u>									1	1	1				,	<b></b>
Area Superintendent	L1, L2, Roof												1	1	1	1	1	1	1	1	1	1	1	1	1	1	1										, J	15
Area Superintendent	L4, L3														1	1	1	1	1	1																	, ,	6
Area Superintendent																																						0
									_																												-	
Office Engineer	Struct/ Finishes								7	1	1	1	1	1	1	1	1	1	1	1	1	1																13
	Struct Finishes								-	1	-	1	1	1	1	1	1	1	1	-	1	1									-						-	10
0.49	Ti 1									_	_			١.				1				1	_														-	10
Office Engineer	Finishes									1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											18
									_																												$\vdash$	<b></b>
Office Engineer																																						0
																																					$\vdash$	<b></b>
Field Engineer	AS Support									1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1										, ,	18
Field Engineer	AS Support													1	1	1	1	1	1	1	1	1															, ,	9
Field Engineer	AS Support															1	1	1	1	1	1	1	1	1	1	1												11
									7																													
BIM Lead Engineer										0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3													4
DIW Dead Eligilieei									$\dashv$	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0												-	
Quality Control France						$\dashv$	-		$\dashv$	0.2	0.9	0.3	0.0	0.0	0.3	0.9	0.9	0.2	0.3	0.2	0.3	0.3	0.9	0.3	0.2						+	+	+	1	1		,—	4
Quality Control Engineer						-	_			บ.ฮ	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	U.3	0.3	0.3	0.3	0.3	-					1	1	-	1	1			4
						-							l .	1			1		-		_	-				-		-	-		-	-	-					
Safety Engineer										0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3	0.3												Щ	4
														1								_									1		1					<b></b>
Intern																			2	2	2			<u> </u>		L											J	6
																																					┌─	
Office Manager										1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1										, J	18
Monthly totals		0	0	0	0 5	2	4	5	5	9.8	9.8	9.8	11	11	11	12	12	19	14	14	13	11	8.8	8.8	8.8	8	7	2	1	0	0	0	0	0	0	0	0	208

Grand Total